

CONTRACT STATUS REPORT AS OF 05NOV18

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
	003	TE-0435-01	JULIUS KAAZ CONSTRUCTION CO INC	GRSU	0.19	MI	909,022.95	10/18/17	02/05/18	85.00	HORTON-CONST
	AT	TA	517102121 E	GRADING & SURFACING. ATCHISON: COMMERCIAL	ST FR 7TH TO 9T		11/13/17	06/27/18	97.91	100	
	003	C-4871-01	KING CONSTRUCTION COMPANY, INC.	GRBR	0.09	MI	435,267.50	09/19/18	(11/05/18)	0.00	HORTON-CONST
	AT	STP	518094121 E	GRADING & BRIDGE. 0.5 MI S & 0.5 MI E OF FARMINGTON IN ATCHI			10/19/18		12.08	100	
U036	007	KA-4663-01	HERZOG CONTRACTING CORP	MILOV	12.57	MI	2,735,624.92	12/13/17	05/16/18	80.00	HORTON-CONST
	BR	ACNHP	517122121 E	MILLING AND HMA OVERLAY. U036 FR APPROX MP	11.8 E 2.7 MI AND		01/08/18	07/17/18	104.79	55	
U036	007	KA-4874-01	REECE CONSTRUCTION CO INC	BRRPR	0.00	MI	252,548.00	09/19/18		0.00	HORTON-CONST
	BR	ACNHP	518092131 E	BRIDGE REPAIR. US-36 BR (043) 0.5 MI W OF US73 JCT OVER LIND			10/19/18		0.00	90	
U073	007	KA-4713-01	HERZOG CONTRACTING CORP	MILOV	1.21	MI	300,519.41	12/13/17	05/16/18	80.00	HORTON-CONST
	BR		517126131 E	MILLING AND HMA OVERLAY. U73 FR SCL TO NCL HIAWATHA IN BR C			01/08/18	07/17/18	104.99	55	
U073	007	KA-4873-01	B & B BRIDGE COMPANY LLC	BRRPR	0.00	MI	270,682.90	09/19/18		0.00	HORTON-CONST
	BR	ACSTP	518092121 E	BRIDGE REPAIR. BRIDGE 007 ON US-73 OVER OTTER CREEK IN BRC			10/19/18		0.00	45	
U075	007	KA-4476-01	BETTIS ASPHALT & CONSTRUCTION INC	RCYLE	7.40	MI	1,079,427.26	11/16/16	08/28/17	160.00	HORTON-CONST
	BR	ACNHP	516112181 E	SURFACE RECYCLE & HMA OVERLAY. U75, FR E JCT U36 N TO 1 MI N			12/05/16	06/27/18	99.24	30	
U050	009	KA-4560-01	TRAFFIC CONTROL COMPANY (SFT, LLC	PAVMK	2.01	MI	46,839.75	10/18/17	09/10/18	110.00	EMPORIA-CONST
	CS	HSIP	517102232 E	PAVEMENT MARKING. US-50, FR ROAD ZZ TO RD A AT CS/LY CO LI.			12/01/17	09/22/18	90.71	10	
U036	022	KA-4669-01	HERZOG CONTRACTING CORP	MILOV	0.63	MI	120,974.20	12/13/17	05/16/18	80.00	HORTON-CONST
	DP	ACNHP	517122131 E	MILLING AND HMA OVERLAY. U036 FR BR/DP CO LI E APPROX 0.6 MI			01/08/18	07/17/18	106.85	55	
	022	C-4872-01	REECE CONSTRUCTION CO INC	GRBR	0.11	MI	358,191.70	09/19/18		0.00	HORTON-CONST
	DP	STP	518094131 E	GRADING & BRIDGE. 0.5 MI E & 1.8 MI N OF TROY IN DONIPHAN CO			10/19/18		0.00	95	
U024	023	KA-4570-01	CENTURY FENCE CO	PAVMK	0.00	MI	108,301.07	07/19/17	(04/01/19)	0.00	TOPEKA-CONST
	DG	HSIP	517072101 E	PAVEMENT MARKING. U024, FR JF CO LI E TO 0.25 MI S OF TEE PE			08/14/17	(06/01/19)	29.06	25	
U059	023	KA-4562-01	TRAFFIC CONTROL COMPANY (SFT, LLC	PAVMK	1.20	MI	42,850.40	10/18/17	09/12/18	80.00	EMPORIA-CONST
	DG	HSIP	517102131 E	PAVEMENT MARKING. US-59, FR 740 FT N OF N 100 RD TO LAWRENC			12/01/17	09/20/18	88.64	10	
	023	TE-0373-01	FIRST CONSTRUCTION LLC	SPECL	0.00	MI	1,986,530.45	11/15/17	02/26/18	72.07	TOPEKA-CONST
	DG	TA	517112171 E	PRESERVATION OF SANTA FE STATION IN LAWRENCE IN DOUGLAS C			01/02/18	(11/01/19)	72.96	222	
	023	C-4857-01	BETTIS ASPHALT & CONSTRUCTION INC	GRSU	2.01	MI	1,351,197.93	03/21/18	06/18/18	70.83	TOPEKA-CONST
	DG	HSIP	518034121 E	GRADING & SURFACING. ROUTE 458 FROM E1800 RD TO E 2000 RD			04/12/18	(10/15/18)	31.38	96	
	023	U-0561-01	MILES EXCAVATING INC	GRSU	0.24	MI	1,985,105.36	07/19/17	09/20/17	99.31	TOPEKA-CONST
	DG	HSIP	517072121 E	GRADING & SURFACING. WAKARUSA DR. CITY OF LAWRENCE IN DO			08/18/17	08/17/18	102.17	145	
U075	043	KA-4728-01	HAMM INC	3.OOL	8.20	MI	2,400,373.28	02/21/18	05/14/18	76.92	TOPEKA-CONST
	JA	ACNHP	518022141 E	3.0 HMA OVERLAY. U075 FR SN/JA CO LI N TO 1000 FT PAST 158TH			03/19/18	(03/15/19)	0.97	130	

CONTRACT STATUS REPORT AS OF 05NOV18

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U024	044	KA-4571-01	CENTURY FENCE CO	PAVMK	0.00 MI	48,374.14	07/19/17	(04/01/19)	0.00	TOPEKA-CONST
	JF	HSIP	517072131 E	PAVEMENT MARKING. U024, FR US-59 JCT E TO DG CO LI IN JF CO.			08/14/17	(06/01/19)	39.09	25
U059	044	KA-4592-01	CENTURY FENCE CO	PAVMK	0.00 MI	223,313.59	07/19/17	(04/01/19)	0.00	TOPEKA-CONST
	JF	HSIP	517072141 E	PAVEMENT MARKING. U059, FR US-24 JCT N TO K-4 JCT IN JF CO.			08/14/17	(06/01/19)	40.38	40
	044	C-4858-01	KINGS CONSTRUCTION CO INC	GRSU	0.73 MI	401,638.01	03/21/18	05/29/18	93.33	BONNER SPRINGS-CONST
	JF	HSIP	518034131 E	GRADING & SURFACING. WELLMAN ROAD NEAR 21ST AND 27TH IN			04/18/18	08/16/18	92.73	60
	044	C-4873-01	EBERT CONSTRUCTION CO INC	GRBRS	0.00 MI	503,725.34	08/22/18	10/15/18	9.52	TOPEKA-CONST
	JF	STP	518084121 E	GRADING, BRIDGE & SURFACING. 0.8 MI N AND 0.9 MI W OF OSKAL			09/19/18		0.00	105
1035	046	KA-4491-01	COLLINS & HERMANN INC	SG	0.00 MI	142,809.07	08/23/17	08/27/18	84.00	OLATHE-CONST
	JO		517086121 E	SIGNING. AT I35 & US69 IN JOHNSON COUNTY. STATE TIE TO KA			10/03/17	10/08/18	100.00	10/16/18
1435	046	KA-3993-01	CLARKSON CONSTRUCTION CO	PAVRC	2.47 MI	16,724,077.07	10/19/16	02/24/17	74.85	OLATHE-CONST
	JO	ACNHP	516102161 E	PAVEMENT RECONSTRUCTION. I-435: 0.5 MI E OF THE I-435/QUIVIR			11/09/16		95.45	06/01/19
1435	046	KA-4696-01	IDEKER INC	MILOV	1.30 MI	530,020.82	03/21/18	06/04/18	90.00	OLATHE-CONST
	JO	ACNHP	518032101 E	MILLING AND HMA OVERLAY. I435, EXIT AND ENTRANCE RAMP NB			04/16/18	07/14/18	92.60	30
1435	046	KA-4871-01	PYRAMID CONTRACTORS INC	SPECL	0.01 MI	83,317.00	09/19/18		0.00	HORTON-CONST
	JO		518096181 E	NOISE WALL REPAIR. I435 WB 1500 FT W OF LEE BLVD IN JOHNSON			10/23/18		0.00	15
U056	046	KA-4670-01	SUPERIOR BOWEN ASPHALT CO LLC	MILOV	1.83 MI	1,400,649.39	12/13/17	07/05/18	100.00	OLATHE-CONST
	JO	ACNHP	517122151 E	MILLING AND HMA OVERLAY. US-56 FR APPRX 900 FT E US56/US69 J			01/08/18	09/25/18	106.20	40
U069	046	KA-4110-04	COLLINS & HERMANN INC	SG	17.29 MI	395,049.32	08/23/17	03/05/18	61.87	OLATHE-CONST
	JO	HSIP	517082171 E	SIGNING ON US-69 IN JOHNSON COUNTY. LENGTH IS 17.294 MI. STA			10/03/17		28.48	04/05/19
	046	C-4874-01	PYRAMID CONTRACTORS INC	GRBRS	0.19 MI	695,257.80	07/18/18	09/04/18	26.36	OLATHE-CONST
	JO	STP	518074181 E	GRADING, BRIDGE & SURFACING. 127TH ST OVER CAPTAINS CREEK			08/21/18		3.17	110
U024	052	KA-4567-01	TWIN TRAFFIC MARKING CORP	PAVMK	0.00 MI	338,974.32	07/19/17	06/11/18	60.00	BONNER SPRINGS-CONST
	LV	HSIP	517072171 E	PAVEMENT MARKING. U024, FR K-16 JCT TO WY CO LI IN LV CO. LE			08/18/17	(01/02/19)	90.93	40
	052	U-2113-01	LINAWEAVER CONSTRUCTION INC	GRSU	1.27 MI	6,114,463.60	09/19/18			BONNER SPRINGS-CONST
	LV	HPD	518092151 E	GRADING & SURFACING. LANSING: DESOTO RD FR IDA ST TO EISEN			10/23/18		0.00	11/20/20
K099	056	KA-4613-01	HAMM INC	MILOV	0.00 MI	806,338.42	08/23/17	06/28/18	100.00	EMPORIA-CONST
	LY		517086161 E	MILLING & HMA OVERLAY. K99, FR K99/K170 JCT TO JCT U56 IN LY			10/06/17	08/10/18	100.30	30
U050	056	KA-4561-01	TRAFFIC CONTROL COMPANY (SFT, LLC	PAVMK	7.00 MI	279,388.25	10/18/17	09/04/18	86.67	EMPORIA-CONST
	LY	HSIP	517102141 E	PAVEMENT MARKING. US-50, FR RD A AT CS/LY CO LI TO GRAPHIC A			12/01/17	(10/19/18)	55.70	30
K099	058	KA-4800-01	SHILLING CONSTRUCTION CO INC	MILOV	14.43 MI	1,445,410.62	02/21/18	05/08/18	100.00	WAMEGO-CONST
	MS	ACSTP	518022131 E	MILLING AND HMA OVERLAY. K99 FR U36/K99 JCT N TO NE/KS STATE			03/27/18	08/07/18	99.07	30

CONTRACT STATUS REPORT AS OF 05NOV18

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K031	070 OS	KA-4829-01	VANCE BROTHERS INC 518036121 E	CONVT CHIP SEAL. K-31 FR WB/OS CO LI E TO W END OF K31/DACOTAH ST	5.85 MI	123,278.29	03/21/18 04/12/18	(05/01/19) (10/15/19)	0.00 0.00	EMPORIA-CONST 10
K268	070 OS	KA-4822-01	VANCE BROTHERS INC 518036101 E	CONVT CHIP SEAL. FR CHANGE OF PAVEMENT ON K268 NEAR US75 TO K268	9.40 MI	253,241.38	03/21/18 04/12/18	(05/01/19) (10/15/19)	0.00 0.00	EMPORIA-CONST 10
K063	075 PT	KA-4717-01	SHILLING CONSTRUCTION CO INC 517116181 E	MILOV MILLING & HMA OVERLAY. FR ST. MARYS NCL N TO PT/NM CO LI IN	26.95 MI	2,132,491.89	11/15/17 12/11/17	04/04/18 06/05/18	97.78 99.26	WAMEGO-CONST 45
	081 RL	TE-0417-01 TA	PAVERS INC 517052171 E	GRSU GRADING & SURFACING. JULIETTE AVE FR BLUEMONT AVE S THRU I	0.15 MI	707,330.52	05/24/17 07/06/17	10/12/17 06/21/18	100.00 101.04	WAMEGO-CONST 100
	081 RL	TE-0438-01 TA	PAVERS INC 517122161 E	GRSU GRADING & SURFACING. JULIETTE AVE FR OSAGE ST TO LARAMIE S	0.14 MI	791,164.81	12/13/17 01/17/18	05/24/18	81.18 73.55	WAMEGO-CONST 85
	081 RL	TE-0439-01 TA	EBERT CONSTRUCTION CO INC 517122171 E	PEDBI PEDESTRIAN & BICYCLE PATH. MULTI USE PATH US-24/TUTTLE CRK	0.18 MI	923,866.20	12/13/17 01/17/18		77.78 93.45	WAMEGO-CONST 90
	081 RL	U-0541-01 HSIP	AMINO BROS CO INC 518062191 E	SU-SG SURFACING & TRAFFIC SIGNAL. POYNTZ AVE & 11TH ST IN MANHAT	0.04 MI	413,946.70	06/20/18 07/20/18		0.00 0.00	WAMEGO-CONST 75
	081 RL	U-2306-01 TA	AMINO BROS CO INC 517122181 E	PEDBI SAFE ROUTES TO SCHOOL. MANHATTAN IN RILEY CO. LENGTH IS 0.	0.56 MI	314,954.26	12/13/17 01/17/18	05/14/18	100.00 89.97	WAMEGO-CONST 65
I470	089 SN	KA-4697-01 ACNHP	HAMM INC 518032121 E	3.0OL 3.0 HMA OVERLAY AND 1.0 RCI, I470 FR JCT I-70 E TO US-75/BUR	5.84 MI	6,588,534.40	03/21/18 04/16/18	06/04/18 (12/21/18)	77.00 49.87	TOPEKA-CONST 12/21/18
U075	089 SN	KA-4729-01 ACNHP	HAMM INC 518022161 E	3.0OL 3.0 HMA OVERLAY. U075 FR MM 165 N TO 550 FT S OF MM 166, NB	0.90 MI	805,298.10	02/21/18 03/19/18	05/14/18 (03/15/19)	76.92 7.50	TOPEKA-CONST 130
U075	089 SN	KA-4730-01 ACNHP	HAMM INC 518022171 E	3.0OL 3.0 HMA OVERLAY. U075 FR 2000 FT S OF MM 167 N TO SN CO LI,	4.69 MI	1,442,835.30	02/21/18 03/19/18	05/14/18 (03/15/19)	76.92 27.77	TOPEKA-CONST 130
U075	089 SN	KA-4754-01 ACNHP	HAMM INC 518022181 E	BRRPR BRIDGE REPAIR, PATCH & APPLY WATERPROOFING MEMBRANE ON	0.00 MI	319,614.00	02/21/18 03/19/18	05/14/18 (03/15/19)	76.92 46.27	TOPEKA-CONST 130
U075	089 SN	KA-4880-01 ACNHP	PCI ROADS, LLC 518092161 E	BRRPR BRIDGE REPAIR. US-75 NB OVER THE TURNPIKE IN SHAWNEE CO. L	0.00 MI	176,022.25	09/19/18 10/23/18		0.00 0.00	TOPEKA-CONST 100
	089 SN	TE-0409-01 TA	AMINO BROS CO INC 517062181 E	PEDBI SIDEWALK IMPROVEMENTS IN CITY OF TOPEKA IN SHAWNEE COUN	13.80 MI	417,036.81	06/21/17 07/25/17	08/28/17 04/23/18	100.00 100.00	TOPEKA-CONST 74
I035	105 WY	KA-2324-02	GUNTER CONSTRUCTION COMPANY 518074191 E	SPECL SPECIAL. I-35 FROM S OF LAMAR AVE TO CAMBRIDGE CIRCLE INTC	3.44 MI	121,073.15	07/18/18 08/13/18	08/27/18 09/28/18	81.48 100.95	OLATHE-CONST 27
I070	105 WY	KA-2130-02 ACBRF	AMERICAN BRIDGE COMPANY 517112191 E	BR BRIDGE REPAIR. BR NM 340 & NM 173 OF THE LEWIS & CLARK VIADU	0.57 MI	68,175,807.25	11/15/17 12/12/17	01/16/18 (05/01/20)	35.05 40.29	BONNER SPRINGS-CONST 05/01/20

CONTRACT STATUS REPORT AS OF 05NOV18

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
I070	105 WY	KA-2130-03 ACNHP	COMANCHE CONSTRUCTION CO INC & S 518032131 E	BRIDGE REPAIR. I-70 BR NM 173, NM 174, NM 177 & NM 178 OF TH	BRRPR	0.00 MI	3,048,437.55	03/21/18 04/12/18	04/30/18 (11/08/19)	33.93 81.86	BONNER SPRINGS-CONST 11/08/19
I070	105 WY	KA-4504-01 ACNHP	COMANCHE CONSTRUCTION CO INC & S 518032141 E	BRIDGE REPAIR. I-70:BR.NO.(157) LOCATED AT THE I-70/I-635 IN	BRRPR	0.00 MI	1,488,291.50	03/21/18 04/12/18	06/06/18 (04/30/19)	97.78 93.34	BONNER SPRINGS-CONST 90
I435	105 WY	KA-4691-01 ACNHP	SUPERIOR BOWEN ASPHALT CO LLC 518032151 E	3.0 OVERLAY, BRIDGE APPROACHES, PCCP PAVEMENT, PATCHING.I	3.0OL	11.33 MI	8,525,336.26	03/21/18 04/16/18	04/30/18 (05/01/19)	97.93 95.37	BONNER SPRINGS-CONST 11/09/18
I635	105 WY	KA-4694-01 ACNHP	IDEKER INC 518032171 E	3.0 OVERLAY AND PCCP PATCHING. I635 NB/SB FR K-5 HWY N TO MC	3.0OL	0.70 MI	883,419.95	03/21/18 04/16/18	05/29/18 09/18/18	100.00 92.96	BONNER SPRINGS-CONST 55
K005	105 WY	KA-4743-01	IDEKER INC 518036131 E	MILLING AND HMA OVERLAY. K-5 FR K5/I635 JCT NE TO SUNSHINE R	MILOV	1.90 MI	616,252.05	03/21/18 04/16/18	05/29/18 09/18/18	100.00 95.52	BONNER SPRINGS-CONST 55
K007	105 WY	KA-4564-01 HSIP	TWIN TRAFFIC MARKING CORP 517072181 E	PAVEMENT MARKING. K-7, KS RIVER BR N TO 0.6 MI N OF STATE AV	PAVMK	0.00 MI	225,950.50	07/19/17 08/18/17	08/13/18 (03/17/19)	76.00 97.22	BONNER SPRINGS-CONST 25
K032	105 WY	KA-4569-01 HSIP	TWIN TRAFFIC MARKING CORP 517072241 E	PAVEMENT MARKING. K032, FR K32/121ST JCT TO 61ST ON KAW DR.	PAVMK	0.00 MI	321,784.39	07/19/17 08/18/17	(09/04/19) (10/31/19)	0.00 0.00	BONNER SPRINGS-CONST 35
U024	105 WY	KA-4568-01 HSIP	TWIN TRAFFIC MARKING CORP 517072231 E	PAVEMENT MARKING. U024, FR LV CO LI TO 0.46 MI E OF K-7/US-2	PAVMK	0.00 MI	52,197.70	07/19/17 08/18/17	06/11/18 (01/02/19)	60.00 98.25	BONNER SPRINGS-CONST 40
	105 WY	N-0636-01 ACTA	RF BEACHNER CONTRACTORS LLC 516104191 E	FENCING & PAVEMENT MARKING. KANSAS CITY: 12TH & 10TH ST Bldg	PEDBI	5.02 MI	751,417.74	10/19/16 11/29/16	04/03/17 (01/08/19)	100.00 84.03	BONNER SPRINGS-CONST 70
K005	105 WY	N-0640-01 STP	MILES EXCAVATING INC 517104191 E	GRADING & SURFACING. K-5 (LEAVENWORTH RD) FROM 63RD ST TO	GRSU	2.58 MI	12,809,166.54	10/18/17 11/15/17	01/02/18 (10/25/19)	46.44 64.12	BONNER SPRINGS-CONST 10/25/19
	106 SE	KA-4166-01 ACCMQ	CAPITAL ELECTRIC LINE BUILDERS INC 517082181 E	INTELLIGENT TRANSPORTATION SYSTEM. K-7 BETWEEN BONNER S	ITS	0.00 MI	984,803.35	08/23/17 09/18/17	03/05/18	82.50 65.71	OLATHE-CONST 160
	106 SE	KA-4235-05 HSIP	CUSTOM LIGHTING SERVICES LLC DBA I 517092181 E	INTELLIGENT TRANSPORTATION SYSTEM. VARIOUS LOCATIONS ON	ITS	0.00 MI	3,825,763.74	09/20/17 10/18/17	12/14/17	140.52 97.45	WAMEGO-CONST 08/03/18
	106 SE	KA-4235-25 HSIP	ATLAS ELECTRIC LLC 517112565 E	REGIONAL TRUCK PARKING INFORMATION MANAGEMENT SYSTEM.	ITS	0.00 MI	3,117,706.88	11/15/17 12/15/17	01/17/18	394.59 74.76	WAMEGO-CONST 04/01/18
	106 SE	KA-4918-01	VANCE BROTHERS INC 518066141 E	CHIP SEAL. KA 4915-01, U24, 75 FT W OF K32 TO JF CO LI AND U	CONVT	24.88 MI	787,302.20	06/20/18 07/11/18	(06/24/19) (08/15/19)	0.00 0.00	BONNER SPRINGS-CONST 25
	106 SE	KA-4953-01	FAHRNER ASPHALT SEALERS, LLC 518066151 E	CRACK REPAIR (ASPHALT). K13: KA 4950-01, FR RL/PT CO LI N TO	CRRPR	33.50 MI	173,780.70	06/20/18 07/17/18		87.50 98.56	WAMEGO-CONST 40
	106 SE	KA-5131-01	URETEK USA INC 518096191 E	MUDJACKING. VARIOUS LOCATIONS IN DISTRICT 1	MUDJK	0.50 MI	259,210.00	09/19/18 10/23/18		0.00 0.00	EMPORIA-CONST 25

CONTRACT STATUS REPORT AS OF 05NOV18

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
I035	106 SE	KA-4110-02 HSIP	FULSOM BROTHERS INC 516112454 E	SG SIGNING. VARIOUS LOCATIONS IN COFFEY, OSAGE, FRANKLIN AND	58.70 MI	664,415.43	11/16/16 12/05/16	08/14/17 (12/30/18)	74.12 87.50	EMPORIA-CONST 85
I035	106 SE	KA-4110-03 HSIP	COLLINS & HERMANN INC 517082161 E	SG SIGNING ON I-35 IN JOHNSON & WYANDOTTE COUNTIES. LENGTH IS	33.59 MI	1,776,123.40	08/23/17 10/03/17	03/05/18	790.32 72.61	OLATHE-CONST 04/05/18
K009	106 SE	KA-4923-01	SCODELLER CONSTRUCTION INC 518066131 E	CRRPR CRACK REPAIR (ASPHALT). K009: KA 4921-01, FR US75 E TO JA/AT	12.00 MI	66,899.32	06/20/18 07/12/18	09/17/18 10/24/18	100.00 0.00	HORTON-CONST 20
U056	106 SE	KA-4716-01	HAMM INC 517126141 E	MILOV MILOV. US56; KA 4714-01, FR US59/US56 JCT E TO DG/JO CO LI,	19.82 MI	2,158,414.50	12/13/17 01/12/18	03/28/18 07/20/18	94.00 99.56	EMPORIA-CONST 50
U073	106 SE	KA-4930-01	SCODELLER CONSTRUCTION INC 518066121 E	CRRPR CRACK REPAIR (ASPHALT). U073: KA 4928-01, FR UO73/RS-25 NW T	15.30 MI	34,285.34	06/20/18 07/12/18	09/17/18 10/16/18	100.00 0.00	HORTON-CONST 15
U169	106 SE	KA-4621-01	BETTIS ASPHALT & CONSTRUCTION INC 517086141 E	OL-SH HMA OVERLAY. U169: KA 4619-01, FR 1800 FT S OF 223TD ST N TO	0.00 MI	5,139,117.03	08/23/17 09/20/17	05/02/18 08/10/18	80.00 99.78	OLATHE-CONST 80
	106 SE	TE-0402-04 TA	EBERT CONSTRUCTION CO INC 517052191 E	PEDBI PEDESTRIAN & BICYCLE PATHS. FLINT HILLS NATURE TRAIL IN MR,	30.21 MI	3,367,550.17	05/24/17 07/06/17	07/24/17 05/10/18	71.21 96.28	EMPORIA-CONST 257

CONTRACT STATUS REPORT AS OF 05NOV18

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
	009	TE-0441-01	BRYANT & BRYANT CONSTRUCTION INC	GRSU	0.12	MI	705,185.85	05/23/18	10/15/18	9.41	MARION-CONST
	CS	TA	518052262 E	GRADING AND SURFACING. COTTONWOOD FALLS; PEARL ST. 86 F			06/28/18	(05/30/19)	0.00	85	
	009	C-4835-01	KING CONSTRUCTION COMPANY, INC.	GRBR	0.08	MI	313,495.11	12/13/17	08/29/18	54.29	MARION-CONST
	CS	STP	517124242 E	GRADING & BRIDGE. 0.5 MI S & 0.7 MI W OF WONSEVU IN CHASE CO			01/19/18	(11/02/18)	77.08	70	
K082	014	KA-4832-01	BRYANT & BRYANT CONSTRUCTION INC	INTER	0.86	MI	424,717.00	03/21/18	09/10/18	36.25	JUNCTION CITY-CONST
	CY		518036292 E	CURB INLET REPLACEMENT. K-82, CITY OF WAKEFIELD, WCL E TO E			04/18/18	(12/03/18)	27.21	80	
K082	014	KA-4994-01	DUSTROL INC	RCYLE	9.22	MI	911,687.29	08/22/18	(07/15/19)	0.00	JUNCTION CITY-CONST
	CY	ACSTP	518082292 E	SURFACE RECYCLE AND CHIP SEAL. K-82 FR K-15 E TO CY/RL CO LI			09/17/18	(08/23/19)	0.00	25	
U024	014	KA-4920-01	PAVEMENT PROS LLC	CRRPR	20.05	MI	49,132.28	06/20/18	(03/18/19)	0.00	JUNCTION CITY-CONST
	CY		518066212 E	CRACK REPAIR (ASPHALT). U024 FR CY/CD CO LI E TO CY/RL CO LI			07/12/18	(04/19/19)	0.00	25	
U081	015	KA-4851-01	PCI ROADS, LLC	BRRPR	0.00	MI	354,336.50	06/20/18	(03/11/19)	0.00	BELLEVILLE-CONST
	CD	ACNHP	518062262 E	BRIDGE REPAIR. BR. NO. 81-15-18.57(056) N OF K9/U81 IN CD CO			07/12/18	(10/11/19)	0.00	85	
	021	KA-4867-01	PAVEMENT PROS LLC	CRRPR	12.97	MI	57,892.26	07/18/18	(03/18/19)	0.00	JUNCTION CITY-CONST
	DK		518076232 E	CRACK REPAIR (ASPHALT). KA 4866-01, K018 FR DK/OT CO LI E TO			08/20/18	(04/12/19)	0.00	20	
K015	021	KA-4252-01	BRYANT & BRYANT CONSTRUCTION INC	GRSU	0.17	MI	542,054.30	06/20/18	(02/04/19)	0.00	JUNCTION CITY-CONST
	DK	ACSTP	518062292 E	GRADING, SURFACING AND TRAFFIC SIGNAL. ABILENE AT K-15 & 14			07/20/18	(06/01/19)	0.00	80	
K043	021	KA-4811-01	HEFT & SONS, L.L.C.	CONVT	19.71	MI	460,345.20	02/21/18	08/29/18	100.00	MARION-CONST
	DK		518026212 E	CHIP SEAL. K43 FR K4/K43 N TO N OF I70 EXCEPT CITY OF ENTERP			03/19/18	09/19/18	96.68	10	
I070	027	KA-4555-01	ACTION SAFETY SUPPLY CO	PAV/MK	23.26	MI	721,484.84	10/18/17	07/18/18	87.69	SALINA-CONST
	EW	HSIP	517102242 E	PAVEMENT MARKING. I70. FR RS/EW CO LI E TO EW/LC CO LI IN EW			12/08/17	(10/31/18)	48.05	65	
K156	027	KA-4892-01	PAVEMENT PROS LLC	CRRPR	10.70	MI	62,763.40	06/20/18	(01/19/19)	0.00	SALINA-CONST
	EW		518066242 E	CRACK REPAIR (ASPHALT). K-156 FR K-140 JCT NE TO I-70 JCT IN			07/12/18	(04/30/19)	0.00	30	
K156	027	KA-5009-01	BETTIS ASPHALT & CONSTRUCTION INC	RCYLE	20.10	MI	1,843,205.61	09/19/18		0.00	SALINA-CONST
	EW	ACNHP	518092262 E	SURFACE RECYCLE AND CHIP SEAL. K156, FR BT/EW CO LI NE TO E			10/18/18		0.00	40	
	031	KA-4671-01	SHILLING CONSTRUCTION CO INC	MILOV	7.03	MI	1,166,152.51	01/17/18	05/22/18	77.50	MARION-CONST
	GE		518016262 E	MILOV AND SEAL K57 FR K57/K244 4L SE TO DIVIDED 4L (CONC PVM			02/09/18	06/16/18	87.98	40	
U077	031	KA-2367-04	HAMM INC	GRBRS	1.42	MI	16,415,963.95	03/23/16	06/01/16	112.85	JUNCTION CITY-CONST
	GE	ACNHP	516032262 E	GRADING, BRIDGE & SURFACING. US-77/K-18 JCT, 2.1 MI N OF I-7			05/02/16	(11/20/18)	98.33	07/27/18	
U077	031	KA-4638-01	SHILLING CONSTRUCTION CO INC	1.5OL	12.39	MI	1,680,357.18	12/13/17	09/04/18	88.57	MARION-CONST
	GE	ACNHP	517122252 E	1.5 HMA OVERLAY. US77 FR 1.004 MI S OF S JCT K57 N TO 0.199			01/08/18	(11/21/18)	77.48	35	
I070	053	KA-4556-01	ACTION SAFETY SUPPLY CO	PAV/MK	7.25	MI	194,223.39	10/18/17	06/12/18	100.00	SALINA-CONST
	LC	HSIP	517102252 E	PAVEMENT MARKING. I70. FR EW/LC CO LI E TO LC/SA CO LI IN LC			12/08/17	08/03/18	96.70	25	

CONTRACT STATUS REPORT AS OF 05NOV18

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	053	C-4876-01	L & M CONTRACTORS INC	GRBR	0.10	MI 399,271.75	08/22/18	(10/25/18)	0.00	SALINA-CONST
	LC	STP	518084262 E	GRADING AND BRIDGE. 1.3 MI N AND 2.0 MI E OF VESPER OVER SPI			10/04/18	(03/25/19)	0.00	100
U077	057	KA-4884-01	APAC KANSAS INC - SHEARS DIVISION	CONVT	20.42	MI 600,126.27	06/20/18	(07/01/19)	0.00	MARION-CONST
	MN		518066272 E	CHIP SEAL. US77 FR BU/MN CO LI N TO K-150 JCT IN MN CO. LENG			07/17/18	(08/01/19)	0.00	15
	057	TE-0444-01	BRYANT & BRYANT CONSTRUCTION INC	PEDBI	0.23	MI 961,737.36	05/23/18	(03/04/19)	0.00	MARION-CONST
	MN	TA	518052282 E	SIDEWALK IMPROVEMENTS. MAIN ST (K-256) FROM 1ST ST TO 5TH S			06/28/18	(06/30/19)	0.00	70
	057	C-4877-01	KING CONSTRUCTION COMPANY, INC.	GRBR	0.06	MI 331,540.86	06/20/18	10/15/18	11.11	MARION-CONST
	MN	BRO	518064232 E	GRADING & BRIDGE. 0.5 MI N & 1.7 MI E OF RAMONA IN MARION CO			07/11/18	(03/15/19)	4.66	90
I135	059	KA-4554-01	ROADSAFE TRAFFIC SYSTEMS INC	PAV/MK	0.00	MI 714,338.56	06/21/17	04/16/18	84.00	MARION-CONST
	MP	HSIP	517062252 E	PAVEMENT MARKING. I135. FR CONCRETE/ASPHALT JOINT NEAR MF			07/19/17	05/22/18	97.45	25
	059	TE-0442-01	PEARSON CONSTRUCTION LLC	PEDBI	1.38	MI 592,627.50	05/23/18	(03/01/19)	0.00	SALINA-CONST
	MP	TA	518052272 E	PEDESTRIAN & BICYCLE PATHS. CITY OF LINDSBORG IN MCPHERSC			06/28/18	(06/21/19)	0.00	70
	059	TE-0443-01	PEARSON CONSTRUCTION LLC	PEDBI	1.48	MI 782,355.50	09/20/17	04/02/18	101.18	MARION-CONST
	MP	TA	517092292 E	PEDESTRIAN AND BICYCLE PATHS. CITY OF MCPHERSON IN MCPHE			10/18/17	09/14/18	85.46	85
	059	C-4850-01	SIGN-UP LTD	SG	71.00	MI 82,822.34	03/21/18	07/16/18	55.00	MARION-CONST
	MP	HSIP	518032262 E	SIGNING. ALL MAJOR COLLECTORS IN NE 1/4 OF MCPHERSON COU			05/02/18	10/20/18	93.69	40
	064	C-0371-01	KLAVER CONSTRUCTION COMPANY INC	GRSU	0.20	MI 401,004.63	11/15/17	05/16/18	88.89	MARION-CONST
	MR	HRRR	517114202 E	GRADING & SURFACING. LOCATION IS 5 MI S. AND 3 MI W. OF COU			12/11/17	(12/04/18)	57.21	81
	064	C-4878-01	L & M CONTRACTORS INC	GRBR	0.01	MI 380,533.59	08/22/18	10/08/18	8.42	MARION-CONST
	MR	STP	518084272 E	GRADING & BRIDGE. 2.7 MI E OF PARKERVILLE ON J AVE. OVER LAI			09/14/18	(05/03/19)	0.00	95
K018	072	KA-4726-01	DUSTROL INC	RCYLE	17.05	MI 1,219,719.00	11/15/17	07/11/18	94.29	SALINA-CONST
	OT		517116252 E	SURFACE RECYCLE & CHIP SEAL. K18 FR LC/OT CO LI E TO K18/OLD			12/15/17	09/05/18	106.02	35
K106	072	KA-4674-01	APAC KANSAS INC - SHEARS DIVISION	1.5OL	7.19	MI 608,871.68	11/15/17	10/01/18	70.00	SALINA-CONST
	OT	ACSTP	517112252 E	1.5 HMA OVERLAY. K106 FR EAST CL OF MINNEAPOLIS E TO STATE F			12/12/17	11/02/18	37.94	20
	079	C-4862-01	SIGN-UP LTD	SG	157.00	MI 156,516.22	07/18/18	10/11/18	10.67	BELLEVILLE-CONST
	RP	HSIP	518072292 E	SIGNING. MAJOR/MINOR COLLECTORS IN W HALF OF REPUBLIC CO			08/21/18	(01/11/19)	0.00	75
K082	081	KA-4995-01	DUSTROL INC	RCYLE	1.51	MI 169,289.73	08/22/18	(08/15/19)	0.00	JUNCTION CITY-CONST
	RL	ACSTP	518082191 E	SURFACE RECYCLE AND CHIP SEAL. K-82 FR CY/RL CO LI E TO US77			09/17/18	(09/26/19)	0.00	25
	085	KA-4927-01	PAVEMENT PROS LLC	CRRPR	4.82	MI 12,631.80	06/20/18	(10/15/18)	0.00	SALINA-CONST
	SA		518066252 E	CRACK REPAIR (ASPHALT). K4, KA 4925-01, FR K4/I-135 E TO K4/			07/12/18	(04/30/19)	0.00	30
I135	085	KA-4810-01	BRYANT & BRYANT CONSTRUCTION INC	PATCH	19.30	MI 1,487,725.06	03/21/18	07/09/18	77.08	SALINA-CONST
	SA	ACNHP	518032272 E	CONCRETE PAVEMENT PATCHING AND BR APPR REPL. I-135 FR MP/			04/18/18	(10/30/18)	92.09	96

CONTRACT STATUS REPORT AS OF 05NOV18

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K143	085 SA	KA-4641-01 ACSTP	SHILLING CONSTRUCTION CO INC 517102262 E	ULTRATHIN BONDED ASPHALT SURFACING.	UBAS 4.66 MI	547,456.58	10/18/17 11/28/17	08/13/18 09/14/18	95.00 99.06	SALINA-CONST 20
	101 WS	KA-4725-01	HALL BROTHERS INC 517116272 E	SURFACE RECYCLE & HMA OVERLAY.	RCYLE 19.78 MI	2,890,034.24	11/15/17 12/14/17	06/19/18 (03/14/19)	81.43 101.97	JUNCTION CITY-CONST 70
	101 WS	KA-4935-01	PAVEMENT PROS LLC 518066282 E	CRACK REPAIR (ASPHALT).	CRRPR 17.46 MI	37,877.02	06/20/18 07/12/18	(03/18/19) (04/12/19)	0.00 0.00	JUNCTION CITY-CONST 15
K015	101 WS	KA-4869-01	PCI ROADS, LLC 518086292 E	BRIDGE REPAIR. BR. NO. 15-101-237.05 (023)	BRRPR 0.00 MI	108,375.30	08/22/18 09/17/18	(10/22/18) (12/15/18)	22.86 0.00	JUNCTION CITY-CONST 35
U036	101 WS	KA-4632-01 HSIP	MARTIN OUTDOOR ENTERPRISES INC 517112262 E	SIGNING. VARIOUS LOCATIONS IN WASHINGTON CO.	SG 23.58 MI	146,146.00	11/15/17 12/12/17	09/04/18 (11/16/18)	16.67 39.76	JUNCTION CITY-CONST 30
U036	101 WS	KA-4673-01 ACNHP	HALL BROTHERS INC 517112272 E	MILLING & HMA OVERLAY. FR WASHINGTON ECL E TO 2/4 LANE SPLI	MILOV 9.18 MI	972,272.59	11/15/17 12/14/17	06/04/18 (01/08/19)	80.00 100.97	JUNCTION CITY-CONST 35
	101 WS	C-4879-01 STP	KING CONSTRUCTION COMPANY, INC. 518074292 E	GRADING & BRIDGE. 0.2 MI W & 2.1 MI N OF PALMER IN WASHINGTO	GRBR 0.08 MI	426,711.45	07/18/18 08/20/18	(10/29/18) (02/15/19)	0.00 6.17	JUNCTION CITY-CONST 80
	106 SE	KA-4908-01	PAVEMENT PROS LLC 518066232 E	CRACK REPAIR (ASPHALT). HOST PROJECT FOR KA 4902-01, KA 4903	CRRPR 30.37 MI	68,574.97	06/20/18 07/12/18	(03/18/19) (05/01/19)	0.00 0.00	MARION-CONST 25
I070	106 SE	KA-4420-01 HSIP	TWIN TRAFFIC MARKING CORP 516092292 E	PAVEMENT MARKING. I70. FR, 0.5 MI W OF NILE INTCH (RP 259.6)	PAVMK 0.00 MI	372,746.24	09/21/16 10/20/16	05/22/17 (11/06/18)	54.00 96.59	JUNCTION CITY-CONST 50
K004	106 SE	KA-4734-01	APAC KANSAS INC - SHEARS DIVISION 517126262 E	MILLING & HMA OVERLAY. K4, KA 4732-01 FR RC/EW CO LI E TO MP	MILOV 19.70 MI	1,810,686.19	12/13/17 01/08/18	03/14/18 07/19/18	100.00 98.84	SALINA-CONST 50
K004	106 SE	KA-4895-01	APAC KANSAS INC - SHEARS DIVISION 518066262 E	1.5 MILLING AND HMA OVERLAY. K4: KA 4893-01, FR LINDSBORG CL	MILOV 4.17 MI	555,918.78	06/20/18 07/17/18	(08/19/19) (09/25/19)	0.00 0.00	SALINA-CONST 25
K009	106 SE	KA-4938-01	APAC KANSAS INC - SHEARS DIVISION 518076242 E	CHIP SEAL. K9: KA 4936-01, FR U24/K9 E TO MC/CD CO LI; KA 49	CONVT 28.85 MI	797,154.22	07/18/18 08/13/18	(07/15/19) (09/13/19)	0.00 0.00	BELLEVILLE-CONST 15
K028	106 SE	KA-4622-01	HALL BROTHERS INC 517086292 E	MILLING & HMA OVERLAY. K28; KA 4611-01, FR K28/K148 JCT E TO	MILOV 0.00 MI	1,929,239.87	08/23/17 09/20/17	08/13/18 10/31/18	100.00 87.38	BELLEVILLE-CONST 40

CONTRACT STATUS REPORT AS OF 05NOV18

DISTRICT: 03

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K161	012 CN	KA-4639-01	SHILLING CONSTRUCTION CO INC	MILOV	17.00 MI	3,198,580.62	09/20/17	08/06/18	96.00	ATWOOD-CONST
			517096343 E	MILLING AND HMA OVERLAY. K161, FR US36 JCT N 17.0 MI TO NE S			10/18/17	(09/01/18)	10.28	50
U036	012 CN	KA-4383-01	VENTURE CORPORATION	MILOV	18.50 MI	2,632,359.29	09/21/16	08/16/18	70.00	ATWOOD-CONST
			516096313 E	MILLING & HMA OVERLAY. US36, FR KS/CO STATE LINE E 18.581 MI			10/13/16	09/25/18	112.16	40
U036	012 CN	KA-4898-01	HEFT & SONS, L.L.C.	CONVT	16.19 MI	505,552.20	06/20/18		0.00	ATWOOD-CONST
			518066363 E	CHIP SEAL. U036 FR E K27/US36 JCT E TO CN/RA CO LI IN CN CO.			07/11/18		0.00	15
	012 CN	U-2307-01 TA	BRYANT & BRYANT CONSTRUCTION INC	PEDBI	0.93 MI	199,797.50	01/17/18	04/10/18	51.11	ATWOOD-CONST
			518012373 E	PEDESTRIAN & BICYCLE PATHS. SIDEWALK AND PEDESTIAN IMPROV			02/27/18	05/16/18	96.66	45
U036	012 CN	M-0048-01	VENTURE CORPORATION	STPIL	18.50 MI	10,000.00	09/21/16	05/16/18	103.36	ATWOOD-CONST
			516096323 E	STOCKPILE ASPHALT MATERIAL. U36 FR KS/CO STATE LINE E 18.851			10/13/16	09/12/18	34.66	10/12/18
K383	020 DC	KA-4384-01	VENTURE CORPORATION	MILOV	14.13 MI	1,669,061.24	09/21/16	05/04/18	90.00	ATWOOD-CONST
			516096343 E	MILLING & HMA OVERLAY. K383, FR SH/DC CL E 14.134 MI TO WCL			10/13/16	06/13/18	99.62	30
I070	026 EL	KA-4698-01 ACNHP	VENTURE CORPORATION	MILOV	15.61 MI	7,828,329.20	03/21/18	08/06/18	68.42	HAYS-CONST
			518032393 E	MILLING AND HMA OVERLAY. I70 FR EXIT 159 E 15.611 MI TO EL/R			04/12/18		95.82	12/17/18
I070	026 EL	M-0055-01	VENTURE CORPORATION	STPIL	15.61 MI	4,387.02	03/21/18	08/06/18	100.00	HAYS-CONST
			518036393 E	STOCKPILE ASPHALT MATERIAL. I-70 FR EXIT 159 E 15.611 MI TO			04/12/18	10/12/18	43.01	10/12/18
I070	032 GO	KA-0725-02 HSIP	FULSOM BROTHERS INC	LT	0.00 MI	138,821.00	04/18/18	(04/01/19)	0.00	OAKLEY-CONST
			518042363 E	LIGHTING. I-70 AT K-23 INTERCHANGE IN GOVE COUNTY.			05/08/18	(10/12/20)	0.00	25
I070	032 GO	KA-0726-01 ACIM	KOSS CONSTRUCTION COMPANY	GRSU	9.19 MI	38,259,356.56	04/18/18	08/27/18	8.36	OAKLEY-CONST
			518042373 E	GRADING, BRIDGE & SURFACING. I-70 1 MI W OF K-23 SPUR (E JCT			05/08/18	(12/11/20)	2.44	12/11/20
U283	033 GH	KA-4781-01 ACSTP	BETTIS ASPHALT & CONSTRUCTION INC	RCYLE	12.59 MI	913,355.17	02/21/18	07/23/18	80.00	HAYS-CONST
			518022393 E	2" SURFACE RECYCLE AND CHIP SEAL. FR 2.7 MI N OF GH/TR CO LI			03/19/18		100.30	30
K009	069 NT	KA-5029-01 ACSTP	DUSTROL INC	RCYLE	12.69 MI	1,005,214.56	08/22/18		0.00	PHILLIPSBURG-CONST
			518082323 E	SURFACE RECYCLE AND CHIP SEAL. K009 FR E US283 JCT E TO PL/I			09/17/18		0.00	30
K060	069 NT	KA-4818-01	VENTURE CORPORATION	MILOV	4.28 MI	307,236.25	02/21/18	09/04/18	100.00	PHILLIPSBURG-CONST
			518026353 E	MILLING HMA OVERLAY. K060, FR U36/K060 JCT N 4.284 MI TO K06			03/19/18	(11/07/18)	0.00	30
K173	069 NT	KA-5028-01 ACSTP	DUSTROL INC	CONVT	0.65 MI	26,554.17	08/22/18		0.00	PHILLIPSBURG-CONST
			518082313 E	CHIP SEAL. K173 FR START TO END IN NT CO. LENGTH IS 0.650 MI			09/17/18		0.00	30
K383	069 NT	KA-4817-01	VENTURE CORPORATION	MILOV	10.31 MI	775,754.50	02/21/18	09/04/18	100.00	PHILLIPSBURG-CONST
			518026343 E	MILLING AND HMA OVERLAY. K383, FR EAST U36/K383 JCT NE 10.31			03/19/18	(11/07/18)	62.12	30
U024	071 OB	KA-5023-01 ACSTP	VENTURE CORPORATION	UBAS	3.96 MI	325,916.56	08/22/18		0.00	PHILLIPSBURG-CONST
			518082343 E	ULTRATHIN BOND ASPHALT SURFACING. U024 FR S U281 JCT N TO N			09/14/18		0.00	30

CONTRACT STATUS REPORT AS OF 05NOV18

DISTRICT: 03

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U281	071	KA-4055-01	SMOKY HILL LLC	SU	0.30	MI 484,159.62	12/13/17	04/23/18	84.06	PHILLIPSBURG-CONST
	OB	ACSTP	517122313 E	GRADING & SURFACING. US-281 FR MADISON ST TO VAN BUREN ST			01/09/18	07/20/18	99.90	69
U281	071	KA-5022-01	VENTURE CORPORATION	UBAS	30.00	MI 1,719,658.96	08/22/18		0.00	PHILLIPSBURG-CONST
	OB		518086393 E	ULTRATHIN BONDED ASPHALT SURFACING. U281 FR OB/RS CO LI N			09/14/18		0.00	30
U036	074	KA-4306-01	MISSION CONSTRUCTION COMPANY INC	GDFC	0.01	MI 207,226.75	10/18/17	08/20/18	73.81	PHILLIPSBURG-CONST
	PL		517106313 E	GUARDRAIL. FR AGRA, KS E 2.0 MI IN PL CO. LENGTH IS 0.010 MI			12/01/17	10/05/18	91.58	42
U036	074	KA-4701-01	VENTURE CORPORATION	MILOV	17.34	MI 1,974,739.00	10/18/17	08/27/18	100.00	PHILLIPSBURG-CONST
	PL		517106323 E	MILLING AND HMA OVERLAY. U036; FR PL/NT CO LI E 17.341 MI TO			11/13/17	(10/26/18)	102.06	35
	074	C-4880-01	KING CONSTRUCTION COMPANY, INC.	GRBR	0.12	MI 437,575.35	06/20/18	10/22/18	3.00	PHILLIPSBURG-CONST
	PL	STP	518064313 E	GRADING & BRIDGE. 2 MI S & 5 MI E OF PHILLIPSBURG IN PHILLIP			07/11/18	(03/26/19)	5.61	100
U036	074	M-0053-01	VENTURE CORPORATION	STPIL	17.34	MI 6,299.00	10/18/17	09/26/18	231.25	PHILLIPSBURG-CONST
	PL		517106343 E	STOCKPILE ASPHALT MATERIAL. U036; FR NT/PL CO LI E 17.341 MI			11/13/17	10/26/18	66.25	10/12/18
U036	077	KA-4897-01	HEFT & SONS, L.L.C.	CONVT	10.01	MI 478,901.30	06/20/18		0.00	ATWOOD-CONST
	RA		518066373 E	CHIP SEAL. U36 FR 9.9 MI E OF CN/RA CO LI E TO PCCP IN ATWOO			07/11/18		0.00	15
K018	084	KA-4998-01	VENTURE CORPORATION	UBAS	13.31	MI 1,092,638.33	08/22/18		0.00	PHILLIPSBURG-CONST
	RS	ACSTP	518082353 E	ULTRATHIN BONDED ASPHALT SURFACING. K018 FR E U281 JCT E T			09/14/18		0.00	20
U281	084	KA-4662-01	VENTURE CORPORATION	UBAS	15.04	MI 1,086,380.12	11/15/17	07/23/18	60.00	HAYS-CONST
	RS	ACSTP	517116393 E	UBAS. U281; FR 0.495 MI S OF N RUSSELL CL N 15.037 MI TO W K			12/11/17	(10/12/18)	104.17	25
U281	084	KA-4999-01	VENTURE CORPORATION	UBAS	1.03	MI 72,882.44	08/22/18		0.00	PHILLIPSBURG-CONST
	RS	ACSTP	518082363 E	ULTRATHIN BONDED ASPHALT SURFACING. U281 FR E K018 JCT N T			09/14/18		0.00	30
K023	090	KA-4984-01	MCCORMICK EXCAVATION & PAVING LLC	MILOV	0.10	MI 71,138.00	09/19/18		0.00	OAKLEY-CONST
	SD	ACSTP	518092363 E	MILL AND HMA OVERLAY. K23 FR N END OF PCCP IN HOXIE N TO US			10/31/18		0.00	5
U024	090	KA-3248-01	VENTURE CORPORATION	MILOV	15.53	MI 4,436,098.88	10/18/17	05/23/18	93.33	OAKLEY-CONST
	SD		517106353 E	MILLING AND HMA OVERLAY. U024; FR HOXIE WCL E TO SH/GH CO L			11/13/17	08/08/18	102.01	60
	091	TE-0454-01	BRYANT & BRYANT CONSTRUCTION INC	GRSU	0.05	MI 709,006.00	08/22/18		0.00	ATWOOD-CONST
	SH	TA	518082373 E	GRADING & SURFACING. MAIN ST BETWEEN 9TH ST AND 10TH ST IN			10/04/18		0.00	60
	092	C-4881-01	KING CONSTRUCTION COMPANY, INC.	GRBR	0.18	MI 367,811.00	06/20/18	(10/26/18)	0.00	PHILLIPSBURG-CONST
	SM	STP	518064363 E	GRADING & BRIDGE. 4.0 MI N & 9.5 MI E OF PORTIS IN SMITH CO.			07/11/18	(03/26/19)	6.62	100
I070	098	KA-4949-01	REECE CONSTRUCTION CO INC	BRRPR	0.00	MI 174,605.90	07/18/18	09/06/18	84.51	ATWOOD-CONST
	TR		518076393 E	BRIDGE REPAIR. BR NO 70-98-7.94 (006) EB DRIVING LANE ONLY 5			08/13/18		80.02	11/16/18
K147	098	KA-4795-01	HEFT & SONS, L.L.C.	CONVT	21.99	MI 492,139.70	02/21/18	08/27/18	66.67	HAYS-CONST
	TR		518026363 E	CHIP SEAL. K147, FR NS/TR CO LI N 21.994 MI TO END OF K147 I			03/19/18	(05/30/19)	0.00	15

CONTRACT STATUS REPORT AS OF 05NOV18

DISTRICT: 03

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K027	100 WA	KA-4640-01	SHILLING CONSTRUCTION CO INC	MILOV	25.54 MI	4,511,891.35	09/20/17	07/16/18	100.00	OAKLEY-CONST
			517096353 E	MILLING AND HMA OVERLAY. K027; FR GL/WA CL N TO WA/SH CL IN			10/18/17	(10/15/18)	101.53	65
K027	100 WA	M-0057-01	SHILLING CONSTRUCTION CO INC	STPIL	25.56 MI	4,800.00	09/20/17	07/16/18	127.27	OAKLEY-CONST
			517096383 E	STOCKPILE ASPHALT MATERIAL. K027; FR GL/WA CL N TO WA/SH CL			10/18/17	(10/12/18)	0.00	10/12/18
K009	106 SE	KA-5017-01	VENTURE CORPORATION	MILOV	18.51 MI	4,203,110.52	09/19/18		0.00	PHILLIPSBURG-CONST
			518096363 E	MILLING AND HMA OVERLAY. K009: KA 5015-01, FR .117 MI W OF K			10/18/18		0.00	60
K009	106 SE	M-0061-01	VENTURE CORPORATION	STPIL	18.51 MI	9,200.00	09/19/18			PHILLIPSBURG-CONST
			518096373 E	STOCKPILE ASPHALT MATERIAL. K009, FR 0.117 MI W OF KIRWIN IN			10/18/18		0.00	10/18/19

CONTRACT STATUS REPORT AS OF 05NOV18

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U059	001	KA-4737-01	SHILLING CONSTRUCTION CO INC	UBAS	13.15 MI	1,083,832.82	01/17/18	07/10/18	80.00	PITTSBURG-CONST
	AL		518016414 E	UBAS. US59 FR AL/NO CO LI N	13.15 MI TO US54 JCT IN AL CO. L		02/09/18	08/28/18	96.87	25
U059	001	KA-4982-01	DUSTROL INC	HTSCR	8.10 MI	614,024.72	08/22/18		0.00	IOLA-CONST
	AL	ACSTP	518082484 E	SURFACE RECYCLE AND CHIP SEAL. U59 FR U54 N TO AL/AN CO LI I			09/17/18		0.00	50
U169	001	KA-3254-02	EMERY SAPP & SONS INC	GRBRS	7.08 MI	16,189,896.56	02/21/18	05/02/18	37.41	INDEPENDENCE-CONST
	AL	ACNHP	518022494 E	GRADING, BRIDGE & SURFACING. US-169: 5 M N AL/NO CO LINE, N			03/19/18		60.66	294
	001	U-2308-01	J & J CONTRACTORS INC	PEDBI	0.00 MI	82,329.00	11/15/17	07/02/18	56.67	IOLA-CONST
	AL	TA	517112414 E	SAFE ROUTES TO SCHOOL. CITY OF IOLA IN ALLEN CO. LENGTH IS (12/12/17		60.65	30
U059	002	KA-4812-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	6.99 MI	1,140,440.42	03/21/18	05/31/18	100.00	GARNETT-CONST
	AN	ACNHP	518032494 E	MILLING AND HMA OVERLAY. FR 0.21 MI S OF NCL GARNETT, N TO A			04/12/18		98.25	25
U059	002	KA-4983-01	DUSTROL INC	HTSCR	15.20 MI	1,131,449.87	08/22/18		0.00	IOLA-CONST
	AN	ACSTP	518082494 E	SURFACE RECYCLE AND CHIP SEAL. U59 FR AL/AN CO LI N TO S JCT			09/17/18		0.00	50
	002	C-4839-01	KING CONSTRUCTION COMPANY, INC.	GRBR	0.08 MI	231,204.00	11/15/17	05/29/18	83.33	GARNETT-CONST
	AN	STP	517114404 E	GRADING & BRIDGE. 4.4 MI E OF THE SW CORNER OF ANDERSON C			12/15/17		84.26	90
U069	006	KA-1553-02	KOSS CONSTRUCTION COMPANY	GRBRS	5.95 MI	21,795,313.38	10/19/16	03/13/17	79.21	IOLA-CONST
	BB	ACNHP	516102494 E	GRADING, BRIDGE & SURFACING. US-69: BB/CR CO LI N 6.0 MI TO			11/09/16	(12/14/18)	84.57	04/12/19
U166	010	KA-4731-01	ACTION SAFETY SUPPLY CO	PAVMK	9.49 MI	86,301.51	11/15/17	04/23/18	80.00	INDEPENDENCE-CONST
	CQ	HSIP	517112464 E	PAVEMENT MARKING. U166 FR 600FT W OF K99/US166 JCT E TO 150F			12/15/17	04/27/18	100.00	15
K007	011	KA-1586-01	KOSS CONSTRUCTION COMPANY	GRBRS	10.99 MI	34,115,475.19	03/23/16	06/08/16	85.69	PITTSBURG-CONST
	CK	ACSTP	516032434 E	GRADING, BRIDGE & SURFACING. K-7 FROM K-7/US-160 JCT(COLUM			04/14/16	(04/01/19)	98.17	04/01/19
I035	016	KA-4557-01	TRAFFIC CONTROL COMPANY (SFT, LLC	PAVMK	0.00 MI	99,458.35	06/21/17	04/23/18	81.05	GARNETT-CONST
	CF	HSIP	517062464 E	PAVEMENT MARKING. I-35, FR I035 MM 154.76 TO CF/OS CO LI IN			07/25/17	08/16/18	92.69	95
	016	TE-0446-01	KILLOUGH CONSTRUCTION INC	GRSU	0.13 MI	924,759.71	10/18/17	07/09/18	84.72	GARNETT-CONST
	CF	TA	517102484 E	GRADING & SURFACING. DOWNTOWN STREETScape IMPROVEMEN			11/13/17		73.30	72
K047	019	KA-4913-01	VANCE BROTHERS INC	CONVT	19.47 MI	699,104.52	06/20/18		0.00	PITTSBURG-CONST
	CR		518066424 E	SCRUB AND CHIP SEAL. K47 FR NO/CR CO LI TO WCL GIRARD AND F			07/11/18		0.00	30
U069	019	KA-4534-01	CDL ELECTRIC CO INC	TRSGN	0.00 MI	41,762.00	08/22/18		0.00	PITTSBURG-CONST
	CR		518086494 E	TRAFFIC SIGNAL. US69/US160 IN FRONTENAC IN CRAWFORD CO.			09/17/18		0.00	15
	019	TE-0406-01	MISSION CONSTRUCTION COMPANY INC	GRSU	0.83 MI	3,180,231.85	12/13/17	04/09/18	31.76	PITTSBURG-CONST
	CR	TA	517122424 E	GRADING & SURFACING. S ROUSE WIDENING & MULTI USE PATH IN			01/25/18		40.05	170
I035	030	KA-4559-01	TRAFFIC CONTROL COMPANY (SFT, LLC	PAVMK	0.00 MI	466,704.35	06/21/17	04/23/18	81.05	GARNETT-CONST
	FR	HSIP	517062474 E	PAVEMENT MARKING. I-35, FR OS/FR CO LI TO 1000 FT N OF EISEN			07/25/17	08/16/18	95.55	95

CONTRACT STATUS REPORT AS OF 05NOV18

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
U059	030	KA-4186-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	12.99	MI	2,077,600.01	12/13/17	06/13/18	96.00	GARNETT-CONST
	FR	ACNHP	517122434	E MILLING & HMA OVERLAY. US-59 FR AN/FR CO LI N TO CONC PVMT J			01/04/18	08/24/18	102.68	50	
U400	037	KA-4682-01	IOWA EROSION CONTROL INC	PATCH	15.23	MI	2,028,778.31	01/17/18	06/11/18	46.92	IOLA-CONST
	GW	ACNHP	518012414	E PCCP PATCHING. US400 FR E JCT K99/US400 E TO WL/GW CO LI IN			02/09/18		88.28	130	
U400	037	KA-4738-01	APAC KANSAS INC - SHEARS DIVISION	3.0OL	10.36	MI	2,824,925.81	01/17/18	07/30/18	83.33	GARNETT-CONST
	GW	ACNHP	518012434	E 3.0 HMA OL. U400 FR BU/GW CO LI E TO W K99 JCT IN GW CO. LEN			02/16/18		90.54	66	
U400	037	KA-4739-01	APAC KANSAS INC - SHEARS DIVISION	3.0OL	1.07	MI	366,121.84	01/17/18	07/30/18	83.33	GARNETT-CONST
	GW	ACNHP	518012494	E 3.0 HMA OL. U400 FR W K99 JCT TO E K99 JCT IN GW CO. LENGTH			02/16/18		81.57	66	
K101	050	KA-4576-01	VANCE BROTHERS INC	CONVT	0.00	MI	229,693.00	06/21/17	07/09/18	20.00	PITTSBURG-CONST
	LB		517066494	E CHIP SEAL. K101 FR US166 JCT N TO K101/U160 JCT IN LABETTE C			07/06/17	07/11/18	89.22	15	
U400	050	KA-4635-01	CENTURY FENCE CO	PAV/MK	11.33	MI	142,885.06	09/20/17	04/23/18	20.00	PITTSBURG-CONST
	LB	HSIP	517092484	E PAVEMENT MARKING.U400 FR 1890FT W OF W INTERSECTION OF 24			10/27/17		100.00	20	
U069	054	KA-4661-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	6.33	MI	5,187,121.46	09/20/17	04/03/18	63.81	GARNETT-CONST
	LN		517096474	E RCI & OL. US69, FR N EWS OF BRIDGES (032) SB & (047) NB N TO			10/18/17	07/11/18	98.52	105	
K068	061	KA-4484-01	HAMM INC	UBAS	7.62	MI	653,576.08	11/16/16	09/28/17	100.00	GARNETT-CONST
	MI		516116494	E ULTRATHIN BONDED ASPHALT SURFACING. K68, FR K68/U169 JCT E			01/10/17	06/01/18	102.75	26	
U160	063	KA-4740-01	ACTION SAFETY SUPPLY CO	PAV/MK	1.10	MI	35,090.72	11/15/17	04/23/18	100.00	INDEPENDENCE-CONST
	MG	HSIP	517112474	E PAVEMENT MARKING.U169 FR 0.18 MI S OF S JCT US160 N TO 0.06			12/15/17	05/10/18	100.00	10	
U160	063	KA-4803-01	MID AMERICA ROAD BUILDERS INC	CONVT	17.11	MI	486,915.25	02/21/18	08/09/18	100.00	INDEPENDENCE-CONST
	MG		518026424	E CHIP SEAL. U160, FR MG/EK CO LI E TO US160/US75 JCT IN MG CO			03/27/18	09/11/18	99.99	15	
U166	063	KA-4255-01	MISSION CONSTRUCTION COMPANY INC	GRSU	0.03	MI	1,285,369.00	07/18/18		0.00	INDEPENDENCE-CONST
	MG	ACNHP	518072494	E GRADING AND SURFACING. US-166 & WILLOW ST IN COFFEYVILLE II			08/15/18		0.00	105	
	067	KA-4848-01	VANCE BROTHERS INC	CONVT	15.22	MI	410,795.28	03/21/18		0.00	GARNETT-CONST
	NO		518036494	E CHIP SEAL. K-39, KA 4846-01, FR 3.3 MI E OF ECL CHANUTE TO W			04/12/18		0.00	15	
K047	067	KA-4914-01	VANCE BROTHERS INC	CONVT	4.01	MI	147,622.47	06/20/18		0.00	PITTSBURG-CONST
	NO		518066434	E SCRUB AND CHIP SEAL. K47 FR ECL ST PAUL TO NO/CR CO LI IN NO			07/11/18		0.00	30	
U059	067	KA-4684-01	BETTIS ASPHALT & CONSTRUCTION INC	UBAS	15.44	MI	1,164,906.18	12/13/17	09/17/18	64.00	GARNETT-CONST
	NO	ACNHP	517122454	E ULTRATHIN BONDED ASPHALT SURFACING. U059 FR LB/NO CO LI N			01/04/18		83.00	25	
	067	C-4810-01	ROADSAFE TRAFFIC SYSTEMS INC	SG	0.00	MI	36,131.39	06/21/17		0.00	PITTSBURG-CONST
	NO	HSIP	517062494	E SIGNING & PAVEMENT MARKING. ELK RD FR 230TH TO 250TH IN NO			07/19/17		0.00	15	
	067	C-4851-01	ROADSAFE TRAFFIC SYSTEMS INC	SG	8.98	MI	80,004.07	04/18/18	08/28/18	50.00	PITTSBURG-CONST
	NO	HSIP	518042494	E SIGNING & PAVEMENT MARKING. QUEENS RD FR 10TH TO 100TH IN			05/25/18		91.79	10	

CONTRACT STATUS REPORT AS OF 05NOV18

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	067 NO	C-4883-01 STP	B & B BRIDGE COMPANY LLC 518094494 E	GRBR GRADING & BRIDGE.	0.15 1.3 MI S AND 4.0 MI E OF THAYER ON HARPER	312,192.14	09/19/18 10/19/18		0.00 0.00	PITTSBURG-CONST 100
I035	070 OS	KA-4558-01 HSIP	TRAFFIC CONTROL COMPANY (SFT, LLC 517062161 E	PAV/MK PAVEMENT MARKING. I-35, FR CF/OS CO LI TO OS/FR CO LI IN OS	0.00	386,127.56	06/21/17 07/25/17	04/23/18 08/16/18	81.05 94.72	GARNETT-CONST 95
K047	103 WL	KA-4675-01 ACSTP	BETTIS ASPHALT & CONSTRUCTION INC 517122464 E	RCYLE 2" SURFACE RECYCLE & CHIP SEAL	8.31	548,003.95	12/13/17 01/04/18	08/09/18 09/20/18	76.67 73.83	INDEPENDENCE-CONST 30
U075	103 WL	KA-4681-01 ACNHP	BETTIS ASPHALT & CONSTRUCTION INC 517122474 E	CONVT CHIP SEAL. FR 400FT S OF JCT US400 N TO S EWS FALL RIVER BR	0.99	59,798.29	12/13/17 01/04/18	08/09/18 09/10/18	53.33 99.96	INDEPENDENCE-CONST 30
U075B	103 WL	KA-4753-01	BETTIS ASPHALT & CONSTRUCTION INC 517126484 E	CONVT CHIP SEAL. FR S US75/US75B JCT TO N US75/US75B JCT IN WL CO.	1.58	52,488.54	12/13/17 01/04/18	08/09/18 09/20/18	60.00 99.95	INDEPENDENCE-CONST 30
K105	104 WO	KA-4600-01	DUSTROL INC 517086484 E	CONVT SURFACE RECYCLE & CHIP SEAL. K105 ENTIRE ROUTE EXCLUDING	0.00	410,708.76	08/23/17 09/20/17	07/09/18 08/19/18	50.00 97.63	IOLA-CONST 20
	106 SE	KA-4909-01	APAC KANSAS INC - SHEARS DIVISION 518066484 E	MILLG MILLING. ACQUIRE RAP SAMPLES AT VARIOUS LOCATIONS IN DISTR	0.01	10,185.60	06/20/18 07/17/18	08/06/18	40.00 100.00	IOLA-CONST 5
K033	106 SE	KA-4821-01	VANCE BROTHERS INC 518036484 E	CONVT CHIP SEAL. K-33, KA 4819-01 FR JCT K33/K68 N TO FR/DG CO LI	10.26	222,290.44	03/21/18 04/12/18	08/31/18	50.00 0.00	GARNETT-CONST 10
U069	106 SE	KA-4496-01	AMINO BROS CO INC 518026414 E	INTER INTERSECTION IMPROVEMENT. US-400 & US-69 IN CRAWFORD CO. I	0.94	2,545,184.89	02/21/18 03/19/18	04/18/18	83.75 55.36	PITTSBURG-CONST 12/14/18

CONTRACT STATUS REPORT AS OF 05NOV18

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K002	004 BA	KA-4758-01	VENTURE CORPORATION 517126525 E	BRRPR BRRPR. K2, LITTLE MULE CR BR 1.8 MI E OF US281 JCT IN BA CO.	0.00 MI	77,729.00	12/13/17 01/04/18	08/27/18 09/26/18	62.86 93.33	PRATT-CONST 35
U281	004 BA	KA-4924-01	PAVEMENT PROS LLC 518076515 E	CRRPR CRACK REPAIR (ASPHALT). FR E U160 JCT N TO BA/PR CO LI IN BA	16.15 MI	33,009.98	07/18/18 08/20/18	(11/26/18)	0.00	PRATT-CONST 15
U056	005 BT	KA-2051-01 ACNHP	SMOKY HILL LLC 516052535 E	GRBRS BR 005, 5.79 MI E OF US56/K156 JCT & RECONST THRU ELLINWOOD,	1.54 MI	12,182,122.71	05/25/16 06/27/16	08/15/16 06/22/18	103.13 101.05	GREAT BEND-CONST 320
U056	005 BT	KA-4645-01 ACNHP	VENTURE CORPORATION 517122515 E	RCYLE SURFACE RECYCLE & HMA OL. U056, FR PN/BT CO LI E TO PAWNEE	0.68 MI	146,240.89	12/13/17 01/04/18	08/20/18	100.00 21.97	GREAT BEND-CONST 35
U281	005 BT	KA-4889-01	HEFT & SONS, L.L.C. 518066535 E	CONVT CHIP SEAL. US281 FR W JCT K4 N TO BT/RS CO LI IN BT CO. LENG	11.08 MI	359,529.40	06/20/18 07/11/18		0.00	GREAT BEND-CONST 10
U281	005 BT	KA-5034-01 ACSTP	VENTURE CORPORATION 518092515 E	MILOV MILLING, HMA OVERLAY AND CHIP SEAL SHLDRS. U281 FR NCL GRE	8.92 MI	1,250,140.69	09/19/18 10/18/18		0.00	GREAT BEND-CONST 20
K196	008 BU	KA-4813-01 ACSTP	APAC KANSAS INC - SHEARS DIVISION 518032585 E	MILOV MILLING AND HMA OVERLAY. K196 FR HV/BU CO LI E TO K254 JCT I	18.91 MI	2,230,494.48	03/21/18 05/02/18	08/06/18	82.22 50.12	EL DORADO-CONST 45
K196	008 BU	KA-4849-01	PBX CORPORATION & SUBSIDIARIES 518076525 E	BRRPR BRIDGE REPAIR. K-196 BR (160) OVER K-254	0.00 MI	25,614.00	07/18/18 08/24/18	(10/22/18)	0.00	EL DORADO-CONST 20
U054	008 BU	KA-3884-01 ACNHP	DONDLINGER & SONS CONSTRUCTION 517122545 E	GRSU GRADING & SURFACING. BRIDGE 010 ON US54 LOC 0.74 MI N OF THI	0.46 MI	803,745.20	12/13/17 01/09/18	06/18/18	71.43 48.83	EL DORADO-CONST 70
	008 BU	U-2296-01	CONSPEC INC (KANSAS PAVING) 517026515 E	GRSU GRADING AND SURFACING. AUGUSTA: OHIO ST FR FRISCO TO KELL	0.83 MI	3,235,633.30	02/15/17 03/09/17	04/17/17	119.62 96.94	EL DORADO-CONST 08/04/18
	008 BU	N-0635-01 STP	CORNEJO & SONS LLC 517102615 E	GRSU GRADING & SURFACING. ANDOVER RD FR FOUR MI CREEK TO SW 1	0.52 MI	3,722,336.19	10/18/17 11/15/17	02/19/18 (12/31/18)	83.64 68.20	WICHITA NORTH-CONST 165
	017 CM	C-4841-01 STP	L & M CONTRACTORS INC 517104595 E	GRBR GRADING & BRIDGE. 1.5 MI W & 6.8 MI S OF PROTECTION IN COMA	0.16 MI	531,454.36	10/18/17 11/28/17	06/04/18	82.00 76.09	PRATT-CONST 100
K015	018 CL	KA-4708-01	VENTURE CORPORATION 517116535 E	MILOV MILLING & HMA OVERLAY. FR N K15/US77 JCT N/W TO UDALL ECL IN	5.88 MI	628,817.07	11/15/17 12/11/17	04/09/18 05/25/18	76.36 99.45	WINFIELD-CONST 55
U077	018 CL	KA-4647-01 ACNHP	VENTURE CORPORATION 517112575 E	UBAS ULTRATHIN BONDED ASPHALT SURFACING. K-77 FR SOUTH OF JCT	7.94 MI	1,084,248.17	11/15/17 12/11/17	04/30/18 05/23/18	65.00 98.65	WINFIELD-CONST 40
U077	018 CL	KA-4712-01 ACNHP	VENTURE CORPORATION 517116545 E	MILOV MILLING & HMA OVERLAY. FR N END K15/US77 JCT N TO CL/BU CO L	5.87 MI	1,009,956.40	11/15/17 12/11/17	04/09/18 05/22/18	65.45 99.71	WINFIELD-CONST 55
	018 CL	U-0681-01 STP	DONDLINGER & SONS CONSTRUCTION 517122535 E	GRBRS GRADING, BRIDGE & SURFACING. 1 MI W OF US-77 ON 14TH AVE IN	0.10 MI	2,111,260.49	12/13/17 01/09/18	01/19/18 08/31/18	111.97 98.62	WINFIELD-CONST 10/05/18

CONTRACT STATUS REPORT AS OF 05NOV18

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
K019	024	KA-4979-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	3.69	MI	425,551.65	08/22/18	0.00	GREAT BEND-CONST	
	ED	ACSTP	518082515 E	MILLING AND HMA OVERLAY. K019 FR US50 TO ED/PN CO LI IN ED C			09/24/18		0.00	30	
U050	024	KA-4890-01	HEFT & SONS, L.L.C.	CONVT	8.37	MI	262,432.00	06/20/18	0.00	PRATT-CONST	
	ED		518066575 E	CHIP SEAL. U50 FR FO/ED CO LI E TO KINSLEY WCL IN ED CO. LEN			07/11/18		0.00	10	
U056	024	KA-3267-01	PAVERS INC	GRSU	1.18	MI	3,532,816.76	10/18/17	01/03/18	81.82	PRATT-CONST
	ED	ACNHP	517102575 E	GRADING AND SURFACING. US-56: FR WCL OF KINSLEY, NE TO ECL			11/28/17		77.18	01/12/19	
U183	024	KA-4991-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	16.08	MI	1,462,384.57	08/22/18	0.00	PRATT-CONST	
	ED	ACSTP	518082525 E	MILL AND HMA OVERLAY. U183 FR KW/ED CO LI N TO SCL KINSLEY I			09/24/18		0.00	40	
U050	040	KA-4642-01	APAC KANSAS INC - SHEARS DIVISION	3.0OL	3.57	MI	1,380,704.27	10/18/17	05/14/18	61.90	EL DORADO-CONST
	HV		517106535 E	3.0 HMA OVERLAY. U050 FR N I135 JCT E TO BEG EXISTING HMA OV			11/15/17	08/24/18	107.24	105	
U050	040	KA-4643-01	APAC KANSAS INC - SHEARS DIVISION	1.5OL	8.37	MI	2,045,103.82	10/18/17	05/14/18	61.90	EL DORADO-CONST
	HV	ACNHP	517102595 E	1.5 HMA OVERLAY. U050 FR EXISTING HMA OVERLAY E TO HV/MN CC			11/15/17	08/24/18	95.87	105	
U054	048	KA-5010-01	CORNEJO & SONS LLC	MILOV	9.39	MI	2,409,513.70	09/19/18	0.00	PRATT-CONST	
	KM	ACNHP	518092525 E	MILLING AND HMA OVERLAY. U054 FR CITY OF KINGMAN ECL TO K14			10/23/18		0.00	40	
U183	049	KA-4990-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	8.81	MI	864,572.56	08/22/18	0.00	PRATT-CONST	
	KW	ACSTP	518082535 E	MILL AND HMA OVERLAY. U183 FR US54 N TO KW/ED CO LI IN KW CC			09/24/18		0.00	40	
U400	049	KA-4779-01	PCI ROADS, LLC	BRRPR	0.10	MI	706,084.28	06/20/18	09/10/18	68.00	PRATT-CONST
	KW	ACNHP	518062575 E	BRIDGE REPAIR. US400 (RFB#527) OVER RATTLESNAKE CREEK, 1.8%			07/12/18		36.89	50	
	073	KA-4806-01	PAVEMENT PROS LLC	CRRPR	12.07	MI	48,785.15	02/21/18	10/01/18	72.00	GREAT BEND-CONST
	PN		518026565 E	CRACK REPAIR (ASPHALT). K-156, KA 4804-01, VARIOUS LOCATIONS			03/27/18		0.00	25	
K019	073	KA-4980-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	11.87	MI	1,218,137.27	08/22/18	0.00	GREAT BEND-CONST	
	PN	ACSTP	518082595 E	MILLING AND HMA OVERLAY. K019 FR ED/PN CO LI TO SCL OF LARNI			09/24/18		0.00	30	
U056	073	KA-4646-01	VENTURE CORPORATION	RCYLE	7.38	MI	1,567,831.28	12/13/17	08/20/18	100.00	GREAT BEND-CONST
	PN	ACNHP	517122525 E	SURFACE RECYCLE & HMA OL. U056, FR LARNED ECL E TO PN/BT C			01/04/18		43.72	35	
	073	C-4852-01	MARTIN OUTDOOR ENTERPRISES INC	SG	106.00	MI	115,000.00	03/21/18	08/06/18	65.00	GREAT BEND-CONST
	PN	HSIP	518032595 E	SIGNING. ALL MAJOR COLLECTORS IN N 1/3 OF PN CO. EXCEPT RS			04/18/18		31.88	60	
	073	C-4861-01	SIGN-UP LTD	SG	80.00	MI	61,268.45	08/22/18		0.00	GREAT BEND-CONST
	PN	HSIP	518082585 E	SIGNING. ALL MAJOR COLLECTORS IN SW 1/3 OF PAWNEE COUNTY			09/19/18		0.00	40	
U281	076	KA-4993-01	VENTURE CORPORATION	UBAS	6.70	MI	548,130.87	09/19/18	0.00	PRATT-CONST	
	PR	ACNHP	518092535 E	ULTRATHIN BONDED ASPHALT SURFACING. U281 FR IUKA NCL N TO			10/18/18		0.00	25	
	078	KA-4901-01	SCODELLER CONSTRUCTION INC	CRRPR	12.77	MI	225,084.20	06/20/18	10/15/18	14.00	HUTCHINSON-CONST
	RN		518066585 E	CRACK REPAIR (ASPHALT). HOST 78 KA 4901-01. KA 4899-01 US50			07/12/18		0.00	50	

CONTRACT STATUS REPORT AS OF 05NOV18

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K014	078 RN	KA-4686-01	APAC KANSAS INC - SHEARS DIVISION 517126565 E	1.5OL 1.5 HMA OVERLAY K14 FR CONC PVMT (MP 107.824) NW TO ECL NIC	3.92 MI	790,103.46	12/13/17 01/08/18	03/16/18 04/26/18	92.00 100.00	HUTCHINSON-CONST 25
U050	078 RN	KA-4687-01 ACNHP	CORNEJO & SONS LLC 517122575 E	RCYLE SURF RECYCLE & UBAS. US50 FR MP 225.400 E TO W EWS BR#50-78	6.83 MI	962,280.27	12/13/17 01/08/18	05/07/18 06/13/18	86.67 99.59	HUTCHINSON-CONST 30
U050	078 RN	KA-4797-01	PAVEMENT PROS LLC 518026585 E	CRRPR CRACK REPAIR (ASPHALT). US-50 FR 4L/2L DIV E OF HUTCHINSON E	8.39 MI	117,976.95	02/21/18 03/27/18	10/01/18	28.89 0.00	HUTCHINSON-CONST 45
	078 RN	U-0477-01 TA	MULTICON INC 518012515 E	PEDBI PEDESTRIAN & BICYCLE PATHS. SIDEWALK AND PEDESTIAN IMPRC	1.14 MI	222,771.46	01/17/18 02/27/18	04/09/18 08/30/18	45.33 93.07	HUTCHINSON-CONST 75
	080 RC	C-4863-01 HSIP	CILLESSEN & SONS 518072595 E	SG SIGNING & PAVEMENT MARKING. MAJOR/MINOR COLLECTORS IN NE	30.75 MI	103,311.46	07/18/18 08/15/18	09/24/18 10/16/18	100.00 99.98	GREAT BEND-CONST 15
K096	083 RH	KA-4690-01 ACNHP	VENTURE CORPORATION 517122585 E	MILOV MILLING & HMA OVERLAY. K96 FR NS/RS CO LI E TO 700FT E OF US	15.26 MI	1,661,887.56	12/13/17 01/04/18	06/20/18 08/17/18	100.00 99.57	GREAT BEND-CONST 35
U183	083 RH	KA-5012-01 ACNHP	VENTURE CORPORATION 518092575 E	MILOV MILLING AND HMA OVERLAY. U183 FR LACROSSE SCL TO RH/EL CO	12.06 MI	1,507,569.71	09/19/18 10/18/18		0.00 0.00	GREAT BEND-CONST 25
	087 SG	KA-2949-01 CMQ	PHILLIPS SOUTHERN ELECTRIC CO INC 515062545 E	ITS INTELLIGENT TRANSPORTATION SYSTEM. US-54, I-135 & I-235 IN S	0.00 MI	1,428,307.00	06/17/15 07/15/15	01/04/16 (04/27/19)	68.52 95.92	WICHITA NORTH-CONST 270
1135	087 SG	KA-4161-01	WILDCAT CONSTRUCTION CO INC & SUE 517026525 E	BRRPR BRIDGE REPAIR. SB BRIDGES 135-87-10.00 (024) & 135- 87-10.18	0.00 MI	1,082,970.44	02/15/17 03/08/17	05/01/17 12/05/17	100.00 100.98	WICHITA NORTH-CONST 120
1235	087 SG	KA-0161-04 ACIM	DONDLINGER & SONS CONSTRUCTION 515092595 E	GRBRS GRADING, BRIDGE & SURFACING. LOCATION IS I-235, INTERCHANG	1.86 MI	106,320,854.66	09/23/15 10/16/15	11/10/15 (12/01/19)	72.68 96.15	WICHITA WEST-CONST 12/20/19
K096	087 SG	KA-3602-01 ACCMQ	ATLAS ELECTRIC LLC 516062585 E	ITS INTELLIGENT TRANSPORTATION SYSTEM. VARIOUS LOCATIONS ON	0.00 MI	645,718.00	06/22/16 08/04/16	04/03/17 (04/15/19)	91.35 88.38	WICHITA NORTH-CONST 185
K096	087 SG	KA-4685-01 ACNHP	R A KNAPP CONSTRUCTION INC 518062585 E	PATCH PCCP PATCHING. K-96 AT K96/I-235.MERIDIAN IN NW WICHITA, SG	1.00 MI	1,395,137.15	06/20/18 07/12/18	08/06/18 (12/31/18)	59.79 30.80	WICHITA NORTH-CONST 97
K096	087 SG	KA-4868-01 ACNHP	R A KNAPP CONSTRUCTION INC 518062595 E	BRRPR BRIDGE REPAIR. BRIDGES (321 & 323) EB K-96 AT K-96/I-235/MER	0.00 MI	742,497.99	06/20/18 07/12/18	08/06/18 (12/31/18)	64.44 41.61	WICHITA NORTH-CONST 90
U054	087 SG	KA-4627-01 HSIP	ACTION SAFETY SUPPLY CO 517082595 E	PAV/MK US-54, EB & WB FR KM/SG CO LI TO CONC/HMA TRANS W OF RIDGE	0.00 MI	576,740.88	08/23/17 09/18/17	07/02/18 10/04/18	100.00 88.03	WICHITA NORTH-CONST 60
U081	087 SG	KA-4689-01 ACNHP	CORNEJO & SONS LLC 517122595 E	UBAS UBAS AND HMA PATCHING. US81 FR K53 (SG/SU CO LI) N TO .15 MI	5.91 MI	455,487.52	12/13/17 01/08/18		84.00 99.70	WICHITA NORTH-CONST 25
	087 SG	TE-0433-01 ACTA	CONSPEC INC (KANSAS PAVING) 518044575 E	PEDBI PEDESTRIAN & BICYCLE PATH. AVIATION PATHWAY PHASE 2 IN WIC	1.55 MI	882,141.78	04/18/18 05/25/18	06/04/18 (12/31/18)	72.73 24.11	WICHITA WEST-CONST 110

CONTRACT STATUS REPORT AS OF 05NOV18

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	087	N-0650-01	CORNEJO & SONS LLC	GRSU	0.80	MI 1,288,344.88	02/21/18	05/07/18	84.35	WICHITA NORTH-CONST
	SG	STP	518022575	E GRADING AND SURFACING. VALLEY CENTER, 5TH ST (85TH ST) BRID			03/27/18	(12/31/18)	53.22	115
U050	093	KA-4688-01	VENTURE CORPORATION	MILOV	15.01	MI 1,348,077.82	12/13/17	04/30/18	83.33	PRATT-CONST
	SF	ACNHP	517122615	E MILLING AND HMA OVERLAY. U50 FR US50/US281 JCT E TO SF/RN C			01/04/18	06/06/18	102.76	30
U050	093	KA-4891-01	PAVEMENT PROS LLC	CRRPR	15.04	MI 56,278.07	06/20/18	(11/19/18)	0.00	PRATT-CONST
	SF		518066595	E CRACK REPAIR (ASPHALT). US-50 FR ED/SF CO LI E TO US-50/US-2			07/12/18		0.00	25
U281	093	KA-4992-01	VENTURE CORPORATION	UBAS	9.12	MI 767,100.89	09/19/18		0.00	PRATT-CONST
	SF	ACNHP	518092585	E ULTRATHIN BONDED ASPHALT SURFACING. U281 FR PR/SF CO LI N			10/18/18		0.00	25
	106	KA-4168-01	PHILLIPS SOUTHERN ELECTRIC CO INC	ITS	0.00	MI 963,150.00	07/18/18		0.00	HUTCHINSON-CONST
	SE		518076696	E INTELLIGENT TRANSPORTATION SYSTEM. US-54 FROM LIBERAL TO			08/13/18		0.00	210
	106	KA-4705-01	VENTURE CORPORATION	MILOV	20.53	MI 1,995,977.90	12/13/17	08/27/18	97.14	PRATT-CONST
	SE		517126535	E MILOV. KA 4703-01, K8 FR OK/KS ST LI N TO K2 JCT, KA 4704-01			01/04/18		17.03	35
	106	KA-4774-01	BRYANT & BRYANT CONSTRUCTION INC	PEDBI	0.00	MI 274,616.00	06/20/18	08/21/18	34.55	WINFIELD-CONST
	SE		518066525	E SIDEWALK. VAR LOCATIONS IN DISTRICTS- 1: (KA 3655-18), 3: (K			07/20/18		0.00	110
	106	KA-4888-01	SCODELLER CONSTRUCTION INC	CRRPR	33.16	MI 161,633.32	07/18/18	09/17/18	82.86	GREAT BEND-CONST
	SE		518076545	E CRACK REPAIR (ASPHALT). KA 4885-01; U281 FR US-50 JCT N TO K			08/20/18		0.00	35
K014	106	KA-4809-01	PAVEMENT PROS LLC	CRRPR	11.98	MI 92,864.92	02/21/18	10/01/18	45.71	GREAT BEND-CONST
	SE		518026595	E CRACK REPAIR (ASPHALT). K-14, VARIOUS LOCATIONS IN RN AND R			03/27/18		0.00	35
K014	106	KA-4966-01	PAVEMENT PROS LLC	CRRPR	21.14	MI 69,690.38	07/18/18	(11/13/18)	0.00	PRATT-CONST
	SE		518076575	E CRACK REPAIR (ASPHALT). K014: KA 4964-01, FR US54 E JCT N TO			08/20/18		0.00	25
K042	106	KA-4794-01	PAVEMENT PROS LLC	CRRPR	37.65	MI 86,853.14	02/21/18	(11/05/18)	0.00	PRATT-CONST
	SE		518026515	E CRACK REPAIR (ASPHALT). K-42 VARIOUS LOCATIONS, KA 4791-01			03/27/18		0.00	30
K061	106	KA-4963-01	FAHRNER ASPHALT SEALERS, LLC	CRRPR	36.01	MI 236,805.75	07/18/18		0.00	PRATT-CONST
	SE		518076565	E CRACK REPAIR (ASPHALT). K061; KA 4961-01, FR US54 N TO PR/RN			08/20/18		0.00	50
U166	106	KA-4970-01	MISSION CONSTRUCTION COMPANY INC	CRRPR	9.81	MI 57,679.31	07/18/18	10/03/18	15.00	WINFIELD-CONST
	SE		518076585	E CRACK REPAIR (ASPHALT). U166: KA 4968-01, FR MM 9 E TO SU/CL			08/15/18	10/05/18	100.00	20

CONTRACT STATUS REPORT AS OF 05NOV18

DISTRICT: 06

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
U160	013	KA-4676-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	5.03	MI	408,849.56	11/15/17	04/30/18	85.71	DODGE CITY-CONST
	CA	ACSTP	517112626 E	MILLING AND HMA OVERLAY. U160 FR ME/CA CO LI E TO US-283 JCT			12/12/17	08/31/18	98.90	35	
U283	013	KA-4656-01	VENTURE CORPORATION	MILOV	1.96	MI	253,750.75	10/18/17	07/31/18	87.50	DODGE CITY-CONST
	CA	ACSTP	517102626 E	MILLING & HMA OVERLAY. U283 FR N OF RR TRACKS N TO CA/FO CC			11/13/17	09/18/18	102.53	40	
U050B	028	KA-4652-01	VENTURE CORPORATION	MILOV	3.01	MI	1,136,507.23	10/18/17	07/11/18	44.00	GARDEN CITY-CONST
	FI	ACNHP	517102646 E	MILLING & HMA OVERLAY. U050 FR E US50/83 JCT E TO TOWNS RD,			11/13/17		100.05	25	
U050B	028	KA-5007-01	SHILLING CONSTRUCTION CO INC	MILOV	0.74	MI	248,859.37	08/22/18		0.00	GARDEN CITY-CONST
	FI	ACNHP	518082626 E	MILLING AND HMA OVERLAY. FR US83/50/83B/50B JCT S TO CONC P			09/14/18		0.00	65	
U083	028	KA-5005-01	SHILLING CONSTRUCTION CO INC	MILOV	17.66	MI	2,081,395.96	08/22/18		0.00	GARDEN CITY-CONST
	FI	ACNHP	518082616 E	MILLING, HMA OVERLAY AND CHIP SEAL SHOULDERS. FR N JCT US5			09/14/18		0.00	65	
	028	U-0218-01	BRYANT & BRYANT CONSTRUCTION INC	PEDBI	0.61	MI	322,650.30	07/19/17	09/18/17	92.50	GARDEN CITY-CONST
	FI	SRTS	517072686 E	PEDESTRIAN & BICYCLE PATHS. CITY OF HOLCOMB IN FINNEY COU			08/18/17		100.00	40	
U283	029	KA-4657-01	VENTURE CORPORATION	MILOV	17.14	MI	2,072,105.90	10/18/17	07/31/18	82.50	DODGE CITY-CONST
	FO	ACNHP	517102636 E	MILLING & HMA OVERLAY. U283 FR CA/FO CO LI N TO US56/283/400			11/13/17	09/18/18	101.00	40	
U400	029	KA-4824-01	PAVEMENT PROS LLC	CRRPR	15.15	MI	49,480.12	03/21/18		45.00	DODGE CITY-CONST
	FO		518036506 E	CRACK REPAIR (ASPHALT). U400 FR U283 JCT E TO CITY OF FORD I			04/18/18		0.00	20	
K190	034	KA-4856-01	PAVEMENT PROS LLC	CRRPR	6.00	MI	26,374.09	03/21/18	10/01/18	25.00	LIBERAL-CONST
	GT		518036516 E	ASPHALT CRACK REPAIR. K-190 FR US-160 JCT E TO GT/HS CO LI I			04/18/18	10/05/18	99.91	20	
U160	034	KA-4840-01	MIDWEST COATINGS COMPANY, INC	CRRPR	23.00	MI	80,356.96	03/21/18	(08/13/18)	94.00	GARDEN CITY-CONST
	GT		518036626 E	ASPHALT CRACK REPAIR. U160 FR ST/GT CO LI E TO GT/HS CO LI,			05/02/18	(10/22/18)	0.00	50	
K023	035	KA-4853-01	PAVEMENT PROS LLC	CRRPR	10.53	MI	30,948.47	03/21/18	09/25/18	30.00	DODGE CITY-CONST
	GY		518036556 E	ASPHALT CRACK REPAIR. K-23 FR ME/GY CO LI N TO US-56 JCT IN			04/18/18	10/03/18	100.00	20	
K096	036	KA-4650-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	10.73	MI	1,035,439.19	10/18/17	05/17/18	64.00	GARDEN CITY-CONST
	GL	ACSTP	517102656 E	MILLING & HMA OVERLAY. K096, FR WCL OF TRIBUNE E TO GL/WH C			11/15/17	06/29/18	99.43	50	
U050	038	KA-3896-01	BRIDGES INC	GRBRS	0.04	MI	1,086,068.21	10/18/17	12/04/17	100.00	SYRACUSE-CONST
	HM	ACNHP	517102746 E	GRADING, BRIDGE & SURFACING. US-50 BR #019 (SYRACUSE CREEK)			11/15/17		98.40	160	
U050	038	KA-3897-01	BRIDGES INC	GRBRS	0.06	MI	1,234,416.20	10/18/17	03/01/18	96.25	SYRACUSE-CONST
	HM	ACNHP	517102686 E	GRADING, BRIDGE & SURFACING. US-50 BR #010 (E BR CREEK) 7.49			11/15/17		89.81	160	
K190	041	KA-4857-01	PAVEMENT PROS LLC	CRRPR	6.29	MI	28,161.25	03/21/18	10/01/18	35.00	LIBERAL-CONST
	HS		518036526 E	ASPHALT CRACK REPAIR. K-190 FR GT/HS CO LI E TO US-56 JCT IN			04/18/18	10/10/18	99.91	20	
U160	041	KA-4841-01	MIDWEST COATINGS COMPANY, INC	CRRPR	12.00	MI	39,637.96	03/21/18	(08/13/18)	94.00	GARDEN CITY-CONST
	HS		518036636 E	ASPHALT CRACK REPAIR. U160 FR GT/HS CO LI E TO US-83 JCT IN			05/02/18	(10/22/18)	0.00	50	

CONTRACT STATUS REPORT AS OF 05NOV18

DISTRICT: 06

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U283	042 HG	KA-4858-01	HEFT & SONS, L.L.C. 518036536 E	CONVT CHIP SEAL. U283 FR FO/HG CO LI N TO S EWS IN JETMORE IN HG C	11.49 MI	353,387.75	03/21/18 04/16/18	08/27/18 (09/15/18)	90.00 0.00	DODGE CITY-CONST 10
K096	051 LE	KA-5036-01	APAC KANSAS INC - SHEARS DIVISION 518096696 E	MILOV MILLING AND HMA OVERLAY. K096, FR FIRST ST IN DIGHTON E TO L	12.35 MI	1,424,964.66	09/19/18 10/23/18		0.00 0.00	GARDEN CITY-CONST 30
K023	060 ME	KA-4852-01	PAVEMENT PROS LLC 518036546 E	CRRPR ASPHALT CRACK REPAIR. K-23 FR NCL MEADE N TO ME/GY CO LI IN	12.61 MI	41,397.41	03/21/18 04/18/18	09/25/18 10/03/18	30.00 100.00	DODGE CITY-CONST 20
U054	060 ME	KA-4700-01 ACNHP	APAC KANSAS INC - SHEARS DIVISION 517122636 E	MILOV MILLING AND HMA OVERLAY. U054 FR SW/ME CO LI E TO SCL PLAIN	2.89 MI	340,857.50	12/13/17 01/08/18	06/11/18 (09/28/18)	100.00 94.89	LIBERAL-CONST 85
U160	060 ME	KA-4677-01 ACSTP	APAC KANSAS INC - SHEARS DIVISION 517112686 E	MILOV MILLING AND HMA OVERLAY. U160 FR US-54 E JCT E TO ME/CA CO L	11.83 MI	1,111,916.68	11/15/17 12/12/17	04/30/18 08/31/18	85.71 99.54	DODGE CITY-CONST 35
K027	065 MT	KA-5035-01 ACSTP	APAC KANSAS INC - SHEARS DIVISION 518092696 E	MILOV MILLING AND HMA OVERLAY. K027, FR S K51 JCT N TO MT/ST CO LI	23.79 MI	2,407,105.11	09/19/18 10/23/18		0.00 0.00	LIBERAL-CONST 50
U056	065 MT	KA-4654-01 ACSTP	VENTURE CORPORATION 517102696 E	MILOV MILLING & HMA OVERLAY. U056, FR END OF STABILIZED SHOULDER	8.09 MI	1,060,577.87	10/18/17 11/13/17	06/25/18 07/18/18	95.00 101.22	LIBERAL-CONST 20
K096	068 NS	KA-4257-01	BRYANT & BRYANT CONSTRUCTION INC 518086696 E	GRSU GRADING AND SURFACING. NESS CITY: K-96 FR 7TH ST TO SCHOOL	0.45 MI	1,108,535.65	08/22/18 10/04/18		0.00 0.00	DODGE CITY-CONST 120
K096	086 SC	KA-4648-01 ACSTP	APAC KANSAS INC - SHEARS DIVISION 517102716 E	RCYLE SURFACE RECYCLE & UBAS K096 FR WH/SC CO LI E TO CONCRETE	11.80 MI	1,534,030.28	10/18/17 11/15/17	05/01/18 08/01/18	88.33 99.45	GARDEN CITY-CONST 60
U083	086 SC	KA-4655-01 ACNHP	APAC KANSAS INC - SHEARS DIVISION 517102736 E	MILOV MILLING & HMA OVERLAY. U083, FR CONCRETE PAVEMENT IN CITY C	14.96 MI	1,666,332.96	10/18/17 11/15/17	07/09/18	93.33 81.75	GARDEN CITY-CONST 30
U083	086 SC	KA-5006-01 ACNHP	SHILLING CONSTRUCTION CO INC 518082636 E	MILOV MILLING, HMA OVERLAY AND CHIP SEAL SHOULDERS. FR FI/SC CO LI	14.71 MI	1,704,326.43	08/22/18 09/14/18		0.00 0.00	GARDEN CITY-CONST 65
U054	088 SW	KA-3054-01 ACNHP	SMOKY HILL LLC 517042636 E	INTER INTERSECTION IMPROVEMENT. US-54 AND CLAY ST IN LIBERAL IN S	0.20 MI	1,784,657.00	04/19/17 05/30/17	03/05/18 09/27/18	100.00 98.20	LIBERAL-CONST 121
U054	088 SW	KA-4699-01 ACNHP	APAC KANSAS INC - SHEARS DIVISION 517122656 E	MILOV MILLING AND HMA OVERLAY. U054 FR US-83 JCT E TO SW/ME CO LI	20.60 MI	2,382,279.59	12/13/17 01/08/18	06/11/18 (09/28/18)	100.00 88.74	LIBERAL-CONST 85
U083	088 SW	KA-4678-01 ACNHP	APAC KANSAS INC - SHEARS DIVISION 517122646 E	MILOV MILLING AND HMA OVERLAY. U083 FR KS/OK ST LI N TO SATANTA CL	12.11 MI	1,629,754.52	12/13/17 01/08/18	06/11/18 (09/28/18)	100.00 86.38	LIBERAL-CONST 85
U083	088 SW	KA-4836-01	PAVEMENT PROS LLC 518036596 E	CRRPR ASPHALT CRACK REPAIR. U083 FR US160 JCT N TO SW/HS CO LI. LE	7.99 MI	21,865.12	03/21/18 04/18/18	10/01/18 10/23/18	70.00 0.00	LIBERAL-CONST 20
U160	088 SW	KA-4837-01	PAVEMENT PROS LLC 518036606 E	CRRPR ASPHALT CRACK REPAIR. U160 FR US83 JCT E TO SW/ME CO LI. LEN	12.88 MI	41,507.77	03/21/18 04/18/18	(10/01/18) (10/29/18)	95.00 0.00	LIBERAL-CONST 20

CONTRACT STATUS REPORT AS OF 05NOV18

DISTRICT: 06

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U160	094 ST	KA-4839-01	MIDWEST COATINGS COMPANY, INC 518036616 E	CRRPR	13.00 MI	63,084.46	03/21/18 05/02/18	(08/13/18) (10/22/18)	94.00 0.00	GARDEN CITY-CONST 50
U056	095 SV	KA-4838-01	DYKHUIS DRILLING CORPORATION 518036646 E	CRRPR	11.43 MI	22,261.08	03/21/18 04/18/18	10/08/18 (10/29/18)	73.33 97.51	LIBERAL-CONST 15
K025	102 WH	KA-4827-01	HEFT & SONS, L.L.C. 518036696 E	CONVT	19.12 MI	559,097.00	03/21/18 04/16/18	08/02/18	60.00 0.00	SYRACUSE-CONST 40
K096	102 WH	KA-4649-01 ACSTP	APAC KANSAS INC - SHEARS DIVISION 517102726 E	RCYLE	11.93 MI	1,378,801.60	10/18/17 11/15/17	05/01/18 08/01/18	88.33 99.38	GARDEN CITY-CONST 60
K096	102 WH	KA-4651-01 ACSTP	APAC KANSAS INC - SHEARS DIVISION 517102676 E	MILOV	11.75 MI	1,258,121.72	10/18/17 11/15/17	05/17/18 06/29/18	64.00 99.78	GARDEN CITY-CONST 50
U283	106 SE	KA-4445-01	VENTURE CORPORATION 516106646 E	MILOV	25.39 MI	3,075,673.14	10/19/16 11/09/16	03/19/18 05/04/18	56.00 99.29	DODGE CITY-CONST 50