

CONTRACT STATUS REPORT AS OF 05DEC18

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	003	TE-0435-01	JULIUS KAAZ CONSTRUCTION CO INC	GRSU	0.19 MI	909,022.95	10/18/17	02/05/18	86.00	HORTON-CONST
	AT	TA	517102121 E GRADING & SURFACING. ATCHISON: COMMERCIAL ST FR 7TH TO 9T				11/13/17	06/27/18	100.00	100
	003	C-4871-01	KING CONSTRUCTION COMPANY, INC.	GRBR	0.09 MI	435,267.50	09/19/18	11/05/18	16.00	HORTON-CONST
	AT	STP	518094121 E GRADING & BRIDGE. 0.5 MI S & 0.5 MI E OF FARMINGTON IN ATCHI				10/19/18		16.60	100
U036	007	KA-4663-01	HERZOG CONTRACTING CORP	MILOV	12.57 MI	2,735,624.92	12/13/17	05/16/18	80.00	HORTON-CONST
	BR	ACNHP	517122121 E MILLING AND HMA OVERLAY. U036 FR APPROX MP 11.8 E 2.7 MI AND				01/08/18	07/17/18	104.79	55
U036	007	KA-4874-01	REECE CONSTRUCTION CO INC	BRRPR	0.00 MI	252,548.00	09/19/18		0.00	HORTON-CONST
	BR	ACNHP	518092131 E BRIDGE REPAIR. US-36 BR (043) 0.5 MI W OF US73 JCT OVER LIND				10/19/18		0.00	90
U073	007	KA-4713-01	HERZOG CONTRACTING CORP	MILOV	1.21 MI	300,519.41	12/13/17	05/16/18	80.00	HORTON-CONST
	BR		517126131 E MILLING AND HMA OVERLAY. U73 FR SCL TO NCL HIAWATHA IN BR C				01/08/18	07/17/18	104.99	55
U073	007	KA-4873-01	B & B BRIDGE COMPANY LLC	BRRPR	0.00 MI	270,682.90	09/19/18		0.00	HORTON-CONST
	BR	ACSTP	518092121 E BRIDGE REPAIR. BRIDGE 007 ON US-73 OVER OTTER CREEK IN BRC				10/19/18		0.00	45
U075	007	KA-4476-01	BETTIS ASPHALT & CONSTRUCTION INC	RCYLE	7.40 MI	1,079,427.26	11/16/16	08/28/17	160.00	HORTON-CONST
	BR	ACNHP	516112181 E SURFACE RECYCLE & HMA OVERLAY. U75, FR E JCT U36 N TO 1 MI N				12/05/16	06/27/18	99.24	30
U050	009	KA-4560-01	TRAFFIC CONTROL COMPANY (SFT, LLC	PAVMK	2.01 MI	46,839.75	10/18/17	09/10/18	110.00	EMPORIA-CONST
	CS	HSIP	517102232 E PAVEMENT MARKING. US-50, FR ROAD ZZ TO RD A AT CS/LY CO LI.				12/01/17	09/22/18	90.71	10
U036	022	KA-4669-01	HERZOG CONTRACTING CORP	MILOV	0.63 MI	120,974.20	12/13/17	05/16/18	80.00	HORTON-CONST
	DP	ACNHP	517122131 E MILLING AND HMA OVERLAY. U036 FR BR/DP CO LI E APPROX 0.6 MI				01/08/18	07/17/18	106.85	55
	022	C-4872-01	REECE CONSTRUCTION CO INC	GRBR	0.11 MI	358,191.70	09/19/18		0.00	HORTON-CONST
	DP	STP	518094131 E GRADING & BRIDGE. 0.5 MI E & 1.8 MI N OF TROY IN DONIPHAN CO				10/19/18		0.00	95
U024	023	KA-4570-01	CENTURY FENCE CO	PAVMK	0.00 MI	108,301.07	07/19/17	(04/01/19)	0.00	TOPEKA-CONST
	DG	HSIP	517072101 E PAVEMENT MARKING. U024, FR JF CO LI E TO 0.25 MI S OF TEE PE				08/14/17	(06/01/19)	29.06	25
U059	023	KA-4562-01	TRAFFIC CONTROL COMPANY (SFT, LLC	PAVMK	1.20 MI	42,850.40	10/18/17	09/12/18	80.00	EMPORIA-CONST
	DG	HSIP	517102131 E PAVEMENT MARKING. US-59, FR 740 FT N OF N 100 RD TO LAWRENC				12/01/17	09/20/18	88.64	10
	023	TE-0373-01	FIRST CONSTRUCTION LLC	SPECL	0.00 MI	1,991,917.79	11/15/17	02/26/18	81.98	TOPEKA-CONST
	DG	TA	517112171 E PRESERVATION OF SANTA FE STATION IN LAWRENCE IN DOUGLAS C				01/02/18	(11/01/19)	89.45	222
	023	C-4857-01	BETTIS ASPHALT & CONSTRUCTION INC	GRSU	2.01 MI	1,351,197.93	03/21/18	06/18/18	88.54	TOPEKA-CONST
	DG	HSIP	518034121 E GRADING & SURFACING. ROUTE 458 FROM E1800 RD TO E 2000 RD				04/12/18	(10/15/18)	54.73	96
	023	U-0561-01	MILES EXCAVATING INC	GRSU	0.24 MI	1,985,105.36	07/19/17	09/20/17	99.31	TOPEKA-CONST
	DG	HSIP	517072121 E GRADING & SURFACING. WAKARUSA DR. CITY OF LAWRENCE IN DO				08/18/17	08/17/18	102.17	145
U075	043	KA-4728-01	HAMM INC	3.OOL	8.20 MI	2,405,569.28	02/21/18	05/14/18	82.96	TOPEKA-CONST
	JA	ACNHP	518022141 E 3.0 HMA OVERLAY. U075 FR SN/JA CO LI N TO 1000 FT PAST 158TH				03/19/18	(03/15/19)	0.97	135

CONTRACT STATUS REPORT AS OF 05DEC18

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U024	044	KA-4571-01	CENTURY FENCE CO	PAVMK	0.00 MI	48,374.14	07/19/17	(04/01/19)	0.00	TOPEKA-CONST
	JF	HSIP	517072131 E	PAVEMENT MARKING. U024, FR US-59 JCT E TO DG CO LI IN JF CO.			08/14/17	(06/01/19)	39.09	25
U059	044	KA-4592-01	CENTURY FENCE CO	PAVMK	0.00 MI	223,313.59	07/19/17	(04/01/19)	0.00	TOPEKA-CONST
	JF	HSIP	517072141 E	PAVEMENT MARKING. U059, FR US-24 JCT N TO K-4 JCT IN JF CO.			08/14/17	(06/01/19)	40.38	40
	044	C-4858-01	KINGS CONSTRUCTION CO INC	GRSU	0.73 MI	401,638.01	03/21/18	05/29/18	93.33	BONNER SPRINGS-CONST
	JF	HSIP	518034131 E	GRADING & SURFACING. WELLMAN ROAD NEAR 21ST AND 27TH IN			04/18/18	08/16/18	92.73	60
	044	C-4873-01	EBERT CONSTRUCTION CO INC	GRBRS	0.00 MI	503,725.34	08/22/18	10/15/18	28.57	TOPEKA-CONST
	JF	STP	518084121 E	GRADING, BRIDGE & SURFACING. 0.8 MI N AND 0.9 MI W OF OSKAL			09/19/18		26.42	105
1035	046	KA-4878-01	COMANCHE CONSTRUCTION CO INC & S	BRRPR	0.00 MI	179,909.55	10/17/18		0.00	OLATHE-CONST
	JO	ACNHP	518102181 E	BRIDGE REPAIR. I-35, BR (325) 1.5 MI SW OF JO CO LI IN JO CO			11/15/18		0.00	45
1435	046	KA-3993-01	CLARKSON CONSTRUCTION CO	PAVRC	2.47 MI	16,722,681.74	10/19/16	02/24/17	78.48	OLATHE-CONST
	JO	ACNHP	516102161 E	PAVEMENT RECONSTRUCTION. I-435: 0.5 MI E OF THE I-435/QUIVIR			11/09/16		97.90	06/01/19
1435	046	KA-4696-01	IDEKER INC	MILOV	1.30 MI	530,020.82	03/21/18	06/04/18	90.00	OLATHE-CONST
	JO	ACNHP	518032101 E	MILLING AND HMA OVERLAY. I435, EXIT AND ENTRANCE RAMP NB			04/16/18	07/14/18	92.60	30
1435	046	KA-4871-01	PYRAMID CONTRACTORS INC	SPECL	0.01 MI	83,317.00	09/19/18		0.00	OLATHE-CONST
	JO		518096181 E	NOISE WALL REPAIR. I435 WB 1500 FT W OF LEE BLVD IN JOHNSON			10/23/18		0.00	15
U056	046	KA-4670-01	SUPERIOR BOWEN ASPHALT CO LLC	MILOV	1.83 MI	1,518,107.48	12/13/17	07/05/18	100.00	OLATHE-CONST
	JO	ACNHP	517122151 E	MILLING AND HMA OVERLAY. US-56 FR APPRX 900 FT E US56/US69 J			01/08/18	09/25/18	99.58	40
U069	046	KA-4110-04	COLLINS & HERMANN INC	SG	17.29 MI	395,049.32	08/23/17	03/05/18	69.44	OLATHE-CONST
	JO	HSIP	517082171 E	SIGNING ON US-69 IN JOHNSON COUNTY. LENGTH IS 17.294 MI. STA			10/03/17		52.04	04/05/19
	046	C-4874-01	PYRAMID CONTRACTORS INC	GRBRS	0.19 MI	695,257.80	07/18/18	09/04/18	42.73	OLATHE-CONST
	JO	STP	518074181 E	GRADING, BRIDGE & SURFACING. 127TH ST OVER CAPTAINS CREEK			08/21/18		27.28	110
U024	052	KA-4567-01	TWIN TRAFFIC MARKING CORP	PAVMK	0.00 MI	321,381.23	07/19/17	06/11/18	60.00	BONNER SPRINGS-CONST
	LV	HSIP	517072171 E	PAVEMENT MARKING. U024, FR K-16 JCT TO WY CO LI IN LV CO. LE			08/18/17	(01/02/19)	90.93	40
	052	U-2113-01	LINAWEAVER CONSTRUCTION INC	GRSU	1.27 MI	6,114,463.60	09/19/18	(03/04/19)		BONNER SPRINGS-CONST
	LV	HPD	518092151 E	GRADING & SURFACING. LANSING: DESOTO RD FR IDA ST TO EISEN			10/23/18	(11/20/20)	0.00	11/20/20
K099	056	KA-4613-01	HAMM INC	MILOV	0.00 MI	806,338.42	08/23/17	06/28/18	100.00	EMPORIA-CONST
	LY		517086161 E	MILLING & HMA OVERLAY. K99, FR K99/K170 JCT TO JCT U56 IN LY			10/06/17	08/10/18	100.30	30
U050	056	KA-4561-01	TRAFFIC CONTROL COMPANY (SFT, LLC	PAVMK	7.00 MI	279,388.25	10/18/17	09/04/18	100.00	EMPORIA-CONST
	LY	HSIP	517102141 E	PAVEMENT MARKING. US-50, FR RD A AT CS/LY CO LI TO GRAPHIC A			12/01/17	10/29/18	85.52	30
K099	058	KA-4800-01	SHILLING CONSTRUCTION CO INC	MILOV	14.43 MI	1,477,793.29	02/21/18	05/08/18	100.00	WAMEGO-CONST
	MS	ACSTP	518022131 E	MILLING AND HMA OVERLAY. K99 FR U36/K99 JCT N TO NE/KS STATE			03/27/18	08/07/18	99.07	30

CONTRACT STATUS REPORT AS OF 05DEC18

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U036	058 MS	KA-5008-01 ACNHP	HALL BROTHERS INC 518102191 E	MILOV MILLING AND HMA OVERLAY. U036 FR END OF 4 LANE DIVIDED E TO	16.99 MI	2,345,467.50	10/17/18 11/27/18		0.00 0.00	WAMEGO-CONST 50
K063	066 NM	KA-4608-01 STP	HALL BROTHERS INC 518112121 E	MILOV MILLING AND HMA OVERLAY. K-63 FR US36 JCT N TO STATE LI IN N	11.04 MI	987,889.90	11/14/18		0.00 0.00	 35
K063	066 NM	KA-5058-01 STP	HALL BROTHERS INC 518112141 E	MILOV MILLING AND HMA OVERLAY. K-63 FR N K-9 JCT N TO US-36 JCT IN	8.02 MI	646,619.90	11/14/18		0.00 0.00	 35
K071	066 NM	KA-5057-01 STP	HALL BROTHERS INC 518112131 E	MILOV MILLING AND HMA OVERLAY. K-71 FR K-63 JCT E TO BERN CITY LIM	4.47 MI	388,607.65	11/14/18		0.00 0.00	 35
K031	070 OS	KA-4829-01	VANCE BROTHERS INC 518036121 E	CONVT CHIP SEAL. K-31 FR WB/OS CO LI E TO W END OF K31/DACOTAH ST	5.85 MI	123,278.29	03/21/18 04/12/18	(05/01/19) (10/15/19)	0.00 0.00	EMPORIA-CONST 10
K268	070 OS	KA-4822-01	VANCE BROTHERS INC 518036101 E	CONVT CHIP SEAL. FR CHANGE OF PAVEMENT ON K268 NEAR US75 TO K268	9.40 MI	253,241.38	03/21/18 04/12/18	(05/01/19) (10/15/19)	0.00 0.00	EMPORIA-CONST 10
K063	075 PT	KA-4717-01	SHILLING CONSTRUCTION CO INC 517116181 E	MILOV MILLING & HMA OVERLAY. FR ST. MARYS NCL N TO PT/NM CO LI IN	26.95 MI	2,132,491.89	11/15/17 12/11/17	04/04/18 06/05/18	97.78 100.00	WAMEGO-CONST 45
K018	081 RL	KA-4325-01	LOUIS-COMPANY LLC 518106191 E	BRRPR BRIDGE REPAIR, PATCHING AND MULTI-LAYER POLYMER OVERLAY.	0.00 MI	216,950.00	10/17/18 11/21/18		0.00 0.00	WAMEGO-CONST 45
	081 RL	TE-0417-01 TA	PAVERS INC 517052171 E	GRSU GRADING & SURFACING. JULIETTE AVE FR BLUEMONT AVE S THRU	0.15 MI	707,330.52	05/24/17 07/06/17	10/12/17 06/21/18	100.00 101.04	WAMEGO-CONST 100
	081 RL	TE-0438-01 TA	PAVERS INC 517122161 E	GRSU GRADING & SURFACING. JULIETTE AVE FR OSAGE ST TO LARAMIE S	0.14 MI	791,164.81	12/13/17 01/17/18	05/24/18	100.00 87.60	WAMEGO-CONST 85
	081 RL	TE-0439-01 TA	EBERT CONSTRUCTION CO INC 517122171 E	PEDBI PEDESTRIAN & BICYCLE PATH. MULTI USE PATH US-24/TUTTLE CRK	0.18 MI	932,896.00	12/13/17 01/17/18		95.56 93.45	WAMEGO-CONST 90
	081 RL	U-0541-01 HSIP	AMINO BROS CO INC 518062191 E	SU-SG SURFACING & TRAFFIC SIGNAL. POYNTZ AVE & 11TH ST IN MANHAT	0.04 MI	413,946.70	06/20/18 07/20/18		0.00 0.00	WAMEGO-CONST 75
	081 RL	U-2306-01 TA	AMINO BROS CO INC 517122181 E	PEDBI SAFE ROUTES TO SCHOOL. MANHATTAN IN RILEY CO. LENGTH IS 0.	0.56 MI	299,220.61	12/13/17 01/17/18	05/14/18	100.00 89.97	WAMEGO-CONST 65
I470	089 SN	KA-4697-01 ACNHP	HAMM INC 518032121 E	3.0OL 3.0 HMA OVERLAY AND 1.0 RCI, I470 FR JCT I-70 E TO US-75/BUR	5.84 MI	6,588,534.40	03/21/18 04/16/18	06/04/18 (07/28/19)	43.91 56.44	TOPEKA-CONST 07/28/19
U075	089 SN	KA-4729-01 ACNHP	HAMM INC 518022161 E	3.0OL 3.0 HMA OVERLAY. U075 FR MM 165 N TO 550 FT S OF MM 166, NB	0.90 MI	819,612.60	02/21/18 03/19/18	05/14/18 (03/15/19)	82.96 75.55	TOPEKA-CONST 135
U075	089 SN	KA-4730-01 ACNHP	HAMM INC 518022171 E	3.0OL 3.0 HMA OVERLAY. U075 FR 2000 FT S OF MM 167 N TO SN CO LI,	4.69 MI	1,445,811.30	02/21/18 03/19/18	05/14/18 (03/15/19)	82.96 39.96	TOPEKA-CONST 135

CONTRACT STATUS REPORT AS OF 05DEC18

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
U075	089	KA-4754-01	HAMM INC		BRRPR	0.00 MI	319,614.00	02/21/18	05/14/18	82.96	TOPEKA-CONST
	SN	ACNHP	518022181	E BRIDGE REPAIR, PATCH & APPLY WATERPROOFING MEMBRANE ON			03/19/18	(03/15/19)	46.27	135	
U075	089	KA-4880-01	PCI ROADS, LLC		BRRPR	0.00 MI	176,022.25	09/19/18		0.00	TOPEKA-CONST
	SN	ACNHP	518092161	E BRIDGE REPAIR. US-75 NB OVER THE TURNPIKE IN SHAWNEE CO. L			10/23/18		0.00	100	
1035	105	KA-2324-02	GUNTER CONSTRUCTION COMPANY		SPECL	3.44 MI	122,227.15	07/18/18	08/27/18	81.48	OLATHE-CONST
	WY		518074191	E SPECIAL. I-35 FROM S OF LAMAR AVE TO CAMBRIDGE CIRCLE INTC			08/13/18	09/28/18	100.95	27	
1070	105	KA-2130-02	AMERICAN BRIDGE COMPANY		BR	0.57 MI	67,997,479.19	11/15/17	01/16/18	38.64	BONNER SPRINGS-CONST
	WY	ACBRF	517112191	E BRIDGE REPAIR. BR NM 340 & NM 173 OF THE LEWIS & CLARK VIADU			12/12/17	(05/01/20)	46.48	05/01/20	
1070	105	KA-2130-03	COMANCHE CONSTRUCTION CO INC & S		BRRPR	0.00 MI	3,048,437.55	03/21/18	04/30/18	39.32	BONNER SPRINGS-CONST
	WY	ACNHP	518032131	E BRIDGE REPAIR. I-70 BR NM 173, NM 174, NM 177 & NM 178 OF TH			04/12/18	(11/08/19)	85.17	11/08/19	
1070	105	KA-4504-01	COMANCHE CONSTRUCTION CO INC & S		BRRPR	0.00 MI	1,488,291.50	03/21/18	06/06/18	100.00	BONNER SPRINGS-CONST
	WY	ACNHP	518032141	E BRIDGE REPAIR. I-70:BR.NO.(157) LOCATED AT THE I-70/I-635 IN			04/12/18	(04/30/19)	95.35	90	
1435	105	KA-4691-01	SUPERIOR BOWEN ASPHALT CO LLC		3.0OL	11.33 MI	8,525,336.26	03/21/18	04/30/18	113.47	BONNER SPRINGS-CONST
	WY	ACNHP	518032151	E 3.0 OVERLAY, BRIDGE APPROACHES, PCCP PAVEMENT, PATCHING.I			04/16/18	(05/01/19)	95.37	11/09/18	
1435	105	KA-4787-01	FULSOM BROTHERS INC		SG	0.00 MI	58,291.00	11/14/18		0.00	
	WY		518116191	E SIGNING. I-435: JUST S OF RAMP TO K-32 IN WYANDOTTE CO.					0.00	25	
1635	105	KA-4694-01	IDEKER INC		3.0OL	0.70 MI	883,419.95	03/21/18	05/29/18	100.00	BONNER SPRINGS-CONST
	WY	ACNHP	518032171	E 3.0 OVERLAY AND PCCP PATCHING. I635 NB/SB FR K-5 HWY N TO MC			04/16/18	09/18/18	92.96	55	
K005	105	KA-4743-01	IDEKER INC		MILOV	1.90 MI	616,252.05	03/21/18	05/29/18	100.00	BONNER SPRINGS-CONST
	WY		518036131	E MILLING AND HMA OVERLAY. K-5 FR K5/1635 JCT NE TO SUNSHINE R			04/16/18	09/18/18	95.52	55	
K007	105	KA-4564-01	TWIN TRAFFIC MARKING CORP		PAVMK	0.00 MI	225,950.50	07/19/17	08/13/18	76.00	BONNER SPRINGS-CONST
	WY	HSIP	517072181	E PAVEMENT MARKING. K-7, KS RIVER BR N TO 0.6 MI N OF STATE AV			08/18/17	(03/17/19)	97.22	25	
K032	105	KA-4569-01	TWIN TRAFFIC MARKING CORP		PAVMK	0.00 MI	321,784.39	07/19/17	(09/04/19)	0.00	BONNER SPRINGS-CONST
	WY	HSIP	517072241	E PAVEMENT MARKING. K032, FR K32/121ST JCT TO 61ST ON KAW DR.			08/18/17	(10/31/19)	0.00	35	
U024	105	KA-4568-01	TWIN TRAFFIC MARKING CORP		PAVMK	0.00 MI	52,439.60	07/19/17	06/11/18	60.00	BONNER SPRINGS-CONST
	WY	HSIP	517072231	E PAVEMENT MARKING. U024, FR LV CO LI TO 0.46 MI E OF K-7/US-2			08/18/17	(01/02/19)	98.25	40	
	105	N-0634-01	AMINO BROS CO INC		PEDBI	0.68 MI	728,000.32	10/17/18		0.00	BONNER SPRINGS-CONST
	WY	TA	518104131	E SAFE ROUTES TO SCHOOL. EDISON, WHITE & NOBLE PRENTIS ELEI			11/19/18		0.00	130	
	105	N-0636-01	RF BEACHNER CONTRACTORS LLC		PEDBI	5.02 MI	751,417.74	10/19/16	04/03/17	100.00	BONNER SPRINGS-CONST
	WY	ACTA	516104191	E FENCING & PAVEMENT MARKING. KANSAS CITY: 12TH & 10TH ST Blk			11/29/16	(01/08/19)	84.03	70	
K005	105	N-0640-01	MILES EXCAVATING INC		GRSU	2.58 MI	12,792,804.94	10/18/17	01/02/18	50.98	BONNER SPRINGS-CONST
	WY	STP	517104191	E GRADING & SURFACING. K-5 (LEAVENWORTH RD) FROM 63RD ST TC			11/15/17	(10/25/19)	69.46	10/25/19	

CONTRACT STATUS REPORT AS OF 05DEC18

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	106 SE	KA-4166-01 ACCMQ	CAPITAL ELECTRIC LINE BUILDERS INC 517082181 E	ITS INTELLIGENT TRANSPORTATION SYSTEM.	0.00 MI	984,803.35	08/23/17 09/18/17	03/05/18	91.88 84.90	OLATHE-CONST 160
	106 SE	KA-4235-05 HSIP	CUSTOM LIGHTING SERVICES LLC DBA I 517092181 E	ITS INTELLIGENT TRANSPORTATION SYSTEM.	0.00 MI	3,825,763.74	09/20/17 10/18/17	12/14/17	153.45 97.45	WAMEGO-CONST 08/03/18
	106 SE	KA-4235-25 HSIP	ATLAS ELECTRIC LLC 517112565 E	ITS REGIONAL TRUCK PARKING INFORMATION MANAGEMENT SYSTEM.	0.00 MI	3,117,706.88	11/15/17 12/15/17	01/17/18	435.14 74.76	WAMEGO-CONST 04/01/18
	106 SE	KA-4918-01	VANCE BROTHERS INC 518066141 E	CONVT CHIP SEAL. KA 4915-01, U24, 75 FT W OF K32 TO JF CO LI AND U	24.88 MI	787,302.20	06/20/18 07/11/18	(06/24/19) (08/15/19)	0.00 0.00	BONNER SPRINGS-CONST 25
	106 SE	KA-5131-01	URETEK USA INC 518096191 E	MUDJK MUDJACKING. VARIOUS LOCATIONS IN DISTRICT 1	0.50 MI	259,210.00	09/19/18 10/23/18		0.00 0.00	EMPORIA-CONST 25
I035	106 SE	KA-4110-02 HSIP	FULSOM BROTHERS INC 516112454 E	SG SIGNING. VARIOUS LOCATIONS IN COFFEY, OSAGE, FRANKLIN AND	58.70 MI	664,415.43	11/16/16 12/05/16	08/14/17 (12/30/18)	70.91 87.50	EMPORIA-CONST 110
I035	106 SE	KA-4110-03 HSIP	COLLINS & HERMANN INC 517082161 E	SG SIGNING ON I-35 IN JOHNSON & WYANDOTTE COUNTIES. LENGTH IS	33.59 MI	1,776,123.40	08/23/17 10/03/17	03/05/18	887.10 73.59	OLATHE-CONST 04/05/18
U056	106 SE	KA-4716-01	HAMM INC 517126141 E	MILOV MILOV. US56; KA 4714-01, FR US59/US56 JCT E TO DG/JO CO LI,	19.82 MI	2,158,414.50	12/13/17 01/12/18	03/28/18 07/20/18	94.00 99.56	EMPORIA-CONST 50
U169	106 SE	KA-4621-01	BETTIS ASPHALT & CONSTRUCTION INC 517086141 E	OL-SH HMA OVERLAY. U169: KA 4619-01, FR 1800 FT S OF 223TD ST N TO	0.00 MI	5,139,117.03	08/23/17 09/20/17	05/02/18 08/10/18	80.00 99.78	OLATHE-CONST 80

CONTRACT STATUS REPORT AS OF 05DEC18

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
	009	TE-0441-01	BRYANT & BRYANT CONSTRUCTION INC	GRSU	0.12	MI	705,185.85	05/23/18	10/15/18	27.06	MARION-CONST
	CS	TA	518052262 E	GRADING AND SURFACING. COTTONWOOD FALLS;			06/28/18	(05/30/19)	45.88	85	
	009	C-4835-01	KING CONSTRUCTION COMPANY, INC.	GRBR	0.08	MI	313,495.11	12/13/17	08/29/18	87.14	MARION-CONST
	CS	STP	517124242 E	GRADING & BRIDGE. 0.5 MI S & 0.7 MI W OF WONSEVU IN CHASE CO			01/19/18	11/30/18	96.81	70	
K082	014	KA-4832-01	BRYANT & BRYANT CONSTRUCTION INC	INTER	0.86	MI	435,139.95	03/21/18	09/10/18	58.75	JUNCTION CITY-CONST
	CY		518036292 E	CURB INLET REPLACEMENT. K-82, CITY OF WAKEFIELD, WCL E TO E			04/18/18	(12/03/18)	52.44	80	
K082	014	KA-4994-01	DUSTROL INC	RCYLE	9.22	MI	911,687.29	08/22/18	(07/15/19)	0.00	JUNCTION CITY-CONST
	CY	ACSTP	518082292 E	SURFACE RECYCLE AND CHIP SEAL. K-82 FR K-15 E TO CY/RL CO LI			09/17/18	(08/23/19)	0.00	25	
U024	014	KA-4920-01	PAVEMENT PROS LLC	CRRPR	20.05	MI	49,132.28	06/20/18	(03/18/19)	0.00	JUNCTION CITY-CONST
	CY		518066212 E	CRACK REPAIR (ASPHALT). U024 FR CY/CD CO LI E TO CY/RL CO LI			07/12/18	(04/19/19)	0.00	25	
K-28	015	KA-3948-01	L & M CONTRACTORS INC	GRBRS	0.02	MI	2,135,360.61	11/14/18		0.00	
	CD	ACSTP	518112242 E	GRADING, BRIDGE & SURFACING. BR 050 ON K-28 0.16 MI NW OF K-					0.00	180	
U024	015	KA-3239-01	EBERT CONSTRUCTION CO INC	GRSU	8.54	MI	6,485,691.61	11/14/18		0.00	11/01/19
	CD	ACNHP	518112232 E	GRADING, BRIDGE & SURFACING. US-24 FR .25 MI E OF US-81 E TO							
U081	015	KA-4851-01	PCI ROADS, LLC	BRRPR	0.00	MI	354,336.50	06/20/18	(03/11/19)	0.00	BELLEVILLE-CONST
	CD	ACNHP	518062262 E	BRIDGE REPAIR. BR. NO. 81-15-18.57(056) N OF K9/U81 IN CD CO			07/12/18	(10/11/19)	0.00	85	
	015	C-4875-01	L & M CONTRACTORS INC	GRBR	0.15	MI	363,909.15	10/17/18	(04/01/19)	0.00	BELLEVILLE-CONST
	CD	STP	518104232 E	GRADING & BRIDGE. 1 MI W & 1.5 MI N OF HOLLIS IN CLOUD CO.			11/15/18	(10/18/19)	0.00	90	
	021	KA-4867-01	PAVEMENT PROS LLC	CRRPR	12.97	MI	57,892.26	07/18/18	(03/18/19)	0.00	JUNCTION CITY-CONST
	DK		518076232 E	CRACK REPAIR (ASPHALT). KA 4866-01, K018 FR DK/OT CO LI E TO			08/20/18	(04/12/19)	0.00	20	
K015	021	KA-4252-01	BRYANT & BRYANT CONSTRUCTION INC	GRSU	0.17	MI	542,054.30	06/20/18	(02/04/19)	0.00	JUNCTION CITY-CONST
	DK	ACSTP	518062292 E	GRADING, SURFACING AND TRAFFIC SIGNAL. ABILENE AT K-15 & 14			07/20/18	(06/01/19)	0.00	80	
I070	027	KA-4555-01	ACTION SAFETY SUPPLY CO	PAV/MK	23.26	MI	721,484.84	10/18/17	07/18/18	98.46	SALINA-CONST
	EW	HSIP	517102242 E	PAVEMENT MARKING. I70. FR RS/EW CO LI E TO EW/LC CO LI IN EW			12/08/17	11/06/18	94.22	65	
K140	027	KA-5083-01	SHILLING CONSTRUCTION CO INC	MILOV	16.04	MI	2,248,823.00	11/14/18		0.00	
	EW	STP	518112252 E	MILL AND HMA OVERLAY. K140 FR K-14 JCT E TO EW/SA CO LI IN E					0.00	85	
K156	027	KA-4892-01	PAVEMENT PROS LLC	CRRPR	10.70	MI	62,763.40	06/20/18	(01/19/19)	0.00	SALINA-CONST
	EW		518066242 E	CRACK REPAIR (ASPHALT). K-156 FR K-140 JCT NE TO I-70 JCT IN			07/12/18	(04/30/19)	0.00	30	
K156	027	KA-5009-01	BETTIS ASPHALT & CONSTRUCTION INC	RCYLE	20.10	MI	1,843,205.61	09/19/18	(06/24/19)	0.00	SALINA-CONST
	EW	ACNHP	518092262 E	SURFACE RECYCLE AND CHIP SEAL. K156, FR BT/EW CO LI NE TO E			10/18/18	(08/16/19)	0.00	40	
	031	KA-4671-01	SHILLING CONSTRUCTION CO INC	MILOV	7.03	MI	1,107,411.10	01/17/18	05/22/18	77.50	MARION-CONST
	GE		518016262 E	MILOV AND SEAL K57 FR K57/K244 4L SE TO DIVIDED 4L (CONC PVM			02/09/18	06/16/18	99.63	40	

CONTRACT STATUS REPORT AS OF 05DEC18

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
1070	031	KA-5143-01	INNOVATIVE MARKING SYSTEMS, INC	PAV/MK	26.54	MI 659,183.71	10/17/18		0.00	JUNCTION CITY-CONST
	GE	HSIP	518102202 E	PAVEMENT MARKING. I-70 FR DK/GE CO LI E TO GE/RL CO LI IN GE			11/19/18		0.00	80
U077	031	KA-2367-04	HAMM INC	GRBRS	1.42	MI 16,452,986.95	03/23/16	06/01/16	116.67	JUNCTION CITY-CONST
	GE	ACNHP	516032262 E	GRADING, BRIDGE & SURFACING. US-77/K-18 JCT, 2.1 MI N OF I-7			05/02/16	(11/20/18)	98.33	07/27/18
U077	031	KA-4638-01	SHILLING CONSTRUCTION CO INC	1.5OL	12.39	MI 1,680,357.18	12/13/17	09/04/18	105.71	MARION-CONST
	GE	ACNHP	517122252 E	1.5 HMA OVERLAY. US77 FR 1.004 MI S OF S JCT K57 N TO 0.199			01/08/18	11/14/18	96.71	35
1070	053	KA-4556-01	ACTION SAFETY SUPPLY CO	PAV/MK	7.25	MI 194,198.39	10/18/17	06/12/18	100.00	SALINA-CONST
	LC	HSIP	517102252 E	PAVEMENT MARKING. I70. FR EW/LC CO LI E TO LC/SA CO LI IN LC			12/08/17	08/03/18	96.70	25
K018	053	KA-5106-01	BETTIS ASPHALT & CONSTRUCTION INC	SURCY	18.96	MI 1,423,521.33	11/14/18		0.00	
	LC		518116292 E	SURFACE RECYCLE AND CHIP SEAL. K018, FR RS/LC CO LI E TO ECL					0.00	35
	053	C-4876-01	L & M CONTRACTORS INC	GRBR	0.10	MI 399,270.75	08/22/18	11/05/18	14.00	SALINA-CONST
	LC	STP	518084262 E	GRADING AND BRIDGE. 1.3 MI N AND 2.0 MI E OF VESPER OVER SPI			10/04/18	(03/25/19)	0.00	100
K168	057	KA-5064-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	0.53	MI 82,706.71	10/17/18		0.00	MARION-CONST
	MN	ACSTP	518102212 E	MILLING AND HMA OVERLAY. K168, FR US56 JCT TO SCL OF LEHIGH			11/21/18		0.00	65
U056	057	KA-5070-01	EMERY SAPP & SONS INC	CONC	3.11	MI 3,883,355.95	10/17/18		0.00	MARION-CONST
	MN	ACNHP	518102232 E	PCCP PAVEMENT. US-56 FR 800 FT S OF US-56 & 340TH ST INTSCT			11/19/18		0.00	130
U056	057	KA-5142-01	CILLESSEN & SONS	PAV/MK	13.86	MI 151,262.60	10/17/18		0.00	MARION-CONST
	MN	HSIP	518102242 E	PAVEMENT MARKING. US56 FR ASPH/CONC JOINT E OF N K15 JCT E			11/19/18		0.00	15
U077	057	KA-4884-01	APAC KANSAS INC - SHEARS DIVISION	CONVT	20.42	MI 600,126.27	06/20/18	(07/01/19)	0.00	MARION-CONST
	MN		518066272 E	CHIP SEAL. US77 FR BU/MN CO LI N TO K-150 JCT IN MN CO. LENG			07/17/18	(08/01/19)	0.00	15
	057	TE-0444-01	BRYANT & BRYANT CONSTRUCTION INC	PEDBI	0.23	MI 961,737.36	05/23/18	(03/04/19)	0.00	MARION-CONST
	MN	TA	518052282 E	SIDEWALK IMPROVEMENTS. MAIN ST (K-256) FROM 1ST ST TO 5TH S			06/28/18	(06/30/19)	0.00	70
	057	C-4877-01	KING CONSTRUCTION COMPANY, INC.	GRBR	0.06	MI 331,540.86	06/20/18	10/15/18	28.89	MARION-CONST
	MN	BRO	518064232 E	GRADING & BRIDGE. 0.5 MI N & 1.7 MI E OF RAMONA IN MARION CO			07/11/18	(03/15/19)	10.95	90
1135	059	KA-4554-01	ROADSAFE TRAFFIC SYSTEMS INC	PAV/MK	0.00	MI 714,338.56	06/21/17	04/16/18	84.00	MARION-CONST
	MP	HSIP	517062252 E	PAVEMENT MARKING. I135. FR CONCRETE/ASPHALT JOINT NEAR MF			07/19/17	05/22/18	97.45	25
K061	059	KA-5030-01	APAC KANSAS INC - SHEARS DIVISION	UBAS	0.37	MI 86,834.53	10/17/18		0.00	MARION-CONST
	MP		518106232 E	ULTRATHIN BONDED ASPHALT SURFACING. K061 FR CONC/ASPH JO			11/21/18		0.00	20
K153	059	KA-5065-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	1.59	MI 232,264.10	10/17/18		0.00	MARION-CONST
	MP	ACSTP	518102282 E	MILLING AND HMA OVERLAY. K153, FR CONC/ASPHALT JOIN N OF K6			11/21/18		0.00	65
K153S	059	KA-5062-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	1.17	MI 141,493.14	10/17/18		0.00	MARION-CONST
	MP	ACSTP	518102262 E	MILLING AND HMA OVERLAY. K153 SPUR, FR S SIDE OF K61 ON RAM			11/21/18		0.00	65

CONTRACT STATUS REPORT AS OF 05DEC18

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K260	059 MP	KA-5063-01 ACSTP	APAC KANSAS INC - SHEARS DIVISION 518102272 E	MILOV MILLING AND HMA OVERLAY. K260, FR S I-135 JCT N TO N I-135JC	3.62 MI	347,245.60	10/17/18 11/21/18		0.00 0.00	MARION-CONST 65
U056	059 MP	KA-5066-01 ACSTP	APAC KANSAS INC - SHEARS DIVISION 518102292 E	MILOV MILLING AND HMA OVERLAY. U056, FR RS319 JCT E TO MP/MN CO LI	13.13 MI	1,944,154.46	10/17/18 11/21/18		0.00 0.00	MARION-CONST 65
U081B	059 MP	KA-5031-01	APAC KANSAS INC - SHEARS DIVISION 518106242 E	UBAS ULTRATHIN BONDED ASPHALT SURFACING. U081B FR K061 E TO I13	2.54 MI	613,831.55	10/17/18 11/21/18		0.00 0.00	MARION-CONST 20
U081B	059 MP	KA-5032-01 ACSTP	APAC KANSAS INC - SHEARS DIVISION 518102252 E	MILOV MILLING AND HMA OVERLAY. U081B, FR S SIDE OF EB K61 ON RAMP	1.41 MI	143,992.96	10/17/18 11/21/18		0.00 0.00	MARION-CONST 65
	059 MP	TE-0442-01 TA	PEARSON CONSTRUCTION LLC 518052272 E	PEDBI PEDESTRIAN & BICYCLE PATHS. CITY OF LINDSBORG IN MCPHERSC	1.38 MI	592,627.50	05/23/18 06/28/18	(03/01/19) (06/21/19)	0.00 0.00	SALINA-CONST 70
	059 MP	TE-0443-01 TA	PEARSON CONSTRUCTION LLC 517092292 E	PEDBI PEDESTRIAN AND BICYCLE PATHS. CITY OF MCPHERSON IN MCPHE	1.48 MI	782,355.50	09/20/17 10/18/17	04/02/18 09/14/18	101.18 85.46	MARION-CONST 85
U024	062 MC	KA-3949-01 ACNHP	KING CONSTRUCTION COMPANY, INC. 518112262 E	GRBRS GRADING, BRIDGE & SURFACING. BR 018 OVER ASHER CREEK ON L	0.08 MI	1,925,326.73	11/14/18		0.00 0.00	 170
U056	064 MR	KA-5101-01	CIRCLE C PAVING AND CONSTRUCTION 518106252 E	CONVT CHIP SEAL. U056 FR ECL OF COUNCIL GROVE E TO 50 FT E OF MR/L	6.52 MI	211,267.91	10/17/18 11/19/18		0.00 0.00	MARION-CONST 10
	064 MR	C-0371-01 HRRR	KLAVER CONSTRUCTION COMPANY INC 517114202 E	GRSU GRADING & SURFACING. LOCATION IS 5 MI S. AND 3 MI W. OF COU	0.20 MI	408,173.70	11/15/17 12/11/17	05/16/18 11/09/18	98.77 94.22	MARION-CONST 81
	064 MR	C-4878-01 STP	L & M CONTRACTORS INC 518084272 E	GRBR GRADING & BRIDGE. 2.7 MI E OF PARKERVILLE ON J AVE. OVER LAI	0.01 MI	380,533.59	08/22/18 09/14/18	10/08/18 (05/03/19)	27.37 35.07	MARION-CONST 95
	079 RP	C-4862-01 HSIP	SIGN-UP LTD 518072292 E	SG SIGNING. MAJOR/MINOR COLLECTORS IN W HALF OF REPUBLIC CO	157.00 MI	156,516.22	07/18/18 08/21/18	10/11/18 (01/11/19)	36.00 47.35	BELLEVILLE-CONST 75
K082	081 RL	KA-4995-01 ACSTP	DUSTROL INC 518082191 E	RCYLE SURFACE RECYCLE AND CHIP SEAL. K-82 FR CY/RL CO LI E TO US77	1.51 MI	169,289.73	08/22/18 09/17/18	(08/15/19) (09/26/19)	0.00 0.00	JUNCTION CITY-CONST 25
	085 SA	KA-4927-01	PAVEMENT PROS LLC 518066252 E	CRRPR CRACK REPAIR (ASPHALT). K4, KA 4925-01, FR K4/I-135 E TO K4/	4.82 MI	12,631.80	06/20/18 07/12/18	(04/01/19) (04/30/19)	0.00 0.00	SALINA-CONST 30
I135	085 SA	KA-4810-01 ACNHP	BRYANT & BRYANT CONSTRUCTION INC 518032272 E	PATCH CONCRETE PAVEMENT PATCHING AND BR APPR REPL. I-135 FR MP/	19.30 MI	1,487,725.06	03/21/18 04/18/18	07/09/18 (11/30/18)	88.54 97.58	SALINA-CONST 96
K140	085 SA	KA-5084-01 STP	SHILLING CONSTRUCTION CO INC 518112272 E	MILOV MILL AND HMA OVERLAY. K140 FR EW/SA CO LI E TO I-135 IN SA C	16.22 MI	2,435,645.28	11/14/18		0.00 0.00	 85
K143	085 SA	KA-4641-01 ACSTP	SHILLING CONSTRUCTION CO INC 517102262 E	UBAS ULTRATHIN BONDED ASPHALT SURFACING. K143 FR JCT I-70 N TO J	4.66 MI	547,456.58	10/18/17 11/28/17	08/13/18 09/14/18	95.00 99.06	SALINA-CONST 20

CONTRACT STATUS REPORT AS OF 05DEC18

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	101	KA-4725-01	HALL BROTHERS INC	RCYLE	19.78 MI	2,890,034.24	11/15/17	06/19/18	81.43	JUNCTION CITY-CONST
	WS		517116272 E	SURFACE RECYCLE & HMA OVERLAY. K9, KA 4721-01			12/14/17	(03/14/19)	101.97	70
	101	KA-4935-01	PAVEMENT PROS LLC	CRRPR	17.46 MI	37,877.02	06/20/18	(03/18/19)	0.00	JUNCTION CITY-CONST
	WS		518066282 E	CRACK REPAIR (ASPHALT). KA 4931-01, U36 FR E EDGE LITTLE BLU			07/12/18	(04/12/19)	0.00	15
K015	101	KA-4869-01	PCI ROADS, LLC	BRRPR	0.00 MI	108,375.30	08/22/18	10/22/18	74.29	JUNCTION CITY-CONST
	WS		518086292 E	BRIDGE REPAIR. BR. NO. 15-101-237.05 (023) 2.0 MI S OF SCL O			09/17/18	11/30/18	48.57	35
K015	101	KA-5059-01	BETTIS ASPHALT & CONSTRUCTION INC	SURCY	13.18 MI	1,083,672.38	11/14/18		0.00	
	WS	STP	518112282 E	SURFACE RECYCLE AND CHIP SEAL. K015, FR W US36 JCT N TO NE					0.00	30
U036	101	KA-4632-01	MARTIN OUTDOOR ENTERPRISES INC	SG	23.58 MI	146,146.00	11/15/17	09/04/18	16.67	JUNCTION CITY-CONST
	WS	HSIP	517112262 E	SIGNING. VARIOUS LOCATIONS IN WASHINGTON CO.			12/12/17	(11/30/18)	39.76	30
U036	101	KA-4673-01	HALL BROTHERS INC	MILOV	9.18 MI	972,272.59	11/15/17	06/04/18	80.00	JUNCTION CITY-CONST
	WS	ACNHP	517112272 E	MILLING & HMA OVERLAY. FR WASHINGTON ECL E TO 2/4 LANE SPLI			12/14/17	(01/08/19)	100.97	35
	101	C-4879-01	KING CONSTRUCTION COMPANY, INC.	GRBR	0.08 MI	426,711.45	07/18/18	(10/29/18)	15.00	JUNCTION CITY-CONST
	WS	STP	518074292 E	GRADING & BRIDGE. 0.2 MI W & 2.1 MI N OF PALMER IN WASHINGTO			08/20/18	(02/15/19)	6.17	80
	106	KA-4908-01	PAVEMENT PROS LLC	CRRPR	30.37 MI	68,574.97	06/20/18	(03/18/19)	0.00	MARION-CONST
	SE		518066232 E	CRACK REPAIR (ASPHALT). HOST PROJECT FOR KA 4902-01, KA 4903			07/12/18	(05/01/19)	0.00	25
I070	106	KA-4420-01	TWIN TRAFFIC MARKING CORP	PAVMK	0.00 MI	372,746.24	09/21/16	05/22/17	54.00	JUNCTION CITY-CONST
	SE	HSIP	516092292 E	PAVEMENT MARKING. I70. FR, 0.5 MI W OF NILE INTCH (RP 259.6)			10/20/16	05/09/18	100.00	50
K004	106	KA-4734-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	19.70 MI	1,802,670.02	12/13/17	03/14/18	100.00	SALINA-CONST
	SE		517126262 E	MILLING & HMA OVERLAY. K4, KA 4732-01 FR RC/EW CO LI E TO MP			01/08/18	07/19/18	98.84	50
K004	106	KA-4895-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	4.17 MI	555,918.78	06/20/18	(08/19/19)	0.00	SALINA-CONST
	SE		518066262 E	1.5 MILLING AND HMA OVERLAY. K4: KA 4893-01, FR LINDSBORG CL			07/17/18	(09/25/19)	0.00	25
K009	106	KA-4938-01	APAC KANSAS INC - SHEARS DIVISION	CONVT	28.85 MI	797,154.22	07/18/18	(07/15/19)	0.00	BELLEVILLE-CONST
	SE		518076242 E	CHIP SEAL. K9: KA 4936-01, FR U24/K9 E TO MC/CD CO LI; KA 49			08/13/18	(09/13/19)	0.00	15

CONTRACT STATUS REPORT AS OF 05DEC18

DISTRICT: 03

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K161	012 CN	KA-4639-01	SHILLING CONSTRUCTION CO INC	MILOV	17.00 MI	3,325,701.16	09/20/17	08/06/18	90.00	ATWOOD-CONST
			517096343 E	MILLING AND HMA OVERLAY. K161, FR US36 JCT N 17.0 MI TO NE S			10/18/17	(06/01/19)	13.71	50
U036	012 CN	KA-4383-01	VENTURE CORPORATION	MILOV	18.50 MI	2,986,714.17	09/21/16	08/16/18	70.00	ATWOOD-CONST
			516096313 E	MILLING & HMA OVERLAY. US36, FR KS/CO STATE LINE E 18.581 MI			10/13/16	09/25/18	112.16	40
U036	012 CN	KA-4898-01	HEFT & SONS, L.L.C.	CONVT	16.19 MI	505,552.20	06/20/18	(07/01/19)	0.00	ATWOOD-CONST
			518066363 E	CHIP SEAL. U036 FR E K27/US36 JCT E TO CN/RA CO LI IN CN CO.			07/11/18	(09/01/19)	0.00	15
	012 CN	U-2307-01 TA	BRYANT & BRYANT CONSTRUCTION INC	PEDBI	0.93 MI	199,797.50	01/17/18	04/10/18	51.11	ATWOOD-CONST
			518012373 E	PEDESTRIAN & BICYCLE PATHS. SIDEWALK AND PEDESTIAN IMPROV			02/27/18	05/16/18	96.66	45
K383	020 DC	KA-4384-01	VENTURE CORPORATION	MILOV	14.13 MI	1,669,061.24	09/21/16	05/04/18	90.00	ATWOOD-CONST
			516096343 E	MILLING & HMA OVERLAY. K383, FR SH/DC CL E 14.134 MI TO WCL			10/13/16	06/13/18	99.62	30
U083	020 DC	KA-4981-01 ACNHP	VENTURE CORPORATION	RCYLE	12.40 MI	2,539,965.73	10/17/18	(06/01/19)	0.00	ATWOOD-CONST
			518102303 E	2.0 SURFACE RECYCLE AND 1.50 HMA OVERLAY. US83 FR N END OF			11/15/18	(10/01/19)	0.00	45
I070	026 EL	KA-4698-01 ACNHP	VENTURE CORPORATION	MILOV	15.61 MI	7,828,329.20	03/21/18	08/06/18	90.98	HAYS-CONST
			518032393 E	MILLING AND HMA OVERLAY. I70 FR EXIT 159 E 15.611 MI TO EL/R			04/12/18		102.55	12/17/18
I070	032 GO	KA-0725-02 HSIP	FULSOM BROTHERS INC	LT	0.00 MI	138,821.00	04/18/18	(04/01/19)	0.00	OAKLEY-CONST
			518042363 E	LIGHTING. I-70 AT K-23 INTERCHANGE IN GOVE COUNTY.			05/08/18	(10/12/20)	0.00	25
I070	032 GO	KA-0726-01 ACIM	KOSS CONSTRUCTION COMPANY	GRSU	9.19 MI	38,360,314.26	04/18/18	08/27/18	11.95	OAKLEY-CONST
			518042373 E	GRADING, BRIDGE & SURFACING. I-70 1 MI W OF K-23 SPUR (E JCT			05/08/18	(12/11/20)	3.58	12/11/20
K018	033 GH	KA-5024-01 ACSTP	VENTURE CORPORATION	MILOV	5.98 MI	739,627.68	10/17/18		0.00	PHILLIPSBURG-CONST
			518102353 E	MILLING AND HMA OVERLAY. K18, FR US24/K18 JCT SE TO RO/GH CC			11/15/18		0.00	50
K084	033 GH	KA-5019-01 ACSTP	HEFT & SONS, L.L.C.	CONVT	0.88 MI	24,200.50	10/17/18		0.00	HAYS-CONST
			518102323 E	CHIP SEAL. K084 FR START OF K084 N TO END OF K84 IN GH CO. L			11/19/18		0.00	15
K085	033 GH	KA-5020-01 ACSTP	HEFT & SONS, L.L.C.	CONVT	0.80 MI	21,943.80	10/17/18		0.00	HAYS-CONST
			518102343 E	CHIP SEAL. K085 FR START OF K085 N TO END OF K85 IN GH CO. L			11/19/18		0.00	15
U024	033 GH	KA-5018-01 ACSTP	HEFT & SONS, L.L.C.	CONVT	17.53 MI	618,791.40	10/17/18		0.00	HAYS-CONST
			518102313 E	CHIP SEAL. U024 FR SD/GH CO LI E TO ECL OF HILL CITY IN GH C			11/19/18		0.00	15
U283	033 GH	KA-4781-01 ACSTP	BETTIS ASPHALT & CONSTRUCTION INC	RCYLE	12.59 MI	913,355.17	02/21/18	07/23/18	80.00	HAYS-CONST
			518022393 E	2" SURFACE RECYCLE AND CHIP SEAL. FR 2.7 MI N OF GH/TR CO LI			03/19/18	08/27/18	100.30	30
K009	069 NT	KA-5029-01 ACSTP	DUSTROL INC	RCYLE	12.69 MI	1,005,214.56	08/22/18		0.00	PHILLIPSBURG-CONST
			518082323 E	SURFACE RECYCLE AND CHIP SEAL. K009 FR E US283 JCT E TO PL/I			09/17/18		0.00	30
K060	069 NT	KA-4818-01	VENTURE CORPORATION	MILOV	4.28 MI	307,236.25	02/21/18	09/04/18	100.00	PHILLIPSBURG-CONST
			518026353 E	MILLING HMA OVERLAY. K060, FR U36/K060 JCT N 4.284 MI TO K06			03/19/18	11/07/18	110.40	30

CONTRACT STATUS REPORT AS OF 05DEC18

DISTRICT: 03

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K173	069	KA-5028-01	DUSTROL INC	CONVT	0.65	MI 26,554.17	08/22/18		0.00	PHILLIPSBURG-CONST
	NT	ACSTP	518082313 E	CHIP SEAL. K173 FR START TO END IN NT CO. LENGTH IS 0.650 MI			09/17/18		0.00	30
K383	069	KA-4817-01	VENTURE CORPORATION	MILOV	10.31	MI 775,754.50	02/21/18	09/04/18	100.00	PHILLIPSBURG-CONST
	NT		518026343 E	MILLING AND HMA OVERLAY. K383, FR EAST U36/K383 JCT NE 10.31			03/19/18	11/07/18	111.35	30
U024	071	KA-5023-01	VENTURE CORPORATION	UBAS	3.96	MI 325,916.56	08/22/18		0.00	PHILLIPSBURG-CONST
	OB	ACSTP	518082343 E	ULTRATHIN BOND ASPHALT SURFACING. U024 FR S U281 JCT N TO N			09/14/18		0.00	30
U024	071	KA-5027-01	APAC KANSAS INC - SHEARS DIVISION	CONVT	4.10	MI 211,936.27	11/14/18		0.00	
	OB		518116313 E	CHIP SEAL. U24, FR START OF WIDENING W OF WCL OF DOWNS E T					0.00	5
U281	071	KA-4055-01	SMOKY HILL LLC	SU	0.30	MI 484,159.62	12/13/17	04/23/18	84.06	PHILLIPSBURG-CONST
	OB	ACSTP	517122313 E	GRADING & SURFACING. US-281 FR MADISON ST TO VAN BUREN ST			01/09/18	07/20/18	99.90	69
U281	071	KA-5022-01	VENTURE CORPORATION	UBAS	30.00	MI 1,719,658.96	08/22/18		0.00	PHILLIPSBURG-CONST
	OB		518086393 E	ULTRATHIN BONDED ASPHALT SURFACING. U281 FR OB/RS CO LI N			09/14/18		0.00	30
U036	074	KA-4701-01	VENTURE CORPORATION	MILOV	17.34	MI 1,974,739.00	10/18/17	08/27/18	100.00	PHILLIPSBURG-CONST
	PL		517106323 E	MILLING AND HMA OVERLAY. U036; FR PL/NT CO LI E 17.341 MI TO			11/13/17	11/07/18	112.01	35
	074	C-4880-01	KING CONSTRUCTION COMPANY, INC.	GRBR	0.12	MI 437,575.35	06/20/18	10/22/18	20.00	PHILLIPSBURG-CONST
	PL	STP	518064313 E	GRADING & BRIDGE. 2 MI S & 5 MI E OF PHILLIPSBURG IN PHILLIP			07/11/18	(03/26/19)	31.27	100
U036	077	KA-4897-01	HEFT & SONS, L.L.C.	CONVT	10.01	MI 478,901.30	06/20/18	(07/01/19)	0.00	ATWOOD-CONST
	RA		518066373 E	CHIP SEAL. U36 FR 9.9 MI E OF CN/RA CO LI E TO PCCP IN ATWOO			07/11/18	(08/01/19)	0.00	15
K018	082	KA-5025-01	VENTURE CORPORATION	MILOV	20.98	MI 1,820,478.38	10/17/18		0.00	PHILLIPSBURG-CONST
	RO	ACSTP	518102373 E	MILLING AND HMA OVERLAY. K18, FR RO/GH CO LI E TO US183 JCT			11/15/18		0.00	50
U183	082	KA-5021-01	VENTURE CORPORATION	MILOV	9.85	MI 1,076,946.99	10/17/18		0.00	PHILLIPSBURG-CONST
	RO	ACNHP	518102363 E	MILLING AND HMA OVERLAY. U183 FR 12TH ST IN STOCKTON N TO F			11/15/18		0.00	30
U183	082	KA-5081-01	VENTURE CORPORATION	MILOV	5.71	MI 619,727.13	10/17/18		0.00	PHILLIPSBURG-CONST
	RO	ACNHP	518102383 E	MILLING AND HMA OVERLAY. U183, FR SCL OF PLAINVILLE N TO CO			11/15/18		0.00	50
K018	082	M-0062-01	VENTURE CORPORATION	STPIL	20.98	MI 5,200.00	10/17/18			PHILLIPSBURG-CONST
	RO		518106313 E	STOCKPILE ASPHALT MATERIAL. K018, FR RO/GH CO LI E TO US183			11/15/18		0.00	10/18/19
K018	084	KA-4998-01	VENTURE CORPORATION	UBAS	13.31	MI 1,092,638.33	08/22/18		0.00	PHILLIPSBURG-CONST
	RS	ACSTP	518082353 E	ULTRATHIN BONDED ASPHALT SURFACING. K018 FR E U281 JCT E T			09/14/18		0.00	20
U281	084	KA-4662-01	VENTURE CORPORATION	UBAS	15.04	MI 1,086,380.12	11/15/17	07/23/18	60.00	HAYS-CONST
	RS	ACSTP	517116393 E	UBAS. U281; FR 0.495 MI S OF N RUSSELL CL N 15.037 MI TO W K			12/11/17	08/16/18	104.17	25
U281	084	KA-4999-01	VENTURE CORPORATION	UBAS	1.03	MI 72,882.44	08/22/18		0.00	PHILLIPSBURG-CONST
	RS	ACSTP	518082363 E	ULTRATHIN BONDED ASPHALT SURFACING. U281 FR E K018 JCT N T			09/14/18		0.00	30

CONTRACT STATUS REPORT AS OF 05DEC18

DISTRICT: 03

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K023	090 SD	KA-4984-01 ACSTP	MCCORMICK EXCAVATION & PAVING LLC 518092363 E	MILOV MILL AND HMA OVERLAY. K23 FR N END OF PCCP IN HOXIE N TO US	0.10 MI	71,138.00	09/19/18 10/31/18		0.00 0.00	OAKLEY-CONST 5
U024	090 SD	KA-3248-01	VENTURE CORPORATION 517106353 E	MILOV MILLING AND HMA OVERLAY. U024; FR HOXIE WCL E TO SH/GH CO L	15.53 MI	4,436,098.88	10/18/17 11/13/17	05/23/18 08/08/18	93.33 99.38	OAKLEY-CONST 60
I070	091 SH	KA-5137-01	MCCORMICK EXCAVATION & PAVING LLC 518116323 E	PATCH HMA PAVEMENT PATCHING. I070 FR MM 19 E TO MM 22 IN SH CO. LE	3.00 MI	110,487.44	11/14/18		0.00	5
	091 SH	TE-0454-01 TA	BRYANT & BRYANT CONSTRUCTION INC 518082373 E	GRSU GRADING & SURFACING. MAIN ST BETWEEN 9TH ST AND 10TH ST IN	0.05 MI	709,006.00	08/22/18 10/04/18	(04/01/19) (07/01/19)	0.00 0.00	ATWOOD-CONST 60
	092 SM	C-4881-01 STP	KING CONSTRUCTION COMPANY, INC. 518064363 E	GRBR GRADING & BRIDGE. 4.0 MI N & 9.5 MI E OF PORTIS IN SMITH CO.	0.18 MI	367,811.00	06/20/18 07/11/18	(10/26/18) (03/26/19)	0.00 6.62	PHILLIPSBURG-CONST 100
I070	097 TH	KA-5120-01 ACNHP	VENTURE CORPORATION 518102393 E	MILOV MILLING AND HMA OVERLAY. I070 FR 0.4735 MI W OF K25 E TO 0.3	10.29 MI	5,431,048.91	10/17/18 11/15/18		0.00 0.00	HAYS-CONST 60
I070	097 TH	M-0066-01	VENTURE CORPORATION 518106343 E	STPIL STOCKPILE ASPHALT MATERIAL. I070, FR 0.4735 MI W OF K25 E TO	9.84 MI	5,500.00	10/17/18 11/15/18	(04/01/19) (07/01/19)	0.00	ATWOOD-CONST 10/18/19
I070	098 TR	KA-5121-01 ACNHP	VENTURE CORPORATION 518102403 E	MILOV MILLING AND HMA OVERLAY. I070 FR GO/TR CO LI E TO W EWS EXIT	14.01 MI	5,673,914.20	10/17/18 11/15/18		0.00 0.00	HAYS-CONST 55
K147	098 TR	KA-4795-01	HEFT & SONS, L.L.C. 518026363 E	CONVT CHIP SEAL. K147, FR NS/TR CO LI N 21.994 MI TO END OF K147 I	21.99 MI	492,140.70	02/21/18 03/19/18	08/27/18 (05/30/19)	66.67 29.01	HAYS-CONST 15
K027	100 WA	KA-4640-01	SHILLING CONSTRUCTION CO INC 517096353 E	MILOV MILLING AND HMA OVERLAY. K027; FR GL/WA CL N TO WA/SH CL IN	25.54 MI	5,367,824.35	09/20/17 10/18/17	07/16/18 11/17/18	100.00 96.66	OAKLEY-CONST 65
K009	106 SE	KA-5017-01	VENTURE CORPORATION 518096363 E	MILOV MILLING AND HMA OVERLAY. K009: KA 5015-01, FR .117 MI W OF K	18.51 MI	4,203,110.52	09/19/18 10/18/18		0.00 0.00	PHILLIPSBURG-CONST 60
U283	106 SE	KA-4967-01	APAC KANSAS INC - SHEARS DIVISION 518116363 E	MILOV MILLING AND HMA OVERLAY. US283: KA 3249-01, FR BARCLAY AVE N	10.35 MI	3,031,302.86	11/14/18		0.00	45
K009	106 SE	M-0061-01	VENTURE CORPORATION 518096373 E	STPIL STOCKPILE ASPHALT MATERIAL. K009, FR 0.117 MI W OF KIRWIN IN	18.51 MI	9,200.00	09/19/18 10/18/18		0.00	PHILLIPSBURG-CONST 10/18/19
U283	106 SE	M-0063-01	APAC KANSAS INC - SHEARS DIVISION 518116373 E	STPIL STOCKPILE ASPHALT MATERIAL. U283, FR BARCLAY AVE N 10.352 MI	10.35 MI	5,292.00	11/14/18		0.00	10/18/19

CONTRACT STATUS REPORT AS OF 05DEC18

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U059	001	KA-4737-01	SHILLING CONSTRUCTION CO INC	UBAS	13.15 MI	1,077,105.28	01/17/18	07/10/18	80.00	PITTSBURG-CONST
	AL		518016414 E	UBAS. US59 FR AL/NO CO LI N	13.15 MI TO US54 JCT IN AL CO. L		02/09/18	08/28/18	96.87	25
U059	001	KA-4982-01	DUSTROL INC	HTSCR	8.10 MI	614,024.72	08/22/18		0.00	IOLA-CONST
	AL	ACSTP	518082484 E	SURFACE RECYCLE AND CHIP SEAL. U59 FR U54 N TO AL/AN CO LI I			09/17/18		0.00	50
U169	001	KA-3254-02	EMERY SAPP & SONS INC	GRBRS	7.08 MI	16,189,895.56	02/21/18	05/02/18	41.50	INDEPENDENCE-CONST
	AL	ACNHP	518022494 E	GRADING, BRIDGE & SURFACING. US-169: 5 M N AL/NO CO LINE, N			03/19/18		63.51	294
	001	U-2308-01	J & J CONTRACTORS INC	PEDBI	0.00 MI	82,329.00	11/15/17	07/02/18	56.67	IOLA-CONST
	AL	TA	517112414 E	SAFE ROUTES TO SCHOOL. CITY OF IOLA IN ALLEN CO. LENGTH IS (12/12/17		60.65	30
U059	002	KA-4812-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	6.99 MI	1,215,937.83	03/21/18	05/31/18	100.00	GARNETT-CONST
	AN	ACNHP	518032494 E	MILLING AND HMA OVERLAY. FR 0.21 MI S OF NCL GARNETT, N TO A			04/12/18		99.71	25
U059	002	KA-4983-01	DUSTROL INC	HTSCR	15.20 MI	1,131,449.87	08/22/18		0.00	IOLA-CONST
	AN	ACSTP	518082494 E	SURFACE RECYCLE AND CHIP SEAL. U59 FR AL/AN CO LI N TO S JCT			09/17/18		0.00	50
	002	C-4839-01	KING CONSTRUCTION COMPANY, INC.	GRBR	0.08 MI	231,204.00	11/15/17	05/29/18	90.00	GARNETT-CONST
	AN	STP	517114404 E	GRADING & BRIDGE. 4.4 MI E OF THE SW CORNER OF ANDERSON C			12/15/17		84.26	90
K003	006	KA-5088-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	0.50 MI	44,739.01	11/14/18		0.00	
	BB	STP	518112414 E	MILLING AND HMA OVERLAY. K-3, FR W JCT K-39 E TO E JCT K-39					0.00	45
K007	006	KA-5067-01	APAC KANSAS INC - SHEARS DIVISION	1.00L	11.14 MI	837,415.29	10/17/18		0.00	PITTSBURG-CONST
	BB	ACSTP	518102434 E	HMA OVERLAY. K-7, FR CR/BB CO LI TO US-69 IN BB CO. LENGTH I			11/21/18		0.00	35
K039	006	KA-5089-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	14.25 MI	1,167,341.73	11/14/18		0.00	
	BB	STP	518112424 E	MILLING AND HMA OVERLAY. K-39, FR NO/BB CO LI E TO W K-3 JCT					0.00	45
U069	006	KA-1553-02	KOSS CONSTRUCTION COMPANY	GRBRS	5.95 MI	21,797,301.38	10/19/16	03/13/17	83.16	IOLA-CONST
	BB	ACNHP	516102494 E	GRADING, BRIDGE & SURFACING. US-69: BB/CR CO LI N 6.0 MI TO			11/09/16	(12/14/18)	85.58	04/12/19
K007	011	KA-1586-01	KOSS CONSTRUCTION COMPANY	GRBRS	10.99 MI	34,227,682.88	03/23/16	06/08/16	88.61	PITTSBURG-CONST
	CK	ACSTP	516032434 E	GRADING, BRIDGE & SURFACING. K-7 FROM K-7/US-160 JCT(COLUM			04/14/16	(04/01/19)	100.10	04/01/19
K026	011	KA-5085-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	3.59 MI	460,747.85	11/14/18		0.00	
	CK	STP	518112434 E	MILLING AND HMA OVERLAY. K-26, FR US166 JCT N TO US66 JCT AT					0.00	35
K171	011	KA-5086-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	4.89 MI	633,921.57	11/14/18		0.00	
	CK	NHPP	518112454 E	MILLING AND HMA OVERLAY. K171 FR US-69 JCT E TO KS/MO ST LI					0.00	35
	011	C-4882-01	MISSION CONSTRUCTION COMPANY INC	GRBR	0.15 MI	298,044.00	10/17/18		0.00	PITTSBURG-CONST
	CK	STP	518104494 E	GRADING & BRIDGE. 0.4 MI N OF FAULKNER ON SW 100TH ST OVER					0.00	95
I035	016	KA-4557-01	TRAFFIC CONTROL COMPANY (SFT, LLC	PAVMK	0.00 MI	99,458.35	06/21/17	04/23/18	81.05	GARNETT-CONST
	CF	HSIP	517062464 E	PAVEMENT MARKING. I-35, FR I035 MM 154.76 TO CF/OS CO LI IN			07/25/17	08/16/18	92.69	95

CONTRACT STATUS REPORT AS OF 05DEC18

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
	016	TE-0446-01	KILLOUGH CONSTRUCTION INC	GRSU	0.13	MI	854,801.21	10/18/17	07/09/18	94.44	GARNETT-CONST
	CF	TA	517102484 E	GRADING & SURFACING. DOWNTOWN STREETSCAPE IMPROVEMEN			11/13/17		96.15	72	
K007	019	KA-5068-01	APAC KANSAS INC - SHEARS DIVISION	1.0OL	10.94	MI	693,962.80	10/17/18	0.00	PITTSBURG-CONST	
	CR	ACSTP	518102464 E	HMA OVERLAY. K-7, FR NCL GIRARD TO CR/BB CO LI IN CR CO. LEN			11/21/18		0.00	35	
K047	019	KA-4913-01	VANCE BROTHERS INC	CONVT	19.47	MI	699,104.52	06/20/18	0.00	PITTSBURG-CONST	
	CR		518066424 E	SCRUB AND CHIP SEAL. K47 FR NO/CR CO LI TO WCL GIRARD AND F			07/11/18		0.00	30	
U069	019	KA-4534-01	CDL ELECTRIC CO INC	TRSGN	0.00	MI	41,762.00	08/22/18	0.00	PITTSBURG-CONST	
	CR		518086494 E	TRAFFIC SIGNAL. US69/US160 IN FRONTENAC IN CRAWFORD CO.			09/17/18		0.00	15	
U160	019	KA-5087-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	4.84	MI	819,481.06	11/14/18	0.00		
	CR		518116494 E	MILLING AND HMA OVERLAY. U160 FR N US69 JCT E TO KS/MO STAT					0.00	30	
	019	TE-0406-01	MISSION CONSTRUCTION COMPANY INC	GRSU	0.83	MI	3,180,231.85	12/13/17	04/09/18	40.59	PITTSBURG-CONST
	CR	TA	517122424 E	GRADING & SURFACING. S ROUSE WIDENING & MULTI USE PATH IN			01/25/18		47.65	170	
I035	030	KA-4559-01	TRAFFIC CONTROL COMPANY (SFT, LLC	PAV/MK	0.00	MI	466,704.35	06/21/17	04/23/18	81.05	GARNETT-CONST
	FR	HSIP	517062474 E	PAVEMENT MARKING. I-35, FR OS/FR CO LI TO 1000 FT N OF EISEN			07/25/17	08/16/18	95.55	95	
U059	030	KA-4186-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	12.99	MI	2,338,257.12	12/13/17	06/13/18	96.00	GARNETT-CONST
	FR	ACNHP	517122434 E	MILLING & HMA OVERLAY. US-59 FR AN/FR CO LI N TO CONC PVMT J			01/04/18	08/24/18	99.66	50	
U400	037	KA-4682-01	IOWA EROSION CONTROL INC	PATCH	15.23	MI	2,028,778.31	01/17/18	06/11/18	46.92	IOLA-CONST
	GW	ACNHP	518012414 E	PCCP PATCHING. US400 FR E JCT K99/US400 E TO WL/GW CO LI IN			02/09/18		88.28	130	
U400	037	KA-4738-01	APAC KANSAS INC - SHEARS DIVISION	3.0OL	10.36	MI	2,923,682.55	01/17/18	07/30/18	95.52	GARNETT-CONST
	GW	ACNHP	518012434 E	3.0 HMA OL. U400 FR BU/GW CO LI E TO W K99 JCT IN GW CO. LEN			02/16/18		99.99	67	
U400	037	KA-4739-01	APAC KANSAS INC - SHEARS DIVISION	3.0OL	1.07	MI	352,651.39	01/17/18	07/30/18	95.52	GARNETT-CONST
	GW	ACNHP	518012494 E	3.0 HMA OL. U400 FR W K99 JCT TO E K99 JCT IN GW CO. LENGTH			02/16/18		95.61	67	
K101	050	KA-4576-01	VANCE BROTHERS INC	CONVT	0.00	MI	229,693.00	06/21/17	07/09/18	20.00	PITTSBURG-CONST
	LB		517066494 E	CHIP SEAL. K101 FR US166 JCT N TO K101/U160 JCT IN LABETTE C			07/06/17	07/11/18	89.22	15	
U069	054	KA-4661-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	6.33	MI	5,187,121.46	09/20/17	04/03/18	63.81	GARNETT-CONST
	LN		517096474 E	RCI & OL. US69, FR N EWS OF BRIDGES (032) SB & (047) NB N TO			10/18/17	07/11/18	98.52	105	
K068	061	KA-4484-01	HAMM INC	UBAS	7.62	MI	653,576.08	11/16/16	09/28/17	100.00	GARNETT-CONST
	MI		516116494 E	ULTRATHIN BONDED ASPHALT SURFACING. K68, FR K68/U169 JCT E			01/10/17	06/01/18	102.75	26	
U166	063	KA-4255-01	MISSION CONSTRUCTION COMPANY INC	GRSU	0.03	MI	1,285,369.00	07/18/18	0.00	INDEPENDENCE-CONST	
	MG	ACNHP	518072494 E	GRADING AND SURFACING. US-166 & WILLOW ST IN COFFEYVILLE II			08/15/18		0.00	105	
U169	063	KA-2374-01	KINGS CONSTRUCTION CO INC	GRBRS	1.73	MI	12,045,602.12	11/14/18	0.00		
	MG	ACNHP	518112464 E	GRADING, BRIDGE AND SURFACING. US169 FR 0.628 MI S OF N JCT					0.00	335	

CONTRACT STATUS REPORT AS OF 05DEC18

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	067	KA-4848-01	VANCE BROTHERS INC	CONVT	15.22 MI	410,795.28	03/21/18		0.00	GARNETT-CONST
	NO		518036494 E	CHIP SEAL. K-39, KA 4846-01, FR 3.3 MI E OF ECL CHANUTE TO W			04/12/18		0.00	15
K039	067	KA-5091-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	4.00 MI	358,106.11	11/14/18		0.00	
	NO	STP	518112474 E	MILLING AND HMA OVERLAY. K-39, FR US-59 JCT E TO NO/BB CO LI					0.00	45
K047	067	KA-4914-01	VANCE BROTHERS INC	CONVT	4.01 MI	147,622.47	06/20/18		0.00	PITTSBURG-CONST
	NO		518066434 E	SCRUB AND CHIP SEAL. K47 FR ECL ST PAUL TO NO/CR CO LI IN NO			07/11/18		0.00	30
U059	067	KA-4684-01	BETTIS ASPHALT & CONSTRUCTION INC	UBAS	15.44 MI	1,153,508.26	12/13/17	09/17/18	92.59	GARNETT-CONST
	NO	ACNHP	517122454 E	ULTRATHIN BONDED ASPHALT SURFACING. U059 FR LB/NO CO LI IN			01/04/18		94.81	27
	067	C-4810-01	ROADSAFE TRAFFIC SYSTEMS INC	SG	0.00 MI	36,131.39	06/21/17		0.00	PITTSBURG-CONST
	NO	HSIP	517062494 E	SIGNING & PAVEMENT MARKING. ELK RD FR 230TH TO 250TH IN NO			07/19/17		0.00	15
	067	C-4851-01	ROADSAFE TRAFFIC SYSTEMS INC	SG	8.98 MI	77,965.98	04/18/18	08/28/18	50.00	PITTSBURG-CONST
	NO	HSIP	518042494 E	SIGNING & PAVEMENT MARKING. QUEENS RD FR 10TH TO 100TH IN			05/25/18		91.79	10
	067	C-4883-01	B & B BRIDGE COMPANY LLC	GRBR	0.15 MI	312,192.14	09/19/18	12/03/18	0.00	PITTSBURG-CONST
	NO	STP	518094494 E	GRADING & BRIDGE. 1.3 MI S AND 4.0 MI E OF THAYER ON HARPER			10/19/18		0.00	100
I035	070	KA-4558-01	TRAFFIC CONTROL COMPANY (SFT, LLC	PAVMK	0.00 MI	386,127.56	06/21/17	04/23/18	81.05	GARNETT-CONST
	OS	HSIP	517062161 E	PAVEMENT MARKING. I-35, FR CF/OS CO LI TO OS/FR CO LI IN OS			07/25/17	08/16/18	94.72	95
K047	103	KA-4675-01	BETTIS ASPHALT & CONSTRUCTION INC	RCYLE	8.31 MI	548,002.95	12/13/17	08/09/18	76.67	INDEPENDENCE-CONST
	WL	ACSTP	517122464 E	2" SURFACE RECYCLE & CHIP SEAL K047 FR FREDONIA ECL E TO JC			01/04/18	09/20/18	100.00	30
U400	103	KA-5048-01	R A KNAPP CONSTRUCTION INC	PATCH	11.95 MI	1,044,373.58	10/17/18		0.00	INDEPENDENCE-CONST
	WL	ACNHP	518102474 E	PCCP PAVEMENT PATCHING. U400, FR WL/GW CO LI E TO K-47 IN WI					0.00	45
	106	KA-4909-01	APAC KANSAS INC - SHEARS DIVISION	MILLG	0.01 MI	10,185.60	06/20/18	08/06/18	40.00	IOLA-CONST
	SE		518066484 E	MILLING. ACQUIRE RAP SAMPLES AT VARIOUS LOCATIONS IN DISTR			07/17/18		100.00	5
K033	106	KA-4821-01	VANCE BROTHERS INC	CONVT	10.26 MI	222,290.44	03/21/18	08/31/18	50.00	GARNETT-CONST
	SE		518036484 E	CHIP SEAL. K-33, KA 4819-01 FR JCT K33/K68 N TO FR/DG CO LI			04/12/18		0.00	10
U069	106	KA-4496-01	AMINO BROS CO INC	INTER	0.94 MI	2,545,184.89	02/21/18	04/18/18	96.25	PITTSBURG-CONST
	SE		518026414 E	INTERSECTION IMPROVEMENT. US-400 & US-69 IN CRAWFORD CO. I			03/19/18		66.54	12/14/18

CONTRACT STATUS REPORT AS OF 05DEC18

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K002	004	KA-4758-01	VENTURE CORPORATION	BRRPR	0.00 MI	75,341.40	12/13/17	08/27/18	62.86	PRATT-CONST
	BA		517126525 E	BRRPR. K2, LITTLE MULE CR BR 1.8 MI E OF US281 JCT IN BA CO.			01/04/18	09/26/18	100.00	35
U281	004	KA-4924-01	PAVEMENT PROS LLC	CRRPR	16.15 MI	33,009.98	07/18/18	(11/26/18)	13.33	PRATT-CONST
	BA		518076515 E	CRACK REPAIR (ASPHALT). FR E U160 JCT N TO BA/PR CO LI IN BA			08/20/18		0.00	15
U056	005	KA-2051-01	SMOKY HILL LLC	GRBRS	1.54 MI	12,184,564.21	05/25/16	08/15/16	103.13	GREAT BEND-CONST
	BT	ACNHP	516052535 E	BR 005, 5.79 MI E OF US56/K156 JCT & RECONST THRU ELLINWOOD,			06/27/16	06/22/18	101.05	320
U056	005	KA-4256-01	MORGAN BROTHERS CONSTRUCTION	GRSU	0.26 MI	688,472.98	10/17/18		0.00	GREAT BEND-CONST
	BT	ACNHP	518102515 E	GRADING AND SURFACING. US-56/156/K96 & GRANT ST INTERSECTI					0.00	85
U056	005	KA-4645-01	VENTURE CORPORATION	RCYLE	0.68 MI	146,240.89	12/13/17	08/20/18	100.00	GREAT BEND-CONST
	BT	ACNHP	517122515 E	SURFACE RECYCLE & HMA OL. U056, FR PN/BT CO LI E TO PAWNEE			01/04/18	11/02/18	105.88	35
U281	005	KA-4889-01	HEFT & SONS, L.L.C.	CONVT	11.08 MI	359,529.40	06/20/18		0.00	GREAT BEND-CONST
	BT		518066535 E	CHIP SEAL. US281 FR W JCT K4 N TO BT/RS CO LI IN BT CO. LENG			07/11/18		0.00	10
U281	005	KA-5034-01	VENTURE CORPORATION	MILOV	8.92 MI	1,250,140.69	09/19/18		0.00	GREAT BEND-CONST
	BT	ACSTP	518092515 E	MILLING, HMA OVERLAY AND CHIP SEAL SHLDRS. U281 FR NCL GRE			10/18/18		0.00	20
K196	008	KA-4813-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	18.91 MI	2,230,494.48	03/21/18	08/06/18	100.00	EL DORADO-CONST
	BU	ACSTP	518032585 E	MILLING AND HMA OVERLAY. K196 FR HV/BU CO LI E TO K254 JCT I			05/02/18		95.84	45
K196	008	KA-4849-01	PBX CORPORATION & SUBSIDIARIES	BRRPR	0.00 MI	25,614.00	07/18/18	11/05/18	15.00	EL DORADO-CONST
	BU		518076525 E	BRIDGE REPAIR. K-196 BR (160) OVER K-254			08/24/18		0.00	20
U054	008	KA-3884-01	DONDLINGER & SONS CONSTRUCTION	GRSU	0.46 MI	803,745.20	12/13/17	06/18/18	84.29	EL DORADO-CONST
	BU	ACNHP	517122545 E	GRADING & SURFACING. BRIDGE 010 ON US54 LOC 0.74 MI N OF THI			01/09/18		55.69	70
U054	008	KA-5092-01	CORNEJO & SONS LLC	MILOV	9.38 MI	1,179,052.36	11/14/18		0.00	
	BU	NHPP	518112595 E	MILLING AND HMA OVERLAY. U054, FR US54/US77/US400 JCT N TO S					0.00	30
	008	U-2296-01	CONSPEC INC (KANSAS PAVING)	GRSU	0.83 MI	3,224,734.76	02/15/17	04/17/17	122.57	EL DORADO-CONST
	BU		517026515 E	GRADING AND SURFACING. AUGUSTA: OHIO ST FR FRISCO TO KELL			03/09/17	06/15/18	96.94	08/04/18
	008	N-0635-01	CORNEJO & SONS LLC	GRSU	0.52 MI	3,722,336.19	10/18/17	02/19/18	92.73	WICHITA NORTH-CONST
	BU	STP	517102615 E	GRADING & SURFACING. ANDOVER RD FR FOUR MI CREEK TO SW 1			11/15/17	(12/31/18)	82.37	165
	017	C-4841-01	L & M CONTRACTORS INC	GRBR	0.16 MI	531,454.36	10/18/17	06/04/18	96.00	PRATT-CONST
	CM	STP	517104595 E	GRADING & BRIDGE. 1.5 MI W & 6.8 MI S OF PROTECTION IN COMA			11/28/17		81.33	100
K015	018	KA-4708-01	VENTURE CORPORATION	MILOV	5.88 MI	628,817.07	11/15/17	04/09/18	76.36	WINFIELD-CONST
	CL		517116535 E	MILLING & HMA OVERLAY. FR N K15/US77 JCT N/W TO UDALL ECL IN			12/11/17	05/25/18	100.00	55
U077	018	KA-4647-01	VENTURE CORPORATION	UBAS	7.94 MI	1,084,248.17	11/15/17	04/30/18	65.00	WINFIELD-CONST
	CL	ACNHP	517112575 E	ULTRATHIN BONDED ASPHALT SURFACING. K-77 FR SOUTH OF JCT			12/11/17	05/23/18	100.00	40

CONTRACT STATUS REPORT AS OF 05DEC18

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U077	018	KA-4712-01	VENTURE CORPORATION	MILOV	5.87 MI	1,009,956.40	11/15/17	04/09/18	65.45	WINFIELD-CONST
	CL	ACNHP	517116545 E	MILLING & HMA OVERLAY. FR N END K15/US77 JCT N TO CL/BU CO L			12/11/17	05/22/18	100.00	55
U166	018	KA-3106-01	A M COHRON AND SONS INC	GRBRS	0.09 MI	6,368,389.77	10/17/18		0.00	WINFIELD-CONST
	CL	ACNHP	518102525 E	GRADING, BRIDGE & SURFACING. BRIDGE REPLACEMENT ON US-16			11/19/18		0.00	250
	018	C-4884-01	KING CONSTRUCTION COMPANY, INC.	GRBR	0.15 MI	593,350.20	10/17/18		0.00	WINFIELD-CONST
	CL	STP	518104585 E	GRADING & BRIDGE. 132ND RD 1.5 MI S & 1.6 MI W OF BURDEN OV			11/21/18		0.00	100
	018	U-0681-01	DONDLINGER & SONS CONSTRUCTION	GRBRS	0.10 MI	2,111,260.49	12/13/17	01/19/18	123.55	WINFIELD-CONST
	CL	STP	517122535 E	GRADING, BRIDGE & SURFACING. 1 MI W OF US-77 ON 14TH AVE IN			01/09/18	08/31/18	98.62	10/05/18
	018	U-2314-01	REECE CONSTRUCTION CO INC	GRBRS	0.06 MI	286,820.05	10/17/18		0.00	WINFIELD-CONST
	CL	STP	518102535 E	GRADING, BRIDGE & SURFACING. CRESTWOOD DR OVER CRESTWO			11/19/18		0.00	70
K019	024	KA-4979-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	3.69 MI	425,551.65	08/22/18		0.00	GREAT BEND-CONST
	ED	ACSTP	518082515 E	MILLING AND HMA OVERLAY. K019 FR US50 TO ED/PN CO LI IN ED C			09/24/18		0.00	30
U050	024	KA-4890-01	HEFT & SONS, L.L.C.	CONVT	8.37 MI	262,432.00	06/20/18		0.00	PRATT-CONST
	ED		518066575 E	CHIP SEAL. U50 FR FO/ED CO LI E TO KINSLEY WCL IN ED CO. LEN			07/11/18		0.00	10
U056	024	KA-3267-01	PAVERS INC	GRSU	1.18 MI	3,532,816.76	10/18/17	01/03/18	89.84	PRATT-CONST
	ED	ACNHP	517102575 E	GRADING AND SURFACING. US-56: FR WCL OF KINSLEY, NE TO ECL			11/28/17		80.51	01/12/19
U183	024	KA-4991-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	16.08 MI	1,462,385.57	08/22/18		0.00	PRATT-CONST
	ED	ACSTP	518082525 E	MILL AND HMA OVERLAY. U183 FR KW/ED CO LI N TO SCL KINSLEY I			09/24/18		6.87	40
K014	039	KA-5071-01	VENTURE CORPORATION	MILOV	7.46 MI	772,619.30	10/17/18		0.00	WINFIELD-CONST
	HP	ACSTP	518102565 E	MILLING AND HMA OVERLAY. K014 FR US160 TO KM/HP CO LI IN HP			11/15/18		0.00	25
K179	039	KA-5049-01	VENTURE CORPORATION	MILOV	11.09 MI	988,669.50	10/17/18		0.00	WINFIELD-CONST
	HP	ACSTP	518102545 E	MILLING AND HMA OVERLAY. K179 FR OK/KS STATE LINE N TO SCL C			11/15/18		0.00	20
	039	C-4886-01	L & M CONTRACTORS INC	GRBR	0.12 MI	508,956.00	10/17/18		0.00	WINFIELD-CONST
	HP	STP	518104595 E	GRADING & BRIDGE. 1 MI S & 8 MI W OF ANTHONY IN HARPER CO.			11/15/18		0.00	80
U050	040	KA-4642-01	APAC KANSAS INC - SHEARS DIVISION	3.0OL	3.57 MI	1,380,704.27	10/18/17	05/14/18	61.90	EL DORADO-CONST
	HV		517106535 E	3.0 HMA OVERLAY. U050 FR N I135 JCT E TO BEG EXISTING HMA OV			11/15/17	08/24/18	99.56	105
U050	040	KA-4643-01	APAC KANSAS INC - SHEARS DIVISION	1.5OL	8.37 MI	2,043,582.49	10/18/17	05/14/18	61.90	EL DORADO-CONST
	HV	ACNHP	517102595 E	1.5 HMA OVERLAY. U050 FR EXISTING HMA OVERLAY E TO HV/MN CC			11/15/17	08/24/18	95.87	105
K014	048	KA-5072-01	VENTURE CORPORATION	MILOV	5.15 MI	481,389.04	10/17/18		0.00	WINFIELD-CONST
	KM	ACSTP	518102575 E	MILLING AND HMA OVERLAY. K014 FR KM/HP CO LI TO K42 IN KM CO			11/15/18		0.00	25
U054	048	KA-5010-01	CORNEJO & SONS LLC	MILOV	9.39 MI	2,409,514.70	09/19/18		0.00	PRATT-CONST
	KM	ACNHP	518092525 E	MILLING AND HMA OVERLAY. U054 FR CITY OF KINGMAN ECL TO K14			10/23/18		0.00	40

CONTRACT STATUS REPORT AS OF 05DEC18

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
U183	049	KA-4990-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	8.81	MI	864,572.56	08/22/18	0.00	PRATT-CONST	
	KW	ACSTP	518082535	E MILL AND HMA OVERLAY. U183 FR US54 N TO KW/ED CO LI IN KW CC			09/24/18		0.00	40	
U400	049	KA-4779-01	PCI ROADS, LLC	BRRPR	0.10	MI	706,084.28	06/20/18	98.00	PRATT-CONST	
	KW	ACNHP	518062575	E BRIDGE REPAIR. US400 (RFB#527) OVER RATTLESNAKE CREEK, 1.8			07/12/18	09/10/18	47.42	50	
	073	KA-4806-01	PAVEMENT PROS LLC	CRRPR	12.07	MI	48,785.15	02/21/18	104.00	GREAT BEND-CONST	
	PN		518026565	E CRACK REPAIR (ASPHALT). K-156, KA 4804-01, VARIOUS LOCATIONS			03/27/18		99.62	25	
K019	073	KA-4980-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	11.87	MI	1,218,137.27	08/22/18	0.00	GREAT BEND-CONST	
	PN	ACSTP	518082595	E MILLING AND HMA OVERLAY. K019 FR ED/PN CO LI TO SCL OF LARNI			09/24/18		0.00	30	
U056	073	KA-4646-01	VENTURE CORPORATION	RCYLE	7.38	MI	1,567,831.28	12/13/17	100.00	GREAT BEND-CONST	
	PN	ACNHP	517122525	E SURFACE RECYCLE & HMA OL. U056, FR LARNED ECL E TO PN/BT C			01/04/18	08/20/18	99.84	35	
	073	C-4852-01	MARTIN OUTDOOR ENTERPRISES INC	SG	106.00	MI	115,000.00	03/21/18	88.33	GREAT BEND-CONST	
	PN	HSIP	518032595	E SIGNING. ALL MAJOR COLLECTORS IN N 1/3 OF PN CO. EXCEPT RS			04/18/18	08/06/18	66.87	60	
	073	C-4861-01	SIGN-UP LTD	SG	80.00	MI	61,268.45	08/22/18	42.50	GREAT BEND-CONST	
	PN	HSIP	518082585	E SIGNING. ALL MAJOR COLLECTORS IN SW 1/3 OF PAWNEE COUNTY			09/19/18	10/22/18	0.00	40	
U281	076	KA-4993-01	VENTURE CORPORATION	UBAS	6.70	MI	548,131.87	09/19/18	0.00	PRATT-CONST	
	PR	ACNHP	518092535	E ULTRATHIN BONDED ASPHALT SURFACING. U281 FR IUKA NCL N TO			10/18/18		0.00	25	
	078	KA-4901-01	SCODELLER CONSTRUCTION INC	CRRPR	12.77	MI	225,084.20	06/20/18	44.00	HUTCHINSON-CONST	
	RN		518066585	E CRACK REPAIR (ASPHALT). HOST 78 KA 4901-01. KA 4899-01 US50			07/12/18	10/15/18	0.00	50	
K061	078	KA-5033-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	9.17	MI	1,734,694.28	10/17/18	0.00	HUTCHINSON-CONST	
	RN	ACNHP	518102585	E MILLING AND HMA OVERLAY. K061, FR 500 FT S OF EWS BR 148 N T			11/21/18		0.00	40	
U050	078	KA-4797-01	PAVEMENT PROS LLC	CRRPR	8.39	MI	117,976.95	02/21/18	10/01/18	62.22	HUTCHINSON-CONST
	RN		518026585	E CRACK REPAIR (ASPHALT). US-50 FR 4L/2L DIV E OF HUTCHINSON E			03/27/18		0.00	45	
K096	083	KA-4690-01	VENTURE CORPORATION	MILOV	15.26	MI	1,661,887.56	12/13/17	100.00	GREAT BEND-CONST	
	RH	ACNHP	517122585	E MILLING & HMA OVERLAY. K96 FR NS/RS CO LI E TO 700FT E OF US			01/04/18	06/20/18	99.57	35	
U183	083	KA-5012-01	VENTURE CORPORATION	MILOV	12.06	MI	1,507,569.71	09/19/18	0.00	GREAT BEND-CONST	
	RH	ACNHP	518092575	E MILLING AND HMA OVERLAY. U183 FR LACROSSE SCL TO RH/EL CO			10/18/18		0.00	25	
	087	KA-2949-01	PHILLIPS SOUTHERN ELECTRIC CO INC	ITS	0.00	MI	1,428,307.00	06/17/15	68.52	WICHITA NORTH-CONST	
	SG	CMQ	515062545	E INTELLIGENT TRANSPORTATION SYSTEM. US-54, I-135 & I-235 IN S			07/15/15	01/04/16	95.92	270	
1235	087	KA-0161-04	DONDLINGER & SONS CONSTRUCTION	GRBRS	1.86	MI	106,320,854.66	09/23/15	74.68	WICHITA WEST-CONST	
	SG	ACIM	515092595	E GRADING, BRIDGE & SURFACING. LOCATION IS I-235, INTERCHANG			10/16/15	11/10/15	96.61	12/20/19	
1235	087	KA-4954-01	COLLINS & HERMANN INC	SG	0.00	MI	117,328.18	10/17/18	0.00	WICHITA WEST-CONST	
	SG		518106585	E SIGNING. SB I-35 BETWEEN BROADWAY & MACARTHUR IN WICHITA I			11/19/18		0.00	10	

CONTRACT STATUS REPORT AS OF 05DEC18

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K015	087 SG	KA-5144-01 HSIP	ROADSAFE TRAFFIC SYSTEMS INC 518102595 E	PAV/MK PAVEMENT MARKING. K-15 FR SG/SU CO LI N TO SUNNNYDELL ST IN	5.48 MI	256,734.83	10/17/18 11/19/18		0.00 0.00	WICHITA WEST-CONST 35
K096	087 SG	KA-3602-01 ACCMQ	ATLAS ELECTRIC LLC 516062585 E	ITS INTELLIGENT TRANSPORTATION SYSTEM. VARIOUS LOCATIONS ON	0.00 MI	645,718.00	06/22/16 08/04/16	04/03/17 (04/15/19)	91.35 88.38	WICHITA NORTH-CONST 185
K096	087 SG	KA-4685-01 ACNHP	R A KNAPP CONSTRUCTION INC 518062585 E	PATCH PCCP PATCHING. K-96 AT K96/I-235.MERIDIAN IN NW WICHITA, SG	1.00 MI	1,395,137.15	06/20/18 07/12/18	08/06/18 (12/31/18)	78.35 51.26	WICHITA NORTH-CONST 97
K096	087 SG	KA-4868-01 ACNHP	R A KNAPP CONSTRUCTION INC 518062595 E	BRRPR BRIDGE REPAIR. BRIDGES (321 & 323) EB K-96 AT K-96/I-235/MER	0.00 MI	742,497.99	06/20/18 07/12/18	08/06/18 (12/31/18)	78.35 66.01	WICHITA NORTH-CONST 97
U054	087 SG	KA-4627-01 HSIP	ACTION SAFETY SUPPLY CO 517082595 E	PAV/MK US-54, EB & WB FR KM/SG CO LI TO CONC/HMA TRANS W OF RIDGE	0.00 MI	576,740.88	08/23/17 09/18/17	07/02/18 10/04/18	100.00 88.03	WICHITA NORTH-CONST 60
U054	087 SG	KA-5093-01	CORNEJO & SONS LLC 518116595 E	MILOV MILLING AND HMA OVERLAY. U054 FR E END WASHINGTON ST BR AI	1.70 MI	1,484,253.08	11/14/18		0.00 0.00	 35
U081	087 SG	KA-4689-01 ACNHP	CORNEJO & SONS LLC 517122595 E	UBAS UBAS AND HMA PATCHING. US81 FR K53 (SG/SU CO LI) N TO .15 MI	5.91 MI	455,487.52	12/13/17 01/08/18		84.00 99.70	WICHITA NORTH-CONST 25
	087 SG	TE-0433-01 ACTA	CONSPEC INC (KANSAS PAVING) 518044575 E	PEDBI PEDESTRIAN & BICYCLE PATH. AVIATION PATHWAY PHASE 2 IN WIC	1.55 MI	888,758.76	04/18/18 05/25/18	06/04/18 (12/31/18)	84.21 51.26	WICHITA WEST-CONST 114
	087 SG	N-0650-01 STP	CORNEJO & SONS LLC 518022575 E	GRSU GRADING AND SURFACING. VALLEY CENTER, 5TH ST (85TH ST) BRIL	0.80 MI	1,294,644.88	02/21/18 03/27/18	05/07/18 (12/31/18)	93.39 64.71	WICHITA NORTH-CONST 121
U050	093 SF	KA-4688-01 ACNHP	VENTURE CORPORATION 517122615 E	MILOV MILLING AND HMA OVERLAY. U50 FR US50/US281 JCT E TO SF/RN C	15.01 MI	1,348,077.82	12/13/17 01/04/18	04/30/18 06/06/18	83.33 102.76	PRATT-CONST 30
U050	093 SF	KA-4891-01	PAVEMENT PROS LLC 518066595 E	CRRPR CRACK REPAIR (ASPHALT). US-50 FR ED/SF CO LI E TO US-50/US-2	15.04 MI	56,278.07	06/20/18 07/12/18	11/19/18	20.00 0.00	PRATT-CONST 25
U281	093 SF	KA-4992-01 ACNHP	VENTURE CORPORATION 518092585 E	UBAS ULTRATHIN BONDED ASPHALT SURFACING. U281 FR PR/SF CO LI N	9.12 MI	767,100.89	09/19/18 10/18/18		0.00 0.00	PRATT-CONST 25
U081	096 SU	KA-4530-02 ACSTP	DONDLINGER & SONS CONSTRUCTION 518102605 E	SPECL SPECIAL. CHANNEL STABILIZATION: 1.4 MI N OF US-81/K-55 JCT I	0.81 MI	879,046.25	10/17/18 11/19/18		0.00 0.00	WINFIELD-CONST 60
U081	096 SU	KA-5069-01	VENTURE CORPORATION 518106595 E	MILOV MILLING AND HMA OVERLAY. U081, FR KS/OK STATE LI N TO MM 25.	25.00 MI	2,719,559.00	10/17/18 11/15/18		0.00 0.00	WINFIELD-CONST 40
	106 SE	KA-4168-01	PHILLIPS SOUTHERN ELECTRIC CO INC 518076696 E	ITS INTELLIGENT TRANSPORTATION SYSTEM. US-54 FROM LIBERAL TO	0.00 MI	963,150.00	07/18/18 08/13/18	11/05/18	6.19 0.00	HUTCHINSON-CONST 210
	106 SE	KA-4705-01	VENTURE CORPORATION 517126535 E	MILOV MILOV. KA 4703-01, K8 FR OK/KS ST LI N TO K2 JCT, KA 4704-01	20.53 MI	1,995,977.90	12/13/17 01/04/18	08/27/18	100.00 57.21	PRATT-CONST 35

CONTRACT STATUS REPORT AS OF 05DEC18

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	106	KA-4774-01	BRYANT & BRYANT CONSTRUCTION INC	PEDBI	0.00	MI 274,616.00	06/20/18	08/21/18	48.18	WINFIELD-CONST
	SE		518066525 E	SIDEWALK. VAR LOCATIONS IN DISTRICTS- 1: (KA 3655-18), 3: (K			07/20/18		27.65	110
	106	KA-4888-01	SCODELLER CONSTRUCTION INC	CRRPR	33.16	MI 126,757.12	07/18/18	09/17/18	100.00	GREAT BEND-CONST
	SE		518076545 E	CRACK REPAIR (ASPHALT). KA 4885-01; U281 FR US-50 JCT N TO K			08/20/18	11/20/18	78.42	35
K014	106	KA-4809-01	PAVEMENT PROS LLC	CRRPR	11.98	MI 92,864.92	02/21/18	10/01/18	74.29	GREAT BEND-CONST
	SE		518026595 E	CRACK REPAIR (ASPHALT). K-14, VARIOUS LOCATIONS IN RN AND R			03/27/18		0.00	35
K014	106	KA-4966-01	PAVEMENT PROS LLC	CRRPR	21.14	MI 69,690.38	07/18/18	11/13/18	28.00	PRATT-CONST
	SE		518076575 E	CRACK REPAIR (ASPHALT). K014: KA 4964-01, FR US54 E JCT N TO			08/20/18		0.00	25
K042	106	KA-4794-01	PAVEMENT PROS LLC	CRRPR	37.65	MI 86,853.14	02/21/18	11/08/18	26.67	PRATT-CONST
	SE		518026515 E	CRACK REPAIR (ASPHALT). K-42 VARIOUS LOCATIONS, KA 4791-01			03/27/18		0.00	30
K061	106	KA-4963-01	FAHRNER ASPHALT SEALERS, LLC	CRRPR	36.01	MI 236,805.75	07/18/18	10/29/18	26.00	PRATT-CONST
	SE		518076565 E	CRACK REPAIR (ASPHALT). K061; KA 4961-01, FR US54 N TO PR/RN			08/20/18		0.00	50

CONTRACT STATUS REPORT AS OF 05DEC18

DISTRICT: 06

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
U160	013	KA-4676-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	5.03	MI	408,849.56	11/15/17	04/30/18	85.71	DODGE CITY-CONST
	CA	ACSTP	517112626 E	MILLING AND HMA OVERLAY. U160 FR ME/CA CO LI E TO US-283 JCT			12/12/17	08/31/18	98.90	35	
U283	013	KA-4656-01	VENTURE CORPORATION	MILOV	1.96	MI	253,505.47	10/18/17	07/31/18	87.50	DODGE CITY-CONST
	CA	ACSTP	517102626 E	MILLING & HMA OVERLAY. U283 FR N OF RR TRACKS N TO CA/FO CC			11/13/17	09/18/18	102.53	40	
K023	028	KA-5056-01	SHILLING CONSTRUCTION CO INC	MILOV	6.10	MI	527,343.57	11/14/18		0.00	
	FI	STP	518112636 E	MILLING AND HMA OVERLAY. K-23, FR W L156 JCT E TO E K156 JCT					0.00	50	
K156	028	KA-5054-01	SHILLING CONSTRUCTION CO INC	MILOV	21.33	MI	2,291,559.86	11/14/18		0.00	
	FI	STP	518112616 E	MILLING AND HMA OVERLAY. K156, FR CONC AT JENNIE BARKER RD					0.00	50	
K156	028	KA-5055-01	SHILLING CONSTRUCTION CO INC	MILOV	6.98	MI	586,539.80	11/14/18		0.00	
	FI	STP	518112626 E	MILLING AND HMA OVERLAY. K156, FR E K23 JCT E TO FI/HG CO LI					0.00	50	
U050	028	KA-5050-01	SHILLING CONSTRUCTION CO INC	MILOV	4.89	MI	718,941.25	10/17/18		0.00	GARDEN CITY-CONST
	FI		518106626 E	MILLING AND HMA OVERLAY. U050, FR FI/KE CO LI E TO CONC PVMT			11/19/18		0.00	20	
U050B	028	KA-4652-01	VENTURE CORPORATION	MILOV	3.01	MI	1,136,507.23	10/18/17	07/11/18	44.00	GARDEN CITY-CONST
	FI	ACNHP	517102646 E	MILLING & HMA OVERLAY. U050 FR E US50/83 JCT E TO TOWNS RD,			11/13/17		100.05	25	
U050B	028	KA-5007-01	SHILLING CONSTRUCTION CO INC	MILOV	0.74	MI	248,859.37	08/22/18		0.00	GARDEN CITY-CONST
	FI	ACNHP	518082626 E	MILLING AND HMA OVERLAY. FR US83/50/83B/50B JCT S TO CONC PV			09/14/18		0.00	65	
U083	028	KA-5005-01	SHILLING CONSTRUCTION CO INC	MILOV	17.66	MI	2,081,395.96	08/22/18		0.00	GARDEN CITY-CONST
	FI	ACNHP	518082616 E	MILLING, HMA OVERLAY AND CHIP SEAL SHOULDERS. FR N JCT US5			09/14/18		0.00	65	
U050	029	KA-5053-01	VENTURE CORPORATION	MILOV	12.67	MI	2,599,043.00	10/17/18		0.00	DODGE CITY-CONST
	FO		518106646 E	MILLING AND HMA OVERLAY. U050, FR END OF CONC E OF W U283 J			11/15/18		0.00	75	
U050	029	KA-5094-01	HEFT & SONS, L.L.C.	CONVT	9.44	MI	292,021.64	11/14/18		0.00	
	FO		518116686 E	CHIP SEAL. U050 FR EXISTING HEADER E OF SPEARVILLE E TO FO/E					0.00	15	
U283	029	KA-4657-01	VENTURE CORPORATION	MILOV	17.14	MI	2,072,474.22	10/18/17	07/31/18	82.50	DODGE CITY-CONST
	FO	ACNHP	517102636 E	MILLING & HMA OVERLAY. U283 FR CA/FO CO LI N TO US56/283/400			11/13/17	09/18/18	101.00	40	
U283	029	KA-5051-01	VENTURE CORPORATION	MILOV	9.39	MI	1,509,191.09	10/17/18		0.00	DODGE CITY-CONST
	FO		518106636 E	MILLING AND HMA OVERLAY. U283, FR E U283/U50 JCT N TO FO/HG			11/15/18		0.00	75	
U400	029	KA-4824-01	PAVEMENT PROS LLC	CRRPR	15.15	MI	49,455.12	03/21/18	10/01/18	80.00	DODGE CITY-CONST
	FO		518036506 E	CRACK REPAIR (ASPHALT). U400 FR U283 JCT E TO CITY OF FORD I			04/18/18		99.95	20	
K025	034	KA-5096-01	BETTIS ASPHALT & CONSTRUCTION INC	SURCY	13.36	MI	1,035,578.36	11/14/18		0.00	
	GT	STP	518112646 E	SURFACE RECYCLE AND CHIP SEAL. K25 FR SV/GT CO LI N TO SCL (0.00	50	
U160	034	KA-4840-01	MIDWEST COATINGS COMPANY, INC	CRRPR	23.00	MI	80,356.96	03/21/18	08/13/18	100.00	GARDEN CITY-CONST
	GT		518036626 E	ASPHALT CRACK REPAIR. U160 FR ST/GT CO LI E TO GT/HS CO LI,			05/02/18	11/15/18	99.97	50	

CONTRACT STATUS REPORT AS OF 05DEC18

DISTRICT: 06

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K096	036	KA-4650-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	10.73	MI	1,035,439.19	10/18/17	64.00	GARDEN CITY-CONST
	GL	ACSTP	517102656 E	MILLING & HMA OVERLAY. K096, FR WCL OF TRIBUNE E TO GL/WH C			11/15/17	06/29/18	99.43	50
U050	038	KA-3896-01	BRIDGES INC	GRBRS	0.04	MI	1,086,068.21	10/18/17	100.00	SYRACUSE-CONST
	HM	ACNHP	517102746 E	GRADING, BRIDGE & SURFACING. US-50 BR #019 (SYRACUSE CREEK)			11/15/17	11/06/18	98.40	160
U050	038	KA-3897-01	BRIDGES INC	GRBRS	0.06	MI	1,236,092.52	10/18/17	100.00	SYRACUSE-CONST
	HM	ACNHP	517102686 E	GRADING, BRIDGE & SURFACING. US-50 BR #010 (E BR CREEK) 7.49			11/15/17		98.15	160
K190	041	KA-5135-01	BETTIS ASPHALT & CONSTRUCTION INC	RCYLE	3.80	MI	287,446.94	10/17/18	0.00	LIBERAL-CONST
	HS		518106696 E	SURFACE RECYCLE AND CHIP SEAL. K190, FR ECL OF SATANTA E TC			11/15/18		0.00	25
U160	041	KA-4841-01	MIDWEST COATINGS COMPANY, INC	CRRPR	12.00	MI	39,637.96	03/21/18	100.00	GARDEN CITY-CONST
	HS		518036636 E	ASPHALT CRACK REPAIR. U160 FR GT/HS CO LI E TO US-83 JCT IN			05/02/18	08/13/18	99.94	50
U283	042	KA-4858-01	HEFT & SONS, L.L.C.	CONVT	11.49	MI	353,387.75	03/21/18	90.00	DODGE CITY-CONST
	HG		518036536 E	CHIP SEAL. U283 FR FO/HG CO LI N TO S EWS IN JETMORE IN HG C			04/16/18	08/27/18 (09/15/18)	0.00	10
K096	051	KA-5036-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	12.35	MI	1,424,964.66	09/19/18	0.00	GARDEN CITY-CONST
	LE		518096696 E	MILLING AND HMA OVERLAY. K096, FR FIRST ST IN DIGHTON E TO L			10/23/18		0.00	30
U054	060	KA-4700-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	2.89	MI	340,857.50	12/13/17	100.00	LIBERAL-CONST
	ME	ACNHP	517122636 E	MILLING AND HMA OVERLAY. U054 FR SW/ME CO LI E TO SCL PLAIN			01/08/18	06/11/18 (09/28/18)	98.18	85
U160	060	KA-4677-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	11.83	MI	1,111,916.68	11/15/17	85.71	DODGE CITY-CONST
	ME	ACSTP	517112686 E	MILLING AND HMA OVERLAY. U160 FR US-54 E JCT E TO ME/CA CO L			12/12/17	04/30/18 08/31/18	99.54	35
K027	065	KA-5035-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	23.79	MI	2,407,105.11	09/19/18	0.00	LIBERAL-CONST
	MT	ACSTP	518092696 E	MILLING AND HMA OVERLAY. K027, FR S K51 JCT N TO MT/ST CO LI			10/23/18		0.00	50
U056	065	KA-4654-01	VENTURE CORPORATION	MILOV	8.09	MI	1,060,577.87	10/18/17	95.00	LIBERAL-CONST
	MT	ACSTP	517102696 E	MILLING & HMA OVERLAY. U056, FR END OF STABILIZED SHOULDER			11/13/17	06/25/18 07/18/18	101.22	20
K096	068	KA-4257-01	BRYANT & BRYANT CONSTRUCTION INC	GRSU	0.45	MI	1,108,535.65	08/22/18	0.00	DODGE CITY-CONST
	NS		518086696 E	GRADING AND SURFACING. NESS CITY: K-96 FR 7TH ST TO SCHOOL			10/04/18		0.00	120
K096	086	KA-4648-01	APAC KANSAS INC - SHEARS DIVISION	RCYLE	11.80	MI	1,534,030.28	10/18/17	88.33	GARDEN CITY-CONST
	SC	ACSTP	517102716 E	SURFACE RECYCLE & UBAS K096 FR WH/SC CO LI E TO CONCRETE			11/15/17	05/01/18 08/01/18	99.45	60
U083	086	KA-4655-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	14.96	MI	1,841,708.29	10/18/17	93.33	GARDEN CITY-CONST
	SC	ACNHP	517102736 E	MILLING & HMA OVERLAY. U083, FR CONCRETE PAVEMENT IN CITY C			11/15/17	07/09/18	99.37	30
U083	086	KA-5006-01	SHILLING CONSTRUCTION CO INC	MILOV	14.71	MI	1,704,326.43	08/22/18	0.00	GARDEN CITY-CONST
	SC	ACNHP	518082636 E	MILLING, HMA OVERLAY AND CHIP SEAL SHOULDERS. FR FI/SC CO LI			09/14/18		0.00	65
K190	088	KA-5134-01	BETTIS ASPHALT & CONSTRUCTION INC	RCYLE	7.00	MI	532,243.38	10/17/18	0.00	LIBERAL-CONST
	SW		518106686 E	SURFACE RECYCLE AND CHIP SEAL. K190, FR HS/SW CO LI E TO U0			11/15/18		0.00	25

CONTRACT STATUS REPORT AS OF 05DEC18

DISTRICT: 06

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U054	088 SW	KA-3054-01 ACNHP	SMOKY HILL LLC 517042636 E	INTER INTERSECTION IMPROVEMENT.	0.20 MI	1,784,657.00	04/19/17 05/30/17	03/05/18 09/27/18	100.00 98.39	LIBERAL-CONST 121
U054	088 SW	KA-4699-01 ACNHP	APAC KANSAS INC - SHEARS DIVISION 517122656 E	MILOV MILLING AND HMA OVERLAY.	20.60 MI	2,382,279.59	12/13/17 01/08/18	06/11/18 (09/28/18)	100.00 93.30	LIBERAL-CONST 85
U083	088 SW	KA-4678-01 ACNHP	APAC KANSAS INC - SHEARS DIVISION 517122646 E	MILOV MILLING AND HMA OVERLAY.	12.11 MI	1,629,754.52	12/13/17 01/08/18	06/11/18 (09/28/18)	100.00 90.66	LIBERAL-CONST 85
U160	094 ST	KA-4839-01	MIDWEST COATINGS COMPANY, INC 518036616 E	CRRPR ASPHALT CRACK REPAIR.	13.00 MI	63,084.46	03/21/18 05/02/18	08/13/18 11/15/18	100.00 70.88	GARDEN CITY-CONST 50
K025	095 SV	KA-5095-01	BETTIS ASPHALT & CONSTRUCTION INC 518116696 E	SURCY SURFACE RECYCLE AND CHIP SEAL.	13.08 MI	1,003,697.29	11/14/18		0.00 0.00	50
K025	102 WH	KA-4827-01	HEFT & SONS, L.L.C. 518036696 E	CONVT SCRUB AND CHIP SEAL.	19.12 MI	559,097.00	03/21/18 04/16/18	08/02/18	60.00 0.00	SYRACUSE-CONST 40
K096	102 WH	KA-4649-01 ACSTP	APAC KANSAS INC - SHEARS DIVISION 517102726 E	RCYLE SURFACE RECYCLE & UBAS	11.93 MI	1,378,801.60	10/18/17 11/15/17	05/01/18 08/01/18	88.33 99.38	GARDEN CITY-CONST 60
K096	102 WH	KA-4651-01 ACSTP	APAC KANSAS INC - SHEARS DIVISION 517102676 E	MILOV MILLING & HMA OVERLAY.	11.75 MI	1,263,253.76	10/18/17 11/15/17	05/17/18 06/29/18	64.00 99.78	GARDEN CITY-CONST 50