

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
U059	003	KA-5885-01	HERZOG CONTRACTING CORP	1.5OL	13.70	MI	1,951,720.61	11/18/20	08/03/21	68.57	HORTON-CONST
	AT	ACNHP	520112131	E 1.50 HMA OVERLAY. U059 FR JF CO LI N TO WCL ATCHISON IN AT C			12/17/20	09/15/21	100.00	35	
	003	TE-0489-01	AMINO BROS CO INC	PEDBI	0.70	MI	1,552,299.70	10/20/21	04/04/22	14.07	HORTON-CONST
	AT	TA	521102121	E PEDESTRIAN AND BICYCLE PATHS. MAIN ST FR 10TH ST TO 2ND ST			11/21/21	(09/14/22)	0.00	135	
	003	C-4963-01	CC & I ENGINEERING INC / COMPASS CC	SG	25.90	MI	62,369.91	10/20/21	04/04/22	50.00	HORTON-CONST
	AT	HSIP	521102101	E SIGNING. VARIOUS MAJOR COLLECTORS IN AT CO. LGTH IS 25.897 M			11/10/21		0.00	40	
U036	007	KA-6391-01	DUSTROL INC	SU	12.00	MI	1,455,797.33	01/19/22	(06/07/22)	0.00	HORTON-CONST
	BR		522016101	E SURFACE RECYCLE AND CHIP SEAL. US-36; NM/BR CO LI E TO LTL			02/06/22	(06/30/22)	0.00	30	
U073	007	KA-5696-01	PCI ROADS, LLC	BRRPR	0.00	MI	892,105.79	05/19/21	07/26/21	79.17	HORTON-CONST
	BR	ACNHP	521052081	E BRIDGE REPAIR. BR# 73-7-30.94 (014) AND BR# 73-7-31.11 (015)			06/21/21	12/15/21	99.78	120	
U075	007	KA-4798-03	BETTIS ASPHALT & CONSTRUCTION INC	GRBRS	2.40	MI	8,967,588.42	02/19/21	06/07/21	49.00	HORTON-CONST
	BR	ACNHP	521022021	E GRADING, BRIDGE AND SURFACING. US75 FR 3.2 M N OF K20 N 2.4			03/25/21	(04/04/22)	34.49	251	
U075	007	KA-5284-01	HERZOG CONTRACTING CORP	GRSU	2.78	MI	5,414,193.56	12/15/21	(04/11/22)	0.00	HORTON-CONST
	BR	HSIP	521122131	E GRADING & SURFACING. US75: INTERS OF US75 AT 260TH AND 280			01/05/22	(08/24/22)	0.00	125	
K120	022	KA-6337-01	HERZOG CONTRACTING CORP	MILOV	8.80	MI	1,368,463.98	12/15/21		0.00	HORTON-CONST
	DP	ACSTP	521126161	E MILLING AND HMA OVERLAY. K-120; K-20/K-120 JCT N TO SCL OF			01/05/22		0.00	20	
U036	022	KA-6336-01	DUSTROL INC	HTSCR	6.10	MI	768,205.51	12/15/21	(05/26/22)	0.00	HORTON-CONST
	DP		521126151	E SURFACE RECYCLE. US-36; FR 15.2 MI E OF BR CO LI E TO 0.2			01/05/22	(06/10/22)	0.00	20	
K010	023	KA-5683-01	PCI ROADS, LLC	BRRPR	0.00	MI	1,460,140.02	05/19/21	03/14/22	34.12	TOPEKA-CONST
	DG	ACNHP	521052121	E BRIDGE REPAIR BR#071 7.05 MI E OF THE K10/US 59 JCT IN DG C			06/21/21	(08/30/22)	21.46	85	
K10	023	KA-6281-01	WILDCAT CONSTRUCTION CO INC & SUE	LT	0.00	MI	224,350.00	02/16/22	(05/02/22)	0.00	TOPEKA-CONST
	DG	HSIP	522022101	E LIGHTING. K-10 & E 1900 RD INTERS NEAR LAWRENCE IN DG CO.			03/08/22	(10/15/22)	0.00	45	
U024	023	KA-6190-01	CENTURY FENCE CO	PAV/MK	6.50	MI	125,689.88	07/21/21	04/12/22	36.67	BONNER SPRINGS-CONST
	DG	HSIP	521072091	E PAVEMENT MARKING. US 24 FR JF/DG CO LI TO JCT ON K32, INCL			08/16/21	(06/06/22)	0.00	30	
U024	023	KA-6239-01	SUPERIOR BOWEN ASPHALT CO LLC	UBAS	0.35	MI	61,373.74	02/16/22	(06/06/22)	0.00	BONNER SPRINGS-CONST
	DG		522026121	E ULTRATHIN BONDED ASPHALT SURFACING. US 24; FR JCT OF K-32			03/14/22	(07/15/22)	0.00	30	
U059	023	KA-5794-01	BETTIS ASPHALT & CONSTRUCTION INC	GDFC	0.60	MI	220,532.48	07/21/21	(04/05/22)	0.00	TOPEKA-CONST
	DG	ACHSP	521072081	E GUARDRAIL US-59 AT 3 LOC FR 300 FT S OF THE N 1200 RD INTE			08/16/21	(05/30/22)	41.41	25	
75	043	KA-5710-01	J WARREN COMPANY INC	ITS	0.00	MI	137,525.00	09/22/21	04/04/22	12.00	HORTON-CONST
	JA	HSIP	521092131	E INTELLIGENT TRANSPORTATION SYSTEM. US-75 AT 190TH RD. 3.6 M			10/13/21	(04/29/22)	35.63	50	
K016	043	KA-5963-01	HERZOG CONTRACTING CORP	MILOV	12.77	MI	1,537,012.57	02/19/21	09/10/21	80.00	HORTON-CONST
	JA	ACSTP	521022041	E MILLING AND HMA OVERLAY, FR WISCONSIN AVE IN HOLTON E TO J			03/18/21	10/13/21	100.00	30	

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
U075	043	KA-4798-02	BETTIS ASPHALT & CONSTRUCTION INC	GRBRS	1.40	MI	4,539,960.37	02/19/21	05/17/21	84.57	HORTON-CONST
	JA	ACNHP	521022031	E GRADING AND SURFACING. US-75: 7.9 MI N OF K-16, THENCE N 1.8			03/25/21	(04/04/22)	81.42	175	
	043	C-5078-01	KING CONSTRUCTION COMPANY, INC.	GRBR	0.08	MI	622,967.60	01/19/22	(10/17/22)	0.00	HORTON-CONST
	JA	ACSTP	522014121	E GRADING AND BRIDGE. 2.0 MI E & 5.8 MI N OF HOLTON ON T RD, O			02/10/22	(04/28/23)	0.00	100	
K004	044	KA-6315-01	HERZOG CONTRACTING CORP	MILOV	18.70	MI	4,617,205.98	01/19/22	03/21/22	29.33	BONNER SPRINGS-CONST
	JF	ACNHP	522012121	E MILLING AND HMA OVERLAY. K-4; FR JCT OF K 92 TO JCT OF US			02/09/22	(07/15/22)	24.47	75	
K192	044	KA-6235-01	HERZOG CONTRACTING CORP	MILOV	7.80	MI	1,158,255.50	01/19/22	(07/13/22)	0.00	BONNER SPRINGS-CONST
	JF	ACSTP	522012101	E MILLING AND HMA OVERLAY. K 192; FR JCT OF US 59 TO JF/LV C			02/09/22	(08/17/22)	0.00	40	
K237	044	KA-6399-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	6.00	MI	1,139,749.53	02/16/22	(05/01/23)	0.00	TOPEKA-CONST
	JF		522026131	E MILLING AND HMA OVERLAY. K-237 FR 24/237 JCT N TO END OF RO			03/08/22	(10/15/23)	0.00	25	
U024	044	KA-6191-01	CENTURY FENCE CO	PAVMK	4.00	MI	63,822.92	07/21/21	04/12/22	36.67	BONNER SPRINGS-CONST
	JF	HSIP	521072101	E PAVEMENT MARKING. US 24 FR US 59 JCT TO JF/DG CO LI IN JF C			08/16/21	(06/06/22)	0.00	30	
U059	044	KA-6338-01	HERZOG CONTRACTING CORP	MILOV	0.50	MI	320,914.39	01/19/22	03/21/22	29.33	BONNER SPRINGS-CONST
	JF		522016121	E MILLING AND HMA OVERLAY. US 59; FR JCT OF K-4 TO JF/AT CO L			02/09/22	(07/15/22)	0.00	75	
U59	044	KA-6192-01	CENTURY FENCE CO	PAVMK	10.50	MI	153,408.40	07/21/21	04/12/22	36.67	BONNER SPRINGS-CONST
	JF	HSIP	521072121	E PAVEMENT MARKING. US 59 FR JCT OF US 24 TO CHANGE OF PVM1			08/16/21	(06/06/22)	0.00	30	
	044	C-4983-01	LEAVENWORTH EXCAVATING & EQUIPMI	GRSU	0.45	MI	380,102.22	12/15/21	03/21/22	46.67	BONNER SPRINGS-CONST
	JF	HSIP	521124131	E GRADING AND SURFACING. WELLMAN RD FR 3175 FT TO 305 FT S O			01/19/22	(07/01/22)	32.97	45	
	046	KA-5496-01	GERSTNER ELECTRIC INC	LT	0.00	MI	942,689.42	07/21/21	01/10/22	50.91	OLATHE-CONST
	JO	HSIP	521072131	E LIGHTING. COLLEGE BLVD AND US-69, I-435 AND W 95TH ST, I-35			08/16/21	(04/11/22)	38.13	55	
	046	KA-6147-01	TWIN TRAFFIC MARKING CORP	PAVMK	3.32	MI	723,728.85	05/19/21		0.00	OLATHE-CONST
	JO	HSIP	521052161	E PAVEMENT MARKING EB AND WB I-435 FR METCALF TO STATELINE.			06/23/21	(11/08/21)	0.00	40	
1035	046	KA-3929-01	PYRAMID CONTRACTORS INC	GRBRS	0.20	MI	7,244,572.22	03/10/20	07/15/20	100.00	OLATHE-CONST
	JO	ACNHP	520022101	E GRADING, BRIDGE & SURFACING. 199TH ST OVER I-35 2 MI E OF ED			04/06/20	(09/01/21)	99.75	255	
1035	046	KA-6074-01	BETTIS ASPHALT & CONSTRUCTION INC	4.00L	2.95	MI	6,467,653.14	05/19/21	08/09/21	94.20	OLATHE-CONST
	JO	ACNHP	521052151	E PATCHING AND OVERLAY I-35 APPROX 350 FT N OF MI MRK 213 TO			06/15/21	(11/02/21)	59.00	69	
1435	046	KA-5681-01	CLARKSON CONSTRUCTION CO	GRBRS	0.02	MI	3,432,513.90	05/19/21	03/14/22	24.58	OLATHE-CONST
	JO	ACNHP	521052131	E GRADING, BRIDGE AND SURFACING. BR #228 OVER I-435 AT THE JC			06/15/21	(10/06/22)	16.94	118	
K007	046	KA-5933-01	SUPERIOR BOWEN ASPHALT CO LLC	O-LAY	2.80	MI	4,729,867.13	12/15/21	(05/02/22)	0.00	OLATHE-CONST
	JO	ACNHP	521122141	E HMA OVERLAY. K-7; FR HAROLD ST INTERS TO NEW PAVEMENT AP			01/05/22	(07/15/22)	0.00	45	
K010	046	KA-5774-01	CLARKSON CONSTRUCTION CO	GRBRS	0.04	MI	2,749,833.83	03/17/21	04/27/21	96.88	OLATHE-CONST
	JO	ACNHP	521032131	E GRADING, BRIDGE AND SURFACING, BR #177 ON EB K-10 LOC 4.44 N			04/20/21	(09/14/21)	99.93	06/18/22	

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U056	046	KA-5420-01	AMINO BROS CO INC	GRSU	1.01 MI	6,335,950.54	10/20/21	02/15/22	38.06	OLATHE-CONST
	JO	ACNHP	521102141 E	GRADING AND SURFACING. E MAIN ST. (US-56) FROM SYCAMORE S			11/21/21	(12/01/22)	7.91	12/01/22
U056	046	KA-6243-01	SUPERIOR BOWEN ASPHALT CO LLC	MILOV	1.29 MI	1,797,830.30	02/16/22		0.00	OLATHE-CONST
	JO	ACNHP	522022111 E	MILLING AND HMA OVERLAY. US-56; FR RR BR W OF I-35 TO STATE			03/14/22		0.00	25
U056	046	KA-6246-01	SUPERIOR BOWEN ASPHALT CO LLC	MILOV	0.88 MI	423,590.45	03/16/22		0.00	OLATHE-CONST
	JO	ACNHP	522032101 E	MILLING AND HMA OVERLAY. U-56; FR START OF CURB W OF GARD			04/22/22		0.00	30
U056	046	KA-6370-01	SUPERIOR BOWEN ASPHALT CO LLC	MILOV	0.88 MI	1,305,146.60	03/16/22		0.00	OLATHE-CONST
	JO	ACNHP	522032111 E	HMA OVERLAY. US-56; I-35/US-56 INTCHG RAMPS AND ML US-56 F			04/22/22		0.00	30
U069	046	KA-5684-01	PCI ROADS, LLC	BRRPR	0.04 MI	838,737.86	03/17/21	06/10/21	98.40	OLATHE-CONST
	JO	ACNHP	521032121 E	BRIDGE REPAIR. US-69: BR #094 OV 191ST ST AND BR #097 OV W			04/23/21	(12/01/21)	95.61	125
U069	046	KA-6121-01	COMANCHE CONSTRUCTION CO INC & S	BR-OL	0.00 MI	380,969.58	10/20/21	04/18/22	6.67	OLATHE-CONST
	JO	ACNHP	521102151 E	BRIDGE REPAIR. BR NO 69-46-4.53(096) SB US-69 OVER 179TH ST			11/09/21	(08/26/22)	14.75	75
	046	N-0657-01	PYRAMID CONTRACTORS INC	GRSU	0.84 MI	4,605,539.82	09/16/20	11/16/20	133.49	OLATHE-CONST
	JO	STP	520092121 E	GRADING AND SURFACING. LOCUST STREET 191ST STREET TO GAF			10/22/20		98.72	01/14/22
K032	052	KA-5176-01	AMINO BROS CO INC	GRSU	0.50 MI	1,067,541.02	01/20/21	04/05/21	100.00	BONNER SPRINGS-CONST
	LV	HSIP	521012071 E	GRADING & SURFACING. EB & WB LT TURN LANES & RT TURN LANE			02/22/21	12/01/21	99.58	76
K092	052	KA-6189-01	CENTURY FENCE CO	PAVMK	0.50 MI	25,549.30	07/21/21	04/12/22	36.67	BONNER SPRINGS-CONST
	LV	HSIP	521072151 E	PAVEMENT MARKING. K-92 FR INT OF 4TH ST AND METROPOLITIAN			08/16/21	(06/06/22)	0.00	30
K192	052	KA-6238-01	HERZOG CONTRACTING CORP	SU	8.50 MI	1,512,791.24	01/19/22	(07/13/22)	0.00	BONNER SPRINGS-CONST
	LV	ACSTP	522012111 E	MILLING AND HMA OVERLAY. K 192; FR JF/LV CO LI TO THE CHAN			02/09/22	(08/17/22)	0.00	40
U024	052	KA-6240-01	SUPERIOR BOWEN ASPHALT CO LLC	UBAS	9.40 MI	1,143,376.70	02/16/22	(06/06/22)	0.00	BONNER SPRINGS-CONST
	LV	ACSTP	522022131 E	ULTRATHIN BONDED ASPHALT SURFACING. US 24; FR DG/LV CO LI			03/14/22	(07/15/22)	0.00	30
U073	052	KA-6188-01	CENTURY FENCE CO	PAVMK	10.00 MI	257,450.48	07/21/21	04/12/22	36.67	BONNER SPRINGS-CONST
	LV	HSIP	521072141 E	PAVEMENT MARKING. US-73 FR INTERSECTION 4TH ST AND METR			08/16/21	(06/06/22)	0.00	30
	056	KA-5978-01	SHILLING CONSTRUCTION CO INC	MILOV	23.02 MI	4,637,430.14	01/20/21	08/19/21	100.00	WAMEGO-CONST
	LY		521016121 E	MILLING AND HMA OVERLAY. HOST KA-5978-01. KA-5979-01, US-56			02/22/21	(07/02/22)	51.61	40
I035	056	KA-6401-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	10.30 MI	5,352,611.68	01/19/22	(06/06/22)	0.00	EMPORIA-CONST
	LY	ACNHP	522012151 E	MILLING AND HMA OVERLAY. I-35; E END OF CONC APPROCHES ON			02/09/22	(04/15/23)	0.00	85
K099	056	KA-6392-01	CIRCLE C PAVING AND CONSTRUCTION	SU	15.60 MI	622,163.40	01/19/22	(05/16/22)	0.00	EMPORIA-CONST
	LY		522016131 E	CHIP SEAL. K-99; GW CO LI NON K-99TO S END OF BRG AT S EMP			02/06/22	(10/15/22)	22.42	10
U050	056	KA-2364-01	KOSS CONSTRUCTION COMPANY	GRBRS	1.11 MI	7,779,685.79	05/20/20	07/20/20	142.71	EMPORIA-CONST
	LY	ACNHP	520052171 E	GRADING, BRIDGE & SURFACING. US50: FROM APPR 4.5 MI E OF LY/			06/16/20	(05/15/22)	98.81	11/12/21

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U050	056 LY	KA-6398-01 ACNHP	APAC KANSAS INC - SHEARS DIVISION 522012141 E	3.00L 3.0 OVERLAY	4.49 MI	3,035,191.16	01/19/22 02/09/22	(07/11/22) (04/15/23)	0.00 0.00	EMPORIA-CONST 50
U050	056 LY	KA-6422-01	APAC KANSAS INC - SHEARS DIVISION 522016141 E	MILOV MILLING AND HMA OVERLAY	0.85 MI	251,121.49	01/19/22 02/09/22	(06/06/22) (04/15/23)	0.00 0.00	EMPORIA-CONST 85
K009	058 MS	KA-6413-01	HALL BROTHERS INC 522026151 E	MILOV MILLING HMA OVERLAY	5.00 MI	780,833.25	02/16/22 03/08/22		0.00 0.00	HORTON-CONST 35
K009	058 MS	KA-6416-01	HALL BROTHERS INC 522026161 E	MILOV MILLING AND HMA OVERLAY	0.97 MI	216,302.47	02/16/22 03/08/22		0.00 0.00	WAMEGO-CONST 30
K087	058 MS	KA-6314-01 ACSTP	HALL BROTHERS INC 522022151 E	O-LAY HMA OVERLAY	8.60 MI	1,283,215.30	02/16/22 03/08/22		0.00 0.00	HORTON-CONST 65
K099	058 MS	KA-3925-01 ACSTP	L & M CONTRACTORS INC 521022131 E	GRBRS GRADING, BRIDGE AND SURFACING	0.05 MI	1,916,424.82	02/19/21 03/15/21	03/22/21 12/22/21	159.42 98.71	WAMEGO-CONST 12/23/21
K099	058 MS	KA-6417-01 ACSTP	HALL BROTHERS INC 522022161 E	MILOV MILLING AND HMA OVERLAY	8.06 MI	1,581,056.44	02/16/22 03/08/22		0.00 0.00	WAMEGO-CONST 30
U036	058 MS	KA-6335-01	HALL BROTHERS INC 522026141 E	MILOV MILLING AND HMA OVERLAY	5.00 MI	1,467,982.45	02/16/22 03/08/22		0.00 0.00	HORTON-CONST 65
K009	066 NM	KA-6414-01 ACSTP	HALL BROTHERS INC 522022181 E	MILOV MILLING AND HMA OVERLAY	16.10 MI	2,519,858.32	02/16/22 03/08/22		0.00 0.00	HORTON-CONST 35
K063	066 NM	KA-6415-01	HALL BROTHERS INC 522026171 E	MILOV MILLING AND HMA OVERLAY	5.90 MI	897,446.25	02/16/22 03/08/22		0.00 0.00	HORTON-CONST 35
K187	066 NM	KA-3875-01 ACSTP	REECE CONSTRUCTION CO INC 521122151 E	GRBRS GRADING, BRIDGE AND SURFACING	0.20 MI	978,124.45	12/15/21 01/03/22	04/25/22 (10/01/22)	3.33 3.66	HORTON-CONST 120
K187	066 NM	KA-3876-01 ACSTP	REECE CONSTRUCTION CO INC 521122161 E	GRBRS GRADING, BRIDGE AND SURFACING	0.23 MI	1,497,637.35	12/15/21 01/03/22	04/25/22 (10/01/22)	3.33 5.28	HORTON-CONST 120
U036	066 NM	KA-6313-01 ACNHP	HALL BROTHERS INC 522022171 E	MILOV MILLING AND HMA OVERLAY	9.70 MI	3,098,071.27	02/16/22 03/08/22		0.00 0.00	HORTON-CONST 65
K031	070 OS	KA-2365-01 ACSTP	BETTIS ASPHALT & CONSTRUCTION INC 521032151 E	GRBRS GRADING, BRIDGE AND SURFACING	6.18 MI	20,148,123.42	03/17/21 04/20/21	05/10/21 (12/02/22)	68.48 54.86	TOPEKA-CONST 12/02/22
K170	070 OS	KA-3918-01 ACSTP	A M COHRON AND SONS INC 521042131 E	GRBRS GRADING, BRIDGE & SURFACING	0.21 MI	3,558,547.73	04/21/21 05/25/21	06/28/21 (06/30/22)	86.00 91.51	TOPEKA-CONST 200
K268	070 OS	KA-6194-01 HSIP	CENTURY FENCE CO 521072161 E	PAV/MK PAVEMENT MARKING	9.26 MI	125,637.29	07/21/21 08/16/21	04/19/22 (05/06/22)	33.33 0.00	EMPORIA-CONST 15

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
U075	070	KA-6394-01	DUSTROL INC		RCYLE	7.02 MI	999,753.83	01/19/22	(06/01/22)	0.00	EMPORIA-CONST
	OS		522016151 E	CHIP SEAL. US-75; CF/OS CO LI N ON US-75 TO APPROX 1000 FT			02/06/22	(10/15/22)	0.00	25	
U075	070	KA-6395-01	KILLOUGH CONSTRUCTION INC		MILOV	2.92 MI	1,429,457.43	01/19/22	(07/05/22)	0.00	EMPORIA-CONST
	OS		522016161 E	MILLING AND HMA OVERLAY. US-75; S EDGE K-68 INTERSECTION N			02/09/22	(04/15/23)	0.00	35	
U075	070	KA-6396-01	CIRCLE C PAVING AND CONSTRUCTION		SU	9.34 MI	600,770.72	01/19/22	(05/16/22)	0.00	EMPORIA-CONST
	OS		522016171 E	CHIP SEAL. US-75; FR CONC/ASPHALT PVMT CHANGE ON N SIDE O			02/06/22	(10/15/22)	22.02	10	
	070	C-4988-01	REECE CONSTRUCTION CO INC		GRBRS	0.13 MI	746,540.66	10/20/21	03/28/22	24.05	TOPEKA-CONST
	OS	STP	521104121 E	GRADING, BRIDGE AND SURFACING. 8.5 MI W AND 2.8 MI N OF CARE			11/21/21	(07/31/22)	8.94	79	
U024	075	KA-3921-01	KING CONSTRUCTION COMPANY, INC.		GRBRS	0.17 MI	2,013,286.00	01/20/21	03/22/21	100.00	WAMEGO-CONST
	PT	ACNHP	521012121 E	GRADING, BRIDGE & SURFACING. US-24: BR #066 (BLACKJACK CREI			02/22/21	02/04/22	99.39	185	
K018	081	KA-6160-01	CILLESSEN & SONS		PAV/MK	14.60 MI	982,757.23	06/16/21	03/14/22	44.44	WAMEGO-CONST
	RL	HSIP	521062161 E	PAVEMENT MARKING SCENIC DR 56TH ST AND K-114 FR 1.3 MI W			07/07/21	(07/01/22)	54.62	45	
	081	U-2373-01	EBERT CONSTRUCTION CO INC		PEDBI	0.39 MI	436,672.15	02/16/22	(05/02/22)	0.00	WAMEGO-CONST
	RL	TA	522022191 E	SAFE ROUTES TO SCHOOL. MANHATTAN SAFE ROUTES TO SCHOOL			03/14/22	(09/30/22)	0.00	75	
I070	089	KA-1266-06	BETTIS ASPHALT & CONSTRUCTION INC		SPECL	0.00 MI	1,999,035.00	03/16/22	(06/01/22)		TOPEKA-CONST
	SN	ACNHP	522032121 E	SPECIAL. I-70 POLK/QUINCY VIADUCT: TOPEKA BLVD TO KANSAS AV			04/08/22	(08/30/24)	0.00	08/30/24	
I070	089	KA-6122-01	WILDCAT CONSTRUCTION CO INC & SUE		BRRPR	0.00 MI	5,574,579.70	02/16/22	(05/15/22)		TOPEKA-CONST
	SN	ACNHP	522022201 E	BRIDGE REPAIR. I-70; 70-89-361.33(026), 70-89-361.75 (027),			03/08/22	(09/30/23)	0.00	09/30/23	
K004	089	KA-5795-01	BETTIS ASPHALT & CONSTRUCTION INC		GDFC	13.10 MI	989,839.21	07/21/21	(04/05/22)	17.50	TOPEKA-CONST
	SN	ACHSP	521072171 E	GUARDRAIL. FR PT/SN CO LI E ON US40 US 24, AND K4 TO SN/			08/16/21	(08/05/22)	27.86	80	
K004	089	KA-6127-01	PCI ROADS, LLC		BRRPR	0.00 MI	606,868.75	03/16/22	(06/01/22)	0.00	TOPEKA-CONST
	SN	ACNHP	522032131 E	BRIDGE REPAIR. K-4: BR #231 OVER BNSF RR AND SHUNGANUNGA			04/14/22	(11/01/22)	0.00	80	
K004	089	KA-6244-01	BETTIS ASPHALT & CONSTRUCTION INC		MILOV	12.00 MI	2,850,806.88	03/16/22	(06/01/22)	0.00	TOPEKA-CONST
	SN	ACSTP	522032151 E	MILLING AND HMA OVERLAY. K-4; WB/SN CO LI E TO K-4/ I-70 JC			04/08/22	(11/01/22)	0.00	55	
U024	089	KA-3235-01	BETTIS ASPHALT & CONSTRUCTION INC		MILOV	4.51 MI	2,044,140.34	02/19/21	09/03/21	86.67	TOPEKA-CONST
	SN	ACNHP	521022171 E	MILLING AND HMA OVERLAY. US24 FR ECL SILVER LAKE TO APPROX			03/25/21	(10/15/22)	42.55	30	
U024	089	KA-6393-01	SUPERIOR BOWEN ASPHALT CO LLC		MILOV	0.32 MI	1,724,304.43	03/16/22	(06/15/22)	0.00	TOPEKA-CONST
	SN	ACNHP	522032161 E	MILLING AND HMA OVERLAY. US-24; APPROX 50 FT W OF ROCHEST			04/22/22	(10/15/22)	0.00	45	
U075	089	KA-5629-01	PHILLIPS SOUTHERN ELECTRIC CO INC		LT	0.00 MI	59,450.00	01/20/21	11/02/21	0.00	TOPEKA-CONST
	SN		521016131 E	LIGHTING. US-75: NB RAMP TO N 42ND ST IN SH CO.			02/22/21	(07/05/22)	0.00	15	
U075	089	KA-5976-01	BETTIS ASPHALT & CONSTRUCTION INC		O-LAY	6.50 MI	2,574,596.33	04/21/21	07/06/21	94.00	TOPEKA-CONST
	SN		521046161 E	3.0 HMA OVERLAY. U075, SB FR TOPEKA BLVD TO 42ND ST IN SH C			06/01/21	(05/30/22)	95.48	100	

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U075	089	KA-6006-02	WILDCAT CONSTRUCTION CO INC & SUE	BRRPR	0.00 MI	280,169.90	05/19/21	(05/16/22)	15.00	TOPEKA-CONST
	SN		521056161 E BRIDGE REPAIR (211) US-75 NB OV 77TH ST 4.47 MI N OF OS				06/15/21	(09/15/22)	30.67	60
U075	089	KA-6128-01	PCI ROADS, LLC	BRRPR	0.00 MI	2,549,668.42	03/16/22	(06/01/22)	0.00	TOPEKA-CONST
	SN	ACNHP	522032141 E BRIDGE REPAIR. US-75; BR#206 & #207 OVER TOPEKA BLVD APPRC				04/14/22	(11/01/22)	0.00	180
	089	TE-0464-01	BETTIS ASPHALT & CONSTRUCTION INC	PEDBI	1.85 MI	2,173,888.63	03/17/21	06/18/21	70.00	TOPEKA-CONST
	SN	TA	521034191 E PEDESTRIAN AND BICYCLE PATHS. DEER CREEK TRAIL EXT FR SE				04/29/21	(06/15/22)	76.17	200
	089	TE-0494-01	CONROY CONTRACTORS INC	PEDBI	0.13 MI	389,814.30	01/19/22	(08/15/22)	0.00	TOPEKA-CONST
	SN	TA	522012171 E PEDESTRIAN AND BICYCLE PATHS. 10TH ST FROM WANAMAKER TC				02/09/22	(12/24/22)	0.00	65
K030	099	KA-6245-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	1.90 MI	489,475.17	03/16/22	(06/01/22)	0.00	TOPEKA-CONST
	WB	ACSTP	522032171 E MILLING AND HMA OVERLAY K-30; FR K30/US70 JCT N TO END OF R				04/08/22	(10/15/22)	0.00	55
K031	099	KA-6316-01	SHILLING CONSTRUCTION CO INC	MILOV	10.09 MI	2,135,029.74	12/15/21	(05/01/22)	0.00	WAMEGO-CONST
	WB	ACSTP	521122171 E MILLING AND HMA OVERLAY. K-31; K-31/K-99 TO E WB CO LI IN				01/03/22	(07/01/22)	28.45	25
K099	099	KA-2603-04	EBERT CONSTRUCTION CO INC	GRSU	3.91 MI	14,232,715.54	10/21/20	12/14/20	73.50	WAMEGO-CONST
	WB	ACFRP	520102181 E GRADING & SURFACING. K-99:FROM 2 M N OF THE K-99/I-70 JCT; N				11/16/20	(12/16/22)	75.73	12/16/22
K099	099	KA-6397-01	SHILLING CONSTRUCTION CO INC	MILOV	17.34 MI	3,487,737.68	02/16/22	(06/01/22)	0.00	WAMEGO-CONST
	WB	ACSTP	522022231 E MILLING AND HMA OVERLAY. K-99; K-99/K-4 JCT TO WB/PT CO LI				03/08/22	(09/09/22)	1.47	40
K195	099	KA-6339-01	SHILLING CONSTRUCTION CO INC	MILOV	0.40 MI	113,349.02	12/15/21	(05/01/22)	0.00	WAMEGO-CONST
	WB		521126171 E MILLING AND HMA OVERLAY. K-195; K-31/K-195 TO SCL HARVEYVI				01/03/22	(07/01/22)	22.00	25
	105	KA-5495-01	GERSTNER ELECTRIC INC	LT	0.00 MI	1,425,953.58	07/21/21	01/10/22	58.67	OLATHE-CONST
	WY	HSIP	521072181 E LIGHTING. I-35 FR ROW LN TO SW BLVD, I-70 AND 57TH ST, K-7 A				08/16/21	(05/02/22)	58.48	75
	105	KA-5953-01	J M FAHEY CONSTRUCTION CO	MILOV	3.00 MI	1,788,647.86	12/16/20	05/27/21	100.00	BONNER SPRINGS-CONST
	WY		520126191 E MILLING AND HMA OVERLAY. HOST KA-5953-01. KA-5954-01, K7 FR				01/22/21	09/09/21	92.23	47
169	105	KA-5695-01	R A KNAPP CONSTRUCTION INC	BRRPR	0.00 MI	709,290.60	04/21/21	06/09/21	98.89	BONNER SPRINGS-CONST
	WY	ACNHP	521042151 E BRIDGE REPAIR BR #(074) US 169 HWY OV I 70 EB IN WY CO. LG				06/01/21	11/12/21	100.00	90
32	105	KA-5682-01	PCI ROADS, LLC	BRRPR	0.00 MI	522,988.14	04/21/21	08/12/21	100.00	BONNER SPRINGS-CONST
	WY	ACNHP	521042141 E BRIDGE REPAIR BR# (292)(EB) AND (293)(WB) K 32 OVER THE KAN				05/25/21	11/02/21	99.96	45
1070	105	KA-2130-02	AMERICAN BRIDGE COMPANY	BR	0.57 MI	67,671,070.05	11/15/17	01/16/18	117.46	BONNER SPRINGS-CONST
	WY	ACBRF	517112191 E BRIDGE REPAIR. BR NM 340 & NM 173 OF THE LEWIS & CLARK VIADU				12/12/17	(05/01/20)	99.77	10/10/21
1070	105	KA-4744-05	COLLINS & HERMANN INC	SG	13.64 MI	2,739,876.17	11/17/21	03/28/22	26.24	BONNER SPRINGS-CONST
	WY	HSIP	521112181 E SIGNING. I-70 IN WY CO. LGTH IS 13.64 MI.				01/05/22	(11/18/22)	28.80	12/16/22
1070	105	KA-6072-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	1.30 MI	1,604,417.79	05/19/21	08/16/21	100.00	BONNER SPRINGS-CONST
	WY	ACNHP	521052191 E MILLING AND HMA OVERLAY. I70 FR CHG OF PVMT 1500 FT W OF 11C				06/15/21	11/22/21	91.71	25

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
I070	105 WY	KA-6369-01 ACNHP	SUPERIOR BOWEN ASPHALT CO LLC 522032211 E	MILOV MILLING AND HMA OVERLAY. I 70; FR CHG OF PVMT 1400 FT W OF	10.00 MI	13,161,769.50	03/16/22 04/22/22	04/25/22 (12/16/22)	17.45 0.00	BONNER SPRINGS-CONST 12/16/22
I435	105 WY	KA-6368-01	PBX CORPORATION & SUBSIDIARIES 521096191 E	BRPAT BRIDGE REPAIR I 435 FR KANSAS RIVER BR TO WOLCOTT DR/UNIOI	0.00 MI	864,694.97	09/22/21 10/27/21	04/04/22 (06/10/22)	23.64 2.10	BONNER SPRINGS-CONST 55
I635	105 WY	KA-5627-01 ACNHP	MILES EXCAVATING INC 521062181 E	BRRPR GRADING, BRIDGE AND SURFACING. I-635: BR.NO.(183) AND (184)	0.09 MI	5,717,355.75	06/16/21 06/24/21	09/24/21 (12/09/22)	54.98 21.40	BONNER SPRINGS-CONST 12/30/22
I635	105 WY	KA-6086-01 ACNHP	CLARKSON CONSTRUCTION CO 522032201 E	GRBRS GRADING, BRIDGE AND SURFACING. I-635: BR #152 AT THE I-70/I-	0.01 MI	6,031,010.26	03/16/22 04/08/22	(06/01/22) (05/26/23)		BONNER SPRINGS-CONST 05/26/23
K005	105 WY	KA-5796-01 ACHSP	BETTIS ASPHALT & CONSTRUCTION INC 521102161 E	GDFC GUARDRAIL. K-5 FR 18TH ST TO BR OV THE UPRR IN WY CO. LGT	1.50 MI	728,719.12	10/20/21 11/09/21	(03/21/22) (04/29/22)	76.67 52.12	BONNER SPRINGS-CONST 30
U069	105 WY	KA-5148-01 ACNHP	AMINO BROS CO INC 521062171 E	GRSU GRADING AND SURFACING. US-69 (7TH ST TRAFFICWAY) AND CENT	0.80 MI	1,846,176.55	06/16/21 07/19/21	03/01/22 (10/26/22)	35.82 26.99	BONNER SPRINGS-CONST 11/24/22
U073	105 WY	KA-5498-01 HSIP	MILES EXCAVATING INC 522032191 E	GRSU GRADING AND SURFACING. JCT US-73/K-7 AND HOLLINGSWORTH R	0.27 MI	846,304.51	03/16/22 04/09/22	(05/31/22) (08/26/22)	0.00 0.00	BONNER SPRINGS-CONST 70
U169	105 WY	KA-5613-01 ACNHP	CLARKSON CONSTRUCTION CO 520082141 E	BRRPR BRIDGE REPAIR. US169: BRIDGES # 169-105-2.60 (072) (NB) AND	0.00 MI	3,220,979.25	08/19/20 09/21/20	10/15/20 06/25/21	223.97 96.77	BONNER SPRINGS-CONST 07/09/21
	105 WY	N-0677-01 CMQ	AMINO BROS CO INC 520094141 E	GRSU GRADING & SURFACING. K-5 (LEAVENWORTH ROAD) FROM 78TH ST	1.91 MI	8,763,043.68	09/16/20 10/13/20	02/16/21 (12/10/21)	115.89 91.71	BONNER SPRINGS-CONST 04/01/22
	105 WY	N-0701-01 STP	KINGS CONSTRUCTION CO INC 521012141 E	GRSU GRADING & SURFACING. RIVERVIEW AVE FR 110TH INT TO APPROX	0.92 MI	2,958,946.46	01/20/21 02/22/21	05/06/21 01/19/22	175.56 94.97	BONNER SPRINGS-CONST 12/17/21
	106 SE	KA-5470-01	SHILLING CONSTRUCTION CO INC 520026191 E	MILOV MILL AND HMA OVERLAY. HOST KA-5470-01. KA-5471-01: K9 FR K99	36.20 MI	4,518,926.12	03/10/20 04/16/20	08/05/20 12/09/21	100.00 99.50	WAMEGO-CONST 71
	106 SE	KA-6092-01 HSIP	KOMO CONSTRUCTION LLC 521092141 E	SG SIGNING. VARIOUS LOCATIONS ON K-130, US-50, US-56, K-78, K-9	83.86 MI	390,945.67	09/22/21 10/25/21	03/01/22	23.87 52.11	WAMEGO-CONST 155
	106 SE	KA-6096-01 HSIP	COOPER CONSTRUCTION LLC 522012181 E	SG SIGNING. VARIOUS LOCATIONS ON US-24, K-113, US-77, K-82, K-1	91.87 MI	1,839,487.15	01/19/22 02/06/22			WAMEGO-CONST 04/07/23
K032	106 SE	KA-5868-01	BETTIS ASPHALT & CONSTRUCTION INC 520116131 E	RCYLE 2.0 SURFACE RECYCLE. HOST KA-5868-01. K32; KA-5866-01, FR U0	17.20 MI	1,877,759.08	11/18/20 12/17/20	07/08/21 10/15/21	100.00 100.00	BONNER SPRINGS-CONST 45
U073	106 SE	KA-5971-01	HERZOG CONTRACTING CORP 521026171 E	MILOV MILLING AND HMA OVERLAY. U073, HOST KA-5971-01. KA-5972-01 F	12.18 MI	2,347,717.76	02/19/21 03/18/21	10/07/21 11/12/21	71.43 99.68	HORTON-CONST 35
U075	106 SE	KA-5974-01	BETTIS ASPHALT & CONSTRUCTION INC 521046171 E	1.5OL 1.50 HMA OVERLAY. HOST KA 5974-01 U075, KA 5975-01 FR 2/4L S	8.94 MI	5,347,345.44	04/21/21 06/01/21	07/06/21 (05/30/22)	94.00 64.85	TOPEKA-CONST 100

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
K177	009 CS	KA-6216-01	HEFT & SONS, L.L.C. 521096232 E	FR BU/CS CL N TO CS/MR CL IN CS CO.	SU	33.08 MI	806,356.00	09/22/21 10/21/21	0.00 0.00	MARION-CONST 20	
U050	009 CS	KA-5887-01 ACNHP	APAC KANSAS INC - SHEARS DIVISION 520112212 E	MILLING AND HMA OVERLAY. U050 FR MN CO LI NE	MILOV	10.51 MI	3,912,440.53	11/18/20 12/17/20	09/22/21 (05/26/22)	25.00 39.42	MARION-CONST 60
U050	009 CS	KA-5983-01 ACNHP	APAC KANSAS INC - SHEARS DIVISION 521032212 E	MILLING AND HMA OVERLAY FR 597 FT E OF RS 92 (ELMDALE RD.) J	MILOV	4.18 MI	1,359,978.73	03/17/21 04/20/21	09/22/21 (05/26/22)	54.29 30.99	MARION-CONST 35
U050	009 CS	KA-6164-01 ACNHP	VOGTS-PARGA CONSTRUCTION LLC 521102212 E	CONCRETE PAVEMENT. US-50; FR 133 FT W OF THE W STRONG CI	CONC	0.67 MI	1,798,994.56	10/20/21 11/29/21	(07/25/22) (11/04/22)	0.00 9.29	MARION-CONST 75
K080	014 CY	KA-3957-01 ACSTP	L & M CONTRACTORS INC 521022232 E	GRADING, BRIDGE & SURFACING. K-80:BR #041 (DRY CREEK) 3.30 M	GRBRS	0.01 MI	2,013,842.00	02/19/21 03/15/21	10/04/21 (08/20/22)	49.08 69.57	JUNCTION CITY-CONST 218
K080	014 CY	KA-3965-01 ACSTP	L & M CONTRACTORS INC 521022242 E	GRADING, BRIDGE & SURFACING. K-80:BR #042 (DRY CREEK) 2.88 M	GRBRS	0.01 MI	1,677,997.69	02/19/21 03/18/21	10/04/21 (08/20/22)	49.08 55.66	JUNCTION CITY-CONST 218
U024	015 CD	KA-3239-02 ACNHP	EBERT CONSTRUCTION CO INC 520122282 E	GRADING & SURFACING. US-24 FR 1 MI E OF 220TH RD (CO RD 801)	GRSU	7.16 MI	7,299,805.03	12/16/20 01/14/21	03/26/21 12/13/21	159.71 96.73	BELLEVILLE-CONST 12/24/21
U081	015 CD	KA-5414-01 ACNHP	VOGTS-PARGA CONSTRUCTION LLC 521012232 E	CONCRETE PAVEMENT. US-81 SB OUTSIDE LANE FR S CL TO N OF C	SU	0.39 MI	681,450.00	01/20/21 03/02/21	08/02/21 (05/21/22)	100.00 94.06	BELLEVILLE-CONST 80
U081	015 CD	KA-5834-01 ACNHP	HALL BROTHERS INC 520102202 E	MILLING AND HMA OVERLAY. US81, NB AND SB, FR CD/OT CO LI N 5	MILOV	5.09 MI	4,276,942.78	10/21/20 12/01/20	08/16/21 (09/23/22)	71.67 41.65	BELLEVILLE-CONST 60
U081	015 CD	KA-6059-01 ACNHP	WILDCAT CONSTRUCTION CO INC & SUE 521112242 E	PAVEMENT RECONSTRUCTION. US81; FR 2.776 MI N OF K9/US81 JC	PAVRC	2.89 MI	3,855,876.70	11/17/21 12/27/21	(06/13/22) (10/28/22)	0.00 0.00	BELLEVILLE-CONST 75
U081	015 CD	KA-6195-01 ACNHP	HALL BROTHERS INC 521092252 E	MILLING AND HMA OVERLAY. FR 5.085 MI N OF CD / OT CL N TO 1	MILOV	11.54 MI	3,216,870.54	09/22/21 10/08/21	(06/27/22) (10/28/22)	0.00 0.00	BELLEVILLE-CONST 65
U081	015 CD	KA-6219-01 ACNHP	EMERY SAPP & SONS INC 521092262 E	PCCP PATCHING. FR CONCORDIA N CL, N TO 2.776 MI N OF US 81 /	PATCH	2.37 MI	637,990.88	09/22/21 10/08/21	(06/08/22) (09/02/22)	0.00 0.00	BELLEVILLE-CONST 45
	015 CD	C-4966-01 HSIP	CC & I ENGINEERING INC / COMPASS CC 521082232 E	SIGNING. VARIOUS UNPAVED MAJOR COLLECTORS IN CD CO. LGTH	SG	113.36 MI	103,863.75	08/18/21 09/24/21	04/11/22 (08/12/22)	9.23 0.00	BELLEVILLE-CONST 65
	021 DK	KA-6376-01	CIRCLE C PAVING AND CONSTRUCTION 521116212 E	CHIP SEAL. K-18; OT/DK CO LN E TO W K-15/K-18 JCT. K-15; W	SU	12.97 MI	426,805.20	11/17/21 12/28/21	(08/29/22) (10/31/22)	0.00 26.78	JUNCTION CITY-CONST 10
I070	021 DK	KA-3954-01 ACNHP	REECE CONSTRUCTION CO INC 520072262 E	GRADING, BRIDGE AND SURFACING. BR #112 AND BR #113 (CHAPMA	GRBRS	0.02 MI	7,096,608.86	07/22/20 07/31/20	09/10/20 (11/19/22)	79.22 62.94	JUNCTION CITY-CONST 11/18/22
I070	021 DK	KA-6406-01 ACNHP	APAC KANSAS INC - SHEARS DIVISION 522032232 E	PCCP PATCHING AND HMA OVERLAY. I-70; WB LN & SHLDS RP 286.	PATCH	2.81 MI	1,682,930.05	03/16/22 04/09/22		0.00 0.00	JUNCTION CITY-CONST 25

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
K015	021	KA-5851-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	20.59	MI	3,140,977.48	11/18/20	08/02/21	80.00	JUNCTION CITY-CONST
	DK	ACSTP	520112242 E	MILLING AND HMA OVERLAY. K15 FR DK/MN CO LI N TO ABILENE SCI			12/17/20	10/13/21	100.00	45	
K014	027	KA-6288-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	14.95	MI	3,192,937.91	10/20/21	(08/15/22)	0.00	SALINA-CONST
	EW	ACSTP	521102232 E	MILL AND HMA OVERLAY. K 14; RC/EW CO LI N TO S CL OF ELLSWO			11/09/21	(10/14/22)	0.00	40	
K156	027	KA-5553-01	VENTURE CORPORATION	GRSU	0.50	MI	1,337,145.50	02/16/22	(04/17/23)	0.00	SALINA-CONST
	EW		522026232 E	GRADING AND SURFACING. K-156 AT K-14 INTER IMPRV IN EW CO. L			03/08/22	(08/04/23)	0.00	70	
	027	TE-0474-01	CAHOJ EARTHMOVING INC.	GR	0.22	MI	500,637.63	10/21/20	09/07/21	100.00	SALINA-CONST
	EW	TA	520102232 E	GRADING. ELLSWORTH: IN THE NE AND SE QUADRANTS OF K-14 / K			12/01/20	(01/31/23)	85.95	70	
	031	KA-5850-01	SHILLING CONSTRUCTION CO INC	MILOV	5.05	MI	1,528,401.92	10/21/20	08/18/21	100.00	JUNCTION CITY-CONST
	GE		520106232 E	MILLING AND HMA OVERLAY. KA-5850-01 HOST. KA-5853-01, K57 FR			12/10/20	10/29/21	100.00	30	
I070	031	KA-6278-01	R A KNAPP CONSTRUCTION INC	PATCH	15.51	MI	3,264,702.50	03/16/22		0.00	JUNCTION CITY-CONST
	GE	ACNHP	522032252 E	PCCP PATCHING. I-70;. EB AND WB FR RP 300.518 TO 316.026 IN			04/22/22		0.00	105	
K057	031	KA-5678-01	WILDCAT CONSTRUCTION CO INC & SUE	BRRPR	0.00	MI	263,616.04	07/21/21	(08/18/22)	0.00	JUNCTION CITY-CONST
	GE	ACSTP	521072262 E	BRIDGE REPAIR. BR# (078) 3.14 MI SE I-70 ON K-057 HWY OV CL			08/16/21	(12/31/22)	0.00	70	
K057	031	KA-6201-01	DUSTROL INC	RCYLE	17.55	MI	1,812,879.78	11/17/21	04/20/22	0.00	JUNCTION CITY-CONST
	GE	ACSTP	521112262 E	SURFACE RECYCLE. K-57; I-70/US-40B/K-57 JCT S TO GE/MR CL I			12/27/21	(06/30/22)	0.00	40	
K177	031	KA-2369-01	WILDCAT CONSTRUCTION CO INC & SUE	GRBRS	13.44	MI	27,715,396.62	07/21/21	03/14/22	10.44	MARION-CONST
	GE	ACSTP	521072282 E	GRADING, BRIDGE AND SURFACING. K-177: FR MR/GE CO LI N TO I7			08/16/21	(10/13/23)	0.79	05/17/24	
K244	031	KA-6252-01	APAC KANSAS INC - SHEARS DIVISION	SU	3.94	MI	657,827.10	09/22/21	(08/29/22)	0.00	JUNCTION CITY-CONST
	GE		521096242 E	CHIP SEAL. FR K244/RS270 JCT E TO K57/K244 JCT IN GE CO. L			10/08/21	(09/19/22)	0.00	15	
U077	031	KA-2367-05	EBERT CONSTRUCTION CO INC	GRSU	1.14	MI	9,948,131.52	10/20/21	03/15/22	12.81	JUNCTION CITY-CONST
	GE	ACSTP	521102242 E	GRADING AND SURFACING. US-77: FR 0.3 MI S OF US-77/OLD MILF			11/10/21	(12/15/23)	5.19	12/15/23	
U077	031	KA-4638-02	EBERT CONSTRUCTION CO INC	GDFC	12.86	MI	1,608,066.17	10/20/21	03/28/22	38.18	JUNCTION CITY-CONST
	GE	HSIP	521102252 E	GUARDRAIL. FR 0.333 MI N OF RUCKER RD TO GE/RL CL IN GE CO.			11/10/21	(07/11/22)	52.52	55	
US40B	031	KA-3952-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.30	MI	15,957,363.42	03/16/22			JUNCTION CITY-CONST
	GE	ACSTP	522032242 E	GRADING, BRIDGE AND SURFACING. US-40B: BR#035 (UP RR & MON			04/09/22		0.00	05/31/24	
	031	TE-0495-01	PRADO CONSTRUCTION LLC	PEDBI	0.00	MI	768,812.50	03/16/22		0.00	JUNCTION CITY-CONST
	GE	TA	522032262 E	PEDESTRIAN & BICYCLE PATHS. VARIOUS SITES IN THE CITY OF JU			04/19/22		0.00	70	
	031	C-4953-01	EBERT CONSTRUCTION CO INC	GRBRS	0.06	MI	1,457,076.68	11/17/21	(05/01/22)		JUNCTION CITY-CONST
	GE	ACSTP	521114232 E	GRADING, BRIDGE AND SURFACING. 1 MI N & 5 MI E OF JUNCTION C			12/27/21	(05/26/23)	0.00	05/26/23	
28	045	KA-6217-01	HEFT & SONS, L.L.C.	CONVT	0.00	MI	178,813.00	09/22/21	(07/05/22)	0.00	BELLEVILLE-CONST
	JW		521096252 E	CHIP SEAL. FR K28/K14 JCT E TO K28/K148 JCT IN JW CO. LGTH			10/21/21	(08/12/22)	0.00	10	

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K128	045	KA-3947-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.06	MI	2,813,760.06	12/15/21	0.00	BELLEVILLE-CONST
	JW	ACSTP	521122262	E GRADING, BRIDGE AND SURFACING. K-128: BR NO #022 (WHITE ROC			01/05/22	(07/05/22) (05/31/23)	2.25	175
K-14	045	KA-5631-01	MISSION CONSTRUCTION COMPANY INC	CRRPR	15.22	MI	60,960.84	05/20/20	0.00	BELLEVILLE-CONST
	JW		520056212	E CRACK REPAIR (ASPHALT). K-14 FR US36 JCT N TO NE ST LI IN JW			06/30/20	(09/28/20) (11/06/20)	0.00	10
	045	C-4949-01	L & M CONTRACTORS INC	GRBR	0.08	MI	617,853.78	11/17/21	0.00	BELLEVILLE-CONST
	JW	ACSTP	521114242	E GRADING AND BRIDGE. 3 MI E & 2.5 MI S OF FORMOSO OVER TRIBU			12/27/21	(06/20/22) (11/04/22)	7.96	75
	053	C-4990-01	L & M CONTRACTORS INC	GRBRS	0.10	MI	539,057.50	10/20/21	0.00	SALINA-CONST
	LC	STP	521104232	E GRADING AND BRIDGE. 0.7 MI S & 2.3 MI E OF LINCOLN OVER BEAV			11/21/21	(07/18/22) (12/16/22)	0.00	100
U056	057	KA-4766-01	ANDALE CONSTRUCTION INC	GRSU	0.51	MI	527,332.56	06/17/20	95.38	MARION-CONST
	MN	ACSTP	520062242	E GRADING & SURFACING. US56: INTERSECTION OF US56 AND INDUS			07/31/20	05/03/21 08/19/21	100.00	65
U056	057	KA-6433-01	SCODELLER CONSTRUCTION INC	CRRPR	8.51	MI	216,620.50	11/17/21	33.33	MARION-CONST
	MN		521116232	E CRACK REPAIR (ASPHALT). MP/MN CL E TO CONCRETE E OF N K-15			12/28/21	04/07/22 (04/27/22)	0.00	15
U056	059	KA-5416-01	PEARSON CONSTRUCTION LLC	GRSU	0.06	MI	665,685.10	01/19/22	0.00	MARION-CONST
	MP	ACNHP	522012232	E GRADING AND SURFACING. KANSAS AVE (US-56) AND K-153 INTERS			02/06/22	(06/01/22) (12/22/22)	0.00	85
	059	TE-0493-01	BRYANT & BRYANT CONSTRUCTION INC	PEDBI	0.00	MI	601,328.76	08/18/21	62.50	MARION-CONST
	MP	TA	521082242	E PEDESTRIAN & BICYCLE IMPROVEMENTS. MOCCASIN/NORTHVIEW I			09/15/21	01/11/22 (09/02/22)	96.09	88
	059	C-4928-01	MALM CONSTRUCTION CO	GRSU	0.30	MI	213,122.29	10/21/20	100.00	MARION-CONST
	MP	HSIP	520104232	E GRADING & SURFACING. RS305 (14TH AVE) FROM 0.3 M S TO 0.1 M			12/11/20	04/12/21 07/06/21	101.19	35
	059	U-2371-01	WARD DAVIS BUILDERS INC	GRSU	0.02	MI	228,620.20	02/16/22	0.00	MARION-CONST
	MP	ACSTP	522022242	E GRADING AND SURFACING. E DURST ST, E OF N BLACK KETTLE AVI			03/14/22		0.00	55
U024	062	KA-3950-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.06	MI	1,997,525.69	11/18/20	87.65	BELLEVILLE-CONST
	MC	ACNHP	520112252	E GRADING BRIDGE & SURFACING. US24: BRIDGE #049 (BROWN CREE			12/17/20	06/21/21 (05/31/22)	77.91	170
U024	062	KA-3963-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.06	MI	2,077,099.65	11/18/20	82.11	BELLEVILLE-CONST
	MC	ACNHP	520112262	E GRADING, BRIDGE & SURFACING. US-24: BRIDGE #048 (MULBERRY (12/17/20	05/24/21 (05/31/22)	76.67	190
U024	062	KA-6218-01	DUSTROL INC	SU	32.81	MI	3,688,465.31	09/22/21	0.00	BELLEVILLE-CONST
	MC		521096262	E SURFACE RECYCLE. FR OB/MC CL E TO MC/CD CL IN MC CO. LGTH			10/08/21	(05/11/22) (10/14/22)	0.00	60
	064	KA-6221-01	BETTIS ASPHALT & CONSTRUCTION INC	O-LAY	11.34	MI	2,136,763.34	09/22/21	0.00	MARION-CONST
	MR	ACSTP	521092272	E HMA OVERLAY. US-56 FR E CL OF COUNCIL GROVE E TO 125 FT E C			10/08/21	(06/27/22) (08/12/22)	0.00	30
K057	064	KA-6199-01	DUSTROL INC	RCYLE	2.07	MI	286,244.98	11/17/21	0.00	JUNCTION CITY-CONST
	MR	ACSTP	521112272	E SURFACE RECYCLE. K-57; GE/MR CL S TO K-57/K-4 JCT (DWIGHT)			12/27/21	04/20/22 (06/30/22)	0.00	40
K177	064	KA-2368-01	WILDCAT CONSTRUCTION CO INC & SUE	GRBRS	9.18	MI	24,788,568.51	07/21/21	25.45	MARION-CONST
	MR	ACSTP	521072272	E GRADING, BRIDGE AND SURFACING. K-177: FR 5 MI N OF JCT K177/			08/16/21	10/05/21 (10/13/23)	33.26	05/17/24

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
K041	072	KA-5828-01	HALL BROTHERS INC	1.5OL	4.96	MI	1,494,914.84	10/21/20	04/04/22	43.33	SALINA-CONST
	OT	ACSTP	520102292	E 1.50 HMA OVERLAY. K-41, FR DELPHOS ECL E TO US81 JCT IN OT C			12/01/20	(05/20/22)	47.29	30	
K041	072	KA-6131-01	PCI ROADS, LLC	BRRPR	0.00	MI	783,114.68	01/19/22	(05/01/23)	0.00	SALINA-CONST
	OT	ACSTP	522012242	E BRIDGE REPAIR. K-41; BRG (025) OVER DRY CR 2.65 MI W OF K-4			02/06/22	(12/01/23)	0.00	150	
K106	072	KA-5835-01	HALL BROTHERS INC	MILOV	7.54	MI	1,162,703.10	10/21/20	04/04/22	43.33	SALINA-CONST
	OT	ACSTP	520102302	E MILLING AND HMA OVERLAY. K106 FR K18 JCT N TO SCL OF MINNEA			12/01/20	(05/20/22)	68.22	30	
	072	C-4991-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.15	MI	504,018.00	08/18/21	(06/06/22)	0.00	SALINA-CONST
	OT	STP	521084262	E GRADING, BRIDGE AND SURFACING. 2 MI S & 2 MI W OF LAMAR OVE			09/15/21	(10/21/22)	8.32	90	
U081	079	KA-5108-02	J & J CONTRACTORS INC	GDFC	19.93	MI	250,535.51	09/22/21	(06/06/22)	0.00	BELLEVILLE-CONST
	RP	ACHSP	521092282	E GUARDRAIL. US-81:VARIOUS LOCATIONS IN RP CO. LGTH IS 19.932			10/13/21	(08/12/22)	0.00	30	
	085	KA-6222-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	15.55	MI	2,339,773.69	09/22/21	(07/25/22)	0.00	SALINA-CONST
	SA	ACSTP	521092292	E MILLING AND HMA OVERLAY. K-4 FR K-4/I-135 JCT E TO GYPSUM S			10/08/21	(10/15/22)	0.00	50	
135	085	KA-6064-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	19.30	MI	17,899,104.38	06/16/21	02/21/22	19.50	SALINA-CONST
	SA	ACNHP	521062252	E 3" HMA OVERLAY I-135 FR MP/SA CO LI (RP 76.96) N TO N SIDE			07/07/21	(12/02/22)	10.62	200	
I070	085	KA-6208-01	BRYANT & BRYANT CONSTRUCTION INC	PATCH	6.51	MI	639,658.50	08/18/21	(05/02/22)	0.00	JUNCTION CITY-CONST
	SA		521086212	E PCCP PATCHING. I-70 EB & WB RP 259.528 TO 266.038 (SA/DK CO			09/15/21	(07/29/22)	0.00	35	
I135	085	KA-5680-01	APAC KANSAS INC - SHEARS DIVISION	BRRPR	0.00	MI	1,156,648.05	06/16/21	02/21/22	19.50	SALINA-CONST
	SA	ACNHP	521062242	E BRIDGE REPAIR. I135 FR 0.5 MI S OF K140 TO 1.25 MI N OF K140			07/07/21	(12/02/22)	28.05	200	
K143	085	KA-3940-01	L & M CONTRACTORS INC	GRBRS	0.05	MI	668,194.00	03/16/22		0.00	SALINA-CONST
	SA	ACSTP	522032272	E GRADING, BRIDGE AND SURFACING. K-143: BR #104 (SALINE RIVER			04/08/22		0.00	100	
	085	C-5061-01	MALM CONSTRUCTION CO	GR	1.99	MI	858,148.44	03/16/22		0.00	SALINA-CONST
	SA	HSIP	522034232	E GRADING. SIMPSON RD FR MAGNOLIA TO CRAWFORD ST IN SA CO.			04/22/22		0.00	90	
K0148	101	KA-3956-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.15	MI	3,145,225.09	02/19/21	07/06/21	66.27	JUNCTION CITY-CONST
	WS	ACSTP	521022272	E GRADING, BRIDGE AND SURFACING. K-148: BR#056 LOC 6.05 MI, BR			03/15/21	(09/06/22)	62.93	255	
K015	101	KA-3959-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.12	MI	2,836,317.49	01/19/22	(09/12/22)	0.00	JUNCTION CITY-CONST
	WS	ACSTP	522012252	E GRADING, BRIDGE AND SURFACING. K-15: BR #023 (ASH CREEK) LO			02/06/22	(04/28/23)	0.00	185	
U036	101	KA-3244-01	SMOKY HILL LLC	GRSU	0.78	MI	4,214,825.50	10/20/21	(08/01/22)	0.00	JUNCTION CITY-CONST
	WS	ACNHP	521102272	E GRADING & SURFACING. US-36: FR W CL OF WASHINGTON, E TO E C			11/09/21	(01/10/23)	0.00	185	
	101	C-4961-01	REECE CONSTRUCTION CO INC	GRBRS	0.11	MI	692,713.28	11/17/21	(09/12/22)	0.00	JUNCTION CITY-CONST
	WS	ACSTP	521114252	E GRADING, BRIDGE AND SURFACING. 1.1 MI W & 3.4 MI S OF WASHIN			12/27/21	(04/12/23)	4.18	90	
	106	KA-4745-01	CC & I ENGINEERING INC / COMPASS CC	SG	128.99	MI	385,106.80	02/19/21	09/13/21	0.00	SALINA-CONST
	SE	HSIP	521022262	E SIGNING. VARIOUS LOCATIONS ON U-50, U-56, U-56B, U-77, K-15,			03/18/21	(06/30/22)	0.00	80	

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	106	KA-4745-02	SIGN-UP LTD	SG	54.55 MI	185,032.28	01/20/21	08/02/21	80.00	SALINA-CONST
	SE	HSIP	521012252 E	SIGNING. K-4 EW, MP AND SA CO; K-141 IN EW CO; K-104 SA CO &			03/08/21	(06/03/22)	85.36	65
	106	KA-6106-01	KOMO CONSTRUCTION LLC	SG	128.02 MI	477,255.50	12/15/21		0.00	MARION-CONST
	SE	HSIP	521122272 E	SIGNING. VARIOUS LOCATIONS ON US-56, K-149, US-77, K-4, K-21			01/19/22		0.00	80
	106	KA-6385-01	SHILLING CONSTRUCTION CO INC	MILOV	10.77 MI	2,096,894.50	02/16/22		0.00	MARION-CONST
	SE		522026242 E	MILLING AND HMA OVERLAY. KA 6386-01; US-77 FR US-56 JCT N T			03/08/22		0.00	35
K004	106	KA-5871-01	SHILLING CONSTRUCTION CO INC	MILOV	32.26 MI	3,298,858.27	10/21/20	03/22/21	83.33	MARION-CONST
	SE		520106262 E	MILLING AND HMA OVERLAY. HOST, KA 5871-01, K4. KA 5872-01, F			12/10/20	07/23/21	105.16	60
K015	106	KA-5865-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	23.14 MI	3,433,492.16	11/18/20	09/14/21	100.00	JUNCTION CITY-CONST
	SE		520116282 E	MILLING AND HMA OVERLAY. KA-5865-01 HOST. KA-5864-01, K15 FR			12/17/20	03/25/22	99.12	50
K148	106	KA-6380-01	CIRCLE C PAVING AND CONSTRUCTION	SU	22.50 MI	792,474.76	09/22/21	(07/04/22)	0.00	BELLEVILLE-CONST
	SE		521096272 E	CHIP SEAL. K148 FR K148/K28 JCT E TO K148/US81 JCT IN RP A			10/13/21	(08/19/22)	22.69	15
K181	106	KA-5916-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	36.92 MI	6,879,750.17	09/16/20	08/04/21	100.00	SALINA-CONST
	SE		520096292 E	SCRATCH COAT AND HMA OVERLAY. KA 5916-01 HOST. K181; KA 591			10/09/20	(05/06/22)	85.82	74

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 03

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K027	012	KA-3933-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.20 MI	2,342,974.70	12/15/21	(10/01/22)	0.00	ATWOOD-CONST
	CN	ACSTP	521122313 E	GRADING, BRIDGE AND SURFACING. K-27: BR #005 (NORTH FORK BI			01/05/22	(10/01/23)	0.59	175
K123	020	KA-5569-01	MCCORMICK EXCAVATION & PAVING LLC	PAVRC	3.51 MI	2,776,538.20	11/17/21	(07/01/22)	0.00	ATWOOD-CONST
	DC		521116313 E	PAVEMENT RECONSTRUCTION. FR SD/DC CO LN N 3.509 MI TO THE			12/28/21	(11/01/22)	0.00	80
K383	020	KA-6322-01	VENTURE CORPORATION	MILOV	14.13 MI	3,526,615.19	10/20/21	(07/01/22)	0.00	ATWOOD-CONST
	DC	ACNHP	521102313 E	MILL AND HMA OVERLAY. K-383; FR DC/SD CL E 14.134 MI TO W			11/09/21	(11/01/22)	0.00	45
U036	020	KA-6269-01	HEFT & SONS, L.L.C.	CONVT	18.05 MI	797,374.57	08/18/21	(07/01/22)	0.00	ATWOOD-CONST
	DC		521086373 E	CHIP SEAL. FR .082 MI E OF THE E CL OF OBERLIN AT 30 FT SEC			09/15/21	(11/01/22)	16.61	10
I070	026	KA-5507-01	VENTURE CORPORATION	MILOV	15.60 MI	9,715,390.97	04/22/20	06/28/21	100.00	HAYS-CONST
	EL	ACNHP	520042313 E	MILLING AND HMA OVERLAY. I-70, FR EL/TR CO LI E 15.604 MI TO			06/02/20	12/22/21	99.80	95
I070	026	KA-6011-01	IES HOLDINGS, INC	LT	0.00 MI	188,953.00	06/16/21	(09/26/22)	0.00	HAYS-CONST
	EL	HSIP	521062343 E	LIGHTING. I-70/US40/US183 (NORTH CAMPUS DRIVE) INTERCHANGE			07/01/21	(01/01/23)	44.67	50
I070	026	KA-6133-01	PCI ROADS, LLC	BRRPR	0.00 MI	654,706.48	11/17/21	03/16/22	30.00	HAYS-CONST
	EL	ACNHP	521112363 E	BRIDGE REPAIR. BR(013); BR(015); AND BR(016) IN EL CO. LG			12/28/21	(07/12/22)	39.73	90
U183	026	KA-5232-01	SMOKY HILL LLC	GRSU	0.65 MI	12,232,498.73	03/25/20	05/28/20	104.24	HAYS-CONST
	EL	BUILD	520032353 E	GRADING & SURFACING. HAYS: US-183 FROM 32ND/33RD TO 41ST/M			05/19/20	12/14/21	96.29	05/06/22
U183	026	KA-5418-01	SMOKY HILL LLC	GRSU	0.59 MI	3,522,760.35	12/15/21	(05/02/22)	0.00	HAYS-CONST
	EL	ACNHP	521122323 E	GRADING AND SURFACING. US-183 (VINE ST): FR S CL TO 350 FT S			01/13/22	(10/17/22)	0.00	115
	026	C-5035-01	WILDCAT CONSTRUCTION CO INC & SUE	GRSU	3.37 MI	9,211,214.66	09/22/21	11/08/21	51.73	HAYS-CONST
	EL	ACSTP	521094363 E	GRADING AND SURFACING. 230TH AVE FR I-70 TO FEEDLOT RD AND			10/25/21	(11/18/22)	23.05	12/17/22
I070	032	KA-6012-01	IES HOLDINGS, INC	LT	0.00 MI	143,845.00	06/16/21	(10/10/22)	0.00	OAKLEY-CONST
	GO	HSIP	521062353 E	LIGHTING. I-70/US40 INTERCHANGE IN GO CO.			07/01/21	(12/16/22)	0.00	40
I070	032	KA-6066-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	9.28 MI	6,877,430.41	05/19/21	(07/18/22)	0.00	OAKLEY-CONST
	GO	ACNHP	521052353 E	MILL AND HMA OVERLAY I-70; FR 4 MI E OF K211 (PARK) E 9.27			06/21/21	(10/15/22)	4.10	70
K023	032	KA-6324-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	14.56 MI	2,903,282.60	11/17/21	(06/01/22)	0.00	OAKLEY-CONST
	GO	ACSTP	521112373 E	MILL AND HMA OVERLAY. K-23; FR S CL OF GOVE N AND E TO SD C			12/27/21	(10/15/22)	4.61	45
K023A	032	KA-6326-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	1.83 MI	455,479.22	11/17/21	(06/01/22)	0.00	OAKLEY-CONST
	GO		521116343 E	MILL AND HMA OVERLAY. K-23 ALT; FR S JCT K-23 N AND E TO JC			12/27/21	(10/15/22)	0.00	45
K023S	032	KA-6325-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	0.35 MI	89,779.01	11/17/21	(06/01/22)	0.00	OAKLEY-CONST
	GO		521116323 E	MILL AND HMA OVERLAY. K-23 SPUR ROUTE; FR JCT OF I-70 N .34			12/27/21	(10/15/22)	0.00	45
U040	032	KA-6501-01	ROADSAFE TRAFFIC SYSTEMS INC	PAVMK	0.58 MI	86,896.33	01/19/22	04/21/22	0.00	OAKLEY-CONST
	GO	ACHSP	522012363 E	PAVEMENT MARKING. US-40; FR GO/LG CO LI E .575 MI TO END O			02/09/22		29.27	15

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 03

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U024	033	KA-3930-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.08 MI	2,408,522.83	10/20/21	(11/01/22)	0.00	HAYS-CONST
	GH	ACCMQ	521102323 E	GRADING, BRIDGE AND SURFACING. US-24: BR #002 (ANTELOPE CF			11/09/21	(11/01/23)	4.26	160
U024	033	KA-3960-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.03 MI	1,497,916.35	10/20/21	(11/01/22)	0.00	HAYS-CONST
	GH	ACSTP	521102343 E	GRADING, BRIDGE AND SURFACING. US-24: BR #005 (SOUTH FORK			11/09/21	(11/01/23)	3.36	140
U024	033	KA-3961-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.05 MI	1,781,591.95	10/20/21	(11/01/22)	0.00	HAYS-CONST
	GH	ACSTP	521102353 E	GRADING, BRIDGE AND SURFACING. US-24: BR #006 (SOUTH FORK			11/09/21	(11/01/23)	3.35	140
U024	033	KA-6419-01	VENTURE CORPORATION	MILOV	8.01 MI	1,886,455.12	03/16/22		0.00	HAYS-CONST
	GH	ACSTP	522032323 E	MILLING AND HMA OVERLAY. US-24; FR ECL OF HILL CITY E 8.010			04/08/22		0.00	25
U283	033	KA-6418-01	VENTURE CORPORATION	MILOV	13.49 MI	3,612,818.90	03/16/22	(04/08/22)	0.00	HAYS-CONST
	GH	ACSTP	522032313 E	MILLING AND HMA OVERLAY. US-283; FR PROUT ST N 13.494 MI TO			04/08/22		0.00	35
	055	KA-6500-01	ROADSAFE TRAFFIC SYSTEMS INC	PAV/MK	3.16 MI	416,607.01	01/19/22	04/21/22	0.00	OAKLEY-CONST
	LG	ACHSP	522012353 E	PAVEMENT MARKING. US 40; FR RP 67.709 TO 70.705 AND US 83;			02/09/22		19.54	15
K025	055	KA-5981-01	VENTURE CORPORATION	MILOV	14.00 MI	3,458,060.10	03/17/21	(09/06/22)	0.00	OAKLEY-CONST
	LG	ACSTP	521032313 E	MILLING AND HMA OVERLAY FR WH/LO CO LI N 14 MI APPROX RM 1-			04/20/21	(10/15/22)	5.82	40
U040	055	KA-3915-01	SPOKER LAND DEVELOPMENT INC	GRBRS	0.52 MI	1,855,958.48	01/19/22	(10/01/22)		OAKLEY-CONST
	LG	ACSTP	522012373 E	GRADING, BRIDGE AND SURFACING. US-40: BR #008 (NORTH BRIDG			02/06/22	(05/19/23)	0.68	06/01/23
U040	055	KA-6209-01	VENTURE CORPORATION	MILOV	25.89 MI	3,759,052.94	09/22/21	(06/15/22)	0.00	OAKLEY-CONST
	LG	ACSTP	521092313 E	MILL AND HMA OVERLAY. FR LG/WA CO LI E 25.89 M TO 500 FT E			10/08/21	(10/14/22)	3.53	40
U083	055	KA-5884-01	APAC KANSAS INC - SHEARS DIVISION	2.0OL	29.12 MI	7,240,674.06	11/18/20	07/26/21	95.71	OAKLEY-CONST
	LG	ACNHP	520112393 E	2.0 HMA OVERLAY. U083, FR LG/SC CO LI N TO BEG PCCP IN OAKLE			12/17/20	(06/01/22)	53.87	70
	055	C-4996-01	CC & I ENGINEERING INC / COMPASS CC	SG	206.76 MI	304,748.94	07/21/21	(05/02/22)	0.00	OAKLEY-CONST
	LG	HSIP	521072363 E	SIGNING. VARIOUS MAJOR AND MINOR COLLECTORS IN LG CO. LGT			08/27/21	(09/06/22)	0.00	90
K009	069	KA-6310-01	VENTURE CORPORATION	MILOV	16.15 MI	5,574,599.20	12/15/21	(10/01/22)		PHILLIPSBURG-CONST
	NT	ACSTP	521122343 E	MILLING AND HMA OVERLAY. K-9; FR DC/NT CO LI E 16.153 MI TO			01/03/22	(12/01/22)	0.00	01/06/23
K018	071	KA-6205-01	HEFT & SONS, L.L.C.	SU	7.84 MI	303,572.70	08/18/21	(06/01/22)	0.00	PHILLIPSBURG-CONST
	OB		521086313 E	CHIP SEAL. FR RO/OB CL E 7.843 MI TO THE OB/RS CL IN OB CO.			09/15/21	(09/01/22)	19.72	20
K181	071	KA-3938-01	BRIDGES INC	GRBRS	0.04 MI	1,585,322.53	03/16/22	(03/06/23)	0.00	PHILLIPSBURG-CONST
	OB	ACSTP	522032343 E	GRADING, BRIDGE AND SURFACING. K-181: BR #042 (TWIN CREEK) L			04/22/22	(11/01/23)	0.00	135
K181	071	KA-5153-01	BRYANT & BRYANT CONSTRUCTION INC	GRSU	0.25 MI	717,826.85	02/19/21	07/26/21	97.44	PHILLIPSBURG-CONST
	OB		521026383 E	GRADING AND SURFACING. K-181 FROM OSBORNE ST TO DELAY ST			03/18/21	11/17/21	101.75	78
K383	074	KA-2372-03	VENTURE CORPORATION	GRBRS	5.79 MI	12,326,486.93	06/16/21	10/25/21	51.74	PHILLIPSBURG-CONST
	PL	ACSTP	521062383 E	GRADING AND SURFACING. K-383 FR N EWS OF BR #051 (PRAIRIE C			06/24/21	(12/30/22)	16.77	12/30/22

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 03

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U036	074	KA-6002-01	BETTIS ASPHALT & CONSTRUCTION INC	GDFC	6.82 MI	1,727,949.50	03/16/22	(03/01/23)	0.00	PHILLIPSBURG-CONST
	PL	ACHSP	522032353 E	GUARDRAIL VARIOUS LOCATIONS ON US-36 FR 0.568 MI E OF E 300			04/08/22	(07/01/23)	0.00	75
U036	077	KA-6112-01	DUSTROL INC	RCYLE	16.21 MI	1,368,399.80	04/21/21	(07/01/22)	0.00	ATWOOD-CONST
	RA		521046383 E	SURFACE RECYCLE AND CHIP SEAL. U036 FR 935 FT W OF ECL ATW			05/25/21	(09/01/22)	10.23	25
	082	K-1659-07	VENTURE CORPORATION	1.5OL	1.83 MI	307,770.00	03/16/22	(05/01/23)	0.00	PHILLIPSBURG-CONST
	RO		522036353 E	1.5" OVERLAY. STATE PARK; FR 1.827 MI S OF US 24/PARK ENTRA			04/08/22	(06/01/23)	0.00	10
K018	082	KA-6276-01	HEFT & SONS, L.L.C.	CONVT	14.16 MI	505,883.50	08/18/21	(06/01/22)	0.00	PHILLIPSBURG-CONST
	RO		521086363 E	CHIP SEAL. FR .48 MI E OF E CL OF PLAINVILLE AT 30 FT RWY T			09/15/21	(09/01/22)	29.64	10
K258	082	KA-6379-01	VENTURE CORPORATION	MILOV	3.74 MI	801,606.50	03/16/22	(05/01/23)	0.00	PHILLIPSBURG-CONST
	RO		522036363 E	MILLING AND HMA OVERLAY. K-258; FR START OF K258 N 3.74 MI			04/08/22	(06/01/23)	0.00	10
I070	084	KA-6279-01	PHILLIPS SOUTHERN ELECTRIC CO INC	LT	0.00 MI	221,417.00	12/15/21	(05/01/22)	0.00	HAYS-CONST
	RS	HSIP	521122353 E	LIGHTING. I-70 AND 200TH BLVD AT DORRANCE EXIT AND K-18/K-23			01/03/22	(08/01/22)	0.00	55
K018	084	KA-6206-01	HEFT & SONS, L.L.C.	SU	4.78 MI	176,606.80	08/18/21	(06/01/22)	0.00	PHILLIPSBURG-CONST
	RS		521086323 E	CHIP SEAL. FR RS/OB CL E 4.777 MI TO THE W US 281/K 18 JCT			09/15/21	(09/01/22)	29.69	20
U281	084	KA-2370-03	SPORER LAND DEVELOPMENT INC	GRBRS	10.82 MI	36,162,567.00	03/16/22	(05/15/22)		HAYS-CONST
	RS	ACSTP	522032373 E	GRADING, BRIDGE AND SURFACING. US-281: FR LAND RD N TO US-2			04/14/22	(05/02/25)	0.53	05/02/25
	084	TE-0483-01	MULTICON INC	PEDBI	0.59 MI	350,524.86	07/21/21	(05/09/22)	0.00	HAYS-CONST
	RS	TA	521072373 E	PEDESTRIAN & BICYCLE PATHS. S STEPHANIE ST FR AMY AVE TO E			09/01/21	(06/28/22)	0.00	60
	084	C-4986-01	SIGN-UP LTD	SG	100.52 MI	260,885.68	10/20/21		0.00	HAYS-CONST
	RS	HSIP	521102373 E	SIGNING. VARIOUS MAJOR COLLECTOR ROUTES IN RS, OB AND LC			11/29/21		0.00	110
K123	090	KA-5568-01	MCCORMICK EXCAVATION & PAVING LLC	PAVRC	1.94 MI	1,644,052.00	11/17/21	(07/01/22)	0.00	ATWOOD-CONST
	SD		521116353 E	PAVEMENT RECONSTRUCTION. K-123; FR BEGINNING K 123 N 1.940			12/28/21	(10/01/22)	0.00	80
K383	090	KA-6323-01	VENTURE CORPORATION	MILOV	1.32 MI	333,727.79	10/20/21	(05/01/22)	0.00	ATWOOD-CONST
	SD		521106363 E	MILL AND HMA OVERLAY. K-383; FR W RADIUS OF K383/US 83 JCT			11/09/21	(10/01/22)	0.00	45
	090	C-4997-01	L & M CONTRACTORS INC	GRBR	0.14 MI	574,437.50	06/16/21	(04/01/22)	0.00	OAKLEY-CONST
	SD	STP	521064393 E	GRADING & BRIDGE. LOC ON E RD 120 N, 11.5 M N & 4.3 M E OF H			07/19/21	(08/15/22)	7.36	90
I070	091	KA-6013-01	IES HOLDINGS, INC	LT	0.00 MI	227,002.85	06/16/21	(10/01/21)	0.00	ATWOOD-CONST
	SH	HSIP	521062363 E	LIGHTING. I-70/US24B INTERCHANGE IN GOODLAND, IN SH CO.			07/01/21	(03/01/23)	31.52	40
I070	091	KA-6068-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	7.89 MI	7,268,023.60	05/19/21	(04/01/22)	0.00	ATWOOD-CONST
	SH	ACNHP	521052373 E	MILLING AND HMA OVERLAY. I70 FR 0.0971 MI E OF K253 E TO SH/			06/21/21	(07/01/22)	31.02	65
	092	KA-5918-01	VENTURE CORPORATION	MILOV	66.20 MI	11,306,571.86	09/16/20	08/23/21	41.74	PHILLIPSBURG-CONST
	SM		520096393 E	MILLING AND HMA OVERLAY. KA 5918-01 HOST PROJ. KA-5716-01, U			10/09/20	(08/01/22)	25.06	115

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 03

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
I070	097	KA-6069-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	0.45 MI	267,643.77	05/19/21	(04/01/22)	0.00	ATWOOD-CONST
	TH	ACNHP	521052383 E	MILLING AND HMA OVERLAY. I70 FR SH/TH CO LI E		0.446 MI IN TH	06/21/21	(07/01/22)	13.10	65
K025	097	KA-5982-01	MCCORMICK EXCAVATION & PAVING LLC	MILOV	11.49 MI	2,967,029.70	03/17/21	(05/01/22)	0.00	ATWOOD-CONST
	TH	ACSTP	521032363 E	MILLING AND HMA OVERLAY FR N CL OF COLBY N		11.492 MI TO RA/	04/23/21	(07/01/22)	11.52	40
K184	097	KA-5842-01	MCCORMICK EXCAVATION & PAVING LLC	MILOV	1.58 MI	220,493.63	10/21/20	09/27/21	100.00	ATWOOD-CONST
	TH	ACSTP	520102343 E	MILLING AND HMA OVERLAY. K184, FR S OF S RAMPS		1070 TO END C	12/01/20	(10/01/21)	99.97	25
U024	097	KA-5825-01	MCCORMICK EXCAVATION & PAVING LLC	MILOV	8.43 MI	1,291,064.21	10/21/20	09/27/21	100.00	ATWOOD-CONST
	TH	ACSTP	520102323 E	MILLING AND HMA OVERLAY. U024, FR S OF S RAMPS		AT EXIT 45 OF	12/01/20	(10/01/21)	71.05	25
U083	097	KA-6308-01	MCCORMICK EXCAVATION & PAVING LLC	MILOV	11.51 MI	4,504,877.67	12/15/21		0.00	ATWOOD-CONST
	TH	ACNHP	521122363 E	MILLING AND HMA OVERLAY. FR US 83/US 24 JCT N		11.507 MI TO	01/05/22		0.00	40
I070	098	KA-5508-01	VENTURE CORPORATION	MILOV	0.28 MI	175,765.14	04/22/20	06/28/21	100.00	HAYS-CONST
	TR	ACNHP	520042343 E	MILLING AND HMA OVERLAY. I-70, FR 1500 FT W OF		EL/TR CO LI E	06/02/20	12/22/21	104.92	95
I070	098	KA-5688-01	PCI ROADS, LLC	BRRPR	0.00 MI	569,899.90	01/19/22	(04/15/22)	0.00	HAYS-CONST
	TR	ACNHP	522012383 E	BRIDGE REPAIR. BR NO. 17 AND BR NO. 18 ON I70 IN		TR CO. LGT	02/06/22	(09/02/22)	0.00	100
I070	098	KA-6014-01	IES HOLDINGS, INC	LT	0.00 MI	151,767.00	06/16/21	(10/10/22)	0.00	HAYS-CONST
	TR	HSIP	521062373 E	LIGHTING. I-70/K-147 INTERCHANGE IN TR CO.			07/01/21	(01/01/23)	43.72	40
K027	100	KA-6153-01	MCCORMICK EXCAVATION & PAVING LLC	MILOV	0.97 MI	179,609.90	05/19/21	(04/11/22)	0.00	OAKLEY-CONST
	WA		521056383 E	MILL AND HMA OVERLAY. K-27 FR GL/WA CO LI N		0.966 MI IN WA C	06/15/21	(04/16/22)	0.00	5
	106	KA-6107-01	KOMO CONSTRUCTION LLC	SG	107.16 MI	431,937.71	09/22/21	(04/25/22)	0.00	PHILLIPSBURG-CONST
	SE	HSIP	521092323 E	SIGNING. US-183, US-24, K-258 & K-18 IN RO, OB, RS, GH		AND P	10/25/21	(07/01/22)	16.08	180
	106	KA-6354-01	MCCORMICK EXCAVATION & PAVING LLC	MILOV	13.02 MI	2,071,529.97	10/20/21	(09/06/22)	0.00	OAKLEY-CONST
	SE		521106373 E	MILL AND HMA OVERLAY. HOST KA 6354-01. KA 6355-01,		US 24 FR	11/10/21	(10/15/22)	10.68	35
I070	106	KA-4746-03	FULSOM BROTHERS INC	SG	205.01 MI	3,300,529.03	06/17/20	05/03/21	59.43	OAKLEY-CONST
	SE	HSIP	520062343 E	SIGNING. I-70 IN SHERMAN, THOMAS, GOVE, TREGO, ELLIS		AND RU:	07/28/20	(06/30/22)	31.39	175
I070	106	KA-4746-04	MARTIN OUTDOOR ENTERPRISES INC	SG	182.01 MI	865,519.61	12/16/20	09/29/21	0.74	OAKLEY-CONST
	SE	HSIP	520122393 E	SIGNING. I-70 IN LG, SH, TH, GO, TR, EL AND RS CO.		LGTH IS 1	01/14/21	(06/30/22)	17.92	135

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U054	001	KA-3913-01	A M COHRON AND SONS INC	GRBRS	0.36 MI	3,934,125.60	11/18/20	06/01/21	77.93	IOLA-CONST
	AL	ACNHP	520112474 E	GRADING, BRIDGE & SURFACING. US-54: BRIDGE #066 (UNION PACIF			12/28/20	(07/01/22)	83.92	213
U054	001	KA-6408-01	SHILLING CONSTRUCTION CO INC	MILOV	5.71 MI	1,301,737.84	01/19/22		0.00	IOLA-CONST
	AL	ACNHP	522012414 E	MILLING AND HMA OVERLAY. WO/AL CO LI E TO WCL IOLA IN AL CO			02/06/22		4.58	45
K031	002	KA-3907-01	WCI INC	GRBRS	0.18 MI	1,651,342.24	12/16/20	07/06/21	77.84	GARNETT-CONST
	AN	ACSTP	520122414 E	GRADING, BRIDGE & SURFACING. K-31:BR #044 (N F LITTLE OSAGE			01/22/21	(05/01/22)	60.82	167
U169	002	KA-2380-01	BETTIS ASPHALT & CONSTRUCTION INC	GRBRS	7.37 MI	21,247,015.42	10/16/19	03/09/20	87.89	GARNETT-CONST
	AN	ACNHP	519102424 E	GRADING, BRIDGE & SURFACING. US-169: 1.5 MILE S OF RS 11 (AT			11/07/19	12/13/21	98.29	355
K003	006	KA-6303-01	CORNEJO & SONS LLC	MILOV	10.06 MI	1,598,772.46	12/15/21		0.00	IOLA-CONST
	BB	ACSTP	521122414 E	MILL AND HMA OVERLAY. K-3; FR W JCT US-54 N TO BB/LN CO LN			01/10/22		0.00	30
K007	006	KA-6486-01	VANCE BROTHERS INC	SU	1.51 MI	45,861.83	12/15/21		0.00	IOLA-CONST
	BB		521126424 E	CHIP SEAL. K-7; FR E JCT K-31 N TO BB/LN CO LI IN BB CO. L			01/05/22		0.00	5
K007	006	KA-6487-01	VANCE BROTHERS INC	SU	13.94 MI	316,143.10	12/15/21		0.00	IOLA-CONST
	BB		521126434 E	CHIP SEAL. K-7; FR W US-54/K-7 JCT N TO E K-7/K-31 JCT IN			01/05/22		0.00	10
K031	006	KA-6489-01	VANCE BROTHERS INC	SU	7.04 MI	187,063.96	12/15/21		0.00	IOLA-CONST
	BB		521126464 E	CHIP SEAL. K-31; FR E K-7/K31 JCT E TO US-69/K-31 JCT IN			01/05/22		0.00	10
K039	006	KA-3912-01	KILLOUGH CONSTRUCTION INC	GRBRS	0.09 MI	722,897.60	12/15/21		0.00	IOLA-CONST
	BB	ACSTP	521122404 E	GRADING, BRIDGE AND SURFACING. K-39: BR #048 (FLAT ROCK CRE			01/05/22		0.00	85
U054	006	KA-5936-01	APAC-CENTRAL, INC.	RCYLE	20.71 MI	2,828,257.14	12/16/20	06/21/21	100.00	IOLA-CONST
	BB	ACNHP	520122434 E	SURFACE RECYCLE AND ULTRATHIN BONDED ASPHALT SURFACING			01/22/21	09/21/21	98.62	45
U069	006	KA-5482-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	5.70 MI	2,792,485.11	04/22/20	08/06/20	192.00	IOLA-CONST
	BB	ACNHP	520042414 E	MILL AND HMA OVERLAY US-69 FR PCCP 0.6 MI S OF K7/US69 JCT N			06/02/20	06/18/21	98.08	50
U069	006	KA-5563-01	LAFORGE & BUDD CONST CO INC	GRSU	0.91 MI	2,645,573.03	03/16/22		0.00	IOLA-CONST
	BB	HSIP	522032414 E	GRADING AND SURFACING. US-69 AT 3RD, 6TH, 12TH, AND 25TH ST			04/08/22		0.00	165
U069	006	KA-5604-01	BETTIS ASPHALT & CONSTRUCTION INC	OL-SH	3.81 MI	3,526,686.23	06/17/20	03/01/21	98.82	IOLA-CONST
	BB	ACNHP	520062414 E	PCCP PATCHING, HMA OVERLAY. US-69 SB FR 2.094 MI N OF BB/CR			07/21/20	07/20/21	100.00	85
K099	010	KA-5411-01	CORNEJO & SONS LLC	GRSU	13.01 MI	8,203,631.32	01/20/21	05/20/21	73.60	INDEPENDENCE-CONST
	CQ	ACHSP	521012424 E	GRADING & SURFACING. K-99: FR N K99/US-166B JCT N TO CQ/EK C			02/25/21	(05/16/22)	77.06	197
K099	010	KA-6317-01	CORNEJO & SONS LLC	MILOV	13.47 MI	2,336,618.57	01/19/22		0.00	INDEPENDENCE-CONST
	CQ	ACSTP	522012424 E	MILLING AND HMA OVERLAY. K-99; FR JCT K99/U-166B N TO CQ/E			02/09/22		0.00	35
U166B	010	KA-4997-01	B & B BRIDGE COMPANY LLC	GRBRS	0.08 MI	1,173,443.79	03/16/22		0.00	INDEPENDENCE-CONST
	CQ	ACSTP	522032424 E	GRADING, BRIDGE AND SURFACING. US-166B: BR #009 OVER DEER			04/08/22		0.00	125

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	010	C-4952-01	B & B BRIDGE COMPANY LLC	GRBRS	0.13 MI	785,206.97	11/17/21		0.00	INDEPENDENCE-CONST
	CQ	ACSTP	521114464 E	GRADING, BRIDGE AND SURFACING. 2.5 MI N & 2.5 MI E OF SEDAN			12/27/21		0.00	75
	010	C-4976-01	CC & I ENGINEERING INC / COMPASS CC	SG	96.50 MI	140,947.60	06/16/21	10/06/21	108.33	INDEPENDENCE-CONST
	CQ	HSIP	521062454 E	SIGNING. MAJOR COLLECTORS W OF K-99, IN CQ CO. LGTH IS 96.4			07/30/21	(12/06/21)	87.26	60
	011	KA-6371-01	BLEVINS ASPHALT CONSTRUCTION COM	MILOV	4.34 MI	1,170,571.38	03/16/22		0.00	PITTSBURG-CONST
	CK		522036434 E	MILLING AND HMA OVERLAY. KA 6371-01 HOST; KA 6409-01; US-69					0.00	35
171	011	KA-5776-01	MISSION CONSTRUCTION COMPANY INC	BRRPR	0.00 MI	806,337.40	04/21/21	07/19/21	57.22	PITTSBURG-CONST
	CK	ACNHP	521042484 E	BRIDGE REPAIR BR# (070)(KCS RAILROAD) 3.2 MI E OF JCT US-6			06/03/21	(07/22/22)	48.53	180
U160	011	KA-3904-01	B & B BRIDGE COMPANY LLC	GRBRS	0.07 MI	2,056,877.67	01/20/21	04/26/21	92.55	PITTSBURG-CONST
	CK	ACSTP	521012434 E	GRADING, BRIDGE & SURFACING. US-160: BR. #142(NEOSHO RIVER			02/22/21	(12/08/21)	93.29	188
U166	011	KA-1005-02	EMERY SAPP & SONS INC	GRBRS	4.24 MI	54,885,701.55	09/22/21	01/10/22	13.58	PITTSBURG-CONST
	CK	ACNHP	521092464 E	GRADING, BRIDGE AND SURFACING. US-166 FROM US-166/US-400 J			10/08/21	(12/20/24)	4.93	12/20/24
U166	011	KA-3905-01	BRIDGES INC	GRBRS	2.15 MI	15,447,717.56	01/20/21	03/04/21	60.50	PITTSBURG-CONST
	CK	ACNHP	521012444 E	GRADING, BRIDGE & SURFACING. BR #135 - #140 ON US166 LOC 0.2			02/22/21	(11/18/22)	66.87	03/31/23
	011	C-5002-01	MISSION CONSTRUCTION COMPANY INC	GRBRS	0.09 MI	502,752.60	10/20/21	04/19/22	0.00	PITTSBURG-CONST
	CK	STP	521104474 E	GRADING, BRIDGE AND SURFACING. 1.0 MI W OF FAULKNER OVER C			11/29/21	(09/01/22)	1.09	95
1035	016	KA-6402-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	11.53 MI	10,236,943.47	01/19/22	03/21/22	18.46	GARNETT-CONST
	CF	ACNHP	522012434 E	MILLING AND HMA OVERLAY. I-35; FR LY/CF CO LI TO 0.7 MI S			02/06/22	(05/13/22)	52.87	65
U075	016	KA-5188-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	6.41 MI	845,460.91	03/20/19	08/31/20	100.00	IOLA-CONST
	CF	ACNHP	519032434 E	MILLING AND HMA OVERLAY. US-75, FR 0.06 MI N OF N K58 JCT N			04/12/19	12/02/20	100.00	45
	016	TE-0446-02	KILLOUGH CONSTRUCTION INC	GRSU	0.18 MI	881,581.73	09/22/21	03/14/22	12.90	GARNETT-CONST
	CF	TA	521092474 E	GRADING & SURFACING. DOWNTOWN STREETScape IMPROVEMEN			10/27/21	(10/01/22)	18.06	155
	019	KA-5967-01	HECKERT CONSTRUCTION CO INC	MILOV	14.35 MI	2,447,477.09	01/20/21	07/29/21	100.00	PITTSBURG-CONST
	CR		521016484 E	MILLING AND HMA OVERLAY. HOST KA-5967-01. US69; KA-5968-01,			02/22/21	(06/15/22)	95.85	45
K126	019	KA-3103-01	B & B BRIDGE COMPANY LLC	GRBRS	0.33 MI	6,310,016.92	01/15/20	04/30/20	82.68	PITTSBURG-CONST
	CR	ACNHP	520012414 E	GRADING, BRIDGE AND SURFACING. BRIDGE 039 ON K-126 IN CRAW			02/10/20	(05/01/22)	87.08	254
U069	019	KA-5149-01	B & B BRIDGE COMPANY LLC	GRSU	0.06 MI	521,885.00	06/16/21	04/11/22	0.00	PITTSBURG-CONST
	CR	ACNHP	521062464 E	GRADING & SURFACING. US-69 AND MCKAY ST IN THE CITY OF FRO			07/19/21	(07/21/22)	0.00	70
US-69	019	KA-1554-03	KOSS CONSTRUCTION COMPANY	GRBRS	5.25 MI	23,457,300.84	09/18/19	03/09/20	89.95	PITTSBURG-CONST
	CR	ACNHP	519092424 E	GRADING, BRIDGE AND SURFACING. US-69 FR. 2 MI N OF US-69/K-4			10/09/19	(10/01/22)	71.23	428
	019	C-5003-01	MISSION CONSTRUCTION COMPANY INC	GRBR	0.09 MI	375,080.50	10/20/21	01/24/22	86.00	PITTSBURG-CONST
	CR	STP	521104484 E	GRADING AND BRIDGE. 16.7 MI S & 0.2 MI E OF WALNUT OVER TRI			11/29/21	(05/18/22)	70.17	50

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K099	025 EK	KA-6340-01	CORNEJO & SONS LLC	MILOV	4.80 MI	821,195.09	01/19/22		0.00	INDEPENDENCE-CONST
			522016414 E	MILLING AND HMA OVERLAY. K-99; CQ/EK CO LN N TO W JCT 160			02/09/22		0.00	35
	025 EK	C-4995-01 HSIP	SIGN-UP LTD	SG	109.47 MI	121,582.42	06/16/21	01/10/22	100.00	INDEPENDENCE-CONST
			521062474 E	SIGNING. MINOR COLLECTORS IN EK CO. LGTH 109.472 M.			08/02/21	(01/31/22)	93.46	55
I035	030 FR	KA-6010-01 HSIP	COOPER CONSTRUCTION LLC	LT	0.00 MI	405,051.14	05/19/21	02/10/22	24.00	GARNETT-CONST
			521052454 E	LIGHTING. I-35/US-59 INTERCHANGE IN OTTAWA, IN FR CO.			06/21/21	(06/21/22)	66.61	75
I035	030 FR	KA-6076-01 ACNHP	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	11.05 MI	15,567,826.76	12/15/21	02/28/22	13.33	GARNETT-CONST
			521122424 E	MILL AND HMA OVERLAY. I-35; FR OS/FR CO LI TO 11.05 MI N OF			01/03/22	(10/12/22)	8.24	165
K033	030 FR	KA-3951-01 ACSTP	PYRAMID CONTRACTORS INC	GRBRS	0.46 MI	5,186,760.02	08/19/20	05/03/21	50.00	GARNETT-CONST
			520082454 E	GRADING, BRIDGE & SURFACING. BR 123 (BNSF RAILWAY) LOCATED			09/21/20	(10/30/22)	34.77	320
K068	030 FR	KA-6329-01 ACSTP	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	12.62 MI	3,984,272.50	03/16/22		0.00	GARNETT-CONST
			522032434 E	MILLING AND HMA OVERLAY.K-68; FR OS/FR CO LI E TO WCL OF OTT			04/08/22		0.00	45
	030 FR	TE-0482-01 TA	AMINO BROS CO INC	PEDBI	0.61 MI	365,992.70	08/18/21	(05/16/22)	0.00	GARNETT-CONST
			521082464 E	PEDESTRIAN & BICYCLE PATHS. PEDESTRIAN FACILITIES & CONNEC			09/15/21	(07/27/22)	0.00	75
K099	037 GW	KA-3911-01 ACSTP	BRIDGES INC	GRBRS	0.08 MI	3,819,292.77	01/20/21	04/30/21	87.66	IOLA-CONST
			521012474 E	GRADING, BRIDGE & SURFACING. BR #(032) ON K-99, LOC 2.30 MI			02/22/21	(04/30/22)	83.05	235
U054	037 GW	KA-4764-01	APAC KANSAS INC - SHEARS DIVISION	GRSU	1.53 MI	2,363,219.90	03/25/20	09/14/20	104.32	IOLA-CONST
			520036494 E	GRADING & SURFACING. US-54 FR WCL TO ECL IN CITY OF EUREKA.			05/14/20	12/03/21	97.01	185
U059	050 LB	KA-3903-01 ACCMQ	A M COHRON AND SONS INC	GRBRS	0.15 MI	3,188,246.02	10/20/21	03/23/22	0.00	PITTSBURG-CONST
			521102494 E	GRADING, BRIDGE AND SURFACING. US-59: BR #008 OVER LABELTTE			11/10/21	(11/01/22)	10.91	155
U059	050 LB	KA-6319-01 ACNHP	EMERY SAPP & SONS INC	MILOV	13.59 MI	2,148,386.05	01/19/22		0.00	PITTSBURG-CONST
			522012454 E	MILLING AND HMA OVERLAY. US-59; KS/OK ST LI TO NCL OSWEGO I			02/09/22		0.00	40
U400	050 LB	KA-6304-01 ACNHP	CORNEJO & SONS LLC	MILOV	8.83 MI	1,515,236.03	12/15/21		0.00	PITTSBURG-CONST
			521122434 E	MILLING AND HMA OVERLAY. FR MG/LB CO LI TO END PCCP W OF J			01/10/22		0.00	25
K003	054 LN	KA-6449-01	CORNEJO & SONS LLC	MILOV	3.00 MI	467,657.36	12/15/21		0.00	IOLA-CONST
			521126474 E	MILL AND HMA OVERLAY. K-3; FR BB/LN CO LI N TO JCT K-31 IN L			01/10/22		0.00	30
K007	054 LN	KA-5932-01 ACSTP	SHILLING CONSTRUCTION CO INC	MILOV	15.77 MI	1,817,573.40	12/16/20	07/19/21	100.00	IOLA-CONST
			520122474 E	MILLING AND HMA OVERLAY. K-7 FR S K52 JCT N TO K152 IN LN CO			01/14/21	(08/24/21)	104.27	30
K007	054 LN	KA-6488-01	VANCE BROTHERS INC	SU	7.24 MI	211,591.12	12/15/21		0.00	IOLA-CONST
			521126484 E	CHIP SEAL. K-7; FR BB/LN CO LI N 7.225 MI TO S JCT OF K-52			01/05/22		0.00	10
K152	054 LN	KA-5147-01 ACSTP	KILLOUGH CONSTRUCTION INC	GRSU	0.24 MI	775,762.17	06/16/21	03/28/22	10.00	GARNETT-CONST
			521062484 E	GRADING & SURFACING. K-152 (E MARKET ST) AND S INDUSTRIAL B			07/19/21	(10/11/22)	13.60	100

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	054 LN	TE-0479-01 TA	RFB CONSTRUCTION CO INC 520092474 E	PEDESTRIAN & BICYCLE PATHS. PLEASANTON; ASH ST FROM W 15'	PEDBI	0.98 MI	297,061.32	09/16/20 10/29/20	100.00 95.84	GARNETT-CONST 47
K068	061 MI	KA-2373-02 ACSTP	MILES EXCAVATING INC 521122454 E	GRADING AND SURFACING. K-68: FR RS-1032 (SOMERSET RD) E 0.8	GRSU	0.78 MI	2,101,153.04	12/15/21 01/05/22	35.74 26.08	GARNETT-CONST 12/09/22
K068	061 MI	KA-2373-03 ACSTP	MILES EXCAVATING INC 521122464 E	GRADING, BRIDGE AND SURFACING. BR #044 (SOUTH WEA CREEK)	GRBRS	2.76 MI	16,742,116.85	12/15/21 01/05/22	14.39 9.62	GARNETT-CONST 12/22/23
K068	061 MI	KA-6230-01 ACSTP	BETTIS ASPHALT & CONSTRUCTION INC 521122484 E	MILLING AND HMA OVERLAY. K-68; FR US-69/K-68 JCT E TO KS/MO	MILOV	4.52 MI	1,197,179.65	12/15/21 01/03/22	0.00 0.00	GARNETT-CONST 25
U069	061 MI	KA-6055-01 ACNHP	BETTIS ASPHALT & CONSTRUCTION INC 521126454 E	3.0 HMA AND 1.0 HMA-RCI OVERLAY. US-69; FR 1.3 MI S OF 359TH	3.OOL	10.91 MI	18,885,512.04	12/15/21 01/03/22	6.43 32.84	GARNETT-CONST 140
U069	061 MI	KA-6524-01	SCODELLER CONSTRUCTION INC 522026414 E	CRACK REPAIR. US-69; FR LN/MI CO LI N 4.68 MI IN MI CO. LGT	CRRPR	4.68 MI	304,284.75	02/16/22 03/14/22	0.00 0.00	GARNETT-CONST 25
U169	061 MI	KA-6241-01 ACNHP	BETTIS ASPHALT & CONSTRUCTION INC 522012464 E	OVERLAY. US-169; FR 3.9 MI S OF US-169/K-68 JCT (BAPTISTE DR	O-LAY	10.68 MI	11,304,770.68	01/19/22 02/06/22	21.67 42.20	GARNETT-CONST 60
	061 MI	C-5047-01 ER	KILLOUGH CONSTRUCTION INC 521094474 E	GRADING AND SURFACING. HEDGE LN 0.8 MI N OF 383RD ST OVER I	GRSU	0.16 MI	353,599.05	09/22/21 10/27/21	84.44 72.57	GARNETT-CONST 45
	061 MI	N-0709-01 STP	MILES EXCAVATING INC 522034464 E	GRADING AND SURFACING. METCALF RD FR W 287TH ST TO S 2ND :	GRSU	0.92 MI	4,229,588.10	03/16/22 04/14/22	0.00 0.00	GARNETT-CONST 185
	063 MG	KA-5950-01	EMERY SAPP & SONS INC 520126424 E	PAVEMENT PATCHING (PCCP). HOST KA-5950-01. KA-5949-01, U75 F	PATCH	2.95 MI	1,116,006.89	12/16/20 01/14/21	93.75 100.00	INDEPENDENCE-CONST 80
U160	063 MG	KA-5424-01 HIF	BRYANT & BRYANT CONSTRUCTION INC 521072494 E	GRADING AND SURFACING. US-160 (W MAIN ST) FR E OF 10TH ST (U	GRSU	0.15 MI	1,237,552.00	07/21/21 08/26/21	30.12 37.92	INDEPENDENCE-CONST 83
U160	063 MG	KA-6389-01	CORNEJO & SONS LLC 521126494 E	MILLING AND HMA OVERLAY. US-160; FR ECL OF INDEPENDENCE E	MILOV	5.52 MI	907,756.12	12/15/21 01/10/22	0.00 0.00	INDEPENDENCE-CONST 15
U166	063 MG	KA-6411-01	BETTIS ASPHALT & CONSTRUCTION INC 522016424 E	MILLING AND HMA OVERLAY. ECL COFFEYVILLE E TO E JCT US-166/	MILOV	0.50 MI	358,865.30	01/19/22 02/06/22	0.00 0.00	INDEPENDENCE-CONST 30
U169	063 MG	KA-6412-01 ACNHP	BETTIS ASPHALT & CONSTRUCTION INC 522012484 E	MILLING AND HMA OVERLAY. US-169; E JCT US-166/169 N TO POT	MILOV	4.80 MI	2,611,292.63	01/19/22 02/06/22	0.00 0.00	INDEPENDENCE-CONST 30
	063 MG	C-4975-01 HSIP	MISSION CONSTRUCTION COMPANY INC 520104474 E	GRADING & SURFACING. CR 3900 FROM 1.7 M S TO SCL OF INDEPEN	GRSU	1.64 MI	617,809.05	10/21/20 12/10/20	100.00 91.16	INDEPENDENCE-CONST 61
	063 MG	C-5048-01 ACSTP	HECK & WICKER INC 521104494 E	GRADING AND SURFACING. RS-818 AT VERDIGRIS RIVER NEAR 380C	GRSU	0.61 MI	1,693,581.53	10/20/21 11/10/21	27.78 27.55	INDEPENDENCE-CONST 90

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K039	067 NO	KA-5459-01 ACSTP	BETTIS ASPHALT & CONSTRUCTION INC 520032454 E	UBAS ULTRATHIN BONDED ASPHALT SURFACING.	2.91 MI	269,405.53	03/25/20 05/02/20	09/21/20 05/13/21	100.00 100.00	IOLA-CONST 31
K146	067 NO	KA-5966-01 ACSTP	HECKERT CONSTRUCTION CO INC 521012494 E	MILOV MILLING AND HMA OVERLAY.	9.01 MI	1,002,581.24	01/20/21 02/22/21	09/20/21 (05/01/22)	85.00 0.00	PITTSBURG-CONST 20
K146	067 NO	KA-6134-01 ACSTP	MISSION CONSTRUCTION COMPANY INC 522022424 E	BRRPR BRIDGE REPAIR. K-146; BR NO 146-67.622 (054) IN NO CO. LG	0.00 MI	287,182.86	02/16/22 03/16/22		0.00 0.00	PITTSBURG-CONST 85
I035	070 OS	KA-6075-01 ACNHP	BETTIS ASPHALT & CONSTRUCTION INC 521122494 E	MILOV MILL AND HMA OVERLAY. I-35; FR 4.8 MI S OF OS/FR CO LI (ROC	4.83 MI	6,032,502.06	12/15/21 01/03/22	02/28/22 (10/12/22)	13.94 8.37	GARNETT-CONST 165
I035	070 OS	KA-6126-01 ACNHP	BETTIS ASPHALT & CONSTRUCTION INC 521122504 E	BRRPR BRIDGE REPAIR. BRG #35-70-6.68 (010); I-35 NB OV ROCK CREE	0.00 MI	86,228.06	12/15/21 01/03/22	02/28/22 (10/12/22)	13.33 0.00	GARNETT-CONST 165
K068	070 OS	KA-6328-01	BETTIS ASPHALT & CONSTRUCTION INC 522036454 E	MILOV MILLING AND HMA OVERLAY. K-68; FR K-268/K-68 JCT E TO OS/FR	1.01 MI	380,333.91	03/16/22 04/08/22		0.00 0.00	GARNETT-CONST 45
K039	103 WL	KA-5460-01 ACSTP	BETTIS ASPHALT & CONSTRUCTION INC 520032464 E	UBAS ULTRATHIN BONDED ASPHALT SURFACING. K39, FR JCT U400 TO W	22.83 MI	2,102,348.73	03/25/20 05/02/20	09/21/20 05/13/21	100.00 100.00	IOLA-CONST 31
K105	104 WO	KA-6373-01	VANCE BROTHERS INC 522026434 E	SU CHIP SEAL. K-105; TORONTO STATE PARK TO JCT US-54/K-105 (EX	9.83 MI	288,285.50	02/16/22 03/08/22		0.00 0.00	IOLA-CONST 10
U054	104 WO	KA-6407-01 ACNHP	SHILLING CONSTRUCTION CO INC 522012474 E	MILOV MILLING AND HMA OVERLAY. US-54; ECL YATES CENTER E TO WO/A	11.88 MI	2,011,839.88	01/19/22 02/06/22		0.00 4.49	IOLA-CONST 45
U075	104 WO	KA-5187-01 ACNHP	BETTIS ASPHALT & CONSTRUCTION INC 519032474 E	MILOV MILLING AND HMA OVERLAY. US-75, FR WL/WO CO LI N TO SCL YATE	10.72 MI	1,293,745.84	03/20/19 04/12/19	08/31/20 12/02/20	100.00 100.00	IOLA-CONST 45
	106 SE	KA-4747-01 HSIP	CC & I ENGINEERING INC / COMPASS CC 521022464 E	SG SIGNING. US-166 IN LB CO; K-101 IN LB CO; US-160 IN LB CO; U	85.56 MI	279,461.67	02/19/21 03/18/21	06/14/21 (02/28/22)	100.00 50.93	PITTSBURG-CONST 115
	106 SE	KA-5924-01	SHILLING CONSTRUCTION CO INC 520126434 E	MILOV MILL AND HMA OVERLAY. KA5924-01 HOST: K3, KA5925-01, FR K65	21.51 MI	1,464,617.60	12/16/20 01/14/21	08/10/21 (11/01/21)	100.00 75.69	IOLA-CONST 20
	106 SE	KA-6095-01 HSIP	COOPER CONSTRUCTION LLC 521082474 E	SG SIGNING. US-69, US-169, K-279, K-7 AND K-68 IN MI, FR, LN &	86.36 MI	1,886,482.66	08/18/21 09/24/21	04/11/22 (10/31/22)	0.00 5.60	GARNETT-CONST 150
	106 SE	KA-6210-01	BRYANT & BRYANT CONSTRUCTION INC 521076454 E	PEDBI SIDEWALK IMPROVEMENTS. VAR LOC IN LV, OS, JA, MS, PT, WS, LC	0.00 MI	603,726.00	07/21/21 08/16/21	02/08/22 (07/26/22)	38.33 83.33	INDEPENDENCE-CONST 120
	106 SE	KA-6358-01	DUSTROL INC 522016464 E	RCYLE SURFACE RECYCLE. HOST KA 6358-01 KA 6359-01, K58 JCT K99 E T	31.90 MI	3,004,770.93	01/19/22 02/06/22		0.00 0.00	IOLA-CONST 25
K068	106 SE	KA-6372-01	VANCE BROTHERS INC 521116494 E	SU CHIP SEAL. K-68; KA 6374-01; FR K-33/K-68 JCT E 1.027 MI TO	13.41 MI	459,863.65	11/17/21 12/27/21		0.00 0.00	GARNETT-CONST 15

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U054	106 SE	KA-5944-01	SHILLING CONSTRUCTION CO INC	MILOV	28.38 MI	5,079,581.97	12/16/20	08/19/21	100.00	IOLA-CONST
			520126464 E	MILLING AND HMA OVERLAY. HOST			01/14/21	12/17/21	105.94	75
U069	106 SE	KA-1554-02	BOB BERGKAMP CONSTRUCTION COMP	GRBRS	5.76 MI	21,930,684.01	09/16/20	11/04/20	68.61	IOLA-CONST
		ACNHP	520092484 E	GRADING, BRIDGE AND SURFACING. US-69; 3 MI N OF ARMA N CITY			10/12/20	(07/01/22)	80.82	395
U169	106 SE	KA-3255-01	EMERY SAPP & SONS INC	GRBRS	13.01 MI	32,721,200.46	01/20/21	03/09/21	69.48	IOLA-CONST
		ACNHP	521012504 E	GRADING, BRIDGE & SURFACING. US-169: FR 2.953 MI N OF THE US			02/24/21	(12/21/22)	58.80	12/21/22

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	004	KA-6289-01	CORNEJO & SONS LLC	MILOV	17.53 MI	3,390,839.04	12/15/21	(08/29/22)	0.00	PRATT-CONST
	BA		521126525 E	MILL AND HMA OVERLAY. US 281 JCT TO BA/HP CL ON K-2 AND OKL			01/10/22	(10/01/22)	0.00	35
K042	004	KA-6331-01	APAC KANSAS INC - SHEARS DIVISION	RCYLE	4.89 MI	1,134,030.35	01/19/22		0.00	PRATT-CONST
	BA		522016515 E	RECYCLE AND HMA OVERLAY. PR/BA CO LN TO BA/KM CO LN ON K-			02/09/22		0.00	65
	005	KA-6290-01	VENTURE CORPORATION	MILOV	30.72 MI	6,430,184.00	10/20/21	(06/20/22)	0.00	GREAT BEND-CONST
	BT	ACSTP	521102515 E	MILL AND HMA OVERLAY. RH/BT CL TO U281/K4 JCT; E K4 JCT TO			11/09/21	(08/19/22)	0.00	45
K156	005	KA-5811-01	VENTURE CORPORATION	RCYLE	17.24 MI	4,444,200.01	09/16/20	08/02/21	100.00	GREAT BEND-CONST
	BT	ACNHP	520092515 E	SURFACE RECYCLE AND HMA OVERLAY. K156 FR E JCT K156/US56 N			10/09/20	(10/01/21)	99.25	55
U056	005	KA-6292-01	VENTURE CORPORATION	MILOV	8.09 MI	1,997,703.48	10/20/21	04/26/22	0.00	PRATT-CONST
	BT	ACNHP	521102575 E	MILL AND HMA OVERLAY. U-56. ECL GREAT BEND TO WCL ELLINWC			11/09/21	(05/31/22)	21.45	20
U281	005	KA-3891-01	VENTURE CORPORATION	GRBRS	0.01 MI	1,021,471.50	07/21/21	09/27/21	100.00	GREAT BEND-CONST
	BT	ACSTP	521072515 E	GRADING, BRIDGE & SURFACING. BRIDGE #025 (BLOOD CREEK DRA			08/16/21	(03/04/22)	95.91	100
	005	C-4965-01	L & M CONTRACTORS INC	GRBRS	0.07 MI	606,942.75	07/21/21	01/27/22	62.35	GREAT BEND-CONST
	BT	HSIP	521074565 E	GRADING AND CULVERT. N WASHINGTON AVE AND N 30 RD, NW 50			08/23/21	(04/15/22)	85.24	85
	008	KA-6229-01	SHILLING CONSTRUCTION CO INC	MILOV	19.15 MI	3,278,995.75	11/17/21	(06/06/22)	0.00	EL DORADO-CONST
	BU	ACNHP	521112515 E	MILLING AND HMA OVERLAY. US-54; E CL OF EL DORADO TO GW C			12/28/21	(08/12/22)	1.45	50
K254	008	KA-5556-01	PEARSON CONSTRUCTION LLC	GRSU	0.20 MI	301,007.50	01/19/22	(05/16/22)	0.00	EL DORADO-CONST
	BU		522016525 E	GRADING AND SURFACING. K-254: 6.25 MI E OF SG/BU CO LN AT JC			02/06/22	(07/22/22)	2.53	45
O054	008	KA-5605-01	APAC KANSAS INC - SHEARS DIVISION	4.00L	8.15 MI	11,079,542.43	08/19/20	10/28/20	100.00	EL DORADO-CONST
	BU	ACNHP	520082575 E	3.0 HMA AND 1.0 HMA-RCI OVERLAY. US-54, FR ECL AUGUSTA TO E			09/21/20	12/07/21	99.91	161
U054	008	KA-5605-02	BETTIS ASPHALT & CONSTRUCTION INC	GDFC	6.95 MI	897,934.25	07/21/21	11/01/21	100.00	EL DORADO-CONST
	BU	ACHSP	521072525 E	GUARDRAIL. VARIOUS LOCATIONS ON US-54: FR ECL OF AUGUSTA E			08/16/21	(03/11/22)	79.85	85
U054	008	KA-6348-01	ROADSAFE TRAFFIC SYSTEMS INC	PAV/MK	0.30 MI	60,767.31	09/22/21	03/27/22	53.33	WICHITA NORTH-CONST
	BU	HSIP	521092505 E	PAVEMENT MARKING. EB/WB US 54 FR HMA/CONCRETE TRANSITIO			10/08/21	04/12/22	95.18	15
U077	008	KA-6132-01	PBX CORPORATION & SUBSIDIARIES	BRRPR	0.00 MI	260,766.78	12/15/21	04/04/22	25.00	EL DORADO-CONST
	BU	ACNHP	521122515 E	BRIDGE REPAIR. US-77; BR. NO. (032); US-77 OV W BRANCH WALN			01/13/22	(06/03/22)	9.90	40
	008	C-4998-01	A M COHRON AND SONS INC	GRBRS	0.24 MI	1,697,581.33	10/20/21	02/28/22	15.20	EL DORADO-CONST
	BU	STP	521104515 E	GRADING, BRIDGE AND SURFACING. 3.8 MI E AND 0.5 MI N OF GORD			11/10/21	(10/24/22)	40.37	125
K177	009	KA-5439-01	KINGS CONSTRUCTION CO INC	GRBRS	0.79 MI	8,249,140.67	05/19/21	10/04/21	38.91	EL DORADO-CONST
	CS	ACSTP	521052252 E	GRADING, BRIDGE AND SURFACING. BR #032 OVER BNSF RR ON K-			06/23/21	(11/04/22)	41.60	275
	018	KA-6305-01	CORNEJO & SONS LLC	MILOV	37.21 MI	6,934,798.89	12/15/21	(06/14/22)	0.00	WINFIELD-CONST
	CL	ACNHP	521122525 E	MILLING AND HMA OVERLAY. K-15; FR OK/KS ST LN TO JCT OF US-			01/10/22	(09/23/22)	0.00	95

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U077	018	KA-6224-01	APAC KANSAS INC - SHEARS DIVISION	UBAS	10.08	MI	1,136,773.16	11/17/21	0.00	WINFIELD-CONST
	CL	ACNHP	521112525 E	ULTRATHIN BONDED ASPHALT SURFACING.			US-77; NCL WINFIELD C	12/27/21	(06/01/22) (07/15/22)	0.00 25
U077	018	KA-6333-01	CORNEJO & SONS LLC	MILOV	0.90	MI	248,775.92	12/15/21	0.00	WINFIELD-CONST
	CL		521126535 E	MILLING AND HMA OVERLAY.			US-77; JCT US-77/SUMMIT ST N TO JC	01/10/22	(06/14/22) (06/21/22)	0.00 15
U160	018	KA-5421-01	CORNEJO & SONS LLC	GRSU	0.44	MI	1,656,132.02	02/19/21	99.33	WINFIELD-CONST
	CL	ACSTP	521022525 E	GRADING AND SURFACING.			9TH ST (US-160) FR COLLEGE AVE TO W	03/18/21	04/12/21 01/13/22	100.35 150
	018	C-4955-01	B & B BRIDGE COMPANY LLC	GRBR	0.15	MI	1,028,436.51	11/17/21	12.00	WINFIELD-CONST
	CL	ACSTP	521114585 E	GRADING AND BRIDGE.			2 MI E & 5.8 MI N OF CAMBRIDGE OVER GRC	12/27/21	04/11/22 (09/30/22)	2.12 75
	018	C-4972-01	SIGN-UP LTD	SG	81.63	MI	200,353.42	06/16/21	68.00	WINFIELD-CONST
	CL	HSIP	521062575 E	SIGNING.			VARIOUS MAJOR COLLECTORS IN CL CO. LGTH IS 81.629	08/02/21	01/10/22 19.40	75
U183	024	KA-3266-01	VOGTS-PARGA CONSTRUCTION LLC	GRSU	0.76	MI	5,817,680.94	11/17/21	11.42	PRATT-CONST
	ED		521116525 E	GRADING AND SURFACING.			U-183: KINSLEY SCL N TO THE US-183/U	01/03/22	03/24/22 (12/23/23)	9.45 12/23/23
K002	039	KA-6306-01	DUSTROL INC	RCYLE	17.36	MI	1,905,063.28	11/17/21	0.00	WINFIELD-CONST
	HP	ACSTP	521112535 E	SURFACE RECYCLE.			K-2; BA/HP CO LN E TO WCL ANTHONY IN HP C	12/27/21	(05/02/22) (09/29/22)	0.00 1.34
I135	040	KA-5558-01	WILDCAT CONSTRUCTION CO INC & SUE	SU	9.65	MI	3,853,542.04	05/20/20	100.00	EL DORADO-CONST
	HV	ACNHP	520052585 E	BRIDGE APPR REPL, SPOT MILL/INLAY,			UBAS OL. I135 NB AND SB F	06/23/20	07/06/20 09/09/21	97.65 140
I135	040	KA-6347-01	CILLESSEN & SONS	PAV/MK	21.00	MI	436,371.37	09/22/21	0.00	EL DORADO-CONST
	HV	HSIP	521092525 E	PAVEMENT MARKING.			I-135 SG/HV CL TO HV/MP CL IN HV CO. L	10/13/21	(07/05/22) (08/12/22)	0.00 25
U050	040	KA-6390-01	VOGTS-PARGA CONSTRUCTION LLC	PATCH	2.00	MI	1,179,492.00	11/17/21	24.00	EL DORADO-CONST
	HV		521116535 E	PAVEMENT PATCHING.			RAMPS ON I-135 TO US-50 FR US-50 AND ACI	01/03/22	03/28/22 (07/15/22)	59.69 75
K042	048	KA-6332-01	APAC KANSAS INC - SHEARS DIVISION	RCYLE	23.74	MI	5,509,673.15	01/19/22	0.00	PRATT-CONST
	KM	ACSTP	522012525 E	RECYCLE AND HMA OVERLAY.			BA/KM CO LN TO K-14 JCT ON K-42 IN	02/09/22	0.00	65
	048	C-5043-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.31	MI	2,751,347.15	09/22/21	4.40	PRATT-CONST
	KM	ACSTP	521094595 E	GRADING, BRIDGE AND SURFACING.			1.4 MI S & 0.5 MI W OF ADAMS	10/08/21	03/24/22 (06/30/23)	5.37 250
U054	049	KA-5801-01	VENTURE CORPORATION	MILOV	16.66	MI	2,762,277.23	09/16/20	100.00	PRATT-CONST
	KW	ACNHP	520092525 E	MILLING, HMA OVERLAY AND PCCP PATCH.			U054 FR FO/KW CO LI TC	10/09/20	06/14/21 12/03/21	99.46 80
	073	KA-6227-01	VENTURE CORPORATION	MILOV	37.36	MI	6,285,353.50	09/22/21	0.00	GREAT BEND-CONST
	PN		521092535 E	MILLING AND HMA OVERLAY.			VARIOUS LOC K156 HG/PN CL TO WC	10/08/21	(08/08/22) (10/28/22)	10.18 60
U056	073	KA-3265-01	VENTURE CORPORATION	GRSU	0.67	MI	3,793,766.13	01/16/19	0.00	GREAT BEND-CONST
	PN	ACNHP	519012575 E	GRADING AND SURFACING.			GARFIELD, FR WCL TO ECL IN PAWNEE	02/13/19	04/08/19 03/11/20	100.50 140
U056	073	KA-3265-02	VENTURE CORPORATION	GRBRS	0.73	MI	4,462,317.14	03/17/21	54.22	GREAT BEND-CONST
	PN	ACNHP	521032525 E	GRADING, BRIDGE & SURFACING.			US-56: FR BR 001 (BIG COON CR)	04/20/21	08/02/21 (06/30/22)	36.19 225

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
US-56	073 PN	KA-5152-01 ACNHP	MORGAN BROTHERS CONSTRUCTION 519102585 E	GRADING AND SURFACING. LARNED: US-56 FR WCL E TO 1ST ST IN	GRSU	0.23 MI	763,510.77	10/16/19 11/27/19	06/15/20 (08/07/20)	92.31 99.97	GREAT BEND-CONST 65
	073 PN	C-4948-01 STP	L & M CONTRACTORS INC 520104525 E	GRADING AND BRIDGE. 1 M N & 3 M W OF ROZEL OVER PAWNEE RIV	GRBR	0.17 MI	587,684.90	10/21/20 12/01/20	12/14/20 (05/21/21)	100.00 100.29	GREAT BEND-CONST 125
	076 PR	KA-6223-01	VENTURE CORPORATION 521106515 E	MILL AND HMA OVERLAY. US 281; LOC 1; FR BA/PR CL N TO S CL	MILOV	23.65 MI	6,383,080.33	10/20/21 11/09/21	0.00 0.00		PRATT-CONST 65
K042	076 PR	KA-6330-01 ACSTP	APAC KANSAS INC - SHEARS DIVISION 522012535 E	RECYCLE AND HMA OVERLAY. K-42; US-281 JCT TO PR/BA CO LN ON	RCYLE	8.77 MI	2,044,197.40	01/19/22 02/09/22	0.00 0.00		PRATT-CONST 65
U054	076 PR	KA-5429-01 ACNHP	VOGTS-PARGA CONSTRUCTION LLC 520122595 E	GRADING & SURFACING. PRATT CITY: US-54 FR NEW ST TO MOUND	GRSU	0.15 MI	747,766.79	12/16/20 01/28/21	08/23/21 03/07/22	100.00 96.85	PRATT-CONST 105
K014	078 RN	KA-1007-02 ACNHP	BOB BERGKAMP CONSTRUCTION COMP 521022535 E	GRADING, BRIDGE AND SURFACING. K-14 (K-96): FR 4.45 MI SE OF	GRBRS	7.26 MI	42,559,273.09	02/19/21 03/18/21	05/11/21 (06/16/23)	41.14 37.01	HUTCHINSON-CONST 12/15/23
K014	078 RN	KA-5798-01 ACHSP	BETTIS ASPHALT & CONSTRUCTION INC 522022515 E	GUARDRAIL K-14 FR STA 120+65 TO STA 218+50 IN RN CO LGTH	GDFC	1.85 MI	311,580.73	02/16/22 03/08/22	0.00 0.00		EL DORADO-CONST 25
	078 RN	TE-0457-01 TA	PRADO CONSTRUCTION LLC 521092545 E	PEDESTRIAN & BICYCLE PATHS. WASHINGTON ST FR N 17TH AVE TC	PEDBI	0.80 MI	479,350.50	09/22/21 10/29/21	(05/30/22) (04/20/22)	0.00 0.00	HUTCHINSON-CONST 50
	078 RN	C-4977-01 HSIP	CC & I ENGINEERING INC / COMPASS CC 521052585 E	SIGNING. MAJOR AND MINOR COLLECTORS E OF K-14 IN RN CO. LG	SG	215.34 MI	365,246.68	05/19/21 06/23/21	(04/15/22)	33.13 27.67	HUTCHINSON-CONST 160
K014	080 RC	KA-1007-03 ACNHP	BOB BERGKAMP CONSTRUCTION COMP 521022565 E	GRADING, BRIDGE AND SURFACING. K-14(K-96): FROM RN/RC CO LN	GRBRS	7.96 MI	42,298,903.77	02/19/21 03/18/21	05/11/21 (06/16/23)	41.14 52.94	GREAT BEND-CONST 12/15/23
K014	080 RC	KA-3893-01 ACNHP	KING CONSTRUCTION COMPANY, INC. 522012565 E	GRADING, BRIDGE AND SURFACING. K-14: BR NO #032 (COW CREEK	GRBRS	0.56 MI	4,321,593.70	01/19/22 02/06/22	(08/09/22) (06/20/23)	0.00 0.00	GREAT BEND-CONST 190
	087 SG	KA-5174-01	PHILLIPS SOUTHERN ELECTRIC CO INC 520066515 E	INTELLIGENT TRANSPORTATION SYSTEM. VARIOUS LOCATIONS ON	ITS	0.00 MI	1,492,604.00	06/17/20 07/21/20	03/15/21 01/05/22	99.08 73.99	WICHITA NORTH-CONST 218
	087 SG	KA-6349-01 HSIP	CILLESSEN & SONS 521092565 E	PAVEMENT MARKING. LOC#1 I-135, LOC#2 RAMPS AT I-135 AND 4	PAV/MK	12.95 MI	985,689.97	09/22/21 10/13/21	(05/02/22) (07/31/22)	0.00 0.00	WICHITA NORTH-CONST 50
I235	087 SG	KA-3110-01 ACNHP	BERGKAMP KING A JOINT VENTURE LLC 519012595 E	GRADING, BRIDGE & SURFACING. I-235 FR W OF SENECA ST OVER	GRBRS	0.91 MI	51,768,767.61	01/16/19 02/13/19	03/11/19 01/05/22	114.31 99.01	WICHITA NORTH-CONST 01/08/22
I235	087 SG	KA-3895-01 ACNHP	WILDCAT CONSTRUCTION CO INC & SUE 519102645 E	GRADING, BRIDGE AND SURFACING. BRIDGES 079 & 080 ON I235 IN	GRBRS	0.44 MI	9,783,654.00	10/16/19 11/12/19	03/09/20 12/10/21	127.61 98.53	WICHITA WEST-CONST 12/10/21
I235	087 SG	KA-5510-02 HSIP	J & J CONTRACTORS INC 521072585 E	GUARDRAIL. VARIOUS LOCATIONS ON I235 FR BR OVER BNSF RR E	GDFC	0.47 MI	1,132,632.04	07/21/21 08/26/21	04/18/22 (08/30/22)	0.00 12.76	WICHITA WEST-CONST 95

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
K096	087	KA-5606-02	J & J CONTRACTORS INC		GDFC	5.29 MI	1,550,103.65	07/21/21	01/31/22	48.75	WICHITA WEST-CONST
	SG	HSIP	521072545 E	GUARDRAIL, VARIOUS LOCATIONS ON K-96 FR THE I-135/K-96 JCT E			08/26/21	(08/09/22)	50.35	80	
K096	087	KA-6136-01	PCI ROADS, LLC		BRRPR	0.00 MI	506,017.70	10/20/21	(06/22/22)	0.00	WICHITA NORTH-CONST
	SG	ACNHP	521102595 E	BRIDGE REPAIR. EB K-96, BR#284 OV THE LITTLE SLOUGH CREEK A			11/10/21	(09/30/22)	5.34	80	
K096	087	KA-6231-01	PRADO CONSTRUCTION LLC		PATCH	4.60 MI	2,818,113.03	12/15/21	03/14/22	12.93	WICHITA WEST-CONST
	SG	ACNHP	521122535 E	PCCP PATCHING. EB/WB K-96; FR HMA/CONCRETE TRANSITION BET			01/10/22	(12/31/22)	39.35	147	
K254	087	KA-5554-01	PEARSON CONSTRUCTION LLC		GRSU	0.38 MI	705,099.32	01/19/22	(05/09/22)	0.00	WICHITA NORTH-CONST
	SG		522016595 E	GRADING AND SURFACING. K-254 AT ROCK ROAD IN KECHI IN SG CO			02/06/22	(10/31/22)	8.93	85	
U054	087	KA-5830-01	IOWA CIVIL CONTRACTING INC		PATCH	10.50 MI	2,385,209.82	10/21/20	04/19/21	93.91	WICHITA WEST-CONST
	SG	ACNHP	520102525 E	PCCP PATCHING AND PAVEMENT MARKING. EB/WB US54 FR 1/2 M E			11/16/20	09/24/21	93.93	115	
U054	087	KA-6088-01	A M COHRON AND SONS INC		GRBRS	0.03 MI	2,059,146.34	01/19/22	(04/25/22)	0.00	WICHITA WEST-CONST
	SG	ACNHP	522012575 E	GRADING, BRIDGE AND SURFACING. US-54 BRIDGE #113 IN SG CO L			02/10/22	(11/30/22)	1.85	130	
U054	087	KA-6233-01	CORNEJO & SONS LLC		MILOV	0.25 MI	843,538.80	02/16/22		0.00	WICHITA WEST-CONST
	SG	ACNHP	522022535 E	MILLING AND HMA OVERLAY. US-54; EB/WB BR APPRS AND PVMT C			03/08/22	(10/31/22)	0.00	40	
	087	N-0674-01	PEARSON CONSTRUCTION LLC		GRSU	0.16 MI	871,270.40	04/21/21	06/01/21	100.00	WICHITA NORTH-CONST
	SG	STP	521042585 E	GRADING & SURFACING. DERBY:W PATRIOT AVE / E 63RD ST S FROM			05/25/21	02/11/22	99.68	135	
	087	N-0678-01	PEARSON CONSTRUCTION LLC		GRSU	1.05 MI	8,712,915.16	09/22/21	11/15/21	24.32	WICHITA NORTH-CONST
	SG	HIF	521092575 E	GRADING & SURFACING. BELAIRE: WOODLAWN ST FROM 37TH ST T			10/25/21	(10/01/22)	19.77	333	
	087	N-0691-01	CONSPEC INC (KANSAS PAVING)		GRSU	0.55 MI	3,602,273.64	07/21/21	03/14/22	7.73	WICHITA WEST-CONST
	SG	STP	521072565 E	GRADING AND SURFACING. PARK CITY: 61ST ST N FR WICHITA VALL			09/01/21	(01/27/23)	8.56	220	
	087	N-0694-01	CORNEJO & SONS LLC		GRSU	0.53 MI	1,336,018.04	01/20/21	04/05/21	214.07	WICHITA NORTH-CONST
	SG	STP	521012545 E	GRADING & SURFACING. HAYSVILLE: N MAIN ST FR GRAND AVE TO \			02/25/21	10/22/21	100.00	10/21/21	
	087	N-0717-01	PEARSON CONSTRUCTION LLC		GRSU	0.57 MI	7,089,360.00	03/16/22	(04/25/22)		WICHITA NORTH-CONST
	SG	CMQ	522032515 E	GRADING AND SURFACING. ACADEMY AVE FROM S CATHEY ST TO M			04/09/22	(01/20/23)	5.75	06/30/23	
	093	C-4979-01	CENTURY FENCE CO		SG	192.04 MI	261,754.69	03/17/21	10/18/21	72.00	GREAT BEND-CONST
	SF	HSIP	521032575 E	SIGNING AND PAVEMENT MARKING. VARIOUS MAJOR COLLECTOR F			04/27/21	(11/05/21)	86.59	25	
U166	096	KA-6430-01	CORNEJO & SONS LLC		PATCH	9.00 MI	9,886,401.56	01/19/22	04/14/22	3.68	WINFIELD-CONST
	SU	ACNHP	522012585 E	PCCP PATCHING. US-166; FR US-81/US-166 JCT E APPROX 9 MI T			02/09/22	(02/28/23)	1.15	190	
U177	096	KA-6226-01	CORNEJO & SONS LLC		MILOV	3.51 MI	656,064.10	09/22/21	(05/01/22)	0.00	WINFIELD-CONST
	SU	ACSTP	521092595 E	MILL AND HMA OVERLAY. KS/OK ST LI N TO JCT US-177/US-81 IN			10/13/21	(05/31/22)	0.00	15	
	106	KA-4748-03	MARTIN OUTDOOR ENTERPRISES INC		SG	66.94 MI	444,879.32	10/21/20	07/12/21	91.58	HUTCHINSON-CONST
	SE	HSIP	520102515 E	SIGNING. VARIOUS LOCATIONS ON US-50 AND K-61 IN RN CO. LGTH			12/01/20	(01/03/22)	99.99	95	

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
106	SE	KA-5874-01	CORNEJO & SONS LLC	2.0OL	32.77 MI	8,559,732.74	10/21/20	07/26/21	86.11	HUTCHINSON-CONST
			520106535 E	2.0 HMA OVERLAY. HOST			11/16/20	(05/03/22)	81.96	108
106	SE	KA-6378-01	SURFACE PREPARATION TECHNOLOGIE	RUMBL	72.69 MI	108,108.00	12/15/21		0.00	EL DORADO-CONST
			521126595 E	RUMBLE STRIPS. VARIOUS LOCATIONS IN BU, CL, AND SG CO. SEE			01/05/22		0.00	15

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 06

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U160	013	KA-6253-01	HEFT & SONS, L.L.C.	SU	10.96	MI 338,635.00	09/22/21		0.00	DODGE CITY-CONST
	CA		521096636 E	CHIP SEAL. FR S JCT US-283/US-160 E TO WCL OF ASHLAND IN C			10/21/21		0.00	10
U160	013	KA-6286-01	PAVEMENT PROS LLC	CRRPR	13.22	MI 62,286.29	09/22/21		20.00	DODGE CITY-CONST
	CA		521096646 E	CRACK REPAIR (ASPHALT). FR W CL OF ASHLAND E TO CA/CM CO L			10/21/21		90.00	20
U183	013	KA-6312-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	13.53	MI 2,968,222.46	11/17/21		0.00	DODGE CITY-CONST
	CA	ACSTP	521112626 E	MILLING AND HMA OVERLAY. FR KS/OK ST LN N TO THE US-160/US			12/27/21		0.00	40
U283	013	KA-6228-01	DUSTROL INC	SU	11.63	MI 1,304,200.65	09/22/21	(04/11/22)	12.00	DODGE CITY-CONST
	CA	ACSTP	521092616 E	SURFACE RECYCLE AND CHIP SEAL. US 283; FR N JCT US-283/US-160			10/08/21	(05/20/22)	11.65	25
U283	013	KA-6307-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	13.59	MI 2,844,505.61	11/17/21	(08/08/22)	0.00	DODGE CITY-CONST
	CA	ACSTP	521112616 E	MILLING AND HMA OVERLAY. FR KS/OK ST LN N TO S JCT OF US-28			12/27/21	(10/14/22)	0.00	50
	013	TE-0477-01	APAC KANSAS INC - SHEARS DIVISION	PEDBI	0.31	MI 552,891.70	03/17/21	07/19/21	100.00	DODGE CITY-CONST
	CA	TA	521032626 E	PEDESTRIAN & BICYCLE PATH. LOCUST FR OAK - POPULAR ST, AND			05/10/21	(11/30/21)	81.76	70
	013	C-4945-01	L & M CONTRACTORS INC	GRBR	0.09	MI 886,970.05	10/21/20	01/05/21	100.00	DODGE CITY-CONST
	CA	STP	520104696 E	GRADING & BRIDGE. 1.7 M S & 8 M E OF MINNEOLA OVER BLUFF CR			12/01/20	(06/30/21)	97.54	115
	013	C-4974-01	SIGN-UP LTD	SG	62.25	MI 62,141.50	03/17/21	08/09/21	74.29	DODGE CITY-CONST
	CA	HSIP	521032616 E	SIGNING. VARIOUS MAJOR COLLECTORS IN S 1/2 OF CA CO. LGTH I			05/10/21	(11/01/21)	95.91	35
K156	028	KA-5852-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	22.00	MI 3,973,754.90	11/18/20	07/26/21	100.00	GARDEN CITY-CONST
	FI	ACSTP	520112626 E	MILLING AND HMA OVERLAY. K156 FR CONC AT SB RAMP AT US50/83			12/17/20	12/16/21	99.61	55
U050	028	KA-6158-01	IES HOLDINGS, INC	LT	0.00	MI 340,100.00	11/17/21	02/28/22	86.67	GARDEN CITY-CONST
	FI	HSIP	521112636 E	LIGHTING. TWO INTERCHANGES: US-50 (US-400) AND BIG LOWE RO.			12/27/21	(04/29/22)	95.43	45
	028	TE-0469-01	BRYANT & BRYANT CONSTRUCTION INC	PEDBI	0.19	MI 2,047,532.99	09/16/20	03/01/21	100.00	GARDEN CITY-CONST
	FI	TA	520092696 E	PEDESTRIAN & BICYCLE PATH. 8TH STREET, BUFFALO JONES/WALN			10/22/20	(04/29/22)	96.23	212
	029	KA-6344-01	SCODELLER CONSTRUCTION INC	CRRPR	9.42	MI 48,245.00	09/22/21		0.00	DODGE CITY-CONST
	FO		521096656 E	CRACK REPAIR (ASPHALT). HOST FR US50 W JCT NE TO WCL DODC			10/27/21		0.00	20
U050	029	KA-2384-01	KOSS CONSTRUCTION COMPANY	GRBRS	8.58	MI 50,336,566.96	12/15/21	02/28/22	8.38	DODGE CITY-CONST
	FO	ACNHP	521122646 E	GRADING, BRIDGE AND SURFACING. US-50: GY/FO CL E TO 1.7 MI E			01/03/22	(05/01/25)	3.20	05/01/25
U050	029	KA-5150-01	APAC KANSAS INC - SHEARS DIVISION	GRSU	0.33	MI 733,685.25	05/20/20	(04/01/21)	95.71	DODGE CITY-CONST
	FO	ACNHP	520052636 E	GRADING AND SURFACING. DODGE CITY: US-50 AND GARY AVE. IN F			06/23/20	(07/20/21)	94.25	70
U050	029	KA-5175-01	APAC KANSAS INC - SHEARS DIVISION	GRSU	1.19	MI 2,744,393.83	11/17/21		0.00	DODGE CITY-CONST
	FO	ACHSP	521112646 E	GRADING AND SURFACING. US-50: INTERSECTIONS OF CLARK AND			12/27/21		0.00	90
U050	029	KA-6423-01	BETTIS ASPHALT & CONSTRUCTION INC	GDFC	0.15	MI 114,188.80	11/17/21	(03/15/22)	30.00	DODGE CITY-CONST
	FO		521116636 E	GUARDRAIL. 1/2 MI E OF THE CITY OF BELLEFONT. BR NO. 50-29			12/27/21	(03/29/22)	74.45	10

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 06

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U400	029 FO	KA-6298-01	APAC KANSAS INC - SHEARS DIVISION 521116626 E	MILOV MILL AND HMA OVERLAY. FR US-56/283 JCT E TO ECL OF FORD IN	15.90 MI	3,595,746.06	11/17/21 12/27/21		0.00 0.00	DODGE CITY-CONST 30
K025	034 GT	KA-5826-01 ACSTP	VENTURE CORPORATION 520122616 E	MILOV MILLING AND HMA OVERLAY. K-25 FR NCL ULYSSES TO KE CO LI IN	9.85 MI	1,775,509.54	12/16/20 01/14/21	08/23/21 04/18/22	100.00 91.12	LIBERAL-CONST 35
K023	035 GY	KA-6302-01 ACSTP	VENTURE CORPORATION 521112656 E	MILOV MILL AND HMA OVERLAY. FR ME/GY CL N TO US-56/K-23 JCT IN GY	10.53 MI	2,277,110.21	11/17/21 12/27/21	(07/01/22) (10/01/22)	0.00 18.64	LIBERAL-CONST 50
U050	035 GY	KA-2383-01 ACNHP	KOSS CONSTRUCTION COMPANY 521122636 E	GRBRS GRADING, BRIDGE AND SURFACING. US-50: CIMARRON E CL E TO G	6.57 MI	37,448,867.29	12/15/21 01/03/22	02/28/22 (05/01/25)	8.38 3.36	DODGE CITY-CONST 05/01/25
U050	035 GY	KA-5430-01 ACNHP	SMOKY HILL LLC 521042676 E	GRSU GRADING AND SURFACING. US50 FROM WCL TO MAPLE STREET IN	0.08 MI	439,373.25	04/21/21 05/25/21	10/11/21 (01/28/22)	88.57 94.78	DODGE CITY-CONST 70
	035 GY	C-4994-01 HSIP	SIGN-UP LTD 521032646 E	SG SIGNING. VARIOUS MINOR COLLECTOR ROUTES IN GY AND FO CO.	47.68 MI	27,740.50	03/17/21 05/13/21	07/26/21 (11/01/21)	64.00 98.32	DODGE CITY-CONST 25
K027	038 HM	KA-3271-01 ACSTP	VENTURE CORPORATION 521012626 E	MILOV GRADING & SURFACING. K-27: FR SCL OF SYRACUSE, N TO THE E K	0.80 MI	6,596,263.90	01/20/21 02/22/21	04/21/21 (06/01/22)	93.43 84.74	SYRACUSE-CONST 198
U050	038 HM	KA-6293-01 ACNHP	VENTURE CORPORATION 521102616 E	MILOV MILL AND HMA OVERLAY. FR ECL OF SYRACUSE E TO HM/KE CL IN I	11.32 MI	2,917,782.24	10/20/21 11/09/21	(06/01/22) (10/01/22)	0.00 21.47	SYRACUSE-CONST 100
U050	038 HM	KA-6295-01 ACNHP	VENTURE CORPORATION 521102626 E	MILOV MILL AND HMA OVERLAY. FR CO/KS STATE LINE E TO ECL OF SYRAC	17.18 MI	3,517,730.04	10/20/21 11/09/21	04/29/22 (10/01/22)	0.00 21.08	SYRACUSE-CONST 100
K156	042 HG	KA-5869-01	VENTURE CORPORATION 520126626 E	MILOV MILLING AND HMA OVERLAY. K156, FR E U283 JCT E TO PN CO LI I	19.38 MI	2,203,645.91	12/16/20 01/14/21	(07/01/21) (10/15/21)	100.00 99.55	DODGE CITY-CONST 90
U283	042 HG	KA-5870-01 ACSTP	VENTURE CORPORATION 520122636 E	MILOV MILLING AND HMA OVERLAY. U283, FR FO CO LI N TO S EWS OF BUC	11.49 MI	2,106,389.20	12/16/20 01/14/21	(07/01/21) (10/15/21)	100.00 96.53	DODGE CITY-CONST 90
U050	047 KE	KA-5935-01 ACNHP	VENTURE CORPORATION 520122646 E	MILOV MILLING AND HMA OVERLAY. U050 FR WCL LAKIN E TO FI CO LI IN	10.40 MI	1,446,062.80	12/16/20 01/14/21	09/07/21 (07/15/22)	100.00 83.17	SYRACUSE-CONST 30
U050	047 KE	KA-6294-01 ACNHP	VENTURE CORPORATION 521102636 E	MILOV MILL AND HMA OVERLAY. FR HM/KE CL E TO WCL OF LAKIN IN KE C	14.96 MI	3,976,613.80	10/20/21 11/09/21	(06/01/22) (10/01/22)	0.00 22.05	SYRACUSE-CONST 100
K004	051 LE	KA-6299-01 ACSTP	VENTURE CORPORATION 521102646 E	O-LAY HMA OVERLAY. FR E K-23 JCT E TO LE/NS CL IN LE CO. LGTH 1	12.27 MI	2,113,655.10	10/20/21 11/09/21	(05/23/22) (11/04/22)	0.00 0.00	GARDEN CITY-CONST 100
K023	051 LE	KA-6311-01 ACSTP	VENTURE CORPORATION 521122676 E	MILOV MILL AND HMA OVERLAY K-23; FR FI/LE CO LI N TO LE/GO CO LI	30.12 MI	5,426,425.70	12/15/21 01/03/22	(06/27/22) (12/02/22)	0.00 0.00	GARDEN CITY-CONST 75
K096	051 LE	KA-6203-01	HEFT & SONS, L.L.C. 521086616 E	SU CHIP SEAL. FR E CL OF DIGHTON E TO LE/NS CO LI IN LE CO. L	11.71 MI	405,820.70	08/18/21 09/15/21	(06/01/22) (06/10/22)	0.00 27.43	GARDEN CITY-CONST 10

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 06

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K096	051	KA-6334-01	VENTURE CORPORATION	MILOV	0.43	MI 134,775.30	12/15/21	(06/27/22)	0.00	GARDEN CITY-CONST
	LE		521126686 E	MILLING AND HMA OVERLAY. K-96; FR WCL OF DIGHTON E TO 1ST S			01/03/22	(12/02/22)	0.00	75
K023	060	KA-6301-01	VENTURE CORPORATION	MILOV	12.60	MI 2,643,594.75	11/17/21	(07/01/22)	0.00	LIBERAL-CONST
	ME	ACSTP	521112676 E	MILL AND HMA OVERLAY. FR N OF R/R TRACKS N OF MEADE N TO M			12/27/21	(10/01/22)	22.16	50
U054	060	KA-6130-01	BRIDGES INC	BRRPR	0.00	MI 909,070.95	03/16/22		0.00	LIBERAL-CONST
	ME	ACNHP	522032616 E	BRIDGE REPAIR. FR 6.0 MI E OF CITY OF MEADE ON US-54. BR N0			04/22/22		0.00	75
U054	060	KA-6296-01	VENTURE CORPORATION	MILOV	15.72	MI 4,163,702.35	10/20/21	(04/15/22)	0.00	LIBERAL-CONST
	ME	ACNHP	521102676 E	MILL AND HMA OVERLAY. FR ECL OF MEADE E TO ME/CA CL IN ME C			11/09/21	(08/15/22)	10.57	60
U160	060	KA-6321-01	J & R SAND CO INC	MILOV	3.82	MI 712,626.74	11/17/21	(04/04/22)	0.00	LIBERAL-CONST
	ME		521116656 E	MILL AND HMA OVERLAY. US160; FR SW/ME CL E TO US-160/US-54			12/27/21	(09/01/22)	0.00	45
4	068	KA-4049-01	MORGAN BROTHERS CONSTRUCTION	GRSU	0.35	MI 1,255,131.01	08/19/20	(01/10/21)	0.00	DODGE CITY-CONST
	NS	ACSTP	520082646 E	GRADING AND SURFACING. K-4: FR WCL E TO ECL IN CITY OF BROW			10/06/20	(09/30/21)	0.00	105
K-4	068	KA-6300-01	VENTURE CORPORATION	O-LAY	18.99	MI 3,233,370.60	10/20/21	(05/23/22)	0.00	GARDEN CITY-CONST
	NS	ACSTP	521102686 E	HMA OVERLAY. FR NS/LE CL E TO US-283/K-4 JCT IN NS CO. LGT			11/09/21	(11/04/22)	0.00	100
U083	086	KA-3252-01	VENTURE CORPORATION	MILOV	14.96	MI 5,451,392.04	12/15/21	(08/15/22)	0.00	GARDEN CITY-CONST
	SC		521126696 E	MILL AND HMA OVERLAY. US-83; FR CONCRETE PAVEMENT IN CITY			01/03/22	(10/14/22)	0.00	40
	086	TE-0485-01	RFB CONSTRUCTION CO INC	PEDBI	0.68	MI 318,446.42	11/18/20	05/03/21	100.00	GARDEN CITY-CONST
	SC	TA	520112646 E	PEDESTRIAN & BICYCLE PATH. SCOTT CITY: KS/OK RR CORRIDOR F			01/13/21		95.88	64
U054	088	KA-2385-01	KOSS CONSTRUCTION COMPANY	GRSU	3.05	MI 23,989,534.32	08/18/21	03/01/22	14.68	LIBERAL-CONST
	SW	ACNHP	521082616 E	GRADING AND SURFACING. US54: FR 0.4 MI SW OF US54/TUCKER RI			09/15/21	(08/31/23)	7.71	12/15/23
U054	088	KA-2385-03	KOSS CONSTRUCTION COMPANY	GRBRS	2.80	MI 31,968,907.23	11/13/19	01/13/20	69.53	LIBERAL-CONST
	SW	ACNHP	519112656 E	GRADING, BRIDGE & SURFACING. US54: FR 0.11 MI SW OF US54/R P			12/06/19	(05/27/22)	75.07	06/23/23
U083	088	KA-2220-01	J & R SAND CO INC	GRSU	13.77	MI 17,664,526.60	11/17/21	(06/01/22)		LIBERAL-CONST
	SW	ACNHP	521112686 E	GRADING AND SURFACING. US-83 KS/OK ST LN, N TO 0.9 MI N OF			12/27/21	(09/01/23)	0.50	09/29/23
U083	088	KA-5600-01	J & R SAND CO INC	GRSU	0.77	MI 2,685,939.16	11/17/21	(04/01/22)		LIBERAL-CONST
	SW		521116696 E	GRADING AND SURFACING. US-83 AND SALLEY RD LOC 1 MI N OF L			12/27/21	(09/01/23)	0.00	09/29/23
U083	088	KA-6297-01	J & R SAND CO INC	UBAS	8.37	MI 1,114,416.67	10/20/21	(08/15/22)	0.00	LIBERAL-CONST
	SW	ACNHP	521102696 E	ULTRATHIN BONDED ASPHALT SURFACING. FR US-83/160 JCT N TO			11/09/21	(10/31/22)	0.00	20
U160	088	KA-6320-01	J & R SAND CO INC	MILOV	12.88	MI 1,681,568.24	11/17/21	(08/15/22)	0.00	LIBERAL-CONST
	SW	ACSTP	521112696 E	MILL AND HMA OVERLAY. US160; FR US-83/160 JCT E TO SW/ME C			12/27/21	(09/30/22)	0.00	45
	106	KA-4749-01	SIGN-UP LTD	SG	57.45	MI 216,939.17	08/19/20	(12/01/20)	10.00	DODGE CITY-CONST
	SE	HSIP	520082656 E	SIGNING. US-160, US-283, AND K-34 IN CLARK, MEADE AND COMANC			10/06/20	(04/30/21)	16.05	50

CONTRACT STATUS REPORT AS OF 05JUN22

DISTRICT: 06

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	106	KA-4749-02	MARTIN OUTDOOR ENTERPRISES INC	SG	93.93	MI 399,909.70	08/19/20	(10/19/20)	69.33	DODGE CITY-CONST
	SE	HSIP	520082686 E	SIGNING. US-283, K-147 AND K-4 IN NESS, LANE, TREGO, AND RUS			09/28/20	(04/25/21)	100.00	75
	106	KA-5893-01	CC & I ENGINEERING INC / COMPASS CC	SG	91.62	MI 80,533.11	02/19/21	09/07/21	-1.54	GARDEN CITY-CONST
	SE	HSIP	521022626 E	SIGNING. K-4, K-23, K-96 IN LE CO; & FI, SC & GO CO. LGTH IS			03/18/21	(06/17/22)	0.00	65
	106	KA-6093-01	KOMO CONSTRUCTION LLC	SG	97.43	MI 479,146.28	09/22/21	01/24/22	5.00	DODGE CITY-CONST
	SE	HSIP	521092626 E	SIGNING. VARIOUS LOCATIONS ON US-400, US-50, US-283, AND US-			10/25/21	(08/24/22)	84.94	180
K034	106	KA-5858-01	VENTURE CORPORATION	MILOV	25.53	MI 2,698,092.96	12/16/20	07/01/21	100.00	DODGE CITY-CONST
	SE		520126686 E	MILLING AND HMA OVERLAY. KA-5858-01 HOST. KA-5856-01, K34 FR			01/14/21	(04/22/22)	86.56	45
K094	106	KA-6273-01	PAVEMENT PROS LLC	CRRPR	10.78	MI 50,167.70	08/18/21		0.00	DODGE CITY-CONST
	SE		521086636 E	CRACK REPAIR. HOST KA 6274-01 FR CLARK COUNTY LAKE ENTRA			09/15/21		0.00	20
K190	106	KA-6351-01	HEFT & SONS, L.L.C.	SU	12.29	MI 353,219.60	09/22/21		0.00	LIBERAL-CONST
	SE		521096686 E	CHIP SEAL. HOST KA 6351-01. KA 6353-01, K-31, FR GT/HS CO			10/21/21		0.00	15
U054	106	KA-6272-01	PAVEMENT PROS LLC	CRRPR	32.41	MI 78,130.86	08/18/21	03/29/22	40.00	DODGE CITY-CONST
	SE		521086626 E	CRACK REPAIR. HOST KA 6270-01 US54 FR CA/ME CL E TO CA/FO			09/15/21		99.97	20
U283	106	KA-6341-01	PAVEMENT PROS LLC	CRRPR	25.18	MI 124,167.00	09/22/21		0.00	DODGE CITY-CONST
	SE		521096676 E	CRACK REPAIR (ASPHALT). KA 6343-01; FR NS/HG CO LI N TO NE			10/21/21		0.00	40
	106	C-5034-01	BRIDGES INC	GRBRS	0.84	MI 8,540,655.22	09/22/21	01/10/22	12.40	DODGE CITY-CONST
	SE	CHBP	521094696 E	GRADING, BRIDGE AND SURFACING. GRAY, CLARK AND MEADE CO			10/27/21	(04/01/25)	20.71	04/01/25