

DTCO004

STATE OF KANSAS - DEPARTMENT OF TRANSPORTATION

PAGE: 1

DATE: 09 14 11

TIME: 08:58 AM

CONTRACT DIARY REPORT

CONTRACT : 511042091 E

STATUS : CONAP

PROJECT ID : U077 058 KA 0716 01

WORK TYPE : GRBRS GRADE, BRIDGE & SURF

LENGTH : 0.73 MI

LOCATION : Big Blue River Br (013), 0.5 Miles East of Blue Rapids

CONTRACTOR : 00370 UNITED CONTRACTORS INC

-----  
BEGIN DATE: 09/01/2011

END DATE : 09/01/2011

DIARY TYPE : H - TRAFFIC CONTROL DIARY  
-----

DATE : 09/01/2011 DAY : Thursday

INSPECTOR : Al Plante

DIARY TYPE : H - TRAFFIC CONTROL DIARY

Equipment and Personnel:

1 Bucket truck, 1 foreman and 6 laborers

Contractor arrived on project at 8:15 AM, I conducted a short meeting to find out the contractors schedule for the day. Foreman and 6 laborers were at the meeting. Started work at 9 AM. Contractor installed Give-em-a-brake, Fines Doubled in Work Zones, Road Work Ahead, and End Road Work signs. Also installed the Road Work Ahead and End Road Work signs at county road H and J. Contractor brought one full flagger set of signs on portable bases and the cones needed for a complete flagger setup. Contractor staked the signs for the rest of the project and told me that they would bring Type III Barricades and sand bags to set the remainder of the signs tomorrow. Contractor finished working at 5 PM.

AP