

CONTRACT STATUS REPORT AS OF 05AUG19

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	003	TE-0452-01	JULIUS KAAZ CONSTRUCTION CO INC	GRSU	0.68	MI 887,084.03	01/16/19	03/25/19	92.11	HORTON-CONST
	AT	TA	519012141 E	GRADING & SURFACING. 2ND ST FR COMMERCIAL TO DIVISION IN A			03/04/19		87.95	76
	003	U-2329-01	JULIUS KAAZ CONSTRUCTION CO INC	PEDBI	0.73	MI 477,776.00	01/16/19	03/25/19	100.00	HORTON-CONST
	AT	TA	519012151 E	GRADING & SURFACING. 5TH ST FROM U TO PARK ST IN ATCHISON			03/04/19		80.32	70
K020	007	KA-5260-01	VANCE BROTHERS INC	CONVT	10.50	MI 297,915.58	05/22/19	(09/01/19)	0.00	HORTON-CONST
	BR		519056121 E	CHIP SEAL. K-20, FR US75 JCT E TO WCL OF HORTON IN BR CO. LE			06/18/19	(10/31/19)	0.00	10
U036	007	KA-4874-01	REECE CONSTRUCTION CO INC	BRRPR	0.00	MI 252,548.00	09/19/18		0.00	HORTON-CONST
	BR	ACNHP	518092131 E	BRIDGE REPAIR. US-36 BR (043) 0.5 MI W OF US73 JCT OVER LIND			10/19/18		0.00	90
U073	007	KA-4873-01	B & B BRIDGE COMPANY LLC	BRRPR	0.00	MI 270,682.90	09/19/18	06/17/19	64.44	HORTON-CONST
	BR	ACSTP	518092121 E	BRIDGE REPAIR. BRIDGE 007 ON US-73 OVER OTTER CREEK IN BRC			10/19/18		35.33	45
U073	007	KA-5225-01	VANCE BROTHERS INC	CONVT	23.20	MI 795,916.89	03/20/19		0.00	HORTON-CONST
	BR		519036101 E	CHIP SEAL. US73, FR NCL OF HORTON TO SCL OF HIAWATHA AND N			04/12/19		0.00	15
	007	TE-0455-01	AMINO BROS CO INC	GRSU	0.12	MI 799,614.92	12/12/18	04/08/19	91.67	HORTON-CONST
	BR	TA	518122101 E	GRADING & SURFACING. UTAH ST FR 6TH TO 7TH IN HIAWATHA IN BI			01/11/19		76.49	60
U036	022	KA-4875-01	PCI ROADS, LLC	BRRPR	0.00	MI 518,022.40	12/12/18	07/31/19	0.00	HORTON-CONST
	DP	ACNHP	518122121 E	BRIDGE REPAIR. BR NOS 36-22-27.66(031) AND 36-22-27.67(030)			01/16/19		0.00	100
K010	023	KA-5136-01	FULSOM BROTHERS INC	LT	0.00	MI 148,180.00	02/20/19	(09/15/19)	0.00	TOPEKA-CONST
	DG		519026121 E	LIGHTING. K-10/1400 RD IN DOUGLAS CO.			03/15/19	(11/30/19)	0.00	45
U024	023	KA-4570-01	CENTURY FENCE CO	PAVMK	0.00	MI 108,300.07	07/19/17	07/11/19	32.00	TOPEKA-CONST
	DG	HSIP	517072101 E	PAVEMENT MARKING. U024, FR JF CO LI E TO 0.25 MI S OF TEE PE			08/14/17	07/12/19	29.06	25
U040	023	KA-5046-01	HAMM INC	MILOV	0.05	MI 110,679.39	04/17/19	(08/05/19)	0.00	TOPEKA-CONST
	DG		519046131 E	MILLING AND HMA OVERLAY. US40, FR SN/DG CO LI E 0.53 MI TO 0			05/10/19	(10/15/19)	0.00	30
	023	C-4857-01	BETTIS ASPHALT & CONSTRUCTION INC	GRSU	2.01	MI 1,353,455.43	03/21/18	06/18/18	106.25	TOPEKA-CONST
	DG	HSIP	518034121 E	GRADING & SURFACING. ROUTE 458 FROM E1800 RD TO E 2000 RD			04/12/18	(10/01/19)	76.75	96
U075	043	KA-4728-01	HAMM INC	3.0OL	8.20	MI 2,405,569.28	02/21/18	05/14/18	100.00	TOPEKA-CONST
	JA	ACNHP	518022141 E	3.0 HMA OVERLAY. U075 FR SN/JA CO LI N TO 1000 FT PAST 158TH			03/19/18	(10/15/19)	83.28	135
	043	C-4897-01	TRAFFIC MANAGEMENT LLC	SG	131.00	MI 172,946.66	03/20/19	06/10/19	20.00	HORTON-CONST
	JA	ACHSP	519032091 E	SIGNING. VARIOUS MAJOR COLLECTORS W OF US-75 AND N OF K11			04/16/19		26.51	60
	043	C-4914-01	REECE CONSTRUCTION CO INC	GRBR	0.10	MI 299,711.90	04/17/19		0.00	HORTON-CONST
	JA	BRO	519044151 E	GRADING & BRIDGE. 3 MI N & .5 MI W OF DELIA IN JACKSON CO.			06/12/19		0.00	65
U024	044	KA-4571-01	CENTURY FENCE CO	PAVMK	0.00	MI 48,373.14	07/19/17	07/10/19	36.00	TOPEKA-CONST
	JF	HSIP	517072131 E	PAVEMENT MARKING. U024, FR US-59 JCT E TO DG CO LI IN JF CO.			08/14/17	07/11/19	39.09	25

CONTRACT STATUS REPORT AS OF 05AUG19

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U059	044	KA-4592-01	CENTURY FENCE CO	PAV/MK	0.00 MI	223,312.59	07/19/17	07/08/19	27.50	TOPEKA-CONST
	JF	HSIP	517072141 E	PAVEMENT MARKING. U059, FR US-24 JCT N TO K-4 JCT IN JF CO.			08/14/17	07/16/19	40.38	40
	044	C-4895-01	SIGN-UP LTD	SG	13.50 MI	50,896.53	05/22/19	(09/09/19)	0.00	BONNER SPRINGS-CONST
	JF	HSIP	519052131 E	SIGNING. VARIOUS LOCATIONS IN JEFFERSON CO. LENGTH IS 13.5			07/02/19	(11/01/19)	0.00	40
1035	046	KA-3083-01	PYRAMID CONTRACTORS INC	GRBRS	0.50 MI	8,358,743.38	01/16/19	03/25/19	43.61	OLATHE-CONST
	JO	ACNHP	519012161 E	GRADING, BRIDGE & SURFACING. SUNFLOWER RD BR OVER I-35 IN			02/13/19	(12/20/19)	12.80	01/24/20
1035	046	KA-4782-01	PYRAMID CONTRACTORS INC	GRBRS	0.05 MI	5,440,194.37	04/17/19	06/07/19	13.11	OLATHE-CONST
	JO	ACNHP	519042141 E	GRADING, BRIDGE AND SURFACING. I-35 BR'S N OF 151ST OVER BN			05/10/19	(11/17/19)	3.55	08/30/20
1035	046	KA-4878-01	COMANCHE CONSTRUCTION CO INC & S	BRRPR	0.00 MI	179,909.55	10/17/18	04/01/19	88.89	OLATHE-CONST
	JO	ACNHP	518102181 E	BRIDGE REPAIR. I-35, BR (325) 1.5 MI SW OF JO CO LI IN JO CO			11/15/18	06/04/19	95.07	45
1035	046	KA-5126-01	ODONNELL & SONS CONST CO INC	4.0OL	6.36 MI	10,785,336.15	03/20/19	05/06/19	41.67	OLATHE-CONST
	JO	NHPP	519032101 E	4.0 HMA OVERLAY. I-35 FR APPROX 740 FT N OF 135TH ST N TO AP			04/12/19	(10/21/19)	45.61	120
1035	046	KA-5151-01	FULSOM BROTHERS INC	SG	0.00 MI	45,154.00	04/17/19	(10/01/19)	0.00	OLATHE-CONST
	JO		519046141 E	SIGNING. OLD US-56/135 IN JOHNSON CO.			05/10/19	(10/01/19)	0.00	10
1435	046	KA-4696-02	FULSOM BROTHERS INC	GDFC	0.10 MI	12,695.23	05/22/19	07/23/19	26.67	BONNER SPRINGS-CONST
	JO	NHPP	519052121 E	GUARDRAIL RECONSTRUCTION. I-435, SB EXIT 95TH ST IN JO CO. L			06/13/19	(08/23/19)	0.00	15
K010	046	KA-4877-01	PCI ROADS, LLC	BRRPR	0.00 MI	450,358.49	12/12/18	03/14/19	98.75	OLATHE-CONST
	JO	ACNHP	518122151 E	BRIDGE REPAIR. K-10 WB, BR NO 10-46 13.76 (234), OVER WOODLA			01/16/19	07/18/19	96.64	80
K010	046	KA-5000-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	12.52 MI	5,011,541.53	12/12/18	04/13/19	80.00	OLATHE-CONST
	JO	NHPP	518122161 E	MILLING AND HMA OVERLAY. K-10 FR DG/JO CO LI E TO 2600 FT E			01/11/19	(08/03/19)	98.88	80
K-7	046	KA-5252-01	COMANCHE CONSTRUCTION CO INC & S	BRRPR	0.02 MI	581,967.35	06/19/19	(08/05/19)	0.00	OLATHE-CONST
	JO	ACNHP	519062131 E	BRIDGE REPAIR. BRIDGES (191) AND (192) LOCATED AT S JCT K7/K			07/15/19	(11/08/19)	0.00	60
U069	046	KA-4876-01	COMANCHE CONSTRUCTION CO INC & S	BRRPR	0.22 MI	923,215.90	01/16/19	04/15/19	87.14	OLATHE-CONST
	JO	ACNHP	519012171 E	BRIDGE REPAIR. SB US-69 FR MM 138 S 1100 FT. BR(103) IN JO C			02/05/19	(07/22/19)	71.87	70
U069	046	KA-5001-01	SUPERIOR BOWEN ASPHALT CO LLC	MILOV	3.50 MI	2,393,178.77	12/12/18	04/22/19	68.42	OLATHE-CONST
	JO	NHPP	518122171 E	MILLING AND HMA OVERLAY. US-69, NB/SB FR APPROX 0.9 MI N OF			01/11/19	(09/02/19)	94.56	95
U069	046	KA-5002-01	SUPERIOR BOWEN ASPHALT CO LLC	MILOV	8.00 MI	889,694.03	12/12/18	04/22/19	68.42	OLATHE-CONST
	JO	NHPP	518122181 E	MILLING AND HMA OVERLAY. US-69, NB LANE 1 FR 167TH ST N TO 1			01/11/19	(09/02/19)	69.75	95
US-69	046	KA-4844-01	CLARKSON CONSTRUCTION CO	GRBRS	0.56 MI	3,728,449.20	04/17/19	07/26/19	8.40	OLATHE-CONST
	JO	ACNHP	519042151 E	GRADING, BRIDGE REPAIR AND SURFACING. BR 136 SB I-35 TO SB L			05/10/19	(11/22/19)	0.00	11/22/19
K092	052	KA-4947-01	BARCUS -- L G BARCUS & SONS INC	BRRPR	0.00 MI	203,361.00	03/20/19	05/29/19	28.57	BONNER SPRINGS-CONST
	LV	NHPP	519032121 E	BRIDGE REPAIR. BRIDGE 92-52-18.48(026) OVER MO RVR ON K-92 I			04/12/19	(07/18/19)	0.00	35

CONTRACT STATUS REPORT AS OF 05AUG19

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	052	U-2113-01	LINAWEAVER CONSTRUCTION INC	GRSU	1.27	MI	6,182,755.90	09/19/18	23.51	BONNER SPRINGS-CONST
	LV	HPD	518092151	E GRADING & SURFACING. LANSING: DESOTO RD FR IDA ST TO EISEN			10/23/18	(11/20/20)	34.29	12/18/20
K099	056	KA-5078-01	BETTIS ASPHALT & CONSTRUCTION INC	BRRPR	0.01	MI	168,224.00	06/19/19	0.00	EMPORIA-CONST
	LY	STP	519062141	E BRIDGE REPAIR. BRIDGE 154 ON K-99 0.13 MI N US-56 IN LY CO			07/15/19	(06/30/20)	0.00	30
K099	056	KA-5165-01	BETTIS ASPHALT & CONSTRUCTION INC	CONVT	5.91	MI	466,557.09	12/12/18	0.00	EMPORIA-CONST
	LY	STP	518122191	E SURFACE RECYCLE & CHIP SEAL. K-99 FR N US-56 JCT N TO WB/LY			01/11/19	(10/15/19)	0.00	30
K009	058	KA-2101-01	BRIDGES INC	GRBRS	0.01	MI	2,842,931.14	12/12/18	32.48	WAMEGO-CONST
	MS	ACBRF	518122201	E BR 021. 2.30 MI E OF WASHINGTON CO LINE (COON CREEK) IN MAR			01/16/19		24.24	157
U036	058	KA-5008-01	HALL BROTHERS INC	MILOV	16.99	MI	2,356,342.24	10/17/18	0.00	WAMEGO-CONST
	MS	ACNHP	518102191	E MILLING AND HMA OVERLAY. U036 FR END OF 4 LANE DIVIDED E TO			11/27/18	(10/01/19)	2.18	50
U077	058	KA-4759-01	BRYANT & BRYANT CONSTRUCTION INC	PAVRC	0.25	MI	1,433,816.20	06/19/19	0.00	WAMEGO-CONST
	MS	ACNHP	519062151	E GRADING & SURFACING. FR S OF SPRING ST TO CENTER ST/US-36 I			07/17/19	(01/30/20)	0.00	80
K063	066	KA-4608-01	HALL BROTHERS INC	MILOV	11.04	MI	987,891.90	11/14/18	5.71	HORTON-CONST
	NM	STP	518112121	E MILLING AND HMA OVERLAY. K-63 FR US36 JCT N TO STATE LI IN N			12/11/18		19.82	35
K063	066	KA-5058-01	HALL BROTHERS INC	MILOV	8.02	MI	646,621.90	11/14/18	5.71	HORTON-CONST
	NM	STP	518112141	E MILLING AND HMA OVERLAY. K-63 FR N K-9 JCT N TO US-36 JCT IN			12/11/18		4.25	35
K071	066	KA-5057-01	HALL BROTHERS INC	MILOV	4.47	MI	388,609.65	11/14/18	5.71	HORTON-CONST
	NM	STP	518112131	E MILLING AND HMA OVERLAY. K-71 FR K-63 JCT E TO BERN CITY LIM			12/11/18		5.75	35
U036	066	KA-5196-01	HALL BROTHERS INC	MILOV	14.20	MI	2,115,075.32	04/17/19	0.00	HORTON-CONST
	NM		519046151	E MILL AND HMA OVERLAY. US-36, FR SENECA ECL TO 0.1 MI W OF NM			05/17/19	(10/01/19)	0.00	40
	066	TE-0463-01	BRYANT & BRYANT CONSTRUCTION INC	GRSU	0.08	MI	757,404.30	02/20/19	0.00	HORTON-CONST
	NM	ACTA	519022171	E GRADING & SURFACING. SENECA, MAIN ST FR 6TH TO 7TH ST IN NE			04/12/19	07/30/19	0.00	75
	070	KA-5207-01	APAC KANSAS INC - SHEARS DIVISION	CONVT	9.11	MI	404,690.38	02/20/19	0.00	EMPORIA-CONST
	OS		519026131	E CHIP SEAL. KA 5207-01 HOST. KA 5204-01, K276 FR FAIRLAWN RD			03/28/19	(10/15/19)	0.00	10
K031	070	KA-4829-01	VANCE BROTHERS INC	CONVT	5.85	MI	123,280.29	03/21/18	0.00	EMPORIA-CONST
	OS		518036121	E CHIP SEAL. K-31 FR WB/OS CO LI E TO W END OF K31/DACOTAH ST			04/12/18	(10/15/19)	26.88	10
K031	070	KA-4944-01	PCI ROADS, LLC	BRRPR	0.00	MI	449,144.26	03/20/19	60.00	EMPORIA-CONST
	OS	ACSTP	519032131	E BRIDGE REPAIR. BRIDGE 31-70-3.01(101) 5 MI W OF BURLINGAME O			04/12/19	(09/30/19)	52.85	85
K-31	070	KA-4760-01	SMOKY HILL LLC	SU	0.49	MI	1,265,198.10	05/22/19	0.00	EMPORIA-CONST
	OS	ACSTP	519052141	E GRADING & SURFACING. OSAGE CITY FR K-170/MARTIN ST TO 4TH S			07/02/19	(11/30/19)	0.00	50
U024	075	KA-5104-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	12.77	MI	2,549,785.91	12/12/18	0.00	WAMEGO-CONST
	PT		518126121	E MILLING AND HMA OVERLAY. US-24 FR 4-LANE W OF WAMEGO E TO			01/11/19	(09/10/19)	0.00	45

CONTRACT STATUS REPORT AS OF 05AUG19

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	081	KA-5199-01	SHILLING CONSTRUCTION CO INC	MILOV	8.44	MI 1,104,824.26	03/20/19	04/24/19	95.00	WAMEGO-CONST
	RL		519036121 E	MILOV. KA 5197-01, US-77 FR W OF MAIN ST IN RILEY TO E US-24			04/12/19	05/30/19	100.00	20
K018	081	KA-5224-01	CIRCLE C PAVING AND CONSTRUCTION	CONVT	8.86	MI 236,943.14	03/20/19		0.00	WAMEGO-CONST
	RL		519036131 E	CHIP SEAL. K-18, FR K177 JCT E TO RL/WB CO LI IN RL CO. LENG			04/16/19		0.00	15
	081	TE-0438-01	PAVERS INC	GRSU	0.14	MI 751,145.04	12/13/17	05/24/18	100.00	WAMEGO-CONST
	RL	TA	517122161 E	GRADING & SURFACING. JULIETTE AVE FR OSAGE ST TO LARAMIE S			01/17/18		102.82	85
	081	TE-0438-02	JULIUS KAAZ CONSTRUCTION CO INC	GRSU	0.20	MI 1,097,442.93	11/14/18	06/03/19	37.00	WAMEGO-CONST
	RL	TA	518112151 E	GRADING & SURFACING. JULIETTE AVE FR POYNTZ TO OSAGE IN M			12/14/18	(11/15/19)	35.49	100
	081	U-0541-01	AMINO BROS CO INC	SU-SG	0.04	MI 413,946.70	06/20/18	04/01/19	80.00	WAMEGO-CONST
	RL	HSIP	518062191 E	SURFACING & TRAFFIC SIGNAL. POYNTZ AVE & 11TH ST IN MANHAT			07/20/18	(07/09/19)	58.93	75
I070	089	KA-5164-01	BETTIS ASPHALT & CONSTRUCTION INC	BRRPR	0.00	MI 706,729.50	03/20/19	(07/29/19)	0.00	TOPEKA-CONST
	SN	NHPP	519032151 E	BRIDGE REPAIR. BR 70-89-9.08 (014) LOCATED AT URISH RD, 2.01			04/12/19	(11/30/19)	0.00	60
I470	089	KA-4697-01	HAMM INC	3.0OL	5.84	MI 6,580,659.40	03/21/18	06/04/18	101.91	TOPEKA-CONST
	SN	ACNHP	518032121 E	3.0 HMA OVERLAY AND 1.0 RCI, I470 FR JCT I-70 E TO US-75/BUR			04/16/18	(07/28/19)	79.74	07/28/19
I470	089	KA-4697-02	BETTIS ASPHALT & CONSTRUCTION INC	GDFC	5.84	MI 1,084,769.10	04/17/19	07/15/19	0.00	TOPEKA-CONST
	SN	ACNHP	519042161 E	GUARDRAIL RECONSTRUCTION. I470 FR I70 E TO W EWS OF 37TH S			05/10/19	(12/01/19)	0.00	90
I-70	089	KA-5077-01	BETTIS ASPHALT & CONSTRUCTION INC	BRRPR	0.01	MI 184,471.25	06/19/19	(03/30/20)	0.00	TOPEKA-CONST
	SN	NHPP	519062161 E	BRIDGE REPAIR. I-70 BRIDGE 275 (W UNION RD) 1.49 MI E OF WB			07/15/19	(08/30/20)	0.00	70
U024	089	KA-5115-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	3.56	MI 1,644,142.38	12/12/18	(08/19/19)	0.00	TOPEKA-CONST
	SN		518126131 E	MILLING AND HMA OVERLAY. US24 FR 0.4 MI E OF MENOKEN RD TO			01/11/19	(10/15/19)	0.00	30
U040	089	KA-5047-01	HAMM INC	MILOV	5.65	MI 894,801.87	04/17/19	(08/05/19)	0.00	TOPEKA-CONST
	SN	STP	519042171 E	MILLING AND HMA OVERLAY. US40, FR 0.44 MI E OF US40/K4 JCT E			05/10/19	(10/15/19)	0.00	30
U075	089	KA-4729-01	HAMM INC	3.0OL	0.90	MI 819,648.25	02/21/18	05/14/18	100.00	TOPEKA-CONST
	SN	ACNHP	518022161 E	3.0 HMA OVERLAY. U075 FR MM 165 N TO 550 FT S OF MM 166, NB			03/19/18	(10/15/19)	101.34	135
U075	089	KA-4730-01	HAMM INC	3.0OL	4.69	MI 1,445,811.30	02/21/18	05/14/18	100.00	TOPEKA-CONST
	SN	ACNHP	518022171 E	3.0 HMA OVERLAY. U075 FR 2000 FT S OF MM 167 N TO SN CO LI,			03/19/18	(10/15/19)	97.25	135
U075	089	KA-4754-01	HAMM INC	BRRPR	0.00	MI 293,559.50	02/21/18	05/14/18	100.00	TOPEKA-CONST
	SN	ACNHP	518022181 E	BRIDGE REPAIR, PATCH & APPLY WATERPROOFING MEMBRANE ON			03/19/18	(10/15/19)	91.85	135
U075	089	KA-4879-01	PCI ROADS, LLC	BRRPR	0.00	MI 691,018.36	02/20/19	06/03/19	28.57	TOPEKA-CONST
	SN	ACNHP	519022181 E	BRIDGE REPAIR. US-75 SB(111)/NB(112) BRIDGES OVER WAKARUSA			03/20/19	(12/31/19)	15.78	140
U075	089	KA-4943-01	PCI ROADS, LLC	BRRPR	0.00	MI 358,142.00	05/22/19	(09/06/19)		TOPEKA-CONST
	SN	ACNHP	519052151 E	BRIDGE REPAIR. BR NO. 75-89-17.39 (161), US75 E JCT I70 IN S			06/18/19	(10/15/19)	0.00	10/13/19

CONTRACT STATUS REPORT AS OF 05AUG19

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	089	TE-0465-01	JULIUS KAAZ CONSTRUCTION CO INC	GRSU	0.00	MI 1,885,720.00	06/19/19		0.00	
	SN	TA	519062171 E	GRADING AND SURFACING. CITY OF TOPEKA IN SHAWNEE CO.			07/29/19		0.00	100
	089	U-2316-01	SUNFLOWER PAVING INC	GRSU	0.23	MI 379,159.10	04/17/19	06/20/19	20.00	TOPEKA-CONST
	SN	HSIP	519042181 E	GRADING AND SURFACING. GAGE BVLD FR EMLAND TO S OF EB I-7			06/12/19	(10/15/19)	21.84	65
	089	U-2317-01	AMINO BROS CO INC	GRSU	0.10	MI 1,211,887.92	03/20/19	06/03/19	35.71	TOPEKA-CONST
	SN	HSIP	519032161 E	GRADING & SURFACING. 29TH & MCCLURE IN TOPEKA IN SHAWNEE			04/30/19	(11/01/19)	29.99	70
	089	U-2338-01	KINGS CONSTRUCTION CO INC	PEDBI	0.77	MI 282,755.00	05/22/19	(09/05/19)	0.00	TOPEKA-CONST
	SN	TA	519052161 E	SIDEWALK IMPROVEMENTS. CITY OF TOPEKA IN SHAWNEE CO. LEN			07/02/19	(11/15/19)	0.00	45
I070	099	KA-4945-01	PCI ROADS, LLC	BRRPR	0.00	MI 63,849.00	03/20/19		0.00	WAMEGO-CONST
	WB	ACNHP	519032171 E	BRIDGE REPAIR. BRIDGE 70-99-9.06(013) LOCATED 1.94 MI E OF K			04/12/19		0.00	40
I-70	099	KA-5076-01	BETTIS ASPHALT & CONSTRUCTION INC	BRRPR	0.00	MI 286,047.45	06/19/19	(03/30/20)	0.00	TOPEKA-CONST
	WB	NHPP	519062181 E	BRIDGE REPAIR. BRIDGES 098 AND 099 ON I-70 1.01 MI E OF K-3			07/15/19	(09/30/20)	0.00	100
K018	099	KA-5223-01	CIRCLE C PAVING AND CONSTRUCTION	CONVT	4.90	MI 132,254.19	03/20/19		0.00	WAMEGO-CONST
	WB		519036141 E	CHIP SEAL. K-18 FR RL/WB CO LI E TO K-99 JCT IN WB CO. LENGT			04/16/19		0.00	15
K099	099	KA-5103-01	BETTIS ASPHALT & CONSTRUCTION INC	CONVT	8.37	MI 633,236.36	12/12/18	(08/19/19)	0.00	EMPORIA-CONST
	WB	STP	518122241 E	SURFACE RECYCLE & CHIP SEAL. K-99 FR WB/LY CO LINE N TO SCL			01/11/19	(10/15/19)	0.00	30
I070	105	KA-2130-02	AMERICAN BRIDGE COMPANY	BR	0.57	MI 71,638,239.70	11/15/17	01/16/18	67.70	BONNER SPRINGS-CONST
	WY	ACBRF	517112191 E	BRIDGE REPAIR. BR NM 340 & NM 173 OF THE LEWIS & CLARK VIADU			12/12/17	(05/01/20)	68.98	05/01/20
I070	105	KA-2130-03	COMANCHE CONSTRUCTION CO INC & S	BRRPR	0.00	MI 3,048,437.55	03/21/18	04/30/18	82.94	BONNER SPRINGS-CONST
	WY	ACNHP	518032131 E	BRIDGE REPAIR. I-70 BR NM 173, NM 174, NM 177 & NM 178 OF TH			04/12/18	(11/08/19)	89.98	11/08/19
I070	105	KA-4504-01	COMANCHE CONSTRUCTION CO INC & S	BRRPR	0.00	MI 1,488,291.50	03/21/18	06/06/18	100.00	BONNER SPRINGS-CONST
	WY	ACNHP	518032141 E	BRIDGE REPAIR. I-70:BR.NO.(157) LOCATED AT THE I-70/I-635 IN			04/12/18	11/02/18	100.01	90
I070	105	KA-4695-01	R A KNAPP CONSTRUCTION INC	PATCH	1.60	MI 1,853,605.65	05/22/19	07/15/19	16.03	BONNER SPRINGS-CONST
	WY	ACNHP	519052191 E	PCCP PATCHING. I-70 FR E EWS OF QUARRY RD BR TO 0.6 MI E OF			06/18/19	(11/23/19)	0.80	11/23/19
I070	105	KA-5124-01	SUPERIOR BOWEN ASPHALT CO LLC	MILOV	0.90	MI 951,717.20	03/20/19	05/23/19	100.00	BONNER SPRINGS-CONST
	WY	NHPP	519032191 E	MILL AND HMA OVERLAY. I-70, FR 18TH ST JCT TO MILL ST BR IN			04/12/19	(07/05/19)	100.12	25
I435	105	KA-4691-02	FULSOM BROTHERS INC	GDFC	4.00	MI 77,963.75	05/22/19	07/23/19	26.67	BONNER SPRINGS-CONST
	WY	NHPP	519052171 E	GUARDRAIL RECONSTRUCTION. I-435, FR MM 16.0 TO MO RIVER IN			06/13/19	(08/23/19)	0.00	15
I435	105	KA-4787-01	FULSOM BROTHERS INC	SG	0.00	MI 58,291.00	11/14/18	04/02/19	68.00	BONNER SPRINGS-CONST
	WY		518116191 E	SIGNING. I-435: JUST S OF RAMP TO K-32 IN WYANDOTTE CO.			12/04/18	(05/10/19)	0.00	25
I635	105	KA-4693-01	R A KNAPP CONSTRUCTION INC	PATCH	1.10	MI 2,442,407.25	05/22/19	(08/01/19)		BONNER SPRINGS-CONST
	WY	ACNHP	519052181 E	PCCP PATCHING. I635 FR N APPR HUMP YARD BR TO CHG PVMT 750			06/18/19	(11/23/19)	0.78	11/23/19

CONTRACT STATUS REPORT AS OF 05AUG19

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
I635	105	KA-4940-01	R A KNAPP CONSTRUCTION INC	BRRPR	0.01 MI	541,831.24	05/22/19	07/17/19	12.18	BONNER SPRINGS-CONST
	WY		519056141 E	BRIDGE REPAIR. I-635, BR 042 (42ND ST) 0.2 MI N OF OLD K-32			06/18/19	(12/20/19)	1.06	12/20/19
I635	105	KA-4941-01	R A KNAPP CONSTRUCTION INC	BRRPR	0.01 MI	1,192,593.00	05/22/19	06/20/19	25.14	BONNER SPRINGS-CONST
	WY		519056151 E	BRIDGE REPAIR. BR 043 ON I-635 OVER SPEAKER RD. LENGTH IS 0.			06/18/19	(12/20/19)	15.73	12/20/19
I-635	105	KA-5118-01	COLLINS & HERMANN INC	SG	0.00 MI	88,793.09	03/20/19	(09/03/19)	0.00	BONNER SPRINGS-CONST
	WY		519036161 E	SIGN STRUCTURE MODIFICATION. I-635 NEAR MM 7.66 SB IN WYANC			04/12/19	(10/07/19)	0.00	25
K032	105	KA-4569-01	TWIN TRAFFIC MARKING CORP	PAV/MK	0.00 MI	321,784.39	07/19/17	(09/04/19)	0.00	BONNER SPRINGS-CONST
	WY	HSIP	517072241 E	PAVEMENT MARKING. K032, FR K32/121ST JCT TO 61ST ON KAW DR.			08/18/17	(10/31/19)	0.00	35
K032	105	KA-5114-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	9.00 MI	3,118,464.17	12/12/18	07/16/19	20.00	BONNER SPRINGS-CONST
	WY		518126141 E	MILLING AND HMA OVERLAY. K-32 FR 450 FT W OF K-7 JCT THROUGH			01/11/19	(07/26/19)	0.00	45
U069	105	KA-4939-01	COMANCHE CONSTRUCTION CO INC & S	BRRPR	0.02 MI	613,931.16	03/20/19	(07/15/19)	11.11	OLATHE-CONST
	WY	ACNHP	519032181 E	BRIDGE REPAIR. BR NO. 69-105-0.93 (130), US-69 OVER MERRIAM			04/12/19	(11/15/19)	0.00	90
	105	N-0634-01	AMINO BROS CO INC	PEDBI	0.68 MI	773,254.87	10/17/18	03/25/19	38.73	BONNER SPRINGS-CONST
	WY	TA	518104131 E	SAFE ROUTES TO SCHOOL. EDISON, WHITE & NOBLE PRENTIS ELEI			11/19/18	(10/25/19)	52.15	142
K005	105	N-0640-01	MILES EXCAVATING INC	GRSU	2.58 MI	12,742,342.11	10/18/17	01/02/18	87.75	BONNER SPRINGS-CONST
	WY	STP	517104191 E	GRADING & SURFACING. K-5 (LEAVENWORTH RD) FROM 63RD ST TO			11/15/17	(10/25/19)	93.77	10/25/19
	106	KA-4166-01	CAPITAL ELECTRIC LINE BUILDERS INC	ITS	0.00 MI	987,494.38	08/23/17	03/05/18	99.38	OLATHE-CONST
	SE	ACCMQ	517082181 E	INTELLIGENT TRANSPORTATION SYSTEM. K-7 BETWEEN BONNER S			09/18/17	06/17/19	99.50	160
	106	KA-4235-05	CUSTOM LIGHTING SERVICES LLC DBA I	ITS	0.00 MI	3,852,541.24	09/20/17	12/14/17	258.19	WAMEGO-CONST
	SE	HSIP	517092181 E	INTELLIGENT TRANSPORTATION SYSTEM. VARIOUS LOCATIONS ON			10/18/17		99.14	08/03/18
	106	KA-4235-25	ATLAS ELECTRIC LLC	ITS	0.00 MI	3,152,199.88	11/15/17	01/17/18	107.21	WAMEGO-CONST
	SE	HSIP	517112565 E	REGIONAL TRUCK PARKING INFORMATION MANAGEMENT SYSTEM.			12/15/17		95.12	06/28/19
	106	KA-5256-01	LEAVENWORTH EXCAVATING & EQUIPMI	SPECL	5.47 MI	311,969.00	05/22/19	(08/19/19)	0.00	BONNER SPRINGS-CONST
	SE		519056131 E	PIPE LINING. KA 5254-01, US-73 AT K192/EASTON RD JCT IN LV C			06/24/19	(10/11/19)	0.00	40
K016	106	KA-5173-01	VANCE BROTHERS INC	CONVT	16.04 MI	435,908.45	01/16/19	(08/19/19)	0.00	BONNER SPRINGS-CONST
	SE		519016191 E	CHIP SEAL. KA 5173-01, K16, FR US59 JCT TO 400FT W US24 JCT.			02/05/19	(09/06/19)	0.00	15
	106	TE-0402-05	KILLOUGH CONSTRUCTION INC	PEDBI	18.59 MI	3,823,496.54	04/17/19	(08/12/19)	0.00	EMPORIA-CONST
	SE	TA	519042191 E	PEDESTRIAN & BICYCLE PATHS. FLINT HILLS NATURE TRAIL IN LY &			06/12/19	(08/12/20)	0.00	190

CONTRACT STATUS REPORT AS OF 05AUG19

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	009	TE-0441-01	BRYANT & BRYANT CONSTRUCTION INC	GRSU	0.12 MI	702,071.71	05/23/18	10/15/18	88.24	MARION-CONST
	CS	TA	518052262 E	GRADING AND SURFACING. COTTONWOOD FALLS; PEARL ST. 86 F			06/28/18	04/09/19	98.56	85
K082	014	KA-4994-01	DUSTROL INC	RCYLE	9.22 MI	911,687.29	08/22/18	(08/12/19)	0.00	JUNCTION CITY-CONST
	CY	ACSTP	518082292 E	SURFACE RECYCLE AND CHIP SEAL. K-82 FR K-15 E TO CY/RL CO LI			09/17/18	(09/26/19)	0.00	25
U024	014	KA-4920-01	PAVEMENT PROS LLC	CRRPR	20.05 MI	65,032.28	06/20/18	04/22/19	52.00	JUNCTION CITY-CONST
	CY		518066212 E	CRACK REPAIR (ASPHALT). U024 FR CY/CD CO LI E TO CY/RL CO LI			07/12/18	(11/08/19)	0.00	25
K-28	015	KA-3948-01	L & M CONTRACTORS INC	GRBRS	0.02 MI	2,135,358.61	11/14/18	04/15/19	14.44	BELLEVILLE-CONST
	CD	ACSTP	518112242 E	GRADING, BRIDGE & SURFACING. BR 050 ON K-28 0.16 MI NW OF K-			12/04/18	(12/27/19)	14.78	180
U024	015	KA-3239-01	EBERT CONSTRUCTION CO INC	GRSU	8.54 MI	6,499,481.16	11/14/18	03/25/19	60.18	BELLEVILLE-CONST
	CD	ACNHP	518112232 E	GRADING, BRIDGE & SURFACING. US-24 FR .25 MI E OF US-81 E TO			12/10/18	(11/15/19)	21.07	11/01/19
U081	015	KA-5180-01	HALL BROTHERS INC	2.0OL	3.94 MI	1,091,782.71	03/20/19	05/20/19	112.00	BELLEVILLE-CONST
	CD	ACNHP	519032202 E	2.0 HMA OVERLAY. US-81, FR CONCORDIA SCL S 3.944 MI, SB LANE			04/16/19	(08/23/19)	100.25	25
	015	C-4875-01	L & M CONTRACTORS INC	GRBR	0.15 MI	369,014.15	10/17/18	02/05/19	80.00	BELLEVILLE-CONST
	CD	STP	518104232 E	GRADING & BRIDGE. 1 MI W & 1.5 MI N OF HOLLIS IN CLOUD CO.			11/15/18	(10/18/19)	95.11	90
	015	C-4888-01	SIGN-UP LTD	SG	93.00 MI	98,895.53	06/19/19	(09/03/19)	0.00	BELLEVILLE-CONST
	CD	HSIP	519062232 E	SIGNING. VARIOUS MAJOR COLLECTORS IN CLOUD CO. LENGTH IS			07/29/19	(02/03/20)	0.00	60
K015	021	KA-4252-01	BRYANT & BRYANT CONSTRUCTION INC	GRSU	0.17 MI	554,570.11	06/20/18	04/01/19	21.25	JUNCTION CITY-CONST
	DK	ACSTP	518062292 E	GRADING, SURFACING AND TRAFFIC SIGNAL. ABILENE AT K-15 & 14			07/20/18	(08/01/19)	34.42	80
K209	021	KA-3955-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.19 MI	1,105,915.04	02/20/19	(09/16/19)	0.00	JUNCTION CITY-CONST
	DK	ACSTP	519022242 E	GRADING, BRIDGE & SURFACING. BRIDGE 076 ON K-209 0.48 MI W			03/20/19	(02/21/20)	0.00	155
	021	C-4889-01	SIGN-UP LTD	SG	15.00 MI	25,081.27	02/20/19	(08/05/19)	0.00	JUNCTION CITY-CONST
	DK	ACHSP	519022232 E	SIGNING. RS-191 FR EDEN RD TO MINK RD & RS-192 FR OAT RD TO			04/12/19	(09/05/19)	0.00	25
K140	027	KA-5083-01	SHILLING CONSTRUCTION CO INC	MILOV	16.04 MI	2,257,259.00	11/14/18	07/24/19	3.53	SALINA-CONST
	EW	STP	518112252 E	MILL AND HMA OVERLAY. K140 FR K-14 JCT E TO EW/SA CO LI IN E			12/10/18	(10/18/19)	1.92	85
K156	027	KA-4892-01	PAVEMENT PROS LLC	CRRPR	10.70 MI	62,763.40	06/20/18	04/22/19	43.33	SALINA-CONST
	EW		518066242 E	CRACK REPAIR (ASPHALT). K-156 FR K-140 JCT NE TO I-70 JCT IN			07/12/18	(12/01/19)	0.00	30
K156	027	KA-5009-01	BETTIS ASPHALT & CONSTRUCTION INC	RCYLE	20.10 MI	1,843,206.61	09/19/18	07/18/19	25.00	SALINA-CONST
	EW	ACNHP	518092262 E	SURFACE RECYCLE AND CHIP SEAL. K156, FR BT/EW CO LI NE TO E			10/18/18	(08/16/19)	38.39	40
	031	KA-4671-01	SHILLING CONSTRUCTION CO INC	MILOV	7.03 MI	1,107,411.10	01/17/18	05/22/18	77.50	MARION-CONST
	GE		518016262 E	MILOV AND SEAL K57 FR K57/K244 4L SE TO DIVIDED 4L (CONC PVM			02/09/18	06/16/18	99.63	40
I070	031	KA-5143-01	INNOVATIVE MARKING SYSTEMS, INC	PAV/MK	26.54 MI	659,183.71	10/17/18	07/08/19	22.50	JUNCTION CITY-CONST
	GE	HSIP	518102202 E	PAVEMENT MARKING. I-70 FR DK/GE CO LI E TO GE/RL CO LI IN GE			11/19/18	(10/30/19)	0.00	80

CONTRACT STATUS REPORT AS OF 05AUG19

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
I-70	031	KA-4986-01	REECE CONSTRUCTION CO INC	BRRPR	0.00	MI 376,186.50	06/19/19	(10/28/19)	0.00	JUNCTION CITY-CONST
	GE	NHPP	519062252 E	CULVERT REPAIR. RCB #528 2.88 MI E OF DK/GE CO LI IN GE CO.			07/15/19	(01/13/20)	0.00	60
I-70	031	KA-5075-01	BETTIS ASPHALT & CONSTRUCTION INC	BRRPR	0.00	MI 416,242.00	06/19/19	(04/13/20)	0.00	JUNCTION CITY-CONST
	GE	NHPP	519062262 E	BRIDGE REPAIR. I-70, BRIDGES 085 AND 086 LOCATED 3.1 MI E O			07/15/19	(10/10/20)	0.00	75
K177	031	KA-5183-01	CIRCLE C PAVING AND CONSTRUCTION	CONVT	13.44	MI 344,506.92	03/20/19	(08/05/19)	0.00	MARION-CONST
	GE	ACSTP	519032212 E	CHIP SEAL. K-177 FR MR/GE CO LI TO 2L/4L DIVISION S OF I-70			04/16/19	(08/17/19)	0.00	15
U077	031	KA-3953-01	B & B BRIDGE COMPANY LLC	BRRPR	0.24	MI 1,295,015.93	06/19/19	(04/13/20)	0.00	JUNCTION CITY-CONST
	GE	ACNHP	519062242 E	BRIDGE REPAIR. BR. #043 ON US77 1.41 MI N OF N K57 JCT IN G			07/17/19	(06/27/20)	0.00	180
	031	TE-0458-01	BRYANT & BRYANT CONSTRUCTION INC	PEDBI	0.51	MI 582,593.25	05/22/19	(03/30/20)	0.00	JUNCTION CITY-CONST
	GE	TA	519052262 E	PEDESTRIAN & BICYCLE PATHS. JUNCTION CITY: W 8TH ST & EISEN			07/02/19	(07/01/20)	0.00	85
K018	053	KA-5106-01	BETTIS ASPHALT & CONSTRUCTION INC	RCYLE	18.96	MI 1,423,521.33	11/14/18	08/05/19	0.00	SALINA-CONST
	LC		518116292 E	SURFACE RECYCLE AND CHIP SEAL. K018, FR RS/LC CO LI E TO ECL			12/04/18	(09/18/19)	0.00	35
K-14	053	KA-5073-01	PCI ROADS, LLC	BRRPR	0.00	MI 146,429.14	06/19/19	(04/20/20)	0.00	SALINA-CONST
	LC	STP	519062272 E	BRIDGE REPAIR. BRIDGE 041 ON K-14 1.09 MI N OF K-284 IN LC			07/17/19	(06/30/20)	0.00	40
K168	057	KA-5064-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	0.53	MI 78,781.59	10/17/18	05/24/19	73.85	MARION-CONST
	MN	ACSTP	518102212 E	MILLING AND HMA OVERLAY. K168, FR US56 JCT TO SCL OF LEHIGH			11/21/18	(10/01/19)	85.75	65
U056	057	KA-5070-01	EMERY SAPP & SONS INC	CONC	3.11	MI 3,847,931.03	10/17/18	03/14/19	57.69	MARION-CONST
	MN	ACNHP	518102232 E	PCCP PAVEMENT. US-56 FR 800 FT S OF US-56 & 340TH ST INTSCT			11/19/18	(10/16/19)	79.45	130
U056	057	KA-5142-01	CILLESSEN & SONS	PAVMK	13.86	MI 151,262.60	10/17/18	(08/15/19)	0.00	MARION-CONST
	MN	HSIP	518102242 E	PAVEMENT MARKING. US56 FR ASPH/CONC JOINT E OF N K15 JCT E			11/19/18	(09/30/19)	0.00	15
U077	057	KA-4884-01	APAC KANSAS INC - SHEARS DIVISION	CONVT	20.42	MI 600,127.27	06/20/18	06/20/19	46.67	MARION-CONST
	MN		518066272 E	CHIP SEAL. US77 FR BU/MN CO LI N TO K-150 JCT IN MN CO. LENG			07/17/18	(08/01/19)	99.32	15
	057	TE-0444-01	BRYANT & BRYANT CONSTRUCTION INC	PEDBI	0.23	MI 965,034.29	05/23/18	03/12/19	87.14	MARION-CONST
	MN	TA	518052282 E	SIDEWALK IMPROVEMENTS. MAIN ST (K-256) FROM 1ST ST TO 5TH S			06/28/18	(08/05/19)	97.77	70
I135	059	KA-4554-01	ROADSAFE TRAFFIC SYSTEMS INC	PAVMK	0.00	MI 714,338.56	06/21/17	04/16/18	88.00	MARION-CONST
	MP	HSIP	517062252 E	PAVEMENT MARKING. I135. FR CONCRETE/ASPHALT JOINT NEAR MF			07/19/17	06/26/19	97.45	25
I135	059	KA-5127-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	19.55	MI 5,756,224.32	12/12/18	07/22/19	16.67	MARION-CONST
	MP	NHPP	518122252 E	MILLING AND HMA OVERLAY. I-135 FR APPROX 1 MI S OF US81/K61			01/16/19	(10/01/19)	8.23	60
K061	059	KA-5030-01	APAC KANSAS INC - SHEARS DIVISION	UBAS	0.37	MI 86,835.53	10/17/18	(07/29/19)	0.00	MARION-CONST
	MP		518106232 E	ULTRATHIN BONDED ASPHALT SURFACING. K061 FR CONC/ASPH JO			11/21/18	(08/30/19)	0.00	20
K153	059	KA-5065-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	1.59	MI 232,268.10	10/17/18	05/24/19	73.85	MARION-CONST
	MP	ACSTP	518102282 E	MILLING AND HMA OVERLAY. K153, FR CONC/ASPHALT JOIN N OF K6			11/21/18	(09/28/19)	77.83	65

CONTRACT STATUS REPORT AS OF 05AUG19

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K153S	059 MP	KA-5062-01 ACSTP	APAC KANSAS INC - SHEARS DIVISION 518102262 E	MILOV MILLING AND HMA OVERLAY. K153 SPUR, FR S SIDE OF K61 ON RAM	1.17 MI	141,497.14	10/17/18 11/21/18	05/24/19 (09/28/19)	73.85 69.85	MARION-CONST 65
K260	059 MP	KA-5063-01 ACSTP	APAC KANSAS INC - SHEARS DIVISION 518102272 E	MILOV MILLING AND HMA OVERLAY. K260, FR S I-135 JCT N TO N I-135JC	3.62 MI	347,249.60	10/17/18 11/21/18	05/24/19 (09/28/19)	73.85 86.80	MARION-CONST 65
K-61	059 MP	KA-5074-01 NHPP	PCI ROADS, LLC 519062282 E	BRRPR BRIDGE REPAIR. BRIDGES 132 & 133 8.76 MI NE OF RN/MP CO LI O	0.01 MI	313,809.82	06/19/19 07/17/19	(03/01/20) (06/01/20)	0.00 0.00	MARION-CONST 40
U056	059 MP	KA-5066-01 ACSTP	APAC KANSAS INC - SHEARS DIVISION 518102292 E	MILOV MILLING AND HMA OVERLAY. U056, FR RS319 JCT E TO MP/MN CO LI	13.13 MI	1,944,157.46	10/17/18 11/21/18	05/24/19 (09/28/19)	73.85 91.70	MARION-CONST 65
U081B	059 MP	KA-5031-01	APAC KANSAS INC - SHEARS DIVISION 518106242 E	UBAS ULTRATHIN BONDED ASPHALT SURFACING. U081B FR K061 E TO I13	2.54 MI	613,833.55	10/17/18 11/21/18	(08/05/19) (09/01/19)	0.00 2.84	MARION-CONST 20
U081B	059 MP	KA-5032-01 ACSTP	APAC KANSAS INC - SHEARS DIVISION 518102252 E	MILOV MILLING AND HMA OVERLAY. U081B, FR S SIDE OF EB K61 ON RAMP	1.41 MI	143,996.96	10/17/18 11/21/18	05/24/19 (09/28/19)	73.85 17.14	MARION-CONST 65
	059 MP	TE-0442-01 TA	PEARSON CONSTRUCTION LLC 518052272 E	PEDBI PEDESTRIAN & BICYCLE PATHS. CITY OF LINDSBORG IN MCPHERSC	1.38 MI	592,627.50	05/23/18 06/28/18	04/10/19 (08/09/19)	71.43 79.77	SALINA-CONST 70
	059 MP	TE-0443-01 TA	PEARSON CONSTRUCTION LLC 517092292 E	PEDBI PEDESTRIAN AND BICYCLE PATHS. CITY OF MCPHERSON IN MCPHE	1.48 MI	813,039.88	09/20/17 10/18/17	04/02/18 04/15/19	101.18 97.26	MARION-CONST 85
	059 MP	U-2336-01 ACTA	PAVERS INC 519032232 E	GRSU GRADING AND SURFACING. SIDEWALKS CROSSWALKS AND PAVEME	0.28 MI	790,235.22	03/20/19 05/01/19	06/19/19 (08/26/19)	43.08 34.16	MARION-CONST 65
U024	062 MC	KA-3949-01 ACNHP	KING CONSTRUCTION COMPANY, INC. 518112262 E	GRBRS GRADING, BRIDGE & SURFACING. BR 018 OVER ASHER CREEK ON L	0.08 MI	1,942,256.55	11/14/18 12/10/18	03/25/19 (01/24/20)	34.71 29.75	BELLEVILLE-CONST 170
K177	064 MR	KA-5230-01	CIRCLE C PAVING AND CONSTRUCTION 519036232 E	CONVT CHIP SEAL. K-177 FR L AVE TO S MR/WB CO LI AND N MR/WB CO LI	7.27 MI	192,048.74	03/20/19 04/16/19	(09/03/19) (09/30/19)	0.00 0.00	MARION-CONST 15
U056	064 MR	KA-5101-01	CIRCLE C PAVING AND CONSTRUCTION 518106252 E	CONVT CHIP SEAL. U056 FR ECL OF COUNCIL GROVE E TO 50 FT E OF MR/L	6.52 MI	211,267.91	10/17/18 11/19/18	(08/05/19) (08/15/19)	0.00 0.00	MARION-CONST 10
	064 MR	C-4900-01 ACHSP	MARTIN OUTDOOR ENTERPRISES INC 519032242 E	SG SIGNING. VARIOUS MAJOR COLLECTORS IN WEST 1/2 OF MORRIS C	107.00 MI	136,000.00	03/20/19 04/12/19	05/28/19 (02/03/20)	70.00 54.84	MARION-CONST 60
U081	072 OT	KA-4831-01 ACNHP	A M COHRON AND SONS INC 519022262 E	GRSU GRADING, SURFACING AND BRIDGE REPAIR. REDECK BRIDGES 038	0.03 MI	4,156,887.34	02/20/19 03/28/19	07/08/19 (05/01/20)	7.44 1.82	SALINA-CONST 215
K266	079 RP	KA-4996-01 STP	APAC KANSAS INC - SHEARS DIVISION 518122262 E	MILOV MILLING AND HMA OVERLAY. K266 FR US36 N TO END IN RP CO. LE	7.54 MI	523,951.96	12/12/18 01/16/19	07/17/19 (08/31/19)	53.33 0.00	BELLEVILLE-CONST 15
U081	079 RP	KA-5108-01 NHPP	APAC KANSAS INC - SHEARS DIVISION 518122272 E	3.0OL 3.0 HMA OVERLAY. US81 VARIOUS LOCATION FR MP 0.911 TO MP 23.	19.93 MI	6,682,594.71	12/12/18 01/16/19	05/13/19 (01/24/20)	42.73 0.12	BELLEVILLE-CONST 110

CONTRACT STATUS REPORT AS OF 05AUG19

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K082	081	KA-4995-01	DUSTROL INC		RCYLE	1.51 MI	169,289.73	08/22/18	0.00	JUNCTION CITY-CONST
	RL	ACSTP	518082191 E	SURFACE RECYCLE AND CHIP SEAL. K-82 FR CY/RL CO LI E TO US77			09/17/18	(08/12/19) (09/26/19)	0.00	25
	085	KA-4927-01	PAVEMENT PROS LLC		CRRPR	4.82 MI	12,631.80	06/20/18	43.33	SALINA-CONST
	SA		518066252 E	CRACK REPAIR (ASPHALT). K4, KA 4925-01, FR K4/I-135 E TO K4/			07/12/18	(12/01/19)	0.00	30
K140	085	KA-5084-01	SHILLING CONSTRUCTION CO INC		MILOV	16.22 MI	2,444,782.28	11/14/18	3.53	SALINA-CONST
	SA	STP	518112272 E	MILL AND HMA OVERLAY. K140 FR EW/SA CO LI E TO I-135 IN SA C			12/10/18	(10/18/19)	8.56	85
U081	085	KA-5179-01	SHILLING CONSTRUCTION CO INC		MILOV	5.38 MI	1,320,692.98	03/20/19	0.00	SALINA-CONST
	SA	ACNHP	519032252 E	MILLING AND HMA OVERLAY. US-81 FR 0.4 MI N OF I-70 JCT N TO			04/12/19	(10/30/19)	0.00	25
K177	099	KA-5231-01	CIRCLE C PAVING AND CONSTRUCTION		CONVT	1.93 MI	56,213.79	03/20/19	0.00	MARION-CONST
	WB		519036151 E	CHIP SEAL. K-177 FR S MR/WB CO LI TO N MR/WB CO LI IN WB CO.			04/16/19	(09/03/19) (09/30/19)	0.00	15
	101	KA-4935-01	PAVEMENT PROS LLC		CRRPR	17.46 MI	58,719.63	06/20/18	86.67	JUNCTION CITY-CONST
	WS		518066282 E	CRACK REPAIR (ASPHALT). KA 4931-01, U36 FR E EDGE LITTLE BLU			07/12/18	(10/20/19)	58.29	15
K015	101	KA-3086-01	BRIDGES INC		GRBRS	0.07 MI	3,528,835.05	12/12/18	14.88	JUNCTION CITY-CONST
	WS	ACSTP	518122282 E	GRADING, BRIDGE & SURFACING. BR 024 ON K-15 6.6 MI N OF K-15			01/16/19	(03/02/20)	13.14	215
K015	101	KA-3087-01	KING CONSTRUCTION COMPANY, INC.		GRBRS	0.28 MI	2,660,485.93	02/20/19	0.00	JUNCTION CITY-CONST
	WS	ACSTP	519022272 E	GRADING, BRIDGE & SURFACING. BR 026 ON K-15 OVER MILL CREEK			03/20/19	(09/16/19) (04/05/20)	8.53	200
K015	101	KA-5059-01	BETTIS ASPHALT & CONSTRUCTION INC		RCYLE	13.18 MI	1,083,672.38	11/14/18	0.00	JUNCTION CITY-CONST
	WS	STP	518112282 E	SURFACE RECYCLE AND CHIP SEAL. K015, FR W US36 JCT N TO NE			12/04/18	(08/12/19) (10/15/19)	0.00	30
	106	KA-4908-01	PAVEMENT PROS LLC		CRRPR	30.37 MI	68,574.97	06/20/18	52.00	JUNCTION CITY-CONST
	SE		518066232 E	CRACK REPAIR (ASPHALT). HOST PROJECT FOR KA 4902-01, KA 4903			07/12/18	(10/30/19)	37.33	25
K009	106	KA-4938-01	APAC KANSAS INC - SHEARS DIVISION		CONVT	28.85 MI	733,557.80	07/18/18	86.67	BELLEVILLE-CONST
	SE		518076242 E	CHIP SEAL. K9: KA 4936-01, FR U24/K9 E TO MC/CD CO LI; KA 49			08/13/18	07/13/19	92.02	15
K018	106	KA-5186-01	SHILLING CONSTRUCTION CO INC		MILOV	14.25 MI	1,999,406.50	03/20/19	0.00	JUNCTION CITY-CONST
	SE		519036252 E	1.5 MILLING AND HMA OVERLAY. K18: KA 5185-01, FR DK/GE CO LI			04/12/19	(05/04/20) (07/04/20)	0.00	60

CONTRACT STATUS REPORT AS OF 05AUG19

DISTRICT: 03

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K027	012	KA-5191-01	VENTURE CORPORATION	MILOV	13.02	MI	2,236,705.64	03/20/19	0.00	ATWOOD-CONST
	CN	ACSTP	519032313 E	PROFILE MILL AND HMA OVERLAY. K27 FR SH/CH CO LI N TO E US36			04/12/19	(11/01/19)	0.00	35
U036	012	KA-4898-01	HEFT & SONS, L.L.C.	CONVT	16.19	MI	505,552.20	06/20/18	26.67	ATWOOD-CONST
	CN		518066363 E	CHIP SEAL. U036 FR E K27/US36 JCT E TO CN/RA CO LI IN CN CO.			07/11/18	07/18/19	95.46	15
U083	020	KA-4981-01	VENTURE CORPORATION	RCYLE	12.40	MI	2,539,965.73	10/17/18	0.00	ATWOOD-CONST
	DC	ACNHP	518102303 E	2.0 SURFACE RECYCLE AND 1.50 HMA OVERLAY. US83 FR N END OF			11/15/18	(10/01/19)	0.00	45
US083	020	KA-5270-01	MCCORMICK EXCAVATION & PAVING LLC	MILOV	0.05	MI	23,374.20	06/19/19	0.00	ATWOOD-CONST
	DC		519066313 E	MILLING AND HMA OVERLAY PATCH. US-83 FR .204 MI S OF US36/US			07/17/19		0.00	5
I070	026	KA-4698-02	APAC KANSAS INC - SHEARS DIVISION	GR	0.00	MI	386,465.65	04/17/19	0.00	HAYS-CONST
	EL	NHPP	519042363 E	GUARDRAIL RECONSTRUCTION. I070 FR US-183 JCT E TO EL/RS CO			05/17/19	(09/23/19)	0.00	30
I070	026	KA-4955-01	PCI ROADS, LLC	BRRPR	0.00	MI	304,797.05	12/12/18	77.00	HAYS-CONST
	EL	NHPP	518122313 E	BRIDGE REPAIR. BR NO 70-26-15.59(021) WB BR OVER US 183 IN E			01/16/19	(08/30/19)	90.38	100
I070	026	KA-4956-01	PCI ROADS, LLC	BRRPR	0.00	MI	278,871.96	12/12/18	77.00	HAYS-CONST
	EL	NHPP	518122323 E	BRIDGE REPAIR. BR NO 70-26 1.87(004) WB BR OVER K 247 IN OB			01/16/19	(08/30/19)	92.44	100
	026	C-4894-01	PONDEROSA I INC	SG	119.00	MI	53,913.00	06/19/19	0.00	
	EL	HSIP	519062313 E	SIGNING. VARIOUS MAJOR COLLECTORS IN SW ELLIS CO. LENGTH					0.00	45
I070	032	KA-0725-02	FULSOM BROTHERS INC	LT	0.00	MI	138,821.00	04/18/18	0.00	OAKLEY-CONST
	GO	HSIP	518042363 E	LIGHTING. I-70 AT K-23 INTERCHANGE IN GOVE COUNTY.			05/08/18	(04/01/19)	0.00	25
I070	032	KA-0726-01	KOSS CONSTRUCTION COMPANY	GRSU	9.19	MI	38,738,320.70	04/18/18	41.68	OAKLEY-CONST
	GO	ACIM	518042373 E	GRADING, BRIDGE & SURFACING. I-70 1 MI W OF K-23 SPUR (E JCT			05/08/18	(08/27/18)	31.64	11/27/20
K018	033	KA-5024-01	VENTURE CORPORATION	MILOV	5.98	MI	739,628.68	10/17/18	0.00	PHILLIPSBURG-CONST
	GH	ACSTP	518102353 E	MILLING AND HMA OVERLAY. K18, FR US24/K18 JCT SE TO RO/GH CC			11/15/18	(07/29/19)	0.00	50
K084	033	KA-5019-01	HEFT & SONS, L.L.C.	CONVT	0.88	MI	24,200.50	10/17/18	0.00	HAYS-CONST
	GH	ACSTP	518102323 E	CHIP SEAL. K084 FR START OF K084 N TO END OF K84 IN GH CO. L			11/19/18	(08/12/19)	0.00	15
K085	033	KA-5020-01	HEFT & SONS, L.L.C.	CONVT	0.80	MI	21,943.80	10/17/18	0.00	HAYS-CONST
	GH	ACSTP	518102343 E	CHIP SEAL. K085 FR START OF K085 N TO END OF K85 IN GH CO. L			11/19/18	(08/12/19)	0.00	15
U024	033	KA-5018-01	HEFT & SONS, L.L.C.	CONVT	17.53	MI	618,791.40	10/17/18	0.00	HAYS-CONST
	GH	ACSTP	518102313 E	CHIP SEAL. U024 FR SD/GH CO LI E TO ECL OF HILL CITY IN GH C			11/19/18	(08/12/19)	0.00	15
U283	033	KA-5200-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	1.66	MI	434,389.02	03/20/19	0.00	HAYS-CONST
	GH		519036313 E	MILLING AND HMA OVERLAY. U283 FR 0.643 MI S OF SCL OF HILL C			04/12/19	(10/07/19)	0.00	10
K025	055	KA-3927-01	L & M CONTRACTORS INC	GRBRS	0.25	MI	1,594,679.37	01/16/19	69.92	OAKLEY-CONST
	LG	ACSTP	519012393 E	GRADING, BRIDGE & SURFACING. K-25: BR #023 (SMOKEY HILL RIV			02/05/19	(02/21/19)	29.23	10/15/19

CONTRACT STATUS REPORT AS OF 05AUG19

DISTRICT: 03

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	069	KA-5212-01	HEFT & SONS, L.L.C.	CONVT	15.39 MI	598,513.75	03/20/19	(08/07/19)	0.00	PHILLIPSBURG-CONST
	NT		519036323 E	CHIP SEAL. U283, KA 5210-01, FR W U283/K9 JCT N 14.748 MI TO			04/12/19	(07/01/20)	0.00	20
K009	069	KA-5029-01	DUSTROL INC	RCYLE	12.69 MI	1,005,214.56	08/22/18	07/29/19	0.00	PHILLIPSBURG-CONST
	NT	ACSTP	518082323 E	SURFACE RECYCLE AND CHIP SEAL. K009 FR E US283 JCT E TO PL/I			09/17/18	(09/15/19)	0.00	30
K173	069	KA-5028-01	DUSTROL INC	CONVT	0.65 MI	26,554.17	08/22/18	07/29/19	0.00	PHILLIPSBURG-CONST
	NT	ACSTP	518082313 E	CHIP SEAL. K173 FR START TO END IN NT CO. LENGTH IS 0.650 MI			09/17/18	(09/15/19)	0.00	30
US283	069	KA-5271-01	MCCORMICK EXCAVATION & PAVING LLC	MILOV	1.02 MI	40,259.00	06/19/19	(09/01/19)	0.00	PHILLIPSBURG-CONST
	NT		519066323 E	MILLING AND HMA OVERLAY PATCH. US283 FR SCL OF NORTON N 1.			07/17/19	(10/01/19)	0.00	5
	069	C-4920-01	KING CONSTRUCTION COMPANY, INC.	GRBR	0.06 MI	377,936.63	04/17/19	07/09/19	14.44	PHILLIPSBURG-CONST
	NT	STP	519044313 E	GRADING & BRIDGE. 0.5 MI S & 2 MI W OF NEW ALMELO IN NORTON			05/10/19	(11/30/19)	2.91	90
K181	071	KA-5195-01	DUSTROL INC	SEAL	13.66 MI	913,406.01	03/20/19	(06/01/20)	0.00	PHILLIPSBURG-CONST
	OB		519036343 E	SURFACE RECYCLE AND CHIP SEAL. K181 FR MC/OB CO LI W AND N			04/12/19	(08/01/20)	0.00	25
U024	071	KA-4958-01	L & M CONTRACTORS INC	BRRPR	0.00 MI	241,071.20	12/12/18	05/14/19	52.00	PHILLIPSBURG-CONST
	OB	STP	518122343 E	BRIDGE REPAIR. BR NO 24-71-8.63(005) (SO FORK SOLOMON RVR DI			01/23/19	(10/01/19)	50.06	100
U024	071	KA-5023-01	VENTURE CORPORATION	UBAS	3.96 MI	325,917.56	08/22/18	06/24/19	80.00	PHILLIPSBURG-CONST
	OB	ACSTP	518082343 E	ULTRATHIN BOND ASPHALT SURFACING. U024 FR S U281 JCT N TO N			09/14/18	07/31/19	100.78	30
U024	071	KA-5027-01	APAC KANSAS INC - SHEARS DIVISION	CONVT	4.10 MI	211,938.27	11/14/18	07/15/19	80.00	PHILLIPSBURG-CONST
	OB		518116313 E	CHIP SEAL. U24, FR START OF WIDENING W OF WCL OF DOWNS E T			12/10/18	(08/15/19)	90.53	5
U281	071	KA-5022-01	VENTURE CORPORATION	UBAS	30.00 MI	1,728,299.96	08/22/18	06/24/19	80.00	PHILLIPSBURG-CONST
	OB		518086393 E	ULTRATHIN BONDED ASPHALT SURFACING. U281 FR OB/RS CO LI N			09/14/18	07/31/19	97.56	30
	071	C-4921-01	L & M CONTRACTORS INC	GRBR	0.12 MI	364,755.75	05/22/19	(10/01/19)	0.00	PHILLIPSBURG-CONST
	OB	STP	519054343 E	GRADING & BRIDGE. 9 MI S & 1.8 MI E OF OSBORNE IN OSBORNE			06/13/19	(02/15/20)	0.00	90
US-36	074	KA-4761-01	SMOKY HILL LLC	GRSU	0.25 MI	992,604.25	05/22/19	07/15/19	13.33	PHILLIPSBURG-CONST
	PL	ACNHP	519052393 E	GRADING & SURFACING. US-36 FR 8TH ST TO ECL IN PHILLIPSBURG			07/02/19	(10/31/19)	7.10	75
U036	077	KA-4897-01	HEFT & SONS, L.L.C.	CONVT	10.01 MI	478,901.30	06/20/18	07/16/19	40.00	ATWOOD-CONST
	RA		518066373 E	CHIP SEAL. U36 FR 9.9 MI E OF CN/RA CO LI E TO PCCP IN ATWOO			07/11/18	07/25/19	98.25	15
K018	082	KA-5025-01	VENTURE CORPORATION	MILOV	20.98 MI	1,820,479.38	10/17/18	07/29/19	0.00	PHILLIPSBURG-CONST
	RO	ACSTP	518102373 E	MILLING AND HMA OVERLAY. K18, FR RO/GH CO LI E TO US183 JCT			11/15/18	(10/01/19)	0.00	50
U183	082	KA-5021-01	VENTURE CORPORATION	MILOV	9.85 MI	1,076,947.99	10/17/18	(08/26/19)	0.00	PHILLIPSBURG-CONST
	RO	ACNHP	518102363 E	MILLING AND HMA OVERLAY. U183 FR 12TH ST IN STOCKTON N TO F			11/15/18	(10/01/19)	0.00	30
U183	082	KA-5081-01	VENTURE CORPORATION	MILOV	5.71 MI	619,728.13	10/17/18	07/29/19	0.00	PHILLIPSBURG-CONST
	RO	ACNHP	518102383 E	MILLING AND HMA OVERLAY. U183, FR SCL OF PLAINVILLE N TO CO			11/15/18	(10/01/19)	0.00	50

CONTRACT STATUS REPORT AS OF 05AUG19

DISTRICT: 03

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K018	082	M-0062-01	VENTURE CORPORATION	STPIL	20.98 MI	5,200.00	10/17/18	07/29/19	8.64	PHILLIPSBURG-CONST
	RO		518106313 E	STOCKPILE ASPHALT MATERIAL. K018, FR RO/GH CO LI E TO US183			11/15/18	(09/15/19)	0.00	10/18/19
I070	084	KA-4232-02	PCI ROADS, LLC	BR-OL	0.00 MI	433,900.66	04/17/19	06/24/19	26.67	HAYS-CONST
	RS	ACNHP	519042373 E	BRIDGE OVERLAY. BRIDGES NO. (024) & (025) ON I-70 IN RS CO,			05/10/19	(09/30/19)	27.88	90
K018	084	KA-4998-01	VENTURE CORPORATION	UBAS	13.31 MI	1,097,871.33	08/22/18	07/08/19	75.00	PHILLIPSBURG-CONST
	RS	ACSTP	518082353 E	ULTRATHIN BONDED ASPHALT SURFACING. K018 FR E U281 JCT E T			09/14/18	(08/01/19)	97.83	20
U281	084	KA-4999-01	VENTURE CORPORATION	UBAS	1.03 MI	72,883.44	08/22/18	06/24/19	80.00	PHILLIPSBURG-CONST
	RS	ACSTP	518082363 E	ULTRATHIN BONDED ASPHALT SURFACING. U281 FR E K018 JCT N T			09/14/18	07/31/19	98.27	30
K023	090	KA-4984-01	MCCORMICK EXCAVATION & PAVING LLC	MILOV	0.10 MI	71,138.00	09/19/18		0.00	OAKLEY-CONST
	SD	ACSTP	518092363 E	MILL AND HMA OVERLAY. K23 FR N END OF PCCP IN HOXIE N TO US			10/31/18		0.00	5
	091	TE-0454-01	BRYANT & BRYANT CONSTRUCTION INC	GRSU	0.05 MI	742,826.00	08/22/18	06/17/19	46.67	ATWOOD-CONST
	SH	TA	518082373 E	GRADING & SURFACING. MAIN ST BETWEEN 9TH ST AND 10TH ST IN			10/04/18	(07/01/19)	42.12	60
I070	097	KA-5120-01	VENTURE CORPORATION	MILOV	10.29 MI	5,518,327.12	10/17/18	(04/01/20)	0.00	ATWOOD-CONST
	TH	ACNHP	518102393 E	MILLING AND HMA OVERLAY. I070 FR 0.4735 MI W OF K25 E TO 0.3			11/15/18	(08/01/20)	1.58	60
I070	097	KA-5123-01	VENTURE CORPORATION	MILOV	10.29 MI	5,641,842.11	03/20/19	(05/01/20)	0.00	ATWOOD-CONST
	TH	ACNHP	519032323 E	MILLING AND HMA OVERLAY. I070 FR 0.4462 MI E OF SH/TH CO LI			04/12/19	(09/01/20)	0.00	100
I070	097	KA-5201-01	VENTURE CORPORATION	MILOV	1.10 MI	101,946.65	03/20/19	(08/01/19)	0.00	ATWOOD-CONST
	TH	ACNHP	519032343 E	MILLING AND HMA OVERLAY. I-70 FR 3.95 MI W OF K25/I70 JCT E			04/12/19	(09/01/19)	0.00	5
I070	097	M-0065-01	VENTURE CORPORATION	STPIL	10.29 MI	6,000.00	03/20/19			ATWOOD-CONST
	TH		519036373 E	STOCKPILE ASPHALT MATERIAL. I070, FR 0.4462 MI E OF SH/TH CO			04/12/19		0.00	10/18/19
I070	097	M-0066-01	VENTURE CORPORATION	STPIL	9.84 MI	5,500.00	10/17/18	(04/01/19)		ATWOOD-CONST
	TH		518106343 E	STOCKPILE ASPHALT MATERIAL. I070, FR 0.4735 MI W OF K25 E TO			11/15/18	(07/01/19)	0.00	10/18/19
I070	098	KA-5121-01	VENTURE CORPORATION	MILOV	14.01 MI	5,673,915.20	10/17/18	(08/19/19)	0.00	HAYS-CONST
	TR	ACNHP	518102403 E	MILLING AND HMA OVERLAY. I070 FR GO/TR CO LI E TO W EWS EXIT			11/15/18	(11/15/19)	0.00	55
I070	098	KA-5122-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	16.30 MI	9,399,157.20	03/20/19	(06/01/20)	0.00	HAYS-CONST
	TR	ACNHP	519032353 E	MILLING AND HMA OVERLAY. I070 FR E EWS EXIT 127 E TO 1500 FT			04/12/19	(10/01/20)	0.12	115
I070	098	M-0064-01	APAC KANSAS INC - SHEARS DIVISION	STPIL	16.58 MI	5,945.00	03/20/19	(06/01/20)		HAYS-CONST
	TR		519036383 E	STOCKPILE ASPHALT MATERIAL. I070, FR E EWS EXIT 127 E TO TR/			04/12/19	(10/01/20)	0.00	10/18/19
	106	KA-5238-01	RF BEACHNER CONTRACTORS LLC	PEDBI	0.00 MI	278,758.00	06/19/19	(09/01/19)	0.00	PHILLIPSBURG-CONST
	SE		519066121 E	SIDEWALK IMPROVEMENTS. VARIOUS LOCATIONS IN PT, MP, RO, SL			07/17/19	(12/31/19)	0.00	80
	106	KA-5269-01	VENTURE CORPORATION	MILLG	0.50 MI	9,728.00	06/19/19		0.00	OAKLEY-CONST
	SE		519066343 E	MILLING. ACQUIRE RAP SAMPLES AT VARIOUS LOCATIONS IN DISTR			07/15/19		0.00	10

CONTRACT STATUS REPORT AS OF 05AUG19

DISTRICT: 03

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K009	106 SE	KA-5017-01	VENTURE CORPORATION	MILOV	18.51 MI	4,223,325.52	09/19/18	04/08/19	86.67	PHILLIPSBURG-CONST
			518096363 E	MILLING AND HMA OVERLAY. K009: KA 5015-01, FR		.117 MI W OF K	10/18/18	06/28/19	102.20	60
U024	106 SE	KA-5194-01	CIRCLE C PAVING AND CONSTRUCTION	CONVT	23.38 MI	861,908.60	03/20/19	(06/01/20)	0.00	PHILLIPSBURG-CONST
			519036353 E	CHIP SEAL. US-24 KA 5194-01 HOST. KA 5193-01, FR		RO/GH CO LI	04/16/19	(07/01/20)	0.00	10
U283	106 SE	KA-4967-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	10.35 MI	3,031,303.86	11/14/18	(08/05/19)	0.00	HAYS-CONST
			518116363 E	MILLING AND HMA OVERLAY. US283: KA 3249-01, FR		BARCLAY AVE N	12/10/18	(06/01/20)	1.27	45
	106 SE	M-0070-01	APAC KANSAS INC - SHEARS DIVISION	STPIL	0.01 MI	95,322.00	12/12/18	05/20/19	308.00	OAKLEY-CONST
			518126373 E	STOCKPILE ASPHALT MATERIAL. AREA 4 AT GRAINFIELD, OAKLEY A			01/16/19		99.86	06/14/19
U283	106 SE	M-0063-01	APAC KANSAS INC - SHEARS DIVISION	STPIL	10.35 MI	5,292.00	11/14/18	(08/05/19)		HAYS-CONST
			518116373 E	STOCKPILE ASPHALT MATERIAL. U283, FR BARCLAY AVE N		10.352 MI	12/10/18	(10/18/19)	0.00	10/18/19

CONTRACT STATUS REPORT AS OF 05AUG19

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U059	001	KA-4982-01	DUSTROL INC	HTSCR	8.10 MI	614,024.72	08/22/18	05/06/19	52.00	IOLA-CONST
	AL	ACSTP	518082484 E	SURFACE RECYCLE AND CHIP SEAL.	U59 FR U54 N TO AL/AN CO LI I		09/17/18	(09/01/19)	61.04	50
U169	001	KA-3254-02	EMERY SAPP & SONS INC	GRBRS	7.08 MI	15,877,330.59	02/21/18	05/02/18	82.77	INDEPENDENCE-CONST
	AL	ACNHP	518022494 E	GRADING, BRIDGE & SURFACING.	US-169: 5 M N AL/NO CO LINE, N		03/19/18	07/18/19	101.68	296
K058	002	KA-5189-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	8.13 MI	618,116.51	03/20/19	(08/27/20)	0.00	IOLA-CONST
	AN	ACSTP	519032424 E	MILLING AND HMA OVERLAY. K-58,	FR AN/CF CO LI E TO US169 JCT		04/12/19	(09/15/20)	0.00	25
U059	002	KA-4983-01	DUSTROL INC	HTSCR	15.20 MI	1,131,449.87	08/22/18	05/06/19	52.00	IOLA-CONST
	AN	ACSTP	518082494 E	SURFACE RECYCLE AND CHIP SEAL.	U59 FR AL/AN CO LI N TO S JCT		09/17/18	(09/01/19)	60.39	50
K003	006	KA-5088-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	0.50 MI	44,740.01	11/14/18	04/24/19	100.00	GARNETT-CONST
	BB	STP	518112414 E	MILLING AND HMA OVERLAY. K-3,	FR W JCT K-39 E TO E JCT K-39		12/04/18		94.85	45
K007	006	KA-5067-01	APAC KANSAS INC - SHEARS DIVISION	1.0OL	11.14 MI	837,415.29	10/17/18	(08/12/19)	0.00	PITTSBURG-CONST
	BB	ACSTP	518102434 E	HMA OVERLAY. K-7, FR CR/BB CO LI	TO US-69 IN BB CO. LENGTH I		11/21/18	(10/01/19)	0.00	35
K039	006	KA-5089-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	14.25 MI	1,167,342.73	11/14/18	04/24/19	100.00	GARNETT-CONST
	BB	STP	518112424 E	MILLING AND HMA OVERLAY. K-39,	FR NO/BB CO LI E TO W K-3 JCT		12/04/18		89.40	45
U069	006	KA-1553-02	KOSS CONSTRUCTION COMPANY	GRBRS	5.95 MI	21,730,052.94	10/19/16	03/13/17	115.13	IOLA-CONST
	BB	ACNHP	516102494 E	GRADING, BRIDGE & SURFACING.	US-69: BB/CR CO LI N 6.0 MI TO		11/09/16	07/19/19	99.15	04/12/19
K007	011	KA-1586-01	KOSS CONSTRUCTION COMPANY	GRBRS	10.99 MI	34,295,762.50	03/23/16	06/08/16	112.27	PITTSBURG-CONST
	CK	ACSTP	516032434 E	GRADING, BRIDGE & SURFACING.	K-7 FROM K-7/US-160 JCT(COLUM		04/14/16	(04/01/19)	102.36	04/01/19
K026	011	KA-5085-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	3.59 MI	460,747.85	11/14/18		0.00	PITTSBURG-CONST
	CK	STP	518112434 E	MILLING AND HMA OVERLAY. K-26,	FR US166 JCT N TO US66 JCT AT		12/04/18		0.00	35
K066	011	KA-4987-01	MISSION CONSTRUCTION COMPANY INC	BRRPR	0.00 MI	1,060,449.20	04/17/19	07/08/19	10.00	PITTSBURG-CONST
	CK	ACSTP	519042494 E	BRIDGE REPAIR. BRIDGE 005 ON	K-66 0.5 MI E OF US-69 ALT.		05/17/19	(02/01/20)	2.34	130
K171	011	KA-5086-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	4.89 MI	633,921.57	11/14/18		0.00	PITTSBURG-CONST
	CK	NHPP	518112454 E	MILLING AND HMA OVERLAY. K171	FR US-69 JCT E TO KS/MO ST LI		12/04/18		0.00	35
	011	C-4882-01	MISSION CONSTRUCTION COMPANY INC	GRBR	0.15 MI	301,119.00	10/17/18	04/01/19	35.79	PITTSBURG-CONST
	CK	STP	518104494 E	GRADING & BRIDGE. 0.4 MI N OF	FAULKNER ON SW 100TH ST OVER		12/04/18	(10/09/19)	14.19	95
I035	016	KA-4557-01	TRAFFIC CONTROL COMPANY (SFT, LLC	PAV/MK	0.00 MI	99,458.35	06/21/17	04/23/18	93.68	GARNETT-CONST
	CF	HSIP	517062464 E	PAVEMENT MARKING. I-35, FR I035	MM 154.76 TO CF/OS CO LI IN		07/25/17	08/16/18	92.69	95
K058	016	KA-5190-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	6.59 MI	494,723.85	03/20/19	(08/27/20)	0.00	IOLA-CONST
	CF	ACSTP	519032454 E	MILLING AND HMA OVERLAY. K-58,	FR WCL OF LEROY E TO AN/CF C		04/12/19	(09/15/20)	0.00	25
U075	016	KA-5188-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	6.41 MI	910,258.15	03/20/19	(08/10/20)	0.00	GARNETT-CONST
	CF	ACNHP	519032434 E	MILLING AND HMA OVERLAY. US-75,	FR 0.06 MI N OF N K58 JCT N		04/12/19	(10/15/20)	0.00	45

CONTRACT STATUS REPORT AS OF 05AUG19

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
K007	019	KA-5068-01	APAC KANSAS INC - SHEARS DIVISION	1.00L	10.94	MI	693,962.80	10/17/18	0.00	PITTSBURG-CONST	
	CR	ACSTP	518102464	E HMA OVERLAY. K-7, FR NCL GIRARD TO CR/BB CO LI IN CR CO. LEN			11/21/18		0.00	35	
K047	019	KA-4913-01	VANCE BROTHERS INC	CONVT	19.47	MI	699,104.52	06/20/18	07/29/19	0.00	PITTSBURG-CONST
	CR		518066424	E SCRUB AND CHIP SEAL. K47 FR NO/CR CO LI TO WCL GIRARD AND F			07/11/18	(08/23/19)	0.00	30	
K126	019	KA-3902-01	B & B BRIDGE COMPANY LLC	GRBRS	0.11	MI	2,851,298.80	02/20/19	05/06/19	0.87	PITTSBURG-CONST
	CR	ACSTP	519022434	E GRADING, BRIDGE & SURFACING. BR 038 ON K-126	0.09	MI	0.09	03/15/19	(04/01/20)	1.39	231
U160	019	KA-5087-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	4.84	MI	819,481.06	11/14/18		0.00	PITTSBURG-CONST
	CR		518116494	E MILLING AND HMA OVERLAY. U160 FR N US69 JCT E TO KS/MO STAT			12/04/18		0.00	30	
	019	TE-0406-01	MISSION CONSTRUCTION COMPANY INC	GRSU	0.83	MI	3,283,927.57	12/13/17	04/09/18	77.65	PITTSBURG-CONST
	CR	TA	517122424	E GRADING & SURFACING. S ROUSE WIDENING & MULTI USE PATH IN			01/25/18	(12/05/19)	72.23	170	
I035	030	KA-4559-01	TRAFFIC CONTROL COMPANY (SFT, LLC	PAV/MK	0.00	MI	466,704.35	06/21/17	04/23/18	93.68	GARNETT-CONST
	FR	HSIP	517062474	E PAVEMENT MARKING. I-35, FR OS/FR CO LI TO 1000 FT N OF EISEN			07/25/17	08/16/18	95.55	95	
	030	C-4913-01	BRYAN OHLMEIER CONSTRUCTION CO I	GRBR	0.12	MI	429,979.30	05/22/19	07/29/19	0.00	GARNETT-CONST
	FR	STP	519054484	E GRADING & BRIDGE. 1 MI NW OF OTTAWA ON PAWNEE RD W OF EIS			06/24/19	(12/06/19)	0.00	90	
K-99	037	KA-5080-01	PCI ROADS, LLC	BRRPR	0.01	MI	193,672.41	06/19/19		0.00	IOLA-CONST
	GW	STP	519062414	E BRIDGE REPAIR. BR 074 8.8 MI S OF K58 ON K99 IN GW CO.			07/17/19		0.00	55	
U400	037	KA-4682-01	IOWA CIVIL CONTRACTING INC	PATCH	15.23	MI	2,015,304.37	01/17/18	06/11/18	96.15	IOLA-CONST
	GW	ACNHP	518012414	E PCCP PATCHING. US400 FR E JCT K99/US400 E TO WL/GW CO LI IN			02/09/18	04/26/19	98.82	130	
U400	037	KA-4738-01	APAC KANSAS INC - SHEARS DIVISION	3.00L	10.36	MI	2,925,875.52	01/17/18	07/30/18	100.00	GARNETT-CONST
	GW	ACNHP	518012434	E 3.0 HMA OL. U400 FR BU/GW CO LI E TO W K99 JCT IN GW CO. LEN			02/16/18	11/30/18	99.43	67	
U400	037	KA-4739-01	APAC KANSAS INC - SHEARS DIVISION	3.00L	1.07	MI	352,651.39	01/17/18	07/30/18	100.00	GARNETT-CONST
	GW	ACNHP	518012494	E 3.0 HMA OL. U400 FR W K99 JCT TO E K99 JCT IN GW CO. LENGTH			02/16/18	11/30/18	95.61	67	
K239	054	KA-4601-01	DUSTROL INC	CONVT	5.81	MI	489,422.22	12/12/18		0.00	GARNETT-CONST
	LN	STP	518122414	E SURFACE RECYCLE & CHIP SEAL. K-239 FR 450 FT W OF US-69 CL E			01/11/19		0.00	15	
U069	054	KA-5102-01	BETTIS ASPHALT & CONSTRUCTION INC	3.00L	7.31	MI	5,191,872.63	12/12/18	06/03/19	24.35	GARNETT-CONST
	LN	NHPP	518122424	E 3.0 HMA OVERLAY. US-69 FR MM 92 APROX 4.6 MI S OF N K-52 JCT			01/11/19		64.51	115	
U075	063	KA-5107-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	20.12	MI	3,294,130.89	12/12/18	06/13/19	50.00	INDEPENDENCE-CONST
	MG		518126424	E MILLING AND HMA OVERLAY. US-75 FR NCL CANEY TO W JCT US16C			01/16/19	(09/15/19)	77.13	60	
U166	063	KA-3906-01	B & B BRIDGE COMPANY LLC	GRBRS	0.40	MI	3,453,650.98	02/20/19	07/08/19	7.32	INDEPENDENCE-CONST
	MG	ACNHP	519022464	E GRADING, BRIDGE & SURFACING. BRIDGE 033 OVER SKO RR ON US			03/15/19	(08/08/20)	4.68	205	
U166	063	KA-4255-01	MISSION CONSTRUCTION COMPANY INC	GRSU	0.03	MI	1,295,930.77	07/18/18	05/29/19	26.67	INDEPENDENCE-CONST
	MG	ACNHP	518072494	E GRADING AND SURFACING. US-166 & WILLOW ST IN COFFEYVILLE II			08/15/18	(12/29/19)	12.99	105	

CONTRACT STATUS REPORT AS OF 05AUG19

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U169	063 MG	KA-2374-01 ACNHP	KINGS CONSTRUCTION CO INC 518112464 E	GRBRS GRADING, BRIDGE AND SURFACING.	1.73 MI	12,045,603.12	11/14/18 12/14/18	04/01/19	18.51 11.96	INDEPENDENCE-CONST 335
U169	063 MG	KA-5116-01	CORNEJO & SONS LLC 519016494 E	MILOV MILLING AND HMA OVERLAY.	17.33 MI	2,212,837.63	01/16/19 02/13/19	(09/01/19) (10/15/19)	0.00 0.00	INDEPENDENCE-CONST 40
	063 MG	C-4918-01 STP	B & B BRIDGE COMPANY LLC 519054494 E	GRBR GRADING & BRIDGE.	0.10 MI	381,674.50	05/22/19 06/13/19	07/22/19 (02/05/20)	5.56 0.00	INDEPENDENCE-CONST 90
	063 MG	U-2331-01 ACTA	RFB CONSTRUCTION CO INC 519032464 E	PEDBI SAFE ROUTES TO SCHOOL.	1.38 MI	328,388.38	03/20/19 04/16/19	06/10/19 (09/10/19)	58.00 16.61	INDEPENDENCE-CONST 50
K039	067 NO	KA-5091-01 STP	BETTIS ASPHALT & CONSTRUCTION INC 518112474 E	MILOV MILLING AND HMA OVERLAY.	4.00 MI	358,107.11	11/14/18 12/04/18	04/24/19	100.00 94.24	GARNETT-CONST 45
K047	067 NO	KA-4914-01	VANCE BROTHERS INC 518066434 E	CONVT SCRUB AND CHIP SEAL.	4.01 MI	147,622.47	06/20/18 07/11/18	07/29/19 (09/09/19)	0.00 0.00	PITTSBURG-CONST 30
K39	067 NO	KA-4988-01 STP	B & B BRIDGE COMPANY LLC 519012494 E	BRRPR BRIDGE REPAIR.	0.00 MI	38,427.00	01/16/19 02/05/19	(08/05/19) (09/05/19)	0.00 0.00	IOLA-CONST 10
U059	067 NO	KA-4684-01 ACNHP	BETTIS ASPHALT & CONSTRUCTION INC 517122454 E	UBAS ULTRATHIN BONDED ASPHALT SURFACING.	15.44 MI	1,267,517.62	12/13/17 01/04/18	09/17/18	92.59 99.30	GARNETT-CONST 27
	067 NO	C-4810-01 HSIP	ROADSAFE TRAFFIC SYSTEMS INC 517062494 E	SG SIGNING & PAVEMENT MARKING.	0.00 MI	36,131.39	06/21/17 07/19/17		0.00 99.93	PITTSBURG-CONST 15
	067 NO	C-4851-01 HSIP	ROADSAFE TRAFFIC SYSTEMS INC 518042494 E	SG SIGNING & PAVEMENT MARKING.	8.98 MI	77,965.98	04/18/18 05/25/18	08/28/18 09/06/18	50.00 99.97	PITTSBURG-CONST 10
I035	070 OS	KA-4558-01 HSIP	TRAFFIC CONTROL COMPANY (SFT, LLC 517062161 E	PAV/MK PAVEMENT MARKING.	0.00 MI	386,127.56	06/21/17 07/25/17	04/23/18 08/16/18	93.68 94.72	GARNETT-CONST 95
U400	103 WL	KA-5048-01 ACNHP	R A KNAPP CONSTRUCTION INC 518102474 E	PATCH PCCP PAVEMENT PATCHING.	11.95 MI	1,046,119.58	10/17/18 12/04/18	04/22/19 07/18/19	100.00 97.65	INDEPENDENCE-CONST 45
U075	104 WO	KA-5187-01 ACNHP	BETTIS ASPHALT & CONSTRUCTION INC 519032474 E	MILOV MILLING AND HMA OVERLAY.	10.72 MI	1,330,552.12	03/20/19 04/12/19	(08/10/20) (10/15/20)	0.00 0.00	GARNETT-CONST 45
K033	106 SE	KA-4821-01	VANCE BROTHERS INC 518036484 E	CONVT CHIP SEAL.	10.26 MI	225,638.70	03/21/18 04/12/18	08/31/18	80.00 97.66	GARNETT-CONST 10
U069	106 SE	KA-4496-01	AMINO BROS CO INC 518026414 E	INTER INTERSECTION IMPROVEMENT.	0.94 MI	2,606,637.02	02/21/18 03/19/18	04/18/18	197.50 101.46	PITTSBURG-CONST 12/14/18

CONTRACT STATUS REPORT AS OF 05AUG19

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
281	004	KA-5242-01	PBX CORPORATION & SUBSIDIARIES	BRRPR	0.00	MI 120,747.20	05/22/19	(09/23/19)	0.00	PRATT-CONST
	BA	ACSTP	519052515 E	BRIDGE REPAIR. BR NO 281- 4- 35.75 (039), ELM CR DRAINAGE, 1			07/02/19	(12/31/19)	0.00	15
U160	004	KA-5213-01	HEFT & SONS, L.L.C.	CONVT	22.40	MI 647,023.50	03/20/19		0.00	PRATT-CONST
	BA		519036535 E	CHIP SEAL. U160 FR CM/BA CO LI E TO W EWS BR (041). LENGTH I			04/12/19		0.00	10
K156	005	KA-5041-01	REECE CONSTRUCTION CO INC	BRRPR	0.00	MI 275,633.50	04/17/19		0.00	GREAT BEND-CONST
	BT	NHPP	519042515 E	BRIDGE REPAIR. BRIDGE 156-5-33.86(094) OVER K&O RR AT JCT K-			05/17/19		0.00	65
K156	005	KA-5246-01	BRIDGES INC	BRRPR	0.00	MI 302,730.80	05/22/19	(07/10/19)	0.00	GREAT BEND-CONST
	BT	ACNHP	519052535 E	BRIDGE REPAIR. BR NO 156-5-31.04 (010), K156 FR US56 JCT NE			06/18/19	(07/25/20)	0.96	85
U056	005	KA-4256-01	MORGAN BROTHERS CONSTRUCTION	GRSU	0.26	MI 689,522.98	10/17/18	03/18/19	67.01	GREAT BEND-CONST
	BT	ACNHP	518102515 E	GRADING AND SURFACING. US-56/156/K96 & GRANT ST INTERSECTI			12/07/18	(09/20/19)	28.18	97
U056	005	KA-4645-01	VENTURE CORPORATION	RCYLE	0.68	MI 161,745.36	12/13/17	08/20/18	100.00	GREAT BEND-CONST
	BT	ACNHP	517122515 E	SURFACE RECYCLE & HMA OL. U056, FR PN/BT CO LI E TO PAWNEE			01/04/18	11/02/18	100.00	35
U281	005	KA-4889-01	HEFT & SONS, L.L.C.	CONVT	11.08	MI 359,529.40	06/20/18		0.00	GREAT BEND-CONST
	BT		518066535 E	CHIP SEAL. US281 FR W JCT K4 N TO BT/RS CO LI IN BT CO. LENG			07/11/18		0.00	10
U281	005	KA-5034-01	VENTURE CORPORATION	MILOV	8.92	MI 1,254,907.45	09/19/18	03/22/19	100.00	GREAT BEND-CONST
	BT	ACSTP	518092515 E	MILLING, HMA OVERLAY AND CHIP SEAL SHLDRS. U281 FR NCL GRE			10/18/18	06/07/19	97.23	20
	005	C-4869-01	MARTIN OUTDOOR ENTERPRISES INC	SG	71.00	MI 104,700.00	05/22/19	(08/01/19)	0.00	GREAT BEND-CONST
	BT	HSIP	519052525 E	SIGNING. VARIOUS MAJOR COLLECTORS IN N 1/2 OF BARTON CO. L			07/10/19	(12/20/19)	0.00	65
U054	008	KA-3884-01	DONDLINGER & SONS CONSTRUCTION	GRSU	0.46	MI 1,065,812.17	12/13/17	06/18/18	98.88	EL DORADO-CONST
	BU	ACNHP	517122545 E	GRADING & SURFACING. BRIDGE 010 ON US54 LOC 0.74 MI N OF THI			01/09/18	06/21/19	97.39	89
U054	008	KA-5039-01	WILDCAT CONSTRUCTION CO INC & SUE	BRRPR	0.00	MI 2,259,165.25	05/22/19	07/15/19	10.00	EL DORADO-CONST
	BU	ACNHP	519052545 E	BRIDGE REPAIR. US-54, BRS (118) AND (119) LOCATED 0.39 AND 0			06/13/19	(12/06/19)	7.89	100
U054	008	KA-5092-01	CORNEJO & SONS LLC	MILOV	9.38	MI 1,189,083.36	11/14/18	04/15/19	100.00	EL DORADO-CONST
	BU	NHPP	518112595 E	MILLING AND HMA OVERLAY. U054, FR US54/US77/US400 JCT N TO S			12/10/18	06/11/19	99.84	30
U054	008	KA-5243-01	BRIDGES INC	BRRPR	0.00	MI 891,477.75	05/22/19	(04/27/20)	0.00	EL DORADO-CONST
	BU	ACNHP	519052575 E	BRIDGE REPAIR. US-54, BRS (005) AND (006) 8.65 MI E OF SG CO			06/18/19	(09/19/20)	0.81	105
U054	008	KA-5244-01	B & B BRIDGE COMPANY LLC	BRRPR	0.00	MI 531,433.50	05/22/19	07/08/19	14.29	EL DORADO-CONST
	BU	ACNHP	519052585 E	BRIDGE REPAIR. US-54, BR NO 54-8-27.547(025) WALNUT RIVER, F			06/13/19	(11/29/19)	20.19	105
U077	008	KA-5079-01	B & B BRIDGE COMPANY LLC	BRRPR	0.00	MI 179,922.00	05/22/19	(10/07/19)	0.00	EL DORADO-CONST
	BU	NHPP	519052565 E	BRIDGE REPAIR. BR 172 ON US-77 OVER W BRANCH WALNUT RIVER			06/13/19	(11/08/19)	0.00	25
US-77	008	KA-5040-01	HIGHWAY HEAVY REPAIR, LLC	BRRPR	0.00	MI 142,064.65	04/17/19	07/16/19	16.67	EL DORADO-CONST
	BU	NHPP	519042525 E	BRIDGE REPAIR. BRIDGE 153 13.8 MI N OF BU/CO CL LI IN BUTLE			05/17/19	(10/18/19)	64.45	60

CONTRACT STATUS REPORT AS OF 05AUG19

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	008	C-4909-01	B & B BRIDGE COMPANY LLC	GRBR	0.15 MI	826,376.50	05/22/19	07/15/19	10.48	EL DORADO-CONST
	BU	STP	519054585 E	GRADING, BRIDGE & SURFACING.	2.8 MI E & 3 MI S OF ANDOVER I		07/02/19	(12/06/19)	3.49	105
	008	N-0635-01	CORNEJO & SONS LLC	GRSU	0.52 MI	3,690,684.98	10/18/17	02/19/18	106.67	WICHITA NORTH-CONST
	BU	STP	517102615 E	GRADING & SURFACING.	ANDOVER RD FR FOUR MI CREEK TO SW 1		11/15/17	(12/31/18)	100.54	165
U077	018	KA-5245-01	PBX CORPORATION & SUBSIDIARIES	BRRPR	0.00 MI	245,109.07	05/22/19	(07/15/19)	0.00	WINFIELD-CONST
	CL	ACNHP	519052595 E	BRIDGE REPAIR.	77-18-31.50 BR(075). US-77, FR N K15/US77 JCT		07/02/19	(08/05/19)	0.00	15
U166	018	KA-3106-01	A M COHRON AND SONS INC	GRBRS	0.09 MI	6,385,257.83	10/17/18	11/29/18	49.60	WINFIELD-CONST
	CL	ACNHP	518102525 E	GRADING, BRIDGE & SURFACING.	BRIDGE REPLACEMENT ON US-16		11/19/18		84.31	250
	018	C-4884-01	KING CONSTRUCTION COMPANY, INC.	GRBR	0.15 MI	593,350.20	10/17/18	07/08/19	15.00	WINFIELD-CONST
	CL	STP	518104585 E	GRADING & BRIDGE.	132ND RD 1.5 MI S & 1.6 MI W OF BURDEN OV		11/21/18		10.49	100
	018	C-4890-01	SIGN-UP LTD	SG	102.00 MI	146,082.77	06/19/19		0.00	
	CL	HSIP	519062515 E	SIGNING.	VARIOUS MAJOR COLLECTORS IN COWLEY CO. LENGTH I		07/29/19		0.00	75
U050	024	KA-4890-01	HEFT & SONS, L.L.C.	CONVT	8.37 MI	262,433.00	06/20/18	08/02/19	0.00	PRATT-CONST
	ED		518066575 E	CHIP SEAL.	U50 FR FO/ED CO LI E TO KINSLEY WCL IN ED CO. LEN		07/11/18	(08/08/19)	25.22	10
U056	024	KA-3267-01	PAVERS INC	GRSU	1.18 MI	3,565,674.25	10/18/17	01/03/18	107.42	PRATT-CONST
	ED	ACNHP	517102575 E	GRADING AND SURFACING.	US-56: FR WCL OF KINSLEY, NE TO ECL		11/28/17	06/18/19	98.63	06/26/19
K002	039	KA-5042-01	PBX CORPORATION & SUBSIDIARIES	BRRPR	0.04 MI	281,084.17	04/17/19		0.00	WINFIELD-CONST
	HP	STP	519042535 E	BRIDGE REPAIR.	BRIDGE 027 ON K-2 IN HARPER CO 2.43 MI W OF		05/17/19		0.00	30
	039	C-4886-01	L & M CONTRACTORS INC	GRBR	0.12 MI	508,956.00	10/17/18		0.00	WINFIELD-CONST
	HP	STP	518104595 E	GRADING & BRIDGE.	1 MI S & 8 MI W OF ANTHONY IN HARPER CO.		11/15/18		0.00	80
135	040	KA-5037-01	REECE CONSTRUCTION CO INC	BRRPR	0.01 MI	239,417.75	04/17/19	06/05/19	32.17	EL DORADO-CONST
	HV	NHPP	519042565 E	BRIDGE REPAIR.	I-135, SB BR 135-40-10.06 (021) 0.21 MI S OF		05/17/19	(11/15/19)	52.18	115
135	040	KA-5038-01	REECE CONSTRUCTION CO INC	BRRPR	0.02 MI	335,219.35	04/17/19	06/07/19	30.43	EL DORADO-CONST
	HV	NHPP	519042575 E	BRIDGE REPAIR.	I-135, NB BR 135-40-18.24 (042) 5.72 MI NW OF		05/17/19	(11/15/19)	61.59	115
1135	040	KA-5125-01	PAVERS INC	PATCH	13.55 MI	1,006,220.96	12/12/18	(08/19/19)	0.00	EL DORADO-CONST
	HV	NHPP	518122525 E	PCCP PAVEMENT PATCHING.	I-135 FR S OF US50/I135 JCT AT BEG C		02/08/19	(10/11/19)	1.24	35
U050	040	KA-4643-02	J & J CONTRACTORS INC	GDFC	0.11 MI	170,891.30	04/17/19	06/17/19	60.42	EL DORADO-CONST
	HV	NHPP	519042545 E	GUARDRAIL RECONSTRUCTION.	US-50, APPROX 2.9 MI W OF HV/MN		05/17/19	(08/16/19)	52.37	48
U400	049	KA-5272-01	HEFT & SONS, L.L.C.	CONVT	6.29 MI	212,173.15	06/19/19		0.00	PRATT-CONST
	KW		519066515 E	CHIP SEAL.	US400 FR FO/KW CO LI TO US54 JCT IN KW CO. LENGTH		07/17/19		0.00	10
K019S	073	KA-5249-01	PCI ROADS, LLC	BRRPR	0.00 MI	1,035,133.14	05/22/19	(07/15/19)	0.00	GREAT BEND-CONST
	PN	ACSTP	519052605 E	BRIDGE REPAIR.	K-19S, BR 19-73-0.13 (029) (ARKANSAS RIVER) F		06/18/19	(11/30/20)	0.00	115

CONTRACT STATUS REPORT AS OF 05AUG19

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U056	073 PN	KA-3265-01 ACNHP	VENTURE CORPORATION 519012575 E	GRADING AND SURFACING. GARFIELD, FR WCL TO ECL IN PAWNEE	GRSU	0.67 MI 3,841,682.88	01/16/19 02/13/19	04/08/19 (02/28/20)	3.57 34.48	GREAT BEND-CONST 140
U056	073 PN	KA-4646-01 ACNHP	VENTURE CORPORATION 517122525 E	SURFACE RECYCLE & HMA OL. U056, FR LARNED ECL E TO PN/BT C	RCYLE	7.38 MI 1,673,305.25	12/13/17 01/04/18	08/20/18 11/02/18	100.00 100.00	GREAT BEND-CONST 35
U056	073 PN	KA-5251-01 ACNHP	PCI ROADS, LLC 519052615 E	BRIDGE REPAIR. US56, BR NO 56-73-16.88 (003) PAWNEE RVR BR F	BRRPR	0.00 MI 261,999.25	05/22/19 06/18/19	(08/12/19) (12/30/19)	0.00 0.00	GREAT BEND-CONST 80
U281	076 PR	KA-4993-01 ACNHP	VENTURE CORPORATION 518092535 E	ULTRATHIN BONDED ASPHALT SURFACING. U281 FR IUKA NCL N TO	UBAS	6.70 MI 548,131.87	09/19/18 10/18/18		0.00 0.00	PRATT-CONST 25
	076 PR	C-4904-01 ACHSP	PONDEROSA I INC 519032515 E	SIGNING. VARIOUS MAJOR COLLECTORS IN S 1/2 OF PRATT COUNT	SG	84.50 MI 61,788.07	03/20/19 05/07/19		0.00 0.00	PRATT-CONST 60
K061	078 RN	KA-5033-01 ACNHP	APAC KANSAS INC - SHEARS DIVISION 518102585 E	MILLING AND HMA OVERLAY. K061, FR 500 FT S OF EWS BR 148 N T	MILOV	9.17 MI 1,728,730.85	10/17/18 11/21/18	03/20/19 05/20/19	82.50 99.98	HUTCHINSON-CONST 40
US050	078 RN	KA-4687-02 NHPP	RF BEACHNER CONTRACTORS LLC 519042585 E	GUARDRAIL RECONSTRUCTION. US-50 AT BR. NO 007 AT US 50 R.P.	GDFC	0.34 MI 80,374.20	04/17/19 05/17/19		0.00 0.00	PRATT-CONST 90
	078 RN	TE-0447-01 TA	VOGTS-PARGA CONSTRUCTION LLC 519012585 E	PEDESTRIAN & BICYCLE PATHS. STATE FAIR RD & 23RD AVE FR MAII	PEDBI	0.89 MI 526,009.65	01/16/19 03/05/19	04/26/19	78.79 78.72	HUTCHINSON-CONST 66
K014	080 RC	KA-4768-01 ACNHP	VOGTS-PARGA CONSTRUCTION LLC 519022565 E	PAVEMENT RECONSTRUCTION. K-14/K-96 IN STERLING FR LINCOLN	PAVRC	0.23 MI 432,265.59	02/20/19 04/12/19	05/28/19 (08/30/19)	70.00 50.00	GREAT BEND-CONST 50
U056	080 RC	KA-3894-01 ACNHP	REECE CONSTRUCTION CO INC 518122535 E	GRADING, BRIDGE & SURFACING. BR 012 ON US-56 OVER LITTLE AF	GRBRS	0.02 MI 1,247,506.17	12/12/18 01/11/19	04/15/19	25.12 30.87	HUTCHINSON-CONST 215
K096	083 RH	KA-4690-02 STP	RF BEACHNER CONTRACTORS LLC 519042595 E	GUARDRAIL RECONSTRUCTION. K-96, , VARIOUS SITES FR NS/RH C	GDFC	15.26 MI 296,543.00	04/17/19 05/17/19		0.00 0.00	PRATT-CONST 90
U183	083 RH	KA-5012-01 ACNHP	VENTURE CORPORATION 518092575 E	MILLING AND HMA OVERLAY. U183 FR LACROSSE SCL TO RH/EL CO	MILOV	12.06 MI 1,515,175.71	09/19/18 10/18/18	(08/05/19) (10/01/19)	0.00 9.55	GREAT BEND-CONST 25
	087 SG	KA-2949-01 CMQ	PHILLIPS SOUTHERN ELECTRIC CO INC 515062545 E	INTELLIGENT TRANSPORTATION SYSTEM. US-54, I-135 & I-235 IN S	ITS	0.00 MI 1,428,307.00	06/17/15 07/15/15	01/04/16 (04/27/19)	68.52 95.92	WICHITA NORTH-CONST 270
I135	087 SG	KA-4910-02 ACNHP	PBX CORPORATION & SUBSIDIARIES 519042615 E	BRIDGE REPAIR. BR NO 135-87-7.45(290) SB, WICHITA IN SG CO.	BRRPR	0.00 MI 7,052,485.96	04/17/19 05/17/19	05/28/19 (06/19/20)	17.78 4.36	WICHITA WEST-CONST 06/19/20
I135	087 SG	KA-5128-01 NHPP	R A KNAPP CONSTRUCTION INC 518122545 E	PCCP PAVEMENT PATCHING, GRINDING, JOINT SEALING. I135 NB/SB	DIAGD	3.60 MI 1,792,360.86	12/12/18 01/16/19	03/26/19 (07/19/19)	65.22 40.26	WICHITA WEST-CONST 115
I135	087 SG	KA-5129-01 NHPP	CORNEJO & SONS LLC 518122565 E	MILLING AND HMA OVERLAY. I135 FR N END PAWNEE BR APPR TO S	MILOV	2.20 MI 2,639,924.77	12/12/18 01/11/19	05/30/19 (07/09/19)	87.50 89.15	WICHITA WEST-CONST 40

CONTRACT STATUS REPORT AS OF 05AUG19

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
1135	087 SG	KA-5130-01 NHPP	R A KNAPP CONSTRUCTION INC 518122575 E	PATCH PCCP PAVEMENT PATCHING.	2.60 MI	527,500.98	12/12/18 01/16/19	03/26/19 (07/19/19)	65.22 0.00	WICHITA WEST-CONST 115
1235	087 SG	KA-0161-04 ACIM	DONDLINGER & SONS CONSTRUCTION (I) 515092595 E	GRBRS GRADING, BRIDGE & SURFACING.	1.86 MI	105,578,184.56	09/23/15 10/16/15	11/10/15 05/20/19	90.87 98.69	WICHITA WEST-CONST 12/20/19
1235	087 SG	KA-3110-01 ACNHP	BERGKAMP KING A JOINT VENTURE LLC 519012595 E	GRBRS GRADING, BRIDGE & SURFACING.	0.91 MI	51,948,801.76	01/16/19 02/13/19	03/11/19 (12/31/21)	14.92 20.76	WICHITA NORTH-CONST 11/20/21
K015	087 SG	KA-5144-01 HSIP	ROADSAFE TRAFFIC SYSTEMS INC 518102595 E	PAV/MK PAVEMENT MARKING.	5.48 MI	256,734.83	10/17/18 11/19/18	06/03/19 (07/31/19)	94.29 55.82	WICHITA WEST-CONST 35
K096	087 SG	KA-3602-01 ACCMQ	ATLAS ELECTRIC LLC 516062585 E	ITS INTELLIGENT TRANSPORTATION SYSTEM.	0.00 MI	645,718.00	06/22/16 08/04/16	04/03/17 (04/15/19)	91.35 94.10	WICHITA NORTH-CONST 185
K096	087 SG	KA-4685-02 NHPP	J & J CONTRACTORS INC 519046595 E	GDFC GUARDRAIL RECONSTRUCTION.	1.00 MI	496,933.00	04/17/19 05/17/19	06/17/19 (08/16/19)	60.42 89.45	EL DORADO-CONST 48
U054	087 SG	KA-5093-01	CORNEJO & SONS LLC 518116595 E	MILOV MILLING AND HMA OVERLAY.	1.70 MI	1,550,479.08	11/14/18 12/10/18	06/17/19 (09/01/19)	57.78 87.50	WICHITA WEST-CONST 45
	087 SG	TE-0433-01 ACTA	CONSPEC INC (KANSAS PAVING) 518044575 E	PEDBI PEDESTRIAN & BICYCLE PATH.	1.55 MI	942,535.70	04/18/18 05/25/18	06/04/18 (07/31/19)	96.03 82.89	WICHITA WEST-CONST 151
	087 SG	N-0650-01 STP	CORNEJO & SONS LLC 518022575 E	GRSU GRADING AND SURFACING.	0.80 MI	1,269,202.79	02/21/18 03/27/18	05/07/18 04/18/19	100.00 92.51	WICHITA NORTH-CONST 121
	087 SG	N-0654-01 STP	DONDLINGER & SONS CONSTRUCTION (I) 519052635 E	GRBRS GRADING, BRIDGE AND SURFACING.	0.08 MI	4,006,416.42	05/22/19 06/24/19	06/24/19 (08/14/20)	11.86 3.50	WICHITA NORTH-CONST 06/12/20
U050	093 SF	KA-4514-01 ACHSP	VENTURE CORPORATION 519022575 E	GRSU ROUNDAABOUT.	0.31 MI	5,201,855.86	02/20/19 03/20/19	05/13/19 (12/13/19)	29.38 20.61	PRATT-CONST 160
U050	093 SF	KA-4688-02 NHPP	RF BEACHNER CONTRACTORS LLC 519042625 E	GDFC GUARDRAIL RECONSTRUCTION.	15.01 MI	228,855.45	04/17/19 05/17/19		0.00 0.00	PRATT-CONST 90
U281	093 SF	KA-4992-01 ACNHP	VENTURE CORPORATION 518092585 E	UBAS ULTRATHIN BONDED ASPHALT SURFACING.	9.12 MI	767,101.89	09/19/18 10/18/18		0.00 0.00	PRATT-CONST 25
K044	096 SU	KA-5247-01 ACSTP	WILDCAT CONSTRUCTION CO INC & SUE 519052645 E	BRRPR BRIDGE REPAIR.	0.00 MI	478,206.20	05/22/19 06/13/19	(07/15/19) (09/23/19)	0.00 0.00	WINFIELD-CONST 65
U081	096 SU	KA-5069-01	VENTURE CORPORATION 518106595 E	MILOV MILLING AND HMA OVERLAY.	25.00 MI	2,727,146.25	10/17/18 11/15/18		0.00 5.54	WINFIELD-CONST 40
	106 SE	KA-4168-01	PHILLIPS SOUTHERN ELECTRIC CO INC 518076696 E	ITS INTELLIGENT TRANSPORTATION SYSTEM.	0.00 MI	987,747.53	07/18/18 08/13/18	11/05/18	54.29 48.16	HUTCHINSON-CONST 210

CONTRACT STATUS REPORT AS OF 05AUG19

DISTRICT: 06

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	013	C-4893-01	PONDEROSA I INC	SG	23.00	MI 23,757.18	02/20/19	06/26/19	88.00	DODGE CITY-CONST
	CA	ACHSP	519022616 E	SIGNING. MAJOR COLLECTORS IN NE 1/4 OF CLARK CO. LENGTH IS			04/12/19	(08/30/19)	0.00	25
K023	028	KA-5056-01	SHILLING CONSTRUCTION CO INC	MILOV	6.10	MI 527,345.57	11/14/18		0.00	DODGE CITY-CONST
	FI	STP	518112636 E	MILLING AND HMA OVERLAY. K-23, FR W L156 JCT E TO E K156 JCT			12/10/18		0.00	50
K156	028	KA-5054-01	SHILLING CONSTRUCTION CO INC	MILOV	21.33	MI 2,300,154.86	11/14/18		0.00	DODGE CITY-CONST
	FI	STP	518112616 E	MILLING AND HMA OVERLAY. K156, FR CONC AT JENNIE BARKER RD			12/10/18		0.37	50
K156	028	KA-5055-01	SHILLING CONSTRUCTION CO INC	MILOV	6.98	MI 586,541.80	11/14/18		0.00	DODGE CITY-CONST
	FI	STP	518112626 E	MILLING AND HMA OVERLAY. K156, FR E K23 JCT E TO FI/HG CO LI			12/10/18		0.00	50
U050	028	KA-3251-01	KOSS CONSTRUCTION COMPANY	PAVRC	3.55	MI 11,098,741.47	02/20/19	03/18/19	56.22	GARDEN CITY-CONST
	FI	ACNHP	519022626 E	GRADING, BRIDGE REPAIR & SURFACING. US-50 FR 3RD ST E & S T			03/15/19	(11/22/19)	34.56	11/22/19
U050	028	KA-5050-01	SHILLING CONSTRUCTION CO INC	MILOV	4.89	MI 721,638.25	10/17/18	07/19/19	30.00	GARDEN CITY-CONST
	FI		518106626 E	MILLING AND HMA OVERLAY. U050, FR FI/KE CO LI E TO CONC PVMT			11/19/18	(08/09/19)	7.76	20
U050B	028	KA-5007-01	SHILLING CONSTRUCTION CO INC	MILOV	0.74	MI 249,793.37	08/22/18	05/31/19	64.62	GARDEN CITY-CONST
	FI	ACNHP	518082626 E	MILLING AND HMA OVERLAY. FR US83/50/83B/50B JCT S TO CONC PV			09/14/18	(08/16/19)	0.70	65
U083	028	KA-5005-01	SHILLING CONSTRUCTION CO INC	MILOV	17.66	MI 2,091,171.96	08/22/18	05/31/19	64.62	GARDEN CITY-CONST
	FI	ACNHP	518082616 E	MILLING, HMA OVERLAY AND CHIP SEAL SHOULDERS. FR N JCT US5			09/14/18	(08/16/19)	26.74	65
U050	029	KA-5053-01	VENTURE CORPORATION	MILOV	12.67	MI 2,599,044.00	10/17/18		0.00	DODGE CITY-CONST
	FO		518106646 E	MILLING AND HMA OVERLAY. U050, FR END OF CONC E OF W U283 J			11/15/18		0.00	75
U050	029	KA-5094-01	HEFT & SONS, L.L.C.	CONVT	9.44	MI 292,021.64	11/14/18		0.00	DODGE CITY-CONST
	FO		518116686 E	CHIP SEAL. U050 FR EXISTING HEADER E OF SPEARVILLE E TO FO/E			12/14/18		0.00	15
U283	029	KA-5051-01	VENTURE CORPORATION	MILOV	9.39	MI 1,509,192.09	10/17/18		0.00	DODGE CITY-CONST
	FO		518106636 E	MILLING AND HMA OVERLAY. U283, FR E U283/U50 JCT N TO FO/HG			11/15/18		0.00	75
U400	029	KA-3860-01	BETTIS ASPHALT & CONSTRUCTION INC	BRRPR	0.00	MI 995,946.00	02/20/19	(07/15/19)	0.00	DODGE CITY-CONST
	FO	ACNHP	519022676 E	BRIDGE REPAIR. US-400:BR.NO.(057) 14.24 MI SE OF US-56 JCT O			03/20/19	(04/30/20)	0.00	70
U400	029	KA-5045-01	REECE CONSTRUCTION CO INC	BRRPR	0.00	MI 390,898.70	02/20/19		0.00	DODGE CITY-CONST
	FO		519026696 E	BRIDGE REPAIR. US-400, MARSHALL RD OVER US400 BR (077), 8 MI			03/15/19		0.00	70
K023	035	KA-3995-01	PCI ROADS, LLC	BRRPR	0.00	MI 1,658,990.74	04/17/19		0.00	DODGE CITY-CONST
	GY	ACSTP	519042636 E	BRIDGE REPAIR. K-23, BR (027) (ARKANSAS RIVER) 0.6 MI S OF U			05/10/19		0.00	105
	036	C-4892-01	PONDEROSA I INC	SG	109.00	MI 53,157.84	06/19/19	(10/07/19)	0.00	SYRACUSE-CONST
	GL	HSIP	519062616 E	SIGNING. VARIOUS MAJOR COLLECTORS IN GREELEY CO. LENGTH				(11/01/19)	0.00	20
K27	038	KA-5219-01	BRIDGES INC	BRRPR	0.00	MI 1,040,972.00	06/19/19	(03/02/20)	0.00	SYRACUSE-CONST
	HM		519066616 E	BRIDGE REPAIR. BRIDGE 27-38-15.77 (039) LOCATED OVER ARKANSA			07/17/19	(06/14/20)	0.00	75

CONTRACT STATUS REPORT AS OF 05AUG19

DISTRICT: 06

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K190	041 HS	KA-5135-01	BETTIS ASPHALT & CONSTRUCTION INC 518106696 E	RCYLE SURFACE RECYCLE AND CHIP SEAL. K190, FR ECL OF SATANTA E TC	3.80 MI	274,260.06	10/17/18 11/15/18	07/02/19 (07/30/19)	68.00 95.41	LIBERAL-CONST 25
K156	042 HG	KA-5182-01 ACSTP	SHILLING CONSTRUCTION CO INC 519032626 E	MILOV MILLING AND HMA OVERLAY. K156, FR FI/HG CO LI E TO CITY OF J	19.38 MI	2,306,235.70	03/20/19 04/12/19		0.00 0.00	DODGE CITY-CONST 30
U283	042 HG	KA-4858-01	HEFT & SONS, L.L.C. 518036536 E	CONVT CHIP SEAL. U283 FR FO/HG CO LI N TO S EWS IN JETMORE IN HG C	11.49 MI	357,474.13	03/21/18 04/16/18	08/27/18 (06/05/19)	100.00 101.16	DODGE CITY-CONST 10
	042 HG	C-4901-01 HSIP	SIGN-UP LTD 519052676 E	SG SIGNING. VARIOUS MAJOR COLLECTORS IN W 1/2 OF HODGEMAN C	56.00 MI	34,235.13	05/22/19 07/02/19	(10/08/19) (11/30/19)	0.00 0.00	DODGE CITY-CONST 25
K025	047 KE	KA-5181-01 ACSTP	VENTURE CORPORATION 519032636 E	MILOV MILLING AND HMA OVERLAY. K-25, FR KE/GT CO LI N TO SCL OF LA	16.15 MI	1,959,223.40	03/20/19 04/12/19		0.00 0.00	SYRACUSE-CONST 40
K096	051 LE	KA-5036-01	APAC KANSAS INC - SHEARS DIVISION 518096696 E	MILOV MILLING AND HMA OVERLAY. K096, FR FIRST ST IN DIGHTON E TO L	12.35 MI	1,424,965.66	09/19/18 10/23/18	06/26/19 (08/03/19)	73.33 97.48	GARDEN CITY-CONST 30
	060 ME	C-4899-01 HSIP	MARTIN OUTDOOR ENTERPRISES INC 519052686 E	SG SIGNING. VARIOUS MINOR COLLECTORS IN MEADE CO. LENGTH IS	102.00 MI	41,852.50	05/22/19 06/24/19	(09/30/19) (11/08/19)	0.00 0.00	LIBERAL-CONST 30
K027	065 MT	KA-5035-01 ACSTP	APAC KANSAS INC - SHEARS DIVISION 518092696 E	MILOV MILLING AND HMA OVERLAY. K027, FR S K51 JCT N TO MT/ST CO LI	23.79 MI	2,465,384.93	09/19/18 10/23/18	04/08/19 05/29/19	54.00 100.80	LIBERAL-CONST 50
	065 MT	C-4902-01 HSIP	SIGN-UP LTD 519052696 E	SG SIGNING. VARIOUS MAJOR COLLECTORS IN MORTON CO. LENGTH	87.00 MI	50,287.55	05/22/19 07/02/19	(09/30/19) (11/08/19)	0.00 0.00	LIBERAL-CONST 30
K096	068 NS	KA-4257-01	BRYANT & BRYANT CONSTRUCTION INC 518086696 E	GRSU GRADING AND SURFACING. NESS CITY: K-96 FR 7TH ST TO SCHOOL	0.45 MI	1,109,465.65	08/22/18 10/04/18	01/07/19 07/03/19	75.83 96.54	DODGE CITY-CONST 120
	068 NS	C-4903-01 HSIP	PONDEROSA I INC 519062626 E	SG SIGNING. VARIOUS MAJOR COLLECTORS IN SW NESS CO. LENGTH	48.00 MI	21,820.80	06/19/19		0.00 0.00	DODGE CITY-CONST 30
U083	086 SC	KA-5006-01 ACNHP	SHILLING CONSTRUCTION CO INC 518082636 E	MILOV MILLING, HMA OVERLAY AND CHIP SEAL SHOULDERS. FR FI/SC CO LI	14.71 MI	1,704,326.43	08/22/18 09/14/18	05/31/19 (08/16/19)	60.00 76.00	GARDEN CITY-CONST 65
	086 SC	C-4905-01 HSIP	MARTIN OUTDOOR ENTERPRISES INC 519052706 E	SG SIGNING. VARIOUS MAJOR COLLECTORS IN NW 1/4 OF SCOTT CO. I	45.50 MI	22,222.00	05/22/19 07/10/19	(10/14/19) (11/08/19)	0.00 0.00	GARDEN CITY-CONST 20
K190	088 SW	KA-5134-01	BETTIS ASPHALT & CONSTRUCTION INC 518106686 E	RCYLE SURFACE RECYCLE AND CHIP SEAL. K190, FR HS/SW CO LI E TO U0	7.00 MI	532,592.50	10/17/18 11/15/18	07/02/19 (07/30/19)	68.00 8.54	LIBERAL-CONST 25
K025	102 WH	KA-4827-01	HEFT & SONS, L.L.C. 518036696 E	CONVT SCRUB AND CHIP SEAL. K25 FR KE/WH CO LI N TO SCL LEOTI IN WH	19.12 MI	602,466.86	03/21/18 04/16/18	08/02/18 06/20/19	95.00 108.75	SYRACUSE-CONST 40