

CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
U059	003	KA-5885-01	HERZOG CONTRACTING CORP	1.5OL	13.70	MI	1,951,720.61	11/18/20	08/03/21	68.57	HORTON-CONST
	AT	ACNHP	520112131	E 1.50 HMA OVERLAY. U059 FR JF CO LI N TO WCL ATCHISON IN AT C			12/17/20	09/15/21	100.00	35	
	003	TE-0489-01	AMINO BROS CO INC	PEDBI	0.70	MI	1,552,299.70	10/20/21	04/04/22	14.07	HORTON-CONST
	AT	TA	521102121	E PEDESTRIAN AND BICYCLE PATHS. MAIN ST FR 10TH ST TO 2ND ST			11/21/21	(09/14/22)	0.00	135	
	003	C-4963-01	CC & I ENGINEERING INC / COMPASS CC	SG	25.90	MI	62,369.91	10/20/21	04/04/22	50.00	HORTON-CONST
	AT	HSIP	521102101	E SIGNING. VARIOUS MAJOR COLLECTORS IN AT CO. LGTH IS 25.897 M			11/10/21		0.00	40	
U036	007	KA-6391-01	DUSTROL INC	SU	12.00	MI	1,455,797.33	01/19/22	(06/07/22)	0.00	HORTON-CONST
	BR		522016101	E SURFACE RECYCLE AND CHIP SEAL. US-36; NM/BR CO LI E TO LTL			02/06/22	(06/30/22)	0.00	30	
U073	007	KA-5696-01	PCI ROADS, LLC	BRRPR	0.00	MI	892,105.79	05/19/21	07/26/21	79.17	HORTON-CONST
	BR	ACNHP	521052081	E BRIDGE REPAIR. BR# 73-7-30.94 (014) AND BR# 73-7-31.11 (015)			06/21/21	12/15/21	99.78	120	
U075	007	KA-4798-03	BETTIS ASPHALT & CONSTRUCTION INC	GRBRS	2.40	MI	8,967,588.42	02/19/21	06/07/21	49.00	HORTON-CONST
	BR	ACNHP	521022021	E GRADING, BRIDGE AND SURFACING. US75 FR 3.2 M N OF K20 N 2.4			03/25/21	(04/04/22)	34.49	251	
U075	007	KA-5284-01	HERZOG CONTRACTING CORP	GRSU	2.78	MI	5,414,193.56	12/15/21	(04/11/22)	0.00	HORTON-CONST
	BR	HSIP	521122131	E GRADING & SURFACING. US75: INTERS OF US75 AT 260TH AND 280			01/05/22	(08/24/22)	0.00	125	
K120	022	KA-6337-01	HERZOG CONTRACTING CORP	MILOV	8.80	MI	1,368,463.98	12/15/21		0.00	HORTON-CONST
	DP	ACSTP	521126161	E MILLING AND HMA OVERLAY. K-120; K-20/K-120 JCT N TO SCL OF			01/05/22		0.00	20	
U036	022	KA-6336-01	DUSTROL INC	HTSCR	6.10	MI	768,205.51	12/15/21	(05/26/22)	0.00	HORTON-CONST
	DP		521126151	E SURFACE RECYCLE. US-36; FR 15.2 MI E OF BR CO LI E TO 0.2			01/05/22	(06/10/22)	0.00	20	
K10	023	KA-6281-01	WILDCAT CONSTRUCTION CO INC & SUE	LT	0.00	MI	224,350.00	02/16/22	(05/02/22)	0.00	TOPEKA-CONST
	DG	HSIP	522022101	E LIGHTING. K-10 & E 1900 RD INTERS NEAR LAWRENCE IN DG CO.			03/08/22	(10/15/22)	0.00	45	
U024	023	KA-6190-01	CENTURY FENCE CO	PAV/MK	6.50	MI	125,689.88	07/21/21	04/12/22	36.67	BONNER SPRINGS-CONST
	DG	HSIP	521072091	E PAVEMENT MARKING. US 24 FR JF/DG CO LI TO JCT ON K32, INCL			08/16/21	(06/06/22)	0.00	30	
U024	023	KA-6239-01	SUPERIOR BOWEN ASPHALT CO LLC	UBAS	0.35	MI	61,373.74	02/16/22	(06/06/22)	0.00	BONNER SPRINGS-CONST
	DG		522026121	E ULTRATHIN BONDED ASPHALT SURFACING. US 24; FR JCT OF K-32			03/14/22	(07/15/22)	0.00	30	
75	043	KA-5710-01	J WARREN COMPANY INC	ITS	0.00	MI	137,525.00	09/22/21	04/04/22	12.00	HORTON-CONST
	JA	HSIP	521092131	E INTELLIGENT TRANSPORTATION SYSTEM. US-75 AT 190TH RD. 3.6 M			10/13/21	(04/29/22)	35.63	50	
K016	043	KA-5963-01	HERZOG CONTRACTING CORP	MILOV	12.77	MI	1,537,012.57	02/19/21	09/10/21	80.00	HORTON-CONST
	JA	ACSTP	521022041	E MILLING AND HMA OVERLAY, FR WISCONSIN AVE IN HOLTON E TO J			03/18/21	10/13/21	100.00	30	
U075	043	KA-4798-02	BETTIS ASPHALT & CONSTRUCTION INC	GRBRS	1.40	MI	4,539,960.37	02/19/21	05/17/21	84.57	HORTON-CONST
	JA	ACNHP	521022031	E GRADING AND SURFACING. US-75: 7.9 MI N OF K-16, THENCE N 1.8			03/25/21	(04/04/22)	81.42	175	
	043	C-5078-01	KING CONSTRUCTION COMPANY, INC.	GRBR	0.08	MI	622,967.60	01/19/22	(10/17/22)	0.00	HORTON-CONST
	JA	ACSTP	522014121	E GRADING AND BRIDGE. 2.0 MI E & 5.8 MI N OF HOLTON ON T RD, O			02/10/22	(04/28/23)	0.00	100	

## CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K004	044	KA-6315-01	HERZOG CONTRACTING CORP	MILOV	18.70 MI	4,617,205.98	01/19/22	03/21/22	29.33	BONNER SPRINGS-CONST
	JF	ACNHP	522012121 E	MILLING AND HMA OVERLAY. K-4; FR JCT OF K 92 TO JCT OF US			02/09/22	(07/15/22)	24.47	75
K237	044	KA-6399-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	6.00 MI	1,139,749.53	02/16/22	(05/01/23)	0.00	TOPEKA-CONST
	JF		522026131 E	MILLING AND HMA OVERLAY. K-237 FR 24/237 JCT N TO END OF RO			03/08/22	(10/15/23)	0.00	25
U024	044	KA-6191-01	CENTURY FENCE CO	PAVMK	4.00 MI	63,822.92	07/21/21	04/12/22	36.67	BONNER SPRINGS-CONST
	JF	HSIP	521072101 E	PAVEMENT MARKING. US 24 FR US 59 JCT TO JF/DG CO LI IN JF C			08/16/21	(06/06/22)	0.00	30
U059	044	KA-6338-01	HERZOG CONTRACTING CORP	MILOV	0.50 MI	320,914.39	01/19/22	03/21/22	29.33	BONNER SPRINGS-CONST
	JF		522016121 E	MILLING AND HMA OVERLAY. US 59; FR JCT OF K-4 TO JF/AT CO L			02/09/22	(07/15/22)	0.00	75
U59	044	KA-6192-01	CENTURY FENCE CO	PAVMK	10.50 MI	153,408.40	07/21/21	04/12/22	36.67	BONNER SPRINGS-CONST
	JF	HSIP	521072121 E	PAVEMENT MARKING. US 59 FR JCT OF US 24 TO CHANGE OF PVMT			08/16/21	(06/06/22)	0.00	30
	044	C-4983-01	LEAVENWORTH EXCAVATING & EQUIPMI	GRSU	0.45 MI	380,102.22	12/15/21	03/21/22	46.67	BONNER SPRINGS-CONST
	JF	HSIP	521124131 E	GRADING AND SURFACING. WELLMAN RD FR 3175 FT TO 305 FT S O			01/19/22	(07/01/22)	32.97	45
	046	KA-5496-01	GERSTNER ELECTRIC INC	LT	0.00 MI	942,689.42	07/21/21	01/10/22	50.91	OLATHE-CONST
	JO	HSIP	521072131 E	LIGHTING. COLLEGE BLVD AND US-69, I-435 AND W 95TH ST, I-35			08/16/21	(04/11/22)	38.13	55
	046	KA-6147-01	TWIN TRAFFIC MARKING CORP	PAVMK	3.32 MI	723,728.85	05/19/21		0.00	OLATHE-CONST
	JO	HSIP	521052161 E	PAVEMENT MARKING EB AND WB I-435 FR METCALF TO STATELINE.			06/23/21	(11/08/21)	0.00	40
1035	046	KA-6074-01	BETTIS ASPHALT & CONSTRUCTION INC	4.00L	2.95 MI	6,467,653.14	05/19/21	08/09/21	94.20	OLATHE-CONST
	JO	ACNHP	521052151 E	PATCHING AND OVERLAY I-35 APPROX 350 FT N OF MI MRK 213 TO			06/15/21	(11/02/21)	59.00	69
1435	046	KA-5681-01	CLARKSON CONSTRUCTION CO	GRBRS	0.02 MI	3,432,513.90	05/19/21	03/14/22	24.58	OLATHE-CONST
	JO	ACNHP	521052131 E	GRADING, BRIDGE AND SURFACING. BR #228 OVER I-435 AT THE JC			06/15/21	(10/06/22)	16.94	118
K007	046	KA-5933-01	SUPERIOR BOWEN ASPHALT CO LLC	O-LAY	2.80 MI	4,729,867.13	12/15/21	(05/02/22)	0.00	OLATHE-CONST
	JO	ACNHP	521122141 E	HMA OVERLAY. K-7; FR HAROLD ST INTERS TO NEW PAVEMENT AP			01/05/22	(07/15/22)	0.00	45
K010	046	KA-5774-01	CLARKSON CONSTRUCTION CO	GRBRS	0.04 MI	2,749,833.83	03/17/21	04/27/21	133.57	OLATHE-CONST
	JO	ACNHP	521032131 E	GRADING, BRIDGE AND SURFACING, BR #177 ON EB K-10 LOC 4.44 M			04/20/21	(09/14/21)	99.93	06/18/22
U056	046	KA-5420-01	AMINO BROS CO INC	GRSU	1.01 MI	6,335,950.54	10/20/21	02/15/22	91.00	OLATHE-CONST
	JO	ACNHP	521102141 E	GRADING AND SURFACING. E MAIN ST. (US-56) FROM SYCAMORE S			11/21/21	(12/01/22)	7.91	12/01/22
U056	046	KA-6243-01	SUPERIOR BOWEN ASPHALT CO LLC	MILOV	1.29 MI	1,797,830.30	02/16/22		0.00	OLATHE-CONST
	JO	ACNHP	522022111 E	MILLING AND HMA OVERLAY. US-56; FR RR BR W OF I-35 TO STATE			03/14/22		0.00	25
U056	046	KA-6246-01	SUPERIOR BOWEN ASPHALT CO LLC	MILOV	0.88 MI	423,590.45	03/16/22		0.00	OLATHE-CONST
	JO	ACNHP	522032101 E	MILLING AND HMA OVERLAY. U-56; FR START OF CURB W OF GARD			04/22/22		0.00	30
U056	046	KA-6370-01	SUPERIOR BOWEN ASPHALT CO LLC	MILOV	0.88 MI	1,305,146.60	03/16/22		0.00	OLATHE-CONST
	JO	ACNHP	522032111 E	HMA OVERLAY. US-56; I-35/US-56 INTCHG RAMP AND ML US-56 F			04/22/22		0.00	30

CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K092	052	KA-6189-01	CENTURY FENCE CO	PAVMK	0.50 MI	25,549.30	07/21/21	04/12/22	36.67	BONNER SPRINGS-CONST
	LV	HSIP	521072151 E	PAVEMENT MARKING. K-92 FR INT OF 4TH ST AND METROPOLITIAN			08/16/21	(06/06/22)	0.00	30
U024	052	KA-6240-01	SUPERIOR BOWEN ASPHALT CO LLC	UBAS	9.40 MI	1,143,376.70	02/16/22	(06/06/22)	0.00	BONNER SPRINGS-CONST
	LV	ACSTP	522022131 E	ULTRATHIN BONDED ASPHALT SURFACING. US 24; FR DG/LV CO LI			03/14/22	(07/15/22)	0.00	30
U073	052	KA-6188-01	CENTURY FENCE CO	PAVMK	10.00 MI	257,450.48	07/21/21	04/12/22	36.67	BONNER SPRINGS-CONST
	LV	HSIP	521072141 E	PAVEMENT MARKING. US-73 FR INTERSECTION 4TH ST AND METR			08/16/21	(06/06/22)	0.00	30
	056	KA-5978-01	SHILLING CONSTRUCTION CO INC	MILOV	23.02 MI	4,637,430.14	01/20/21	08/19/21	100.00	WAMEGO-CONST
	LY		521016121 E	MILLING AND HMA OVERLAY. HOST KA-5978-01. KA-5979-01, US-56			02/22/21	(07/02/22)	51.61	40
I035	056	KA-6401-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	10.30 MI	5,352,611.68	01/19/22	(06/06/22)	0.00	EMPORIA-CONST
	LY	ACNHP	522012151 E	MILLING AND HMA OVERLAY. I-35; E END OF CONC APPROCHES ON			02/09/22	(04/15/23)	0.00	85
K099	056	KA-6392-01	CIRCLE C PAVING AND CONSTRUCTION	SU	15.60 MI	622,163.40	01/19/22	(05/16/22)	0.00	EMPORIA-CONST
	LY		522016131 E	CHIP SEAL. K-99; GW CO LI NON K-99TO S END OF BRG AT S EMP			02/06/22	(10/15/22)	22.42	10
U050	056	KA-2364-01	KOSS CONSTRUCTION COMPANY	GRBRS	1.11 MI	7,779,685.79	05/20/20	07/20/20	174.58	EMPORIA-CONST
	LY	ACNHP	520052171 E	GRADING, BRIDGE & SURFACING. US50: FROM APPR 4.5 MI E OF LY/			06/16/20	(05/15/22)	98.81	11/12/21
U050	056	KA-6398-01	APAC KANSAS INC - SHEARS DIVISION	3.0OL	4.49 MI	3,035,191.16	01/19/22	(07/11/22)	0.00	EMPORIA-CONST
	LY	ACNHP	522012141 E	3.0 OVERLAY. US-50; CS/LY CO LI E TO 200 FT W OF RD E5 WHE			02/09/22	(04/15/23)	0.00	50
U050	056	KA-6422-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	0.85 MI	251,121.49	01/19/22	(06/06/22)	0.00	EMPORIA-CONST
	LY		522016141 E	MILLING AND HMA OVERLAY. E CL EASTWARD .85 MI TO SB E I-35			02/09/22	(04/15/23)	0.00	85
K009	058	KA-6413-01	HALL BROTHERS INC	MILOV	5.00 MI	780,833.25	02/16/22		0.00	HORTON-CONST
	MS		522026151 E	MILLING HMA OVERLAY. K-9; K-87 JCT E TO NM CO LI IN MS CO.			03/08/22		0.00	35
K009	058	KA-6416-01	HALL BROTHERS INC	MILOV	0.97 MI	216,302.47	02/16/22		0.00	WAMEGO-CONST
	MS		522026161 E	MILLING AND HMA OVERLAY. K-9; NCL FRANKFORT TO N K-99/K-9			03/08/22		0.00	30
K087	058	KA-6314-01	HALL BROTHERS INC	O-LAY	8.60 MI	1,283,215.30	02/16/22		0.00	HORTON-CONST
	MS	ACSTP	522022151 E	HMA OVERLAY. K-87; SCL OF VLIETS N TO US-36 JCT IN MS CO.			03/08/22		0.00	65
K099	058	KA-6417-01	HALL BROTHERS INC	MILOV	8.06 MI	1,581,056.44	02/16/22		0.00	WAMEGO-CONST
	MS	ACSTP	522022161 E	MILLING AND HMA OVERLAY. K-99; N K-99/K-9 JCT TO K-99/US-3			03/08/22		0.00	30
U036	058	KA-6335-01	HALL BROTHERS INC	MILOV	5.00 MI	1,467,982.45	02/16/22		0.00	HORTON-CONST
	MS		522026141 E	MILLING AND HMA OVERLAY. US-36; NM/MS CO LI W TO WCL OF SE			03/08/22		0.00	65
K009	066	KA-6414-01	HALL BROTHERS INC	MILOV	16.10 MI	2,519,858.32	02/16/22		0.00	HORTON-CONST
	NM	ACSTP	522022181 E	MILLING AND HMA OVERLAY. K-9 MS CO LI E TO SCL OF CORNING I			03/08/22		0.00	35
K063	066	KA-6415-01	HALL BROTHERS INC	MILOV	5.90 MI	897,446.25	02/16/22		0.00	HORTON-CONST
	NM		522026171 E	MILLING AND HMA OVERLAY. K-63; PT CO LI N TO SCL OF CORNING			03/08/22		0.00	35

## CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K187	066 NM	KA-3875-01 ACSTP	REECE CONSTRUCTION CO INC 521122151 E	GRBRS	0.20 MI	978,124.45	12/15/21 01/03/22	04/25/22 (10/01/22)	3.33 3.66	HORTON-CONST 120
K187	066 NM	KA-3876-01 ACSTP	REECE CONSTRUCTION CO INC 521122161 E	GRBRS	0.23 MI	1,497,637.35	12/15/21 01/03/22	04/25/22 (10/01/22)	3.33 5.28	HORTON-CONST 120
U036	066 NM	KA-6313-01 ACNHP	HALL BROTHERS INC 522022171 E	MILOV	9.70 MI	3,098,071.27	02/16/22 03/08/22		0.00 0.00	HORTON-CONST 65
K031	070 OS	KA-2365-01 ACSTP	BETTIS ASPHALT & CONSTRUCTION INC 521032151 E	GRBRS	6.18 MI	20,148,123.42	03/17/21 04/20/21	05/10/21 (12/02/22)	95.27 54.86	TOPEKA-CONST 12/02/22
K170	070 OS	KA-3918-01 ACSTP	A M COHRON AND SONS INC 521042131 E	GRBRS	0.21 MI	3,558,547.73	04/21/21 05/25/21	06/28/21 (06/30/22)	86.00 91.51	TOPEKA-CONST 200
K268	070 OS	KA-6194-01 HSIP	CENTURY FENCE CO 521072161 E	PAVMK	9.26 MI	125,637.29	07/21/21 08/16/21	04/19/22 (05/06/22)	33.33 0.00	EMPORIA-CONST 15
U075	070 OS	KA-6394-01	DUSTROL INC 522016151 E	RCYLE	7.02 MI	999,753.83	01/19/22 02/06/22	(06/01/22) (10/15/22)	0.00 0.00	EMPORIA-CONST 25
U075	070 OS	KA-6395-01	KILLOUGH CONSTRUCTION INC 522016161 E	MILOV	2.92 MI	1,429,457.43	01/19/22 02/09/22	(07/05/22) (04/15/23)	0.00 0.00	EMPORIA-CONST 35
K018	081 RL	KA-6160-01 HSIP	CILLESSEN & SONS 521062161 E	PAVMK	14.60 MI	982,757.23	06/16/21 07/07/21	03/14/22 (07/01/22)	44.44 54.62	WAMEGO-CONST 45
	081 RL	U-2373-01 TA	EBERT CONSTRUCTION CO INC 522022191 E	PEDBI	0.39 MI	436,672.15	02/16/22 03/14/22	(05/02/22) (09/30/22)	0.00 0.00	WAMEGO-CONST 75
I070	089 SN	KA-1266-06 ACNHP	BETTIS ASPHALT & CONSTRUCTION INC 522032121 E	SPECL	0.00 MI	1,999,035.00	03/16/22 04/08/22	(06/01/22) (08/30/24)		TOPEKA-CONST 08/30/24
I070	089 SN	KA-6122-01 ACNHP	WILDCAT CONSTRUCTION CO INC & SUE 522022201 E	BRRPR	0.00 MI	5,574,579.70	02/16/22 03/08/22	(05/15/22) (09/30/23)		TOPEKA-CONST 09/30/23
K004	089 SN	KA-6127-01 ACNHP	PCI ROADS, LLC 522032131 E	BRRPR	0.00 MI	606,868.75	03/16/22 04/14/22	(06/01/22) (11/01/22)	0.00 0.00	TOPEKA-CONST 80
K004	089 SN	KA-6244-01 ACSTP	BETTIS ASPHALT & CONSTRUCTION INC 522032151 E	MILOV	12.00 MI	2,850,806.88	03/16/22 04/08/22	(06/01/22) (11/01/22)	0.00 0.00	TOPEKA-CONST 55
U024	089 SN	KA-3235-01 ACNHP	BETTIS ASPHALT & CONSTRUCTION INC 521022171 E	MILOV	4.51 MI	2,044,140.34	02/19/21 03/25/21	09/03/21 (10/15/22)	86.67 42.55	TOPEKA-CONST 30
U024	089 SN	KA-6393-01 ACNHP	SUPERIOR BOWEN ASPHALT CO LLC 522032161 E	MILOV	0.32 MI	1,724,304.43	03/16/22 04/22/22	(06/15/22) (10/15/22)	0.00 0.00	TOPEKA-CONST 45

## CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U075	089	KA-5629-01	PHILLIPS SOUTHERN ELECTRIC CO INC	LT	0.00	MI 59,450.00	01/20/21	11/02/21	0.00	TOPEKA-CONST
	SN		521016131 E LIGHTING. US-75: NB RAMP TO N 42ND ST IN SH CO.				02/22/21	(07/05/22)	0.00	15
U075	089	KA-5976-01	BETTIS ASPHALT & CONSTRUCTION INC	O-LAY	6.50	MI 2,574,596.33	04/21/21	07/06/21	94.00	TOPEKA-CONST
	SN		521046161 E 3.0 HMA OVERLAY. U075, SB FR TOPEKA BLVD TO 42ND ST IN SH C				06/01/21	(05/30/22)	95.48	100
U075	089	KA-6006-02	WILDCAT CONSTRUCTION CO INC & SUE	BRRPR	0.00	MI 280,169.90	05/19/21	(05/16/22)	15.00	TOPEKA-CONST
	SN		521056161 E BRIDGE REPAIR (211) US-75 NB OV 77TH ST 4.47 MI N OF OS				06/15/21	(09/15/22)	30.67	60
U075	089	KA-6128-01	PCI ROADS, LLC	BRRPR	0.00	MI 2,549,668.42	03/16/22	(06/01/22)	0.00	TOPEKA-CONST
	SN	ACNHP	522032141 E BRIDGE REPAIR. US-75; BR#206 & #207 OVER TOPEKA BLVD APPRC				04/14/22	(11/01/22)	0.00	180
	089	TE-0464-01	BETTIS ASPHALT & CONSTRUCTION INC	PEDBI	1.85	MI 2,173,888.63	03/17/21	06/18/21	70.00	TOPEKA-CONST
	SN	TA	521034191 E PEDESTRIAN AND BICYCLE PATHS. DEER CREEK TRAIL EXT FR SE				04/29/21	(06/15/22)	76.17	200
	089	TE-0494-01	CONROY CONTRACTORS INC	PEDBI	0.13	MI 389,814.30	01/19/22	(08/15/22)	0.00	TOPEKA-CONST
	SN	TA	522012171 E PEDESTRIAN AND BICYCLE PATHS. 10TH ST FROM WANAMAKER TC				02/09/22	(12/24/22)	0.00	65
K030	099	KA-6245-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	1.90	MI 489,475.17	03/16/22	(06/01/22)	0.00	TOPEKA-CONST
	WB	ACSTP	522032171 E MILLING AND HMA OVERLAY K-30; FR K30/US70 JCT N TO END OF R				04/08/22	(10/15/22)	0.00	55
K031	099	KA-6316-01	SHILLING CONSTRUCTION CO INC	MILOV	10.09	MI 2,135,029.74	12/15/21	(05/01/22)	0.00	WAMEGO-CONST
	WB	ACSTP	521122171 E MILLING AND HMA OVERLAY. K-31; K-31/K-99 TO E WB CO LI IN				01/03/22	(07/01/22)	28.45	25
K099	099	KA-2603-04	EBERT CONSTRUCTION CO INC	GRSU	3.91	MI 14,232,715.54	10/21/20	12/14/20	94.40	WAMEGO-CONST
	WB	ACFRP	520102181 E GRADING & SURFACING. K-99:FROM 2 M N OF THE K-99/I-70 JCT; N				11/16/20	(12/16/22)	75.73	12/16/22
K099	099	KA-6397-01	SHILLING CONSTRUCTION CO INC	MILOV	17.34	MI 3,487,737.68	02/16/22	(06/01/22)	0.00	WAMEGO-CONST
	WB	ACSTP	522022231 E MILLING AND HMA OVERLAY. K-99; K-99/K-4 JCT TO WB/PT CO LI				03/08/22	(09/09/22)	1.47	40
K195	099	KA-6339-01	SHILLING CONSTRUCTION CO INC	MILOV	0.40	MI 113,349.02	12/15/21	(05/01/22)	0.00	WAMEGO-CONST
	WB		521126171 E MILLING AND HMA OVERLAY. K-195; K-31/K-195 TO SCL HARVEYVI				01/03/22	(07/01/22)	22.00	25
	105	KA-5495-01	GERSTNER ELECTRIC INC	LT	0.00	MI 1,425,953.58	07/21/21	01/10/22	58.67	OLATHE-CONST
	WY	HSIP	521072181 E LIGHTING. I-35 FR ROW LN TO SW BLVD, I-70 AND 57TH ST, K-7 A				08/16/21	(05/02/22)	58.48	75
169	105	KA-5695-01	R A KNAPP CONSTRUCTION INC	BRRPR	0.00	MI 709,290.60	04/21/21	06/09/21	98.89	BONNER SPRINGS-CONST
	WY	ACNHP	521042151 E BRIDGE REPAIR BR #(074) US 169 HWY OV I 70 EB IN WY CO. LG				06/01/21	11/12/21	100.00	90
1070	105	KA-2130-02	AMERICAN BRIDGE COMPANY	BR	0.57	MI 67,671,070.05	11/15/17	01/16/18	128.69	BONNER SPRINGS-CONST
	WY	ACBRF	517112191 E BRIDGE REPAIR. BR NM 340 & NM 173 OF THE LEWIS & CLARK VIADU				12/12/17	(05/01/20)	99.77	10/10/21
1070	105	KA-4744-05	COLLINS & HERMANN INC	SG	13.64	MI 2,739,876.17	11/17/21	03/28/22	84.41	BONNER SPRINGS-CONST
	WY	HSIP	521112181 E SIGNING. I-70 IN WY CO. LGTH IS 13.64 MI.				01/05/22	(11/18/22)	28.80	12/16/22
1070	105	KA-6369-01	SUPERIOR BOWEN ASPHALT CO LLC	MILOV	10.00	MI 13,161,769.50	03/16/22	04/25/22	82.55	BONNER SPRINGS-CONST
	WY	ACNHP	522032211 E MILLING AND HMA OVERLAY. I 70; FR CHG OF PVMT 1400 FT W OF				04/22/22	(12/16/22)	0.00	12/16/22

CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
I435	105 WY	KA-6368-01	PBX CORPORATION & SUBSIDIARIES 521096191 E	BRIDGE REPAIR I 435 FR KANSAS RIVER BR TO WOLCOTT DR/UNIOI	BRPAT	0.00 MI 864,694.97	09/22/21 10/27/21	04/04/22 (06/10/22)	23.64 2.10	BONNER SPRINGS-CONST 55
I635	105 WY	KA-5627-01 ACNHP	MILES EXCAVATING INC 521062181 E	GRADING, BRIDGE AND SURFACING. I-635: BR.NO.(183) AND (184)	BRRPR	0.09 MI 5,717,355.75	06/16/21 06/24/21	09/24/21 (12/09/22)	88.10 21.40	BONNER SPRINGS-CONST 12/30/22
I635	105 WY	KA-6086-01 ACNHP	CLARKSON CONSTRUCTION CO 522032201 E	GRADING, BRIDGE AND SURFACING. I-635: BR #152 AT THE I-70/I-	GRBRS	0.01 MI 6,031,010.26	03/16/22 04/08/22	(06/01/22) (05/26/23)	0.00	BONNER SPRINGS-CONST 05/26/23
U069	105 WY	KA-5148-01 ACNHP	AMINO BROS CO INC 521062171 E	GRADING AND SURFACING. US-69 (7TH ST TRAFFICWAY) AND CENT	GRSU	0.80 MI 1,846,176.55	06/16/21 07/19/21	03/01/22 (10/26/22)	92.91 26.99	BONNER SPRINGS-CONST 11/24/22
U073	105 WY	KA-5498-01 HSIP	MILES EXCAVATING INC 522032191 E	GRADING AND SURFACING. JCT US-73/K-7 AND HOLLINGSWORTH R	GRSU	0.27 MI 846,304.51	03/16/22 04/09/22	(05/31/22) (08/26/22)	0.00 0.00	BONNER SPRINGS-CONST 70
U169	105 WY	KA-5613-01 ACNHP	CLARKSON CONSTRUCTION CO 520082141 E	BRIDGE REPAIR. US169: BRIDGES # 169-105-2.60 (072) (NB) AND	BRRPR	0.00 MI 3,220,979.25	08/19/20 09/21/20	10/15/20 06/25/21	281.27 96.77	BONNER SPRINGS-CONST 07/09/21
	105 WY	N-0677-01 CMQ	AMINO BROS CO INC 520094141 E	GRADING & SURFACING. K-5 (LEAVENWORTH ROAD) FROM 78TH ST	GRSU	1.91 MI 8,763,043.68	09/16/20 10/13/20	02/16/21 (12/10/21)	153.30 91.71	BONNER SPRINGS-CONST 04/01/22
	105 WY	N-0701-01 STP	KINGS CONSTRUCTION CO INC 521012141 E	GRADING & SURFACING. RIVERVIEW AVE FR 110TH INT TO APPROX	GRSU	0.92 MI 2,958,946.46	01/20/21 02/22/21	05/06/21 01/19/22	243.56 94.97	BONNER SPRINGS-CONST 12/17/21
	106 SE	KA-6092-01 HSIP	KOMO CONSTRUCTION LLC 521092141 E	SIGNING. VARIOUS LOCATIONS ON K-130, US-50, US-56, K-78, K-9	SG	83.86 MI 390,945.67	09/22/21 10/25/21	03/01/22	23.87 52.11	WAMEGO-CONST 155
	106 SE	KA-6096-01 HSIP	COOPER CONSTRUCTION LLC 522012181 E	SIGNING. VARIOUS LOCATIONS ON US-24, K-113, US-77, K-82, K-1	SG	91.87 MI 1,839,487.15	01/19/22 02/06/22		0.00	WAMEGO-CONST 04/07/23
U073	106 SE	KA-5971-01	HERZOG CONTRACTING CORP 521026171 E	MILLING AND HMA OVERLAY. U073, HOST KA-5971-01. KA-5972-01 F	MILOV	12.18 MI 2,347,717.76	02/19/21 03/18/21	10/07/21 11/12/21	71.43 99.68	HORTON-CONST 35
U075	106 SE	KA-5974-01	BETTIS ASPHALT & CONSTRUCTION INC 521046171 E	1.50 HMA OVERLAY. HOST KA 5974-01 U075, KA 5975-01 FR 2/4L S	1.5OL	8.94 MI 5,347,345.44	04/21/21 06/01/21	07/06/21 (05/30/22)	94.00 64.85	TOPEKA-CONST 100

CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K177	009 CS	KA-6216-01	HEFT & SONS, L.L.C. 521096232 E	SU CHIP SEAL. FR BU/CS CL N TO CS/MR CL IN CS CO.	33.08 MI	806,356.00	09/22/21 10/21/21		0.00 0.00	MARION-CONST 20
U050	009 CS	KA-5887-01 ACNHP	APAC KANSAS INC - SHEARS DIVISION 520112212 E	MILOV MILLING AND HMA OVERLAY. U050 FR MN CO LI NE	10.51 MI	3,912,440.53	11/18/20 12/17/20	09/22/21 (05/26/22)	25.00 39.42	MARION-CONST 60
U050	009 CS	KA-5983-01 ACNHP	APAC KANSAS INC - SHEARS DIVISION 521032212 E	MILOV MILLING AND HMA OVERLAY FR 597 FT E OF RS 92 (ELMDALE RD.) J	4.18 MI	1,359,978.73	03/17/21 04/20/21	09/22/21 (05/26/22)	54.29 30.99	MARION-CONST 35
U050	009 CS	KA-6164-01 ACNHP	VOGTS-PARGA CONSTRUCTION LLC 521102212 E	CONC CONCRETE PAVEMENT. US-50; FR 133 FT W OF THE W STRONG CI	0.67 MI	1,798,994.56	10/20/21 11/29/21	(07/25/22) (11/04/22)	0.00 9.29	MARION-CONST 75
K080	014 CY	KA-3957-01 ACSTP	L & M CONTRACTORS INC 521022232 E	GRBRS GRADING, BRIDGE & SURFACING. K-80:BR #041 (DRY CREEK) 3.30 M	0.01 MI	2,013,842.00	02/19/21 03/15/21	10/04/21 (08/20/22)	49.08 69.57	JUNCTION CITY-CONST 218
K080	014 CY	KA-3965-01 ACSTP	L & M CONTRACTORS INC 521022242 E	GRBRS GRADING, BRIDGE & SURFACING. K-80:BR #042 (DRY CREEK) 2.88 M	0.01 MI	1,677,997.69	02/19/21 03/18/21	10/04/21 (08/20/22)	49.08 55.66	JUNCTION CITY-CONST 218
U081	015 CD	KA-5834-01 ACNHP	HALL BROTHERS INC 520102202 E	MILOV MILLING AND HMA OVERLAY. US81, NB AND SB, FR CD/OT CO LI N 5	5.09 MI	4,276,942.78	10/21/20 12/01/20	08/16/21 (09/23/22)	71.67 41.65	BELLEVILLE-CONST 60
U081	015 CD	KA-6059-01 ACNHP	WILDCAT CONSTRUCTION CO INC & SUE 521112242 E	PAVRC PAVEMENT RECONSTRUCTION. US81; FR 2.776 MI N OF K9/US81 JC	2.89 MI	3,855,876.70	11/17/21 12/27/21	(06/13/22) (10/28/22)	0.00 0.00	BELLEVILLE-CONST 75
U081	015 CD	KA-6195-01 ACNHP	HALL BROTHERS INC 521092252 E	MILOV MILLING AND HMA OVERLAY. FR 5.085 MI N OF CD / OT CL N TO 1	11.54 MI	3,216,870.54	09/22/21 10/08/21	(06/27/22) (10/28/22)	0.00 0.00	BELLEVILLE-CONST 65
U081	015 CD	KA-6219-01 ACNHP	EMERY SAPP & SONS INC 521092262 E	PATCH PCCP PATCHING. FR CONCORDIA N CL, N TO 2.776 MI N OF US 81 /	2.37 MI	637,990.88	09/22/21 10/08/21	(06/08/22) (09/02/22)	0.00 0.00	BELLEVILLE-CONST 45
	015 CD	C-4966-01 HSIP	CC & I ENGINEERING INC / COMPASS CC 521082232 E	SG SIGNING. VARIOUS UNPAVED MAJOR COLLECTORS IN CD CO. LGTH	113.36 MI	103,863.75	08/18/21 09/24/21	04/11/22 (08/12/22)	9.23 0.00	BELLEVILLE-CONST 65
	021 DK	KA-6376-01	CIRCLE C PAVING AND CONSTRUCTION 521116212 E	SU CHIP SEAL. K-18; OT/DK CO LN E TO W K-15/K-18 JCT. K-15; W	12.97 MI	426,805.20	11/17/21 12/28/21	(08/29/22) (10/31/22)	0.00 26.78	JUNCTION CITY-CONST 10
I070	021 DK	KA-3954-01 ACNHP	REECE CONSTRUCTION CO INC 520072262 E	GRBRS GRADING, BRIDGE AND SURFACING. BR #112 AND BR #113 (CHAPMA	0.02 MI	7,096,608.86	07/22/20 07/31/20	09/10/20 (11/19/22)	98.37 62.94	JUNCTION CITY-CONST 11/18/22
I070	021 DK	KA-6406-01 ACNHP	APAC KANSAS INC - SHEARS DIVISION 522032232 E	PATCH PCCP PATCHING AND HMA OVERLAY. I-70; WB LN & SHLDS RP 286.	2.81 MI	1,682,930.05	03/16/22 04/09/22		0.00 0.00	JUNCTION CITY-CONST 25
K015	021 DK	KA-5851-01 ACSTP	APAC KANSAS INC - SHEARS DIVISION 520112242 E	MILOV MILLING AND HMA OVERLAY. K15 FR DK/MN CO LI N TO ABILENE SCI	20.59 MI	3,140,977.48	11/18/20 12/17/20	08/02/21 10/13/21	80.00 100.00	JUNCTION CITY-CONST 45
K014	027 EW	KA-6288-01 ACSTP	APAC KANSAS INC - SHEARS DIVISION 521102232 E	MILOV MILL AND HMA OVERLAY. K 14; RC/EW CO LI N TO S CL OF ELLSWO	14.95 MI	3,192,937.91	10/20/21 11/09/21	(08/15/22) (10/14/22)	0.00 0.00	SALINA-CONST 40

## CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K156	027	KA-5553-01	VENTURE CORPORATION	GRSU	0.50 MI	1,337,145.50	02/16/22	(04/17/23)	0.00	SALINA-CONST
	EW		522026232 E GRADING AND SURFACING. K-156 AT K-14 INTER IMPRV IN EW CO. L				03/08/22	(08/04/23)	0.00	70
	027	TE-0474-01	CAHOJ EARTHMOVING INC.	GR	0.22 MI	500,637.63	10/21/20	09/07/21	100.00	SALINA-CONST
	EW	TA	520102232 E GRADING. ELLSWORTH: IN THE NE AND SE QUADRANTS OF K-14 / K				12/01/20	(01/31/23)	85.95	70
	031	KA-5850-01	SHILLING CONSTRUCTION CO INC	MILOV	5.05 MI	1,528,401.92	10/21/20	08/18/21	100.00	JUNCTION CITY-CONST
	GE		520106232 E MILLING AND HMA OVERLAY. KA-5850-01 HOST. KA-5853-01, K57 FR				12/10/20	10/29/21	100.00	30
I070	031	KA-6278-01	R A KNAPP CONSTRUCTION INC	PATCH	15.51 MI	3,264,702.50	03/16/22		0.00	JUNCTION CITY-CONST
	GE	ACNHP	522032252 E PCCP PATCHING. I-70;. EB AND WB FR RP 300.518 TO 316.026 IN				04/22/22		0.00	105
K057	031	KA-5678-01	WILDCAT CONSTRUCTION CO INC & SUE	BRRPR	0.00 MI	263,616.04	07/21/21	(08/18/22)	0.00	JUNCTION CITY-CONST
	GE	ACSTP	521072262 E BRIDGE REPAIR. BR# (078) 3.14 MI SE I-70 ON K-057 HWY OV CL				08/16/21	(12/31/22)	0.00	70
K057	031	KA-6201-01	DUSTROL INC	RCYLE	17.55 MI	1,812,879.78	11/17/21	04/20/22	0.00	JUNCTION CITY-CONST
	GE	ACSTP	521112262 E SURFACE RECYCLE. K-57; I-70/US-40B/K-57 JCT S TO GE/MR CL I				12/27/21	(06/30/22)	0.00	40
K177	031	KA-2369-01	WILDCAT CONSTRUCTION CO INC & SUE	GRBRS	13.44 MI	27,715,396.62	07/21/21	03/14/22	29.69	MARION-CONST
	GE	ACSTP	521072282 E GRADING, BRIDGE AND SURFACING. K-177: FR MR/GE CO LI N TO I7				08/16/21	(10/13/23)	0.79	05/17/24
K244	031	KA-6252-01	APAC KANSAS INC - SHEARS DIVISION	SU	3.94 MI	657,827.10	09/22/21	(08/29/22)	0.00	JUNCTION CITY-CONST
	GE		521096242 E CHIP SEAL. FR K244/RS270 JCT E TO K57/K244 JCT IN GE CO. L				10/08/21	(09/19/22)	0.00	15
U077	031	KA-2367-05	EBERT CONSTRUCTION CO INC	GRSU	1.14 MI	9,948,131.52	10/20/21	03/15/22	36.72	JUNCTION CITY-CONST
	GE	ACSTP	521102242 E GRADING AND SURFACING. US-77: FR 0.3 MI S OF US-77/OLD MILF				11/10/21	(12/15/23)	5.19	12/15/23
US40B	031	KA-3952-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.30 MI	15,957,363.42	03/16/22			JUNCTION CITY-CONST
	GE	ACSTP	522032242 E GRADING, BRIDGE AND SURFACING. US-40B: BR#035 (UP RR & MON				04/09/22		0.00	05/31/24
	031	TE-0495-01	PRADO CONSTRUCTION LLC	PEDBI	0.00 MI	768,812.50	03/16/22		0.00	JUNCTION CITY-CONST
	GE	TA	522032262 E PEDESTRIAN & BICYCLE PATHS. VARIOUS SITES IN THE CITY OF JU				04/19/22		0.00	70
	031	C-4953-01	EBERT CONSTRUCTION CO INC	GRBRS	0.06 MI	1,457,076.68	11/17/21	(05/01/22)		JUNCTION CITY-CONST
	GE	ACSTP	521114232 E GRADING, BRIDGE AND SURFACING. 1 MI N & 5 MI E OF JUNCTION C				12/27/21	(05/26/23)	0.00	05/26/23
K128	045	KA-3947-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.06 MI	2,813,760.06	12/15/21	(07/05/22)	0.00	BELLEVILLE-CONST
	JW	ACSTP	521122262 E GRADING, BRIDGE AND SURFACING. K-128: BR NO #022 (WHITE ROC				01/05/22	(05/31/23)	2.25	175
K-14	045	KA-5631-01	MISSION CONSTRUCTION COMPANY INC	CRRPR	15.22 MI	60,960.84	05/20/20	(09/28/20)	0.00	BELLEVILLE-CONST
	JW		520056212 E CRACK REPAIR (ASPHALT). K-14 FR US36 JCT N TO NE ST LI IN JW				06/30/20	(11/06/20)	0.00	10
	045	C-4949-01	L & M CONTRACTORS INC	GRBR	0.08 MI	617,853.78	11/17/21	(06/20/22)	0.00	BELLEVILLE-CONST
	JW	ACSTP	521114242 E GRADING AND BRIDGE. 3 MI E & 2.5 MI S OF FORMOSO OVER TRIBU				12/27/21	(11/04/22)	7.96	75
	053	C-4990-01	L & M CONTRACTORS INC	GRBRS	0.10 MI	539,057.50	10/20/21	(07/18/22)	0.00	SALINA-CONST
	LC	STP	521104232 E GRADING AND BRIDGE. 0.7 MI S & 2.3 MI E OF LINCOLN OVER BEAV				11/21/21	(12/16/22)	0.00	100



CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U056	057 MN	KA-4766-01 ACSTP	ANDALE CONSTRUCTION INC 520062242 E	GRSU	0.51 MI	527,332.56	06/17/20 07/31/20	05/03/21 08/19/21	95.38 100.00	MARION-CONST 65
U056	057 MN	KA-6433-01	SCODELLER CONSTRUCTION INC 521116232 E	CRRPR	8.51 MI	216,620.50	11/17/21 12/28/21	04/07/22 (04/27/22)	33.33 0.00	MARION-CONST 15
U056	059 MP	KA-5416-01 ACNHP	PEARSON CONSTRUCTION LLC 522012232 E	GRSU	0.06 MI	665,685.10	01/19/22 02/06/22	(06/01/22) (12/22/22)	0.00 0.00	MARION-CONST 85
	059 MP	TE-0493-01 TA	BRYANT & BRYANT CONSTRUCTION INC 521082242 E	PEDBI	0.00 MI	601,328.76	08/18/21 09/15/21	01/11/22 (09/02/22)	62.50 96.09	MARION-CONST 88
	059 MP	U-2371-01 ACSTP	WARD DAVIS BUILDERS INC 522022242 E	GRSU	0.02 MI	228,620.20	02/16/22 03/14/22		0.00 0.00	MARION-CONST 55
U024	062 MC	KA-3950-01 ACNHP	KING CONSTRUCTION COMPANY, INC. 520112252 E	GRBRS	0.06 MI	1,997,525.69	11/18/20 12/17/20	06/21/21 (05/31/22)	87.65 77.91	BELLEVILLE-CONST 170
U024	062 MC	KA-3963-01 ACNHP	KING CONSTRUCTION COMPANY, INC. 520112262 E	GRBRS	0.06 MI	2,077,099.65	11/18/20 12/17/20	05/24/21 (05/31/22)	82.11 76.67	BELLEVILLE-CONST 190
U024	062 MC	KA-6218-01	DUSTROL INC 521096262 E	SU	32.81 MI	3,688,465.31	09/22/21 10/08/21	(05/11/22) (10/14/22)	0.00 0.00	BELLEVILLE-CONST 60
	064 MR	KA-6221-01 ACSTP	BETTIS ASPHALT & CONSTRUCTION INC 521092272 E	O-LAY	11.34 MI	2,136,763.34	09/22/21 10/08/21	(06/27/22) (08/12/22)	0.00 0.00	MARION-CONST 30
K177	064 MR	KA-2368-01 ACSTP	WILDCAT CONSTRUCTION CO INC & SUE 521072272 E	GRBRS	9.18 MI	24,788,568.51	07/21/21 08/16/21	10/05/21 (10/13/23)	41.47 33.26	MARION-CONST 05/17/24
K041	072 OT	KA-6131-01 ACSTP	PCI ROADS, LLC 522012242 E	BRRPR	0.00 MI	783,114.68	01/19/22 02/06/22	(05/01/23) (12/01/23)	0.00 0.00	SALINA-CONST 150
	072 OT	C-4991-01 STP	KING CONSTRUCTION COMPANY, INC. 521084262 E	GRBRS	0.15 MI	504,018.00	08/18/21 09/15/21	(06/06/22) (10/21/22)	0.00 8.32	SALINA-CONST 90
	085 SA	KA-6222-01 ACSTP	APAC KANSAS INC - SHEARS DIVISION 521092292 E	MILOV	15.55 MI	2,339,773.69	09/22/21 10/08/21	(07/25/22) (10/15/22)	0.00 0.00	SALINA-CONST 50
135	085 SA	KA-6064-01 ACNHP	APAC KANSAS INC - SHEARS DIVISION 521062252 E	MILOV	19.30 MI	17,899,104.38	06/16/21 07/07/21	02/21/22 (12/02/22)	19.50 10.62	SALINA-CONST 200
1070	085 SA	KA-6208-01	BRYANT & BRYANT CONSTRUCTION INC 521086212 E	PATCH	6.51 MI	639,658.50	08/18/21 09/15/21	(05/02/22) (07/29/22)	0.00 0.00	JUNCTION CITY-CONST 35
1135	085 SA	KA-5680-01 ACNHP	APAC KANSAS INC - SHEARS DIVISION 521062242 E	BRRPR	0.00 MI	1,156,648.05	06/16/21 07/07/21	02/21/22 (12/02/22)	19.50 28.05	SALINA-CONST 200

CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K143	085 SA	KA-3940-01 ACSTP	L & M CONTRACTORS INC 522032272 E	GRADING, BRIDGE AND SURFACING. K-143: BR #104 (SALINE RIVER	GRBRS	0.05 MI 668,194.00	03/16/22 04/08/22		0.00 0.00	SALINA-CONST 100
	085 SA	C-5061-01 HSIP	MALM CONSTRUCTION CO 522034232 E	GRADING. SIMPSON RD FR MAGNOLIA TO CRAWFORD ST IN SA CO.	GR	1.99 MI 858,148.44	03/16/22 04/22/22		0.00 0.00	SALINA-CONST 90
K0148	101 WS	KA-3956-01 ACSTP	KING CONSTRUCTION COMPANY, INC. 521022272 E	GRADING, BRIDGE AND SURFACING. K-148: BR#056 LOC 6.05 MI, BR	GRBRS	0.15 MI 3,145,225.09	02/19/21 03/15/21	07/06/21 (09/06/22)	66.27 62.93	JUNCTION CITY-CONST 255
K015	101 WS	KA-3959-01 ACSTP	KING CONSTRUCTION COMPANY, INC. 522012252 E	GRADING, BRIDGE AND SURFACING. K-15: BR #023 (ASH CREEK) LO	GRBRS	0.12 MI 2,836,317.49	01/19/22 02/06/22	(09/12/22) (04/28/23)	0.00 0.00	JUNCTION CITY-CONST 185
U036	101 WS	KA-3244-01 ACNHP	SMOKY HILL LLC 521102272 E	GRADING & SURFACING. US-36: FR W CL OF WASHINGTON, E TO E C	GRSU	0.78 MI 4,214,825.50	10/20/21 11/09/21	(08/01/22) (01/10/23)	0.00 0.00	JUNCTION CITY-CONST 185
	101 WS	C-4961-01 ACSTP	REECE CONSTRUCTION CO INC 521114252 E	GRADING, BRIDGE AND SURFACING. 1.1 MI W & 3.4 MI S OF WASHIN	GRBRS	0.11 MI 692,713.28	11/17/21 12/27/21	(09/12/22) (04/12/23)	0.00 4.18	JUNCTION CITY-CONST 90
	106 SE	KA-4745-01 HSIP	CC & I ENGINEERING INC / COMPASS CC 521022262 E	SIGNING. VARIOUS LOCATIONS ON U-50, U-56, U-56B, U-77, K-15,	SG	128.99 MI 385,106.80	02/19/21 03/18/21	09/13/21 (06/30/22)	0.00 0.00	SALINA-CONST 80
	106 SE	KA-6106-01 HSIP	KOMO CONSTRUCTION LLC 521122272 E	SIGNING. VARIOUS LOCATIONS ON US-56, K-149, US-77, K-4, K-21	SG	128.02 MI 477,255.50	12/15/21 01/19/22		0.00 0.00	MARION-CONST 80
	106 SE	KA-6385-01	SHILLING CONSTRUCTION CO INC 522026242 E	MILLING AND HMA OVERLAY. KA 6386-01; US-77 FR US-56 JCT N T	MILOV	10.77 MI 2,096,894.50	02/16/22 03/08/22		0.00 0.00	MARION-CONST 35
K004	106 SE	KA-5871-01	SHILLING CONSTRUCTION CO INC 520106262 E	MILLING AND HMA OVERLAY. HOST, KA 5871-01, K4, KA 5872-01, F	MILOV	32.26 MI 3,298,858.27	10/21/20 12/10/20	03/22/21 07/23/21	83.33 105.16	MARION-CONST 60
K015	106 SE	KA-5865-01	APAC KANSAS INC - SHEARS DIVISION 520116282 E	MILLING AND HMA OVERLAY. KA-5865-01 HOST. KA-5864-01, K15 FR	MILOV	23.14 MI 3,433,492.16	11/18/20 12/17/20	09/14/21 03/25/22	100.00 99.12	JUNCTION CITY-CONST 50
K181	106 SE	KA-5916-01	APAC KANSAS INC - SHEARS DIVISION 520096292 E	SCRATCH COAT AND HMA OVERLAY. KA 5916-01 HOST. K181; KA 591	MILOV	36.92 MI 6,879,750.17	09/16/20 10/09/20	08/04/21 (05/06/22)	100.00 85.82	SALINA-CONST 74

## CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 03

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K027	012	KA-3933-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.20 MI	2,342,974.70	12/15/21	(10/01/22)	0.00	ATWOOD-CONST
	CN	ACSTP	521122313 E	GRADING, BRIDGE AND SURFACING. K-27: BR #005 (NORTH FORK BI			01/05/22	(10/01/23)	0.59	175
K123	020	KA-5569-01	MCCORMICK EXCAVATION & PAVING LLC	PAVRC	3.51 MI	2,776,538.20	11/17/21	(07/01/22)	0.00	ATWOOD-CONST
	DC		521116313 E	PAVEMENT RECONSTRUCTION. FR SD/DC CO LN N 3.509 MI TO THE			12/28/21	(11/01/22)	0.00	80
K383	020	KA-6322-01	VENTURE CORPORATION	MILOV	14.13 MI	3,526,615.19	10/20/21	(07/01/22)	0.00	ATWOOD-CONST
	DC	ACNHP	521102313 E	MILL AND HMA OVERLAY. K-383; FR DC/SD CL E 14.134 MI TO W			11/09/21	(11/01/22)	0.00	45
U036	020	KA-6269-01	HEFT & SONS, L.L.C.	CONVT	18.05 MI	797,374.57	08/18/21	(07/01/22)	0.00	ATWOOD-CONST
	DC		521086373 E	CHIP SEAL. FR .082 MI E OF THE E CL OF OBERLIN AT 30 FT SEC			09/15/21	(11/01/22)	16.61	10
I070	026	KA-6133-01	PCI ROADS, LLC	BRRPR	0.00 MI	654,706.48	11/17/21	03/16/22	30.00	HAYS-CONST
	EL	ACNHP	521112363 E	BRIDGE REPAIR. BR(013); BR(015); AND BR(016) IN EL CO. LG			12/28/21	(07/12/22)	39.73	90
U183	026	KA-5418-01	SMOKY HILL LLC	GRSU	0.59 MI	3,522,760.35	12/15/21	(05/02/22)	0.00	HAYS-CONST
	EL	ACNHP	521122323 E	GRADING AND SURFACING. US-183 (VINE ST): FR S CL TO 350 FT S			01/13/22	(10/17/22)	0.00	115
	026	C-5035-01	WILDCAT CONSTRUCTION CO INC & SUE	GRSU	3.37 MI	9,211,214.66	09/22/21	11/08/21	89.60	HAYS-CONST
	EL	ACSTP	521094363 E	GRADING AND SURFACING. 230TH AVE FR I-70 TO FEEDLOT RD AND			10/25/21	(11/18/22)	23.05	12/17/22
I070	032	KA-6012-01	IES HOLDINGS, INC	LT	0.00 MI	143,845.00	06/16/21	(10/10/22)	0.00	OAKLEY-CONST
	GO	HSIP	521062353 E	LIGHTING. I-70/US40 INTERCHANGE IN GO CO.			07/01/21	(12/16/22)	0.00	40
I070	032	KA-6066-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	9.28 MI	6,877,430.41	05/19/21	(07/18/22)	0.00	OAKLEY-CONST
	GO	ACNHP	521052353 E	MILL AND HMA OVERLAY I-70; FR 4 MI E OF K211 (PARK) E 9.27			06/21/21	(10/15/22)	4.10	70
K023	032	KA-6324-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	14.56 MI	2,903,282.60	11/17/21	(06/01/22)	0.00	OAKLEY-CONST
	GO	ACSTP	521112373 E	MILL AND HMA OVERLAY. K-23; FR S CL OF GOVE N AND E TO SD C			12/27/21	(10/15/22)	4.61	45
K023A	032	KA-6326-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	1.83 MI	455,479.22	11/17/21	(06/01/22)	0.00	OAKLEY-CONST
	GO		521116343 E	MILL AND HMA OVERLAY. K-23 ALT; FR S JCT K-23 N AND E TO JC			12/27/21	(10/15/22)	0.00	45
K023S	032	KA-6325-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	0.35 MI	89,779.01	11/17/21	(06/01/22)	0.00	OAKLEY-CONST
	GO		521116323 E	MILL AND HMA OVERLAY. K-23 SPUR ROUTE; FR JCT OF I-70 N .34			12/27/21	(10/15/22)	0.00	45
U040	032	KA-6501-01	ROADSAFE TRAFFIC SYSTEMS INC	PAV/MK	0.58 MI	86,896.33	01/19/22	04/21/22	0.00	OAKLEY-CONST
	GO	ACHSP	522012363 E	PAVEMENT MARKING. US-40; FR GO/LG CO LI E .575 MI TO END O			02/09/22		29.27	15
U024	033	KA-3930-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.08 MI	2,408,522.83	10/20/21	(11/01/22)	0.00	HAYS-CONST
	GH	ACCMQ	521102323 E	GRADING, BRIDGE AND SURFACING. US-24: BR #002 (ANTELOPE CF			11/09/21	(11/01/23)	4.26	160
U024	033	KA-3960-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.03 MI	1,497,916.35	10/20/21	(11/01/22)	0.00	HAYS-CONST
	GH	ACSTP	521102343 E	GRADING, BRIDGE AND SURFACING. US-24: BR #005 (SOUTH FORK			11/09/21	(11/01/23)	3.36	140
U024	033	KA-3961-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.05 MI	1,781,591.95	10/20/21	(11/01/22)	0.00	HAYS-CONST
	GH	ACSTP	521102353 E	GRADING, BRIDGE AND SURFACING. US-24: BR #006 (SOUTH FORK			11/09/21	(11/01/23)	3.35	140

CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 03

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U024	033	KA-6419-01	VENTURE CORPORATION	MILOV	8.01 MI	1,886,455.12	03/16/22		0.00	HAYS-CONST
	GH	ACSTP	522032323 E	MILLING AND HMA OVERLAY. US-24; FR ECL OF HILL CITY E 8.010			04/08/22		0.00	25
U283	033	KA-6418-01	VENTURE CORPORATION	MILOV	13.49 MI	3,612,818.90	03/16/22	(04/08/22)	0.00	HAYS-CONST
	GH	ACSTP	522032313 E	MILLING AND HMA OVERLAY. US-283; FR PROUT ST N 13.494 MI TO			04/08/22		0.00	35
	055	KA-6500-01	ROADSAFE TRAFFIC SYSTEMS INC	PAV/MK	3.16 MI	416,607.01	01/19/22	04/21/22	0.00	OAKLEY-CONST
	LG	ACHSP	522012353 E	PAVEMENT MARKING. US 40; FR RP 67.709 TO 70.705 AND US 83;			02/09/22		19.54	15
K025	055	KA-5981-01	VENTURE CORPORATION	MILOV	14.00 MI	3,458,060.10	03/17/21	(09/06/22)	0.00	OAKLEY-CONST
	LG	ACSTP	521032313 E	MILLING AND HMA OVERLAY FR WH/LO CO LI N 14 MI APPROX RM 1-			04/20/21	(10/15/22)	5.82	40
U040	055	KA-3915-01	SPORER LAND DEVELOPMENT INC	GRBRS	0.52 MI	1,855,958.48	01/19/22	(10/01/22)		OAKLEY-CONST
	LG	ACSTP	522012373 E	GRADING, BRIDGE AND SURFACING. US-40: BR #008 (NORTH BRIDGE			02/06/22	(05/19/23)	0.68	06/01/23
U040	055	KA-6209-01	VENTURE CORPORATION	MILOV	25.89 MI	3,759,052.94	09/22/21	(06/15/22)	0.00	OAKLEY-CONST
	LG	ACSTP	521092313 E	MILL AND HMA OVERLAY. FR LG/WA CO LI E 25.89 M TO 500 FT E			10/08/21	(10/14/22)	3.53	40
U083	055	KA-5884-01	APAC KANSAS INC - SHEARS DIVISION	2.0OL	29.12 MI	7,240,674.06	11/18/20	07/26/21	95.71	OAKLEY-CONST
	LG	ACNHP	520112393 E	2.0 HMA OVERLAY. U083, FR LG/SC CO LI N TO BEG PCCP IN OAKLE			12/17/20	(06/01/22)	53.87	70
	055	C-4996-01	CC & I ENGINEERING INC / COMPASS CC	SG	206.76 MI	304,748.94	07/21/21	(05/02/22)	0.00	OAKLEY-CONST
	LG	HSIP	521072363 E	SIGNING. VARIOUS MAJOR AND MINOR COLLECTORS IN LG CO. LGT			08/27/21	(09/06/22)	0.00	90
K009	069	KA-6310-01	VENTURE CORPORATION	MILOV	16.15 MI	5,574,599.20	12/15/21	(10/01/22)		PHILLIPSBURG-CONST
	NT	ACSTP	521122343 E	MILLING AND HMA OVERLAY. K-9; FR DC/NT CO LI E 16.153 MI TO			01/03/22	(12/01/22)	0.00	01/06/23
K181	071	KA-3938-01	BRIDGES INC	GRBRS	0.04 MI	1,585,322.53	03/16/22	(03/06/23)	0.00	PHILLIPSBURG-CONST
	OB	ACSTP	522032343 E	GRADING, BRIDGE AND SURFACING. K-181: BR #042 (TWIN CREEK) L			04/22/22	(11/01/23)	0.00	135
K181	071	KA-5153-01	BRYANT & BRYANT CONSTRUCTION INC	GRSU	0.25 MI	717,826.85	02/19/21	07/26/21	97.44	PHILLIPSBURG-CONST
	OB		521026383 E	GRADING AND SURFACING. K-181 FROM OSBORNE ST TO DELAY ST			03/18/21	11/17/21	101.75	78
K383	074	KA-2372-03	VENTURE CORPORATION	GRBRS	5.79 MI	12,326,486.93	06/16/21	10/25/21	87.24	PHILLIPSBURG-CONST
	PL	ACSTP	521062383 E	GRADING AND SURFACING. K-383 FR N EWS OF BR #051 (PRAIRIE C			06/24/21	(12/30/22)	16.77	12/30/22
U036	077	KA-6112-01	DUSTROL INC	RCYLE	16.21 MI	1,368,399.80	04/21/21	(07/01/22)	0.00	ATWOOD-CONST
	RA		521046383 E	SURFACE RECYCLE AND CHIP SEAL. U036 FR 935 FT W OF ECL ATW			05/25/21	(09/01/22)	10.23	25
	082	K-1659-07	VENTURE CORPORATION	1.5OL	1.83 MI	307,770.00	03/16/22	(05/01/23)	0.00	PHILLIPSBURG-CONST
	RO		522036353 E	1.5" OVERLAY. STATE PARK; FR 1.827 MI S OF US 24/PARK ENTRA			04/08/22	(06/01/23)	0.00	10
K258	082	KA-6379-01	VENTURE CORPORATION	MILOV	3.74 MI	801,606.50	03/16/22	(05/01/23)	0.00	PHILLIPSBURG-CONST
	RO		522036363 E	MILLING AND HMA OVERLAY. K-258; FR START OF K258 N 3.74 MI			04/08/22	(06/01/23)	0.00	10
U281	084	KA-2370-03	SPORER LAND DEVELOPMENT INC	GRBRS	10.82 MI	36,162,567.00	03/16/22	(05/15/22)		HAYS-CONST
	RS	ACSTP	522032373 E	GRADING, BRIDGE AND SURFACING. US-281: FR LAND RD N TO US-2			04/14/22	(05/02/25)	0.53	05/02/25

## CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 03

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
	084	TE-0483-01	MULTICON INC		PEDBI	0.59 MI	350,524.86	07/21/21	(05/09/22)	0.00	HAYS-CONST
	RS	TA	521072373 E	PEDESTRIAN & BICYCLE PATHS. S STEPHANIE ST FR AMY AVE TO E			09/01/21	(06/28/22)	0.00	60	
	084	C-4986-01	SIGN-UP LTD		SG	100.52 MI	260,885.68	10/20/21		0.00	HAYS-CONST
	RS	HSIP	521102373 E	SIGNING. VARIOUS MAJOR COLLECTOR ROUTES IN RS, OB AND LC			11/29/21		0.00	110	
K123	090	KA-5568-01	MCCORMICK EXCAVATION & PAVING LLC		PAVRC	1.94 MI	1,644,052.00	11/17/21	(07/01/22)	0.00	ATWOOD-CONST
	SD		521116353 E	PAVEMENT RECONSTRUCTION. K-123; FR BEGINNING K 123 N 1.940			12/28/21	(10/01/22)	0.00	80	
K383	090	KA-6323-01	VENTURE CORPORATION		MILOV	1.32 MI	333,727.79	10/20/21	(05/01/22)	0.00	ATWOOD-CONST
	SD		521106363 E	MILL AND HMA OVERLAY. K-383; FR W RADIUS OF K383/US 83 JCT			11/09/21	(10/01/22)	0.00	45	
	090	C-4997-01	L & M CONTRACTORS INC		GRBR	0.14 MI	574,437.50	06/16/21	(04/01/22)	0.00	OAKLEY-CONST
	SD	STP	521064393 E	GRADING & BRIDGE. LOC ON E RD 120 N, 11.5 M N & 4.3 M E OF H			07/19/21	(08/15/22)	7.36	90	
1070	091	KA-6013-01	IES HOLDINGS, INC		LT	0.00 MI	227,002.85	06/16/21	(10/01/21)	0.00	ATWOOD-CONST
	SH	HSIP	521062363 E	LIGHTING. I-70/US24B INTERCHANGE IN GOODLAND, IN SH CO.			07/01/21	(03/01/23)	31.52	40	
1070	091	KA-6068-01	APAC KANSAS INC - SHEARS DIVISION		MILOV	7.89 MI	7,268,023.60	05/19/21	(04/01/22)	0.00	ATWOOD-CONST
	SH	ACNHP	521052373 E	MILLING AND HMA OVERLAY. I70 FR 0.0971 MI E OF K253 E TO SH/			06/21/21	(07/01/22)	31.02	65	
	092	KA-5918-01	VENTURE CORPORATION		MILOV	66.20 MI	11,306,571.86	09/16/20	08/23/21	41.74	PHILLIPSBURG-CONST
	SM		520096393 E	MILLING AND HMA OVERLAY. KA 5918-01 HOST PROJ. KA-5716-01, U			10/09/20	(08/01/22)	25.06	115	
1070	097	KA-6069-01	APAC KANSAS INC - SHEARS DIVISION		MILOV	0.45 MI	267,643.77	05/19/21	(04/01/22)	0.00	ATWOOD-CONST
	TH	ACNHP	521052383 E	MILLING AND HMA OVERLAY. I70 FR SH/TH CO LI E 0.446 MI IN TH			06/21/21	(07/01/22)	13.10	65	
K025	097	KA-5982-01	MCCORMICK EXCAVATION & PAVING LLC		MILOV	11.49 MI	2,967,029.70	03/17/21	(05/01/22)	0.00	ATWOOD-CONST
	TH	ACSTP	521032363 E	MILLING AND HMA OVERLAY FR N CL OF COLBY N 11.492 MI TO RA/			04/23/21	(07/01/22)	11.52	40	
K184	097	KA-5842-01	MCCORMICK EXCAVATION & PAVING LLC		MILOV	1.58 MI	220,493.63	10/21/20	09/27/21	100.00	ATWOOD-CONST
	TH	ACSTP	520102343 E	MILLING AND HMA OVERLAY. K184, FR S OF S RAMPS 1070 TO END C			12/01/20	(10/01/21)	99.97	25	
U024	097	KA-5825-01	MCCORMICK EXCAVATION & PAVING LLC		MILOV	8.43 MI	1,291,064.21	10/21/20	09/27/21	100.00	ATWOOD-CONST
	TH	ACSTP	520102323 E	MILLING AND HMA OVERLAY. U024, FR S OF S RAMPS AT EXIT 45 OF			12/01/20	(10/01/21)	71.05	25	
U083	097	KA-6308-01	MCCORMICK EXCAVATION & PAVING LLC		MILOV	11.51 MI	4,504,877.67	12/15/21		0.00	ATWOOD-CONST
	TH	ACNHP	521122363 E	MILLING AND HMA OVERLAY. FR US 83/US 24 JCT N 11.507 MI TO			01/05/22		0.00	40	
1070	098	KA-5688-01	PCI ROADS, LLC		BRRPR	0.00 MI	569,899.90	01/19/22	(04/15/22)	0.00	HAYS-CONST
	TR	ACNHP	522012383 E	BRIDGE REPAIR. BR NO. 17 AND BR NO. 18 ON I70 IN TR CO. LGT			02/06/22	(09/02/22)	0.00	100	
1070	098	KA-6014-01	IES HOLDINGS, INC		LT	0.00 MI	151,767.00	06/16/21	(10/10/22)	0.00	HAYS-CONST
	TR	HSIP	521062373 E	LIGHTING. I-70/K-147 INTERCHANGE IN TR CO.			07/01/21	(01/01/23)	43.72	40	
	106	KA-6107-01	KOMO CONSTRUCTION LLC		SG	107.16 MI	431,937.71	09/22/21	(04/25/22)	0.00	PHILLIPSBURG-CONST
	SE	HSIP	521092323 E	SIGNING. US-183, US-24, K-258 & K-18 IN RO, OB, RS, GH AND P			10/25/21	(07/01/22)	16.08	180	

## CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 03

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	106 SE	KA-6354-01	MCCORMICK EXCAVATION & PAVING LLC 521106373 E	MILOV MILL AND HMA OVERLAY. HOST	13.02	MI 2,071,529.97	10/20/21 11/10/21	(09/06/22) (10/15/22)	0.00 10.68	OAKLEY-CONST 35
1070	106 SE	KA-4746-03 HSIP	FULSOM BROTHERS INC 520062343 E	SG SIGNING. I-70 IN SHERMAN, THOMAS, GOVE, TREGO, ELLIS AND RU:	205.01	MI 3,300,529.03	06/17/20 07/28/20	05/03/21 (06/30/22)	59.43 31.39	OAKLEY-CONST 175
1070	106 SE	KA-4746-04 HSIP	MARTIN OUTDOOR ENTERPRISES INC 520122393 E	SG SIGNING. I-70 IN LG, SH, TH, GO, TR, EL AND RS CO. LGTH IS 1	182.01	MI 865,519.61	12/16/20 01/14/21	09/29/21 (06/30/22)	0.74 17.92	OAKLEY-CONST 135

CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U054	001	KA-3913-01	A M COHRON AND SONS INC	GRBRS	0.36 MI	3,934,125.60	11/18/20	06/01/21	77.93	IOLA-CONST
	AL	ACNHP	520112474 E	GRADING, BRIDGE & SURFACING. US-54: BRIDGE #066 (UNION PACIF			12/28/20	(07/01/22)	83.92	213
U054	001	KA-6408-01	SHILLING CONSTRUCTION CO INC	MILOV	5.71 MI	1,301,737.84	01/19/22		0.00	IOLA-CONST
	AL	ACNHP	522012414 E	MILLING AND HMA OVERLAY. WO/AL CO LI E TO WCL IOLA IN AL CO			02/06/22		4.58	45
K031	002	KA-3907-01	WCI INC	GRBRS	0.18 MI	1,651,342.24	12/16/20	07/06/21	77.84	GARNETT-CONST
	AN	ACSTP	520122414 E	GRADING, BRIDGE & SURFACING. K-31:BR #044 (N F LITTLE OSAGE			01/22/21	(05/01/22)	60.82	167
U169	002	KA-2380-01	BETTIS ASPHALT & CONSTRUCTION INC	GRBRS	7.37 MI	21,247,015.42	10/16/19	03/09/20	87.89	GARNETT-CONST
	AN	ACNHP	519102424 E	GRADING, BRIDGE & SURFACING. US-169: 1.5 MILE S OF RS 11 (AT			11/07/19	12/13/21	98.29	355
K003	006	KA-6303-01	CORNEJO & SONS LLC	MILOV	10.06 MI	1,598,772.46	12/15/21		0.00	IOLA-CONST
	BB	ACSTP	521122414 E	MILL AND HMA OVERLAY. K-3; FR W JCT US-54 N TO BB/LN CO LN			01/10/22		0.00	30
K007	006	KA-6486-01	VANCE BROTHERS INC	SU	1.51 MI	45,861.83	12/15/21		0.00	IOLA-CONST
	BB		521126424 E	CHIP SEAL. K-7; FR E JCT K-31 N TO BB/LN CO LI IN BB CO. L			01/05/22		0.00	5
K007	006	KA-6487-01	VANCE BROTHERS INC	SU	13.94 MI	316,143.10	12/15/21		0.00	IOLA-CONST
	BB		521126434 E	CHIP SEAL. K-7; FR W US-54/K-7 JCT N TO E K-7/K-31 JCT IN			01/05/22		0.00	10
K031	006	KA-6489-01	VANCE BROTHERS INC	SU	7.04 MI	187,063.96	12/15/21		0.00	IOLA-CONST
	BB		521126464 E	CHIP SEAL. K-31; FR E K-7/K31 JCT E TO US-69/K-31 JCT IN			01/05/22		0.00	10
K039	006	KA-3912-01	KILLOUGH CONSTRUCTION INC	GRBRS	0.09 MI	722,897.60	12/15/21		0.00	IOLA-CONST
	BB	ACSTP	521122404 E	GRADING, BRIDGE AND SURFACING. K-39: BR #048 (FLAT ROCK CRE			01/05/22		0.00	85
U069	006	KA-5482-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	5.70 MI	2,792,485.11	04/22/20	08/06/20	192.00	IOLA-CONST
	BB	ACNHP	520042414 E	MILL AND HMA OVERLAY US-69 FR PCCP 0.6 MI S OF K7/US69 JCT N			06/02/20	06/18/21	98.08	50
U069	006	KA-5563-01	LAFORGE & BUDD CONST CO INC	GRSU	0.91 MI	2,645,573.03	03/16/22		0.00	IOLA-CONST
	BB	HSIP	522032414 E	GRADING AND SURFACING. US-69 AT 3RD, 6TH, 12TH, AND 25TH ST			04/08/22		0.00	165
U069	006	KA-5604-01	BETTIS ASPHALT & CONSTRUCTION INC	OL-SH	3.81 MI	3,526,686.23	06/17/20	03/01/21	98.82	IOLA-CONST
	BB	ACNHP	520062414 E	PCCP PATCHING, HMA OVERLAY. US-69 SB FR 2.094 MI N OF BB/CR			07/21/20	07/20/21	100.00	85
K099	010	KA-5411-01	CORNEJO & SONS LLC	GRSU	13.01 MI	8,203,631.32	01/20/21	05/20/21	73.60	INDEPENDENCE-CONST
	CQ	ACHSP	521012424 E	GRADING & SURFACING. K-99: FR N K99/US-166B JCT N TO CQ/EK C			02/25/21	(05/16/22)	77.06	197
K099	010	KA-6317-01	CORNEJO & SONS LLC	MILOV	13.47 MI	2,336,618.57	01/19/22		0.00	INDEPENDENCE-CONST
	CQ	ACSTP	522012424 E	MILLING AND HMA OVERLAY. K-99; FR JCT K99/U-166B N TO CQ/E			02/09/22		0.00	35
U166B	010	KA-4997-01	B & B BRIDGE COMPANY LLC	GRBRS	0.08 MI	1,173,443.79	03/16/22		0.00	INDEPENDENCE-CONST
	CQ	ACSTP	522032424 E	GRADING, BRIDGE AND SURFACING. US-166B: BR #009 OVER DEER			04/08/22		0.00	125
	010	C-4952-01	B & B BRIDGE COMPANY LLC	GRBRS	0.13 MI	785,206.97	11/17/21		0.00	INDEPENDENCE-CONST
	CQ	ACSTP	521114464 E	GRADING, BRIDGE AND SURFACING. 2.5 MI N & 2.5 MI E OF SEDAN			12/27/21		0.00	75

CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
	011	KA-6371-01	BLEVINS ASPHALT CONSTRUCTION COM	MILOV	4.34	MI	1,170,571.38	03/16/22	0.00	PITTSBURG-CONST	
	CK		522036434	E MILLING AND HMA OVERLAY. KA 6371-01 HOST; KA 6409-01; US-69					0.00	35	
171	011	KA-5776-01	MISSION CONSTRUCTION COMPANY INC	BRRPR	0.00	MI	806,337.40	04/21/21	07/19/21	57.22	PITTSBURG-CONST
	CK	ACNHP	521042484	E BRIDGE REPAIR BR# (070)(KCS RAILROAD) 3.2 MI E OF JCT US-6			06/03/21	(07/22/22)	48.53	180	
U166	011	KA-1005-02	EMERY SAPP & SONS INC	GRBRS	4.24	MI	54,885,701.55	09/22/21	01/10/22	27.81	PITTSBURG-CONST
	CK	ACNHP	521092464	E GRADING, BRIDGE AND SURFACING. US-166 FROM US-166/US-400 J			10/08/21	(12/20/24)	4.93	12/20/24	
U166	011	KA-3905-01	BRIDGES INC	GRBRS	2.15	MI	15,447,717.56	01/20/21	03/04/21	80.71	PITTSBURG-CONST
	CK	ACNHP	521012444	E GRADING, BRIDGE & SURFACING. BR #135 - #140 ON US166 LOC 0.2			02/22/21	(11/18/22)	66.87	03/31/23	
	011	C-5002-01	MISSION CONSTRUCTION COMPANY INC	GRBRS	0.09	MI	502,752.60	10/20/21	04/19/22	0.00	PITTSBURG-CONST
	CK	STP	521104474	E GRADING, BRIDGE AND SURFACING. 1.0 MI W OF FAULKNER OVER C			11/29/21	(09/01/22)	1.09	95	
1035	016	KA-6402-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	11.53	MI	10,236,943.47	01/19/22	03/21/22	18.46	GARNETT-CONST
	CF	ACNHP	522012434	E MILLING AND HMA OVERLAY. I-35; FR LY/CF CO LI TO 0.7 MI S			02/06/22	(05/13/22)	52.87	65	
U075	016	KA-5188-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	6.41	MI	845,460.91	03/20/19	08/31/20	100.00	IOLA-CONST
	CF	ACNHP	519032434	E MILLING AND HMA OVERLAY. US-75, FR 0.06 MI N OF N K58 JCT N			04/12/19	12/02/20	100.00	45	
	016	TE-0446-02	KILLOUGH CONSTRUCTION INC	GRSU	0.18	MI	881,581.73	09/22/21	03/14/22	12.90	GARNETT-CONST
	CF	TA	521092474	E GRADING & SURFACING. DOWNTOWN STREETScape IMPROVEMEN			10/27/21	(10/01/22)	18.06	155	
K126	019	KA-3103-01	B & B BRIDGE COMPANY LLC	GRBRS	0.33	MI	6,310,016.92	01/15/20	04/30/20	82.68	PITTSBURG-CONST
	CR	ACNHP	520012414	E GRADING, BRIDGE AND SURFACING. BRIDGE 039 ON K-126 IN CRAW			02/10/20	(05/01/22)	87.08	254	
U069	019	KA-5149-01	B & B BRIDGE COMPANY LLC	GRSU	0.06	MI	521,885.00	06/16/21	04/11/22	0.00	PITTSBURG-CONST
	CR	ACNHP	521062464	E GRADING & SURFACING. US-69 AND MCKAY ST IN THE CITY OF FRO			07/19/21	(07/21/22)	0.00	70	
US-69	019	KA-1554-03	KOSS CONSTRUCTION COMPANY	GRBRS	5.25	MI	23,457,300.84	09/18/19	03/09/20	89.95	PITTSBURG-CONST
	CR	ACNHP	519092424	E GRADING, BRIDGE AND SURFACING. US-69 FR. 2 MI N OF US-69/K-4			10/09/19	(10/01/22)	71.23	428	
K099	025	KA-6340-01	CORNEJO & SONS LLC	MILOV	4.80	MI	821,195.09	01/19/22		0.00	INDEPENDENCE-CONST
	EK		522016414	E MILLING AND HMA OVERLAY. K-99; CQ/EK CO LN N TO W JCT 160			02/09/22		0.00	35	
1035	030	KA-6010-01	COOPER CONSTRUCTION LLC	LT	0.00	MI	405,051.14	05/19/21	02/10/22	24.00	GARNETT-CONST
	FR	HSIP	521052454	E LIGHTING. I-35/US-59 INTERCHANGE IN OTTAWA, IN FR CO.			06/21/21	(06/21/22)	66.61	75	
1035	030	KA-6076-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	11.05	MI	15,567,826.76	12/15/21	02/28/22	13.33	GARNETT-CONST
	FR	ACNHP	521122424	E MILL AND HMA OVERLAY. I-35; FR OS/FR CO LI TO 11.05 MI N OF			01/03/22	(10/12/22)	8.24	165	
K033	030	KA-3951-01	PYRAMID CONTRACTORS INC	GRBRS	0.46	MI	5,186,760.02	08/19/20	05/03/21	50.00	GARNETT-CONST
	FR	ACSTP	520082454	E GRADING, BRIDGE & SURFACING. BR 123 (BNSF RAILWAY) LOCATED			09/21/20	(10/30/22)	34.77	320	
K068	030	KA-6329-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	12.62	MI	3,984,272.50	03/16/22		0.00	GARNETT-CONST
	FR	ACSTP	522032434	E MILLING AND HMA OVERLAY.K-68; FR OS/FR CO LI E TO WCL OF OTT			04/08/22		0.00	45	



## CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
	030	TE-0482-01	AMINO BROS CO INC		PEDBI	0.61 MI	365,992.70	08/18/21			GARNETT-CONST
	FR	TA	521082464 E	PEDESTRIAN & BICYCLE PATHS. PEDESTRIAN FACILITIES & CONNEC			09/15/21	(05/16/22) (07/27/22)	0.00 0.00	75	
K099	037	KA-3911-01	BRIDGES INC		GRBRS	0.08 MI	3,819,292.77	01/20/21			IOLA-CONST
	GW	ACSTP	521012474 E	GRADING, BRIDGE & SURFACING. BR #(032) ON K-99, LOC 2.30 MI			02/22/21	04/30/21 (04/30/22)	87.66 83.05	235	
U054	037	KA-4764-01	APAC KANSAS INC - SHEARS DIVISION		GRSU	1.53 MI	2,363,219.90	03/25/20			IOLA-CONST
	GW		520036494 E	GRADING & SURFACING. US-54 FR WCL TO ECL IN CITY OF EUREKA,			05/14/20	09/14/20 12/03/21	104.32 97.01	185	
U059	050	KA-3903-01	A M COHRON AND SONS INC		GRBRS	0.15 MI	3,188,246.02	10/20/21			PITTSBURG-CONST
	LB	ACCMQ	521102494 E	GRADING, BRIDGE AND SURFACING. US-59: BR #008 OVER LABETTE			11/10/21	03/23/22 (11/01/22)	0.00 10.91	155	
U059	050	KA-6319-01	EMERY SAPP & SONS INC		MILOV	13.59 MI	2,148,386.05	01/19/22			PITTSBURG-CONST
	LB	ACNHP	522012454 E	MILLING AND HMA OVERLAY. US-59; KS/OK ST LI TO NCL OSWEGO I			02/09/22		0.00	40	
U400	050	KA-6304-01	CORNEJO & SONS LLC		MILOV	8.83 MI	1,515,236.03	12/15/21			PITTSBURG-CONST
	LB	ACNHP	521122434 E	MILLING AND HMA OVERLAY. FR MG/LB CO LI TO END PCCP W OF J			01/10/22		0.00	25	
K003	054	KA-6449-01	CORNEJO & SONS LLC		MILOV	3.00 MI	467,657.36	12/15/21			IOLA-CONST
	LN		521126474 E	MILL AND HMA OVERLAY. K-3; FR BB/LN CO LI N TO JCT K-31 IN L			01/10/22		0.00	30	
K007	054	KA-5932-01	SHILLING CONSTRUCTION CO INC		MILOV	15.77 MI	1,817,573.40	12/16/20			IOLA-CONST
	LN	ACSTP	520122474 E	MILLING AND HMA OVERLAY. K-7 FR S K52 JCT N TO K152 IN LN CO			01/14/21	07/19/21 (08/24/21)	100.00 104.27	30	
K152	054	KA-5147-01	KILLOUGH CONSTRUCTION INC		GRSU	0.24 MI	775,762.17	06/16/21			GARNETT-CONST
	LN	ACSTP	521062484 E	GRADING & SURFACING. K-152 (E MARKET ST) AND S INDUSTRIAL B			07/19/21	03/28/22 (10/11/22)	10.00 13.60	100	
	054	TE-0479-01	RFB CONSTRUCTION CO INC		PEDBI	0.98 MI	297,061.32	09/16/20			GARNETT-CONST
	LN	TA	520092474 E	PEDESTRIAN & BICYCLE PATHS. PLEASANTON; ASH ST FROM W 15'			10/29/20	01/19/21 08/05/21	100.00 95.84	47	
K068	061	KA-2373-02	MILES EXCAVATING INC		GRSU	0.78 MI	2,101,153.04	12/15/21			GARNETT-CONST
	MI	ACSTP	521122454 E	GRADING AND SURFACING. K-68: FR RS-1032 (SOMERSET RD) E 0.8			01/05/22	02/21/22 (12/09/22)	88.32 26.08	12/09/22	
K068	061	KA-2373-03	MILES EXCAVATING INC		GRBRS	2.76 MI	16,742,116.85	12/15/21			GARNETT-CONST
	MI	ACSTP	521122464 E	GRADING, BRIDGE AND SURFACING. BR #044 (SOUTH WEA CREEK)			01/05/22	03/02/22 (12/22/23)	37.58 9.62	12/22/23	
K068	061	KA-6230-01	BETTIS ASPHALT & CONSTRUCTION INC		MILOV	4.52 MI	1,197,179.65	12/15/21			GARNETT-CONST
	MI	ACSTP	521122484 E	MILLING AND HMA OVERLAY. K-68; FR US-69/K-68 JCT E TO KS/MO			01/03/22		0.00	25	
U069	061	KA-6055-01	BETTIS ASPHALT & CONSTRUCTION INC		3.OOL	10.91 MI	18,885,512.04	12/15/21			GARNETT-CONST
	MI	ACNHP	521126454 E	3.0 HMA AND 1.0 HMA-RCI OVERLAY. US-69; FR 1.3 MI S OF 359TH			01/03/22	03/31/22 (10/07/22)	6.43 32.84	140	
U169	061	KA-6241-01	BETTIS ASPHALT & CONSTRUCTION INC		O-LAY	10.68 MI	11,304,770.68	01/19/22			GARNETT-CONST
	MI	ACNHP	522012464 E	OVERLAY. US-169; FR 3.9 MI S OF US-169/K-68 JCT (BAPTISTE DR			02/06/22	03/24/22 (06/24/22)	21.67 42.20	60	
	061	N-0709-01	MILES EXCAVATING INC		GRSU	0.92 MI	4,229,588.10	03/16/22			GARNETT-CONST
	MI	STP	522034464 E	GRADING AND SURFACING. METCALF RD FR W 287TH ST TO S 2ND :			04/14/22		0.00	185	

## CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U160	063 MG	KA-5424-01 HIF	BRYANT & BRYANT CONSTRUCTION INC 521072494 E	GRSU GRADING AND SURFACING. US-160 (W MAIN ST) FR E OF 10TH ST (U	0.15 MI	1,237,552.00	07/21/21 08/26/21	02/28/22 (08/04/22)	30.12 37.92	INDEPENDENCE-CONST 83
U160	063 MG	KA-6389-01	CORNEJO & SONS LLC 521126494 E	MILOV MILLING AND HMA OVERLAY. US-160; FR ECL OF INDEPENDENCE E	5.52 MI	907,756.12	12/15/21 01/10/22		0.00 0.00	INDEPENDENCE-CONST 15
U166	063 MG	KA-6411-01	BETTIS ASPHALT & CONSTRUCTION INC 522016424 E	MILOV MILLING AND HMA OVERLAY. ECL COFFEYVILLE E TO E JCT US-166/	0.50 MI	358,865.30	01/19/22 02/06/22		0.00 0.00	INDEPENDENCE-CONST 30
U169	063 MG	KA-6412-01 ACNHP	BETTIS ASPHALT & CONSTRUCTION INC 522012484 E	MILOV MILLING AND HMA OVERLAY. US-169; E JCT US-166/169 N TO POT	4.80 MI	2,611,292.63	01/19/22 02/06/22		0.00 0.00	INDEPENDENCE-CONST 30
	063 MG	C-5048-01 ACSTP	HECK & WICKER INC 521104494 E	GRSU GRADING AND SURFACING. RS-818 AT VERDIGRIS RIVER NEAR 380C	0.61 MI	1,693,581.53	10/20/21 11/10/21	03/28/22 (07/29/22)	27.78 27.55	INDEPENDENCE-CONST 90
K039	067 NO	KA-5459-01 ACSTP	BETTIS ASPHALT & CONSTRUCTION INC 520032454 E	UBAS ULTRATHIN BONDED ASPHALT SURFACING. K39, FR WL/NO CO LI TO	2.91 MI	269,405.53	03/25/20 05/02/20	09/21/20 05/13/21	100.00 100.00	IOLA-CONST 31
K146	067 NO	KA-6134-01 ACSTP	MISSION CONSTRUCTION COMPANY INC 522022424 E	BRRPR BRIDGE REPAIR. K-146; BR NO 146-67.622 (054) IN NO CO. LG	0.00 MI	287,182.86	02/16/22 03/16/22		0.00 0.00	PITTSBURG-CONST 85
I035	070 OS	KA-6075-01 ACNHP	BETTIS ASPHALT & CONSTRUCTION INC 521122494 E	MILOV MILL AND HMA OVERLAY. I-35; FR 4.8 MI S OF OS/FR CO LI (ROC	4.83 MI	6,032,502.06	12/15/21 01/03/22	02/28/22 (10/12/22)	13.94 8.37	GARNETT-CONST 165
I035	070 OS	KA-6126-01 ACNHP	BETTIS ASPHALT & CONSTRUCTION INC 521122504 E	BRRPR BRIDGE REPAIR. BRG #35-70-6.68 (010); I-35 NB OV ROCK CREE	0.00 MI	86,228.06	12/15/21 01/03/22	02/28/22 (10/12/22)	13.33 0.00	GARNETT-CONST 165
K068	070 OS	KA-6328-01	BETTIS ASPHALT & CONSTRUCTION INC 522036454 E	MILOV MILLING AND HMA OVERLAY. K-68; FR K-268/K-68 JCT E TO OS/FR	1.01 MI	380,333.91	03/16/22 04/08/22		0.00 0.00	GARNETT-CONST 45
K039	103 WL	KA-5460-01 ACSTP	BETTIS ASPHALT & CONSTRUCTION INC 520032464 E	UBAS ULTRATHIN BONDED ASPHALT SURFACING. K39, FR JCT U400 TO W	22.83 MI	2,102,348.73	03/25/20 05/02/20	09/21/20 05/13/21	100.00 100.00	IOLA-CONST 31
K105	104 WO	KA-6373-01	VANCE BROTHERS INC 522026434 E	SU CHIP SEAL. K-105; TORONTO STATE PARK TO JCT US-54/K-105 (EX	9.83 MI	288,285.50	02/16/22 03/08/22		0.00 0.00	IOLA-CONST 10
U054	104 WO	KA-6407-01 ACNHP	SHILLING CONSTRUCTION CO INC 522012474 E	MILOV MILLING AND HMA OVERLAY. US-54; ECL YATES CENTER E TO WO/A	11.88 MI	2,011,839.88	01/19/22 02/06/22		0.00 4.49	IOLA-CONST 45
U075	104 WO	KA-5187-01 ACNHP	BETTIS ASPHALT & CONSTRUCTION INC 519032474 E	MILOV MILLING AND HMA OVERLAY. US-75, FR WL/WO CO LI N TO SCL YATE	10.72 MI	1,293,745.84	03/20/19 04/12/19	08/31/20 12/02/20	100.00 100.00	IOLA-CONST 45
	106 SE	KA-5924-01	SHILLING CONSTRUCTION CO INC 520126434 E	MILOV MILL AND HMA OVERLAY. KA5924-01 HOST: K3, KA5925-01, FR K65	21.51 MI	1,464,617.60	12/16/20 01/14/21	08/10/21 (11/01/21)	100.00 75.69	IOLA-CONST 20
	106 SE	KA-6095-01 HSIP	COOPER CONSTRUCTION LLC 521082474 E	SG SIGNING. US-69, US-169, K-279, K-7 AND K-68 IN MI, FR, LN &	86.36 MI	1,886,482.66	08/18/21 09/24/21	04/11/22 (10/31/22)	0.00 5.60	GARNETT-CONST 150

## CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	106 SE	KA-6210-01	BRYANT & BRYANT CONSTRUCTION INC 521076454 E	PEDBI SIDEWALK IMPROVEMENTS. VAR LOC IN LV, OS, JA, MS, PT, WS, LC	0.00 MI	603,726.00	07/21/21 08/16/21	02/08/22 (07/26/22)	38.33 83.33	INDEPENDENCE-CONST 120
	106 SE	KA-6358-01	DUSTROL INC 522016464 E	RCYLE SURFACE RECYCLE. HOST KA 6358-01 KA 6359-01, K58 JCT K99 E T	31.90 MI	3,004,770.93	01/19/22 02/06/22		0.00 0.00	IOLA-CONST 25
U054	106 SE	KA-5944-01	SHILLING CONSTRUCTION CO INC 520126464 E	MILOV MILLING AND HMA OVERLAY. HOST KA-5944-01. KA-5945-01, U54 FR	28.38 MI	5,079,581.97	12/16/20 01/14/21	08/19/21 12/17/21	100.00 105.94	IOLA-CONST 75
U069	106 SE	KA-1554-02 ACNHP	BOB BERGKAMP CONSTRUCTION COMP 520092484 E	GRBRS GRADING, BRIDGE AND SURFACING. US-69; 3 MI N OF ARMA N CITY	5.76 MI	21,930,684.01	09/16/20 10/12/20	11/04/20 (07/01/22)	68.61 80.82	IOLA-CONST 395
U169	106 SE	KA-3255-01 ACNHP	EMERY SAPP & SONS INC 521012504 E	GRBRS GRADING, BRIDGE & SURFACING. US-169: FR 2.953 MI N OF THE US	13.01 MI	32,721,200.46	01/20/21 02/24/21	03/09/21 (12/21/22)	92.94 58.80	IOLA-CONST 12/21/22

CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	004	KA-6289-01	CORNEJO & SONS LLC	MILOV	17.53 MI	3,390,839.04	12/15/21	(08/29/22)	0.00	PRATT-CONST
	BA		521126525 E	MILL AND HMA OVERLAY. US 281 JCT TO BA/HP CL ON K-2 AND OKL			01/10/22	(10/01/22)	0.00	35
K042	004	KA-6331-01	APAC KANSAS INC - SHEARS DIVISION	RCYLE	4.89 MI	1,134,030.35	01/19/22		0.00	PRATT-CONST
	BA		522016515 E	RECYCLE AND HMA OVERLAY. PR/BA CO LN TO BA/KM CO LN ON K-			02/09/22		0.00	65
	005	KA-6290-01	VENTURE CORPORATION	MILOV	30.72 MI	6,430,184.00	10/20/21	(06/20/22)	0.00	GREAT BEND-CONST
	BT	ACSTP	521102515 E	MILL AND HMA OVERLAY. RH/BT CL TO U281/K4 JCT; E K4 JCT TO			11/09/21	(08/19/22)	0.00	45
K156	005	KA-5811-01	VENTURE CORPORATION	RCYLE	17.24 MI	4,444,200.01	09/16/20	08/02/21	100.00	GREAT BEND-CONST
	BT	ACNHP	520092515 E	SURFACE RECYCLE AND HMA OVERLAY. K156 FR E JCT K156/US56 N			10/09/20	(10/01/21)	99.25	55
U056	005	KA-6292-01	VENTURE CORPORATION	MILOV	8.09 MI	1,997,703.48	10/20/21	04/26/22	0.00	PRATT-CONST
	BT	ACNHP	521102575 E	MILL AND HMA OVERLAY. U-56. ECL GREAT BEND TO WCL ELLINWC			11/09/21	(05/31/22)	21.45	20
U281	005	KA-3891-01	VENTURE CORPORATION	GRBRS	0.01 MI	1,021,471.50	07/21/21	09/27/21	100.00	GREAT BEND-CONST
	BT	ACSTP	521072515 E	GRADING, BRIDGE & SURFACING. BRIDGE #025 (BLOOD CREEK DRA			08/16/21	(03/04/22)	95.91	100
	005	C-4965-01	L & M CONTRACTORS INC	GRBRS	0.07 MI	606,942.75	07/21/21	01/27/22	62.35	GREAT BEND-CONST
	BT	HSIP	521074565 E	GRADING AND CULVERT. N WASHINGTON AVE AND N 30 RD, NW 50			08/23/21	(04/15/22)	85.24	85
	008	KA-6229-01	SHILLING CONSTRUCTION CO INC	MILOV	19.15 MI	3,278,995.75	11/17/21	(06/06/22)	0.00	EL DORADO-CONST
	BU	ACNHP	521112515 E	MILLING AND HMA OVERLAY. US-54; E CL OF EL DORADO TO GW C			12/28/21	(08/12/22)	1.45	50
U054	008	KA-5605-02	BETTIS ASPHALT & CONSTRUCTION INC	GDFC	6.95 MI	897,934.25	07/21/21	11/01/21	100.00	EL DORADO-CONST
	BU	ACHSP	521072525 E	GUARDRAIL. VARIOUS LOCATIONS ON US-54: FR ECL OF AUGUSTA E			08/16/21	(03/11/22)	79.85	85
U054	008	KA-6348-01	ROADSAFE TRAFFIC SYSTEMS INC	PAV/MK	0.30 MI	60,767.31	09/22/21	03/27/22	53.33	WICHITA NORTH-CONST
	BU	HSIP	521092505 E	PAVEMENT MARKING. EB/WB US 54 FR HMA/CONCRETE TRANSITIO			10/08/21	04/12/22	95.18	15
	008	C-4998-01	A M COHRON AND SONS INC	GRBRS	0.24 MI	1,697,581.33	10/20/21	02/28/22	15.20	EL DORADO-CONST
	BU	STP	521104515 E	GRADING, BRIDGE AND SURFACING. 3.8 MI E AND 0.5 MI N OF GORD			11/10/21	(10/24/22)	40.37	125
K177	009	KA-5439-01	KINGS CONSTRUCTION CO INC	GRBRS	0.79 MI	8,249,140.67	05/19/21	10/04/21	38.91	EL DORADO-CONST
	CS	ACSTP	521052252 E	GRADING, BRIDGE AND SURFACING. BR #032 OVER BNSF RR ON K-			06/23/21	(11/04/22)	41.60	275
	018	KA-6305-01	CORNEJO & SONS LLC	MILOV	37.21 MI	6,934,798.89	12/15/21	(06/14/22)	0.00	WINFIELD-CONST
	CL	ACNHP	521122525 E	MILLING AND HMA OVERLAY. K-15; FR OK/KS ST LN TO JCT OF US-			01/10/22	(09/23/22)	0.00	95
U077	018	KA-6224-01	APAC KANSAS INC - SHEARS DIVISION	UBAS	10.08 MI	1,136,773.16	11/17/21	(06/01/22)	0.00	WINFIELD-CONST
	CL	ACNHP	521112525 E	ULTRATHIN BONDED ASPHALT SURFACING. US-77; NCL WINFIELD C			12/27/21	(07/15/22)	0.00	25
U077	018	KA-6333-01	CORNEJO & SONS LLC	MILOV	0.90 MI	248,775.92	12/15/21	(06/14/22)	0.00	WINFIELD-CONST
	CL		521126535 E	MILLING AND HMA OVERLAY. US-77; JCT US-77/SUMMIT ST N TO JC			01/10/22	(06/21/22)	0.00	15
	018	C-4955-01	B & B BRIDGE COMPANY LLC	GRBR	0.15 MI	1,028,436.51	11/17/21	04/11/22	12.00	WINFIELD-CONST
	CL	ACSTP	521114585 E	GRADING AND BRIDGE. 2 MI E & 5.8 MI N OF CAMBRIDGE OVER GRC			12/27/21	(09/30/22)	2.12	75

## CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U183	024	KA-3266-01	VOGTS-PARGA CONSTRUCTION LLC	GRSU	0.76 MI	5,817,680.94	11/17/21	03/24/22	35.37	PRATT-CONST
	ED		521116525 E	GRADING AND SURFACING. U-183: KINSLEY SCL N TO THE US-183/L			01/03/22	(12/23/23)	9.45	12/23/23
I135	040	KA-6347-01	CILLESSEN & SONS	PAV/MK	21.00 MI	436,371.37	09/22/21	(07/05/22)	0.00	EL DORADO-CONST
	HV	HSIP	521092525 E	PAVEMENT MARKING. I-135 SG/HV CL TO HV/MP CL IN HV CO. L			10/13/21	(08/12/22)	0.00	25
K042	048	KA-6332-01	APAC KANSAS INC - SHEARS DIVISION	RCYLE	23.74 MI	5,509,673.15	01/19/22		0.00	PRATT-CONST
	KM	ACSTP	522012525 E	RECYCLE AND HMA OVERLAY. BA/KM CO LN TO K-14 JCT ON K-42 IN			02/09/22		0.00	65
	048	C-5043-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.31 MI	2,751,347.15	09/22/21	03/24/22	4.40	PRATT-CONST
	KM	ACSTP	521094595 E	GRADING, BRIDGE AND SURFACING. 1.4 MI S & 0.5 MI W OF ADAMS			10/08/21	(06/30/23)	5.37	250
	073	KA-6227-01	VENTURE CORPORATION	MILOV	37.36 MI	6,285,353.50	09/22/21	(08/08/22)	0.00	GREAT BEND-CONST
	PN		521092535 E	MILLING AND HMA OVERLAY. VARIOUS LOC K156 HG/PN CL TO WC			10/08/21	(10/28/22)	10.18	60
U056	073	KA-3265-01	VENTURE CORPORATION	GRSU	0.67 MI	3,793,766.13	01/16/19	04/08/19	0.00	GREAT BEND-CONST
	PN	ACNHP	519012575 E	GRADING AND SURFACING. GARFIELD, FR WCL TO ECL IN PAWNEE			02/13/19	03/11/20	100.50	140
U056	073	KA-3265-02	VENTURE CORPORATION	GRBRS	0.73 MI	4,462,317.14	03/17/21	08/02/21	54.22	GREAT BEND-CONST
	PN	ACNHP	521032525 E	GRADING, BRIDGE & SURFACING. US-56: FR BR 001 (BIG COON CR)			04/20/21	(06/30/22)	36.19	225
US-56	073	KA-5152-01	MORGAN BROTHERS CONSTRUCTION	GRSU	0.23 MI	763,510.77	10/16/19	06/15/20	92.31	GREAT BEND-CONST
	PN	ACNHP	519102585 E	GRADING AND SURFACING. LARNED: US-56 FR WCL E TO 1ST ST IN			11/27/19	(08/07/20)	99.97	65
	073	C-4948-01	L & M CONTRACTORS INC	GRBR	0.17 MI	587,684.90	10/21/20	12/14/20	100.00	GREAT BEND-CONST
	PN	STP	520104525 E	GRADING AND BRIDGE. 1 M N & 3 M W OF ROZEL OVER PAWNEE RIV			12/01/20	(05/21/21)	100.29	125
	076	KA-6223-01	VENTURE CORPORATION	MILOV	23.65 MI	6,383,080.33	10/20/21		0.00	PRATT-CONST
	PR		521106515 E	MILL AND HMA OVERLAY. US 281; LOC 1; FR BA/PR CL N TO S CL			11/09/21		0.00	65
K042	076	KA-6330-01	APAC KANSAS INC - SHEARS DIVISION	RCYLE	8.77 MI	2,044,197.40	01/19/22		0.00	PRATT-CONST
	PR	ACSTP	522012535 E	RECYCLE AND HMA OVERLAY. K-42; US-281 JCT TO PR/BA CO LN ON			02/09/22		0.00	65
K014	078	KA-1007-02	BOB BERGKAMP CONSTRUCTION COMP	GRBRS	7.26 MI	42,559,273.09	02/19/21	05/11/21	57.28	HUTCHINSON-CONST
	RN	ACNHP	521022535 E	GRADING, BRIDGE AND SURFACING. K-14 (K-96): FR 4.45 MI SE OF			03/18/21	(06/16/23)	37.01	12/15/23
K014	078	KA-5798-01	BETTIS ASPHALT & CONSTRUCTION INC	GDFC	1.85 MI	311,580.73	02/16/22		0.00	EL DORADO-CONST
	RN	ACHSP	522022515 E	GUARDRAIL K-14 FR STA 120+65 TO STA 218+50 IN RN CO LGTH			03/08/22		0.00	25
	078	TE-0457-01	PRADO CONSTRUCTION LLC	PEDBI	0.80 MI	479,350.50	09/22/21	(05/30/22)	0.00	HUTCHINSON-CONST
	RN	TA	521092545 E	PEDESTRIAN & BICYCLE PATHS. WASHINGTON ST FR N 17TH AVE TC			10/29/21	(04/20/22)	0.00	50
	078	C-4977-01	CC & I ENGINEERING INC / COMPASS CC	SG	215.34 MI	365,246.68	05/19/21		33.13	HUTCHINSON-CONST
	RN	HSIP	521052585 E	SIGNING. MAJOR AND MINOR COLLECTORS E OF K-14 IN RN CO. LG			06/23/21	(04/15/22)	27.67	160
K014	080	KA-1007-03	BOB BERGKAMP CONSTRUCTION COMP	GRBRS	7.96 MI	42,298,903.77	02/19/21	05/11/21	57.28	GREAT BEND-CONST
	RC	ACNHP	521022565 E	GRADING, BRIDGE AND SURFACING. K-14(K-96): FROM RN/RC CO LN			03/18/21	(06/16/23)	52.94	12/15/23

## CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K014	080 RC	KA-3893-01 ACNHP	KING CONSTRUCTION COMPANY, INC. 522012565 E	GRADING, BRIDGE AND SURFACING. K-14: BR NO #032 (COW CREEK	GRBRS	0.56 MI	4,321,593.70	01/19/22 02/06/22	(08/09/22) 0.00	GREAT BEND-CONST 190
	087 SG	KA-5174-01	PHILLIPS SOUTHERN ELECTRIC CO INC 520066515 E	INTELLIGENT TRANSPORTATION SYSTEM. VARIOUS LOCATIONS ON	ITS	0.00 MI	1,492,604.00	06/17/20 07/21/20	03/15/21 73.99	WICHITA NORTH-CONST 218
	087 SG	KA-6349-01 HSIP	CILLESSEN & SONS 521092565 E	PAVEMENT MARKING. LOC#1 I-135, LOC#2 RAMPS AT I-135 AND 4	PAV/MK	12.95 MI	985,689.97	09/22/21 10/13/21	(05/02/22) 0.00	WICHITA NORTH-CONST 50
I235	087 SG	KA-3110-01 ACNHP	BERGKAMP KING A JOINT VENTURE LLC 519012595 E	GRADING, BRIDGE & SURFACING. I-235 FR W OF SENECA ST OVER	GRBRS	0.91 MI	51,768,767.61	01/16/19 02/13/19	03/11/19 99.01	WICHITA NORTH-CONST 01/08/22
I235	087 SG	KA-5510-02 HSIP	J & J CONTRACTORS INC 521072585 E	GUARDRAIL. VARIOUS LOCATIONS ON I235 FR BR OVER BNSF RR E	GDFC	0.47 MI	1,132,632.04	07/21/21 08/26/21	04/18/22 12.76	WICHITA WEST-CONST 95
K096	087 SG	KA-6136-01 ACNHP	PCI ROADS, LLC 521102595 E	BRIDGE REPAIR. EB K-96, BR#284 OV THE LITTLE SLOUGH CREEK A	BRRPR	0.00 MI	506,017.70	10/20/21 11/10/21	(06/22/22) 5.34	WICHITA NORTH-CONST 80
K096	087 SG	KA-6231-01 ACNHP	PRADO CONSTRUCTION LLC 521122535 E	PCCP PATCHING. EB/WB K-96; FR HMA/CONCRETE TRANSITION BET	PATCH	4.60 MI	2,818,113.03	12/15/21 01/10/22	03/14/22 39.35	WICHITA WEST-CONST 147
K254	087 SG	KA-5554-01	PEARSON CONSTRUCTION LLC 522016595 E	GRADING AND SURFACING. K-254 AT ROCK ROAD IN KECHI IN SG CO	GRSU	0.38 MI	705,099.32	01/19/22 02/06/22	(05/09/22) 8.93	WICHITA NORTH-CONST 85
U054	087 SG	KA-5830-01 ACNHP	IOWA CIVIL CONTRACTING INC 520102525 E	PCCP PATCHING AND PAVEMENT MARKING. EB/WB US54 FR 1/2 M E	PATCH	10.50 MI	2,385,209.82	10/21/20 11/16/20	04/19/21 93.93	WICHITA WEST-CONST 115
U054	087 SG	KA-6088-01 ACNHP	A M COHRON AND SONS INC 522012575 E	GRADING, BRIDGE AND SURFACING. US-54 BRIDGE #113 IN SG CO L	GRBRS	0.03 MI	2,059,146.34	01/19/22 02/10/22	(04/25/22) 1.85	WICHITA WEST-CONST 130
U054	087 SG	KA-6233-01 ACNHP	CORNEJO & SONS LLC 522022535 E	MILLING AND HMA OVERLAY. US-54; EB/WB BR APPRS AND PVMT C	MILOV	0.25 MI	843,538.80	02/16/22 03/08/22	(10/31/22) 0.00	WICHITA WEST-CONST 40
	087 SG	N-0674-01 STP	PEARSON CONSTRUCTION LLC 521042585 E	GRADING & SURFACING. DERBY:W PATRIOT AVE / E 63RD ST S FRO	GRSU	0.16 MI	871,270.40	04/21/21 05/25/21	06/01/21 99.68	WICHITA NORTH-CONST 135
	087 SG	N-0678-01 HIF	PEARSON CONSTRUCTION LLC 521092575 E	GRADING & SURFACING. BELAIRE: WOODLAWN ST FROM 37TH ST T	GRSU	1.05 MI	8,712,915.16	09/22/21 10/25/21	11/15/21 19.77	WICHITA NORTH-CONST 333
	087 SG	N-0691-01 STP	CONSPEC INC (KANSAS PAVING) 521072565 E	GRADING AND SURFACING. PARK CITY: 61ST ST N FR WICHITA VALL	GRSU	0.55 MI	3,602,273.64	07/21/21 09/01/21	03/14/22 8.56	WICHITA WEST-CONST 220
	087 SG	N-0717-01 CMQ	PEARSON CONSTRUCTION LLC 522032515 E	GRADING AND SURFACING. ACADEMY AVE FROM S CATHEY ST TO M	GRSU	0.57 MI	7,089,360.00	03/16/22 04/09/22	(04/25/22) 5.75	WICHITA NORTH-CONST 06/30/23
	093 SF	C-4979-01 HSIP	CENTURY FENCE CO 521032575 E	SIGNING AND PAVEMENT MARKING. VARIOUS MAJOR COLLECTOR F	SG	192.04 MI	261,754.69	03/17/21 04/27/21	10/18/21 86.59	GREAT BEND-CONST 25

CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U166	096	KA-6430-01	CORNEJO & SONS LLC	PATCH	9.00 MI	9,886,401.56	01/19/22	04/14/22	3.68	WINFIELD-CONST
	SU	ACNHP	522012585 E	PCCP PATCHING. US-166; FR US-81/US-166 JCT E APPROX 9 MI T			02/09/22	(02/28/23)	1.15	190
	106	KA-5874-01	CORNEJO & SONS LLC	2.0OL	32.77 MI	8,559,732.74	10/21/20	07/26/21	86.11	HUTCHINSON-CONST
	SE		520106535 E	2.0 HMA OVERLAY. HOST KA-5874-01. KA-5875-01, K14 FR E U50/K			11/16/20	(05/03/22)	81.96	108

## CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 06

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U160	013	KA-6253-01	HEFT & SONS, L.L.C.	SU	10.96	MI 338,635.00	09/22/21		0.00	DODGE CITY-CONST
	CA		521096636 E	CHIP SEAL. FR S JCT US-283/US-160 E TO WCL OF ASHLAND IN C			10/21/21		0.00	10
U160	013	KA-6286-01	PAVEMENT PROS LLC	CRRPR	13.22	MI 62,286.29	09/22/21		20.00	DODGE CITY-CONST
	CA		521096646 E	CRACK REPAIR (ASPHALT). FR W CL OF ASHLAND E TO CA/CM CO L			10/21/21		90.00	20
U183	013	KA-6312-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	13.53	MI 2,968,222.46	11/17/21		0.00	DODGE CITY-CONST
	CA	ACSTP	521112626 E	MILLING AND HMA OVERLAY. FR KS/OK ST LN N TO THE US-160/US			12/27/21		0.00	40
U283	013	KA-6228-01	DUSTROL INC	SU	11.63	MI 1,304,200.65	09/22/21	(04/11/22)	12.00	DODGE CITY-CONST
	CA	ACSTP	521092616 E	SURFACE RECYCLE AND CHIP SEAL. US 283; FR N JCT US-283/US-160			10/08/21	(05/20/22)	11.65	25
U283	013	KA-6307-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	13.59	MI 2,844,505.61	11/17/21	(08/08/22)	0.00	DODGE CITY-CONST
	CA	ACSTP	521112616 E	MILLING AND HMA OVERLAY. FR KS/OK ST LN N TO S JCT OF US-28			12/27/21	(10/14/22)	0.00	50
	013	TE-0477-01	APAC KANSAS INC - SHEARS DIVISION	PEDBI	0.31	MI 552,891.70	03/17/21	07/19/21	100.00	DODGE CITY-CONST
	CA	TA	521032626 E	PEDESTRIAN & BICYCLE PATH. LOCUST FR OAK - POPULAR ST, AND			05/10/21	(11/30/21)	81.76	70
	013	C-4945-01	L & M CONTRACTORS INC	GRBR	0.09	MI 886,970.05	10/21/20	01/05/21	100.00	DODGE CITY-CONST
	CA	STP	520104696 E	GRADING & BRIDGE. 1.7 M S & 8 M E OF MINNEOLA OVER BLUFF CR			12/01/20	(06/30/21)	97.54	115
	013	C-4974-01	SIGN-UP LTD	SG	62.25	MI 62,141.50	03/17/21	08/09/21	74.29	DODGE CITY-CONST
	CA	HSIP	521032616 E	SIGNING. VARIOUS MAJOR COLLECTORS IN S 1/2 OF CA CO. LGTH I			05/10/21	(11/01/21)	95.91	35
	028	TE-0469-01	BRYANT & BRYANT CONSTRUCTION INC	PEDBI	0.19	MI 2,047,532.99	09/16/20	03/01/21	100.00	GARDEN CITY-CONST
	FI	TA	520092696 E	PEDESTRIAN & BICYCLE PATH. 8TH STREET, BUFFALO JONES/WALN			10/22/20	(04/29/22)	96.23	212
	029	KA-6344-01	SCODELLER CONSTRUCTION INC	CRRPR	9.42	MI 48,245.00	09/22/21		0.00	DODGE CITY-CONST
	FO		521096656 E	CRACK REPAIR (ASPHALT). HOST FR US50 W JCT NE TO WCL DODC			10/27/21		0.00	20
U050	029	KA-2384-01	KOSS CONSTRUCTION COMPANY	GRBRS	8.58	MI 50,336,566.96	12/15/21	02/28/22	21.59	DODGE CITY-CONST
	FO	ACNHP	521122646 E	GRADING, BRIDGE AND SURFACING. US-50: GY/FO CL E TO 1.7 MI E			01/03/22	(05/01/25)	3.20	05/01/25
U050	029	KA-5150-01	APAC KANSAS INC - SHEARS DIVISION	GRSU	0.33	MI 733,685.25	05/20/20	(04/01/21)	95.71	DODGE CITY-CONST
	FO	ACNHP	520052636 E	GRADING AND SURFACING. DODGE CITY: US-50 AND GARY AVE. IN F			06/23/20	(07/20/21)	94.25	70
U050	029	KA-5175-01	APAC KANSAS INC - SHEARS DIVISION	GRSU	1.19	MI 2,744,393.83	11/17/21		0.00	DODGE CITY-CONST
	FO	ACHSP	521112646 E	GRADING AND SURFACING. US-50: INTERSECTIONS OF CLARK AND			12/27/21		0.00	90
U050	029	KA-6423-01	BETTIS ASPHALT & CONSTRUCTION INC	GDFC	0.15	MI 114,188.80	11/17/21	(03/15/22)	30.00	DODGE CITY-CONST
	FO		521116636 E	GUARDRAIL. 1/2 MI E OF THE CITY OF BELLEFONT. BR NO. 50-29			12/27/21	(03/29/22)	74.45	10
U400	029	KA-6298-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	15.90	MI 3,595,746.06	11/17/21		0.00	DODGE CITY-CONST
	FO		521116626 E	MILL AND HMA OVERLAY. FR US-56/283 JCT E TO ECL OF FORD IN			12/27/21		0.00	30
K025	034	KA-5826-01	VENTURE CORPORATION	MILOV	9.85	MI 1,775,509.54	12/16/20	08/23/21	100.00	LIBERAL-CONST
	GT	ACSTP	520122616 E	MILLING AND HMA OVERLAY. K-25 FR NCL ULYSSES TO KE CO LI IN			01/14/21	04/18/22	91.12	35



## CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 06

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K023	035	KA-6302-01	VENTURE CORPORATION	MILOV	10.53 MI	2,277,110.21	11/17/21	(07/01/22)	0.00	LIBERAL-CONST
	GY	ACSTP	521112656 E	MILL AND HMA OVERLAY. FR ME/GY CL N TO US-56/K-23 JCT IN GY			12/27/21	(10/01/22)	18.64	50
U050	035	KA-2383-01	KOSS CONSTRUCTION COMPANY	GRBRS	6.57 MI	37,448,867.29	12/15/21	02/28/22	21.59	DODGE CITY-CONST
	GY	ACNHP	521122636 E	GRADING, BRIDGE AND SURFACING. US-50: CIMARRON E CL E TO G			01/03/22	(05/01/25)	3.36	05/01/25
U050	035	KA-5430-01	SMOKY HILL LLC	GRSU	0.08 MI	439,373.25	04/21/21	10/11/21	88.57	DODGE CITY-CONST
	GY	ACNHP	521042676 E	GRADING AND SURFACING. US50 FROM WCL TO MAPLE STREET IN			05/25/21	(01/28/22)	94.78	70
	035	C-4994-01	SIGN-UP LTD	SG	47.68 MI	27,740.50	03/17/21	07/26/21	64.00	DODGE CITY-CONST
	GY	HSIP	521032646 E	SIGNING. VARIOUS MINOR COLLECTOR ROUTES IN GY AND FO CO.			05/13/21	(11/01/21)	98.32	25
K027	038	KA-3271-01	VENTURE CORPORATION	MILOV	0.80 MI	6,596,263.90	01/20/21	04/21/21	93.43	SYRACUSE-CONST
	HM	ACSTP	521012626 E	GRADING & SURFACING. K-27: FR SCL OF SYRACUSE, N TO THE E K			02/22/21	(06/01/22)	84.74	198
U050	038	KA-6293-01	VENTURE CORPORATION	MILOV	11.32 MI	2,917,782.24	10/20/21	(06/01/22)	0.00	SYRACUSE-CONST
	HM	ACNHP	521102616 E	MILL AND HMA OVERLAY. FR ECL OF SYRACUSE E TO HM/KE CL IN I			11/09/21	(10/01/22)	21.47	100
U050	038	KA-6295-01	VENTURE CORPORATION	MILOV	17.18 MI	3,517,730.04	10/20/21	04/29/22	0.00	SYRACUSE-CONST
	HM	ACNHP	521102626 E	MILL AND HMA OVERLAY. FR CO/KS STATE LINE E TO ECL OF SYRAC			11/09/21	(10/01/22)	21.08	100
K156	042	KA-5869-01	VENTURE CORPORATION	MILOV	19.38 MI	2,203,645.91	12/16/20	(07/01/21)	100.00	DODGE CITY-CONST
	HG	ACSTP	520126626 E	MILLING AND HMA OVERLAY. K156, FR E U283 JCT E TO PN CO LI I			01/14/21	(10/15/21)	99.55	90
U283	042	KA-5870-01	VENTURE CORPORATION	MILOV	11.49 MI	2,106,389.20	12/16/20	(07/01/21)	100.00	DODGE CITY-CONST
	HG	ACSTP	520122636 E	MILLING AND HMA OVERLAY. U283, FR FO CO LI N TO S EWS OF BUC			01/14/21	(10/15/21)	96.53	90
U050	047	KA-5935-01	VENTURE CORPORATION	MILOV	10.40 MI	1,446,062.80	12/16/20	09/07/21	100.00	SYRACUSE-CONST
	KE	ACNHP	520122646 E	MILLING AND HMA OVERLAY. U050 FR WCL LAKIN E TO FI CO LI IN			01/14/21	(07/15/22)	83.17	30
U050	047	KA-6294-01	VENTURE CORPORATION	MILOV	14.96 MI	3,976,613.80	10/20/21	(06/01/22)	0.00	SYRACUSE-CONST
	KE	ACNHP	521102636 E	MILL AND HMA OVERLAY. FR HM/KE CL E TO WCL OF LAKIN IN KE C			11/09/21	(10/01/22)	22.05	100
K004	051	KA-6299-01	VENTURE CORPORATION	O-LAY	12.27 MI	2,113,655.10	10/20/21	(05/23/22)	0.00	GARDEN CITY-CONST
	LE	ACSTP	521102646 E	HMA OVERLAY. FR E K-23 JCT E TO LE/NS CL IN LE CO. LGTH 1			11/09/21	(11/04/22)	0.00	100
K023	051	KA-6311-01	VENTURE CORPORATION	MILOV	30.12 MI	5,426,425.70	12/15/21	(06/27/22)	0.00	GARDEN CITY-CONST
	LE	ACSTP	521122676 E	MILL AND HMA OVERLAY K-23; FR FI/LE CO LI N TO LE/GO CO LI			01/03/22	(12/02/22)	0.00	75
K096	051	KA-6334-01	VENTURE CORPORATION	MILOV	0.43 MI	134,775.30	12/15/21	(06/27/22)	0.00	GARDEN CITY-CONST
	LE	ACSTP	521126686 E	MILLING AND HMA OVERLAY. K-96; FR WCL OF DIGHTON E TO 1ST S			01/03/22	(12/02/22)	0.00	75
K023	060	KA-6301-01	VENTURE CORPORATION	MILOV	12.60 MI	2,643,594.75	11/17/21	(07/01/22)	0.00	LIBERAL-CONST
	ME	ACSTP	521112676 E	MILL AND HMA OVERLAY. FR N OF R/R TRACKS N OF MEADE N TO M			12/27/21	(10/01/22)	22.16	50
U054	060	KA-6130-01	BRIDGES INC	BRRPR	0.00 MI	909,070.95	03/16/22		0.00	LIBERAL-CONST
	ME	ACNHP	522032616 E	BRIDGE REPAIR. FR 6.0 MI E OF CITY OF MEADE ON US-54. BR NO			04/22/22		0.00	75

## CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 06

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U054	060	KA-6296-01	VENTURE CORPORATION	MILOV	15.72 MI	4,163,702.35	10/20/21	(04/15/22)	0.00	LIBERAL-CONST
	ME	ACNHP	521102676 E	MILL AND HMA OVERLAY. FR ECL OF MEADE E TO ME/CA CL IN ME C			11/09/21	(08/15/22)	10.57	60
U160	060	KA-6321-01	J & R SAND CO INC	MILOV	3.82 MI	712,626.74	11/17/21	(04/04/22)	0.00	LIBERAL-CONST
	ME		521116656 E	MILL AND HMA OVERLAY. US160; FR SW/ME CL E TO US-160/US-54			12/27/21	(09/01/22)	0.00	45
4	068	KA-4049-01	MORGAN BROTHERS CONSTRUCTION	GRSU	0.35 MI	1,255,131.01	08/19/20	(01/10/21)	0.00	DODGE CITY-CONST
	NS	ACSTP	520082646 E	GRADING AND SURFACING. K-4: FR WCL E TO ECL IN CITY OF BROW			10/06/20	(09/30/21)	0.00	105
K-4	068	KA-6300-01	VENTURE CORPORATION	O-LAY	18.99 MI	3,233,370.60	10/20/21	(05/23/22)	0.00	GARDEN CITY-CONST
	NS	ACSTP	521102686 E	HMA OVERLAY. FR NS/LE CL E TO US-283/K-4 JCT IN NS CO. LGT			11/09/21	(11/04/22)	0.00	100
U083	086	KA-3252-01	VENTURE CORPORATION	MILOV	14.96 MI	5,451,392.04	12/15/21	(08/15/22)	0.00	GARDEN CITY-CONST
	SC		521126696 E	MILL AND HMA OVERLAY. US-83; FR CONCRETE PAVEMENT IN CITY			01/03/22	(10/14/22)	0.00	40
	086	TE-0485-01	RFB CONSTRUCTION CO INC	PEDBI	0.68 MI	318,446.42	11/18/20	05/03/21	100.00	GARDEN CITY-CONST
	SC	TA	520112646 E	PEDESTRIAN & BICYCLE PATH. SCOTT CITY: KS/OK RR CORRIDOR F			01/13/21		95.88	64
U054	088	KA-2385-01	KOSS CONSTRUCTION COMPANY	GRSU	3.05 MI	23,989,534.32	08/18/21	03/01/22	38.07	LIBERAL-CONST
	SW	ACNHP	521082616 E	GRADING AND SURFACING. US54: FR 0.4 MI SW OF US54/TUCKER RI			09/15/21	(08/31/23)	7.71	12/15/23
U054	088	KA-2385-03	KOSS CONSTRUCTION COMPANY	GRBRS	2.80 MI	31,968,907.23	11/13/19	01/13/20	81.70	LIBERAL-CONST
	SW	ACNHP	519112656 E	GRADING, BRIDGE & SURFACING. US54: FR 0.11 MI SW OF US54/R P			12/06/19	(05/27/22)	75.07	06/23/23
U083	088	KA-2220-01	J & R SAND CO INC	GRSU	13.77 MI	17,664,526.60	11/17/21	(06/01/22)		LIBERAL-CONST
	SW	ACNHP	521112686 E	GRADING AND SURFACING. US-83 KS/OK ST LN, N TO 0.9 MI N OF			12/27/21	(09/01/23)	0.50	09/29/23
U083	088	KA-5600-01	J & R SAND CO INC	GRSU	0.77 MI	2,685,939.16	11/17/21	(04/01/22)		LIBERAL-CONST
	SW		521116696 E	GRADING AND SURFACING. US-83 AND SALLEY RD LOC 1 MI N OF L			12/27/21	(09/01/23)	0.00	09/29/23
U083	088	KA-6297-01	J & R SAND CO INC	UBAS	8.37 MI	1,114,416.67	10/20/21	(08/15/22)	0.00	LIBERAL-CONST
	SW	ACNHP	521102696 E	ULTRATHIN BONDED ASPHALT SURFACING. FR US-83/160 JCT N TO			11/09/21	(10/31/22)	0.00	20
U160	088	KA-6320-01	J & R SAND CO INC	MILOV	12.88 MI	1,681,568.24	11/17/21	(08/15/22)	0.00	LIBERAL-CONST
	SW	ACSTP	521112696 E	MILL AND HMA OVERLAY. US160; FR US-83/160 JCT E TO SW/ME C			12/27/21	(09/30/22)	0.00	45
	106	KA-4749-01	SIGN-UP LTD	SG	57.45 MI	216,939.17	08/19/20	(12/01/20)	10.00	DODGE CITY-CONST
	SE	HSIP	520082656 E	SIGNING. US-160, US-283, AND K-34 IN CLARK, MEADE AND COMANC			10/06/20	(04/30/21)	16.05	50
	106	KA-4749-02	MARTIN OUTDOOR ENTERPRISES INC	SG	93.93 MI	399,909.70	08/19/20	(10/19/20)	69.33	DODGE CITY-CONST
	SE	HSIP	520082686 E	SIGNING. US-283, K-147 AND K-4 IN NESS, LANE, TREGO, AND RUS			09/28/20	(04/25/21)	100.00	75
	106	KA-5893-01	CC & I ENGINEERING INC / COMPASS CC	SG	91.62 MI	80,533.11	02/19/21	09/07/21	-1.54	GARDEN CITY-CONST
	SE	HSIP	521022626 E	SIGNING. K-4, K-23, K-96 IN LE CO; & FI, SC & GO CO. LGTH IS			03/18/21	(06/17/22)	0.00	65
	106	KA-6093-01	KOMO CONSTRUCTION LLC	SG	97.43 MI	479,146.28	09/22/21	01/24/22	5.00	DODGE CITY-CONST
	SE	HSIP	521092626 E	SIGNING. VARIOUS LOCATIONS ON US-400, US-50, US-283, AND US-			10/25/21	(08/24/22)	84.94	180

## CONTRACT STATUS REPORT AS OF 05NOV22

DISTRICT: 06

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K034	106 SE	KA-5858-01	VENTURE CORPORATION 520126686 E	MILOV MILLING AND HMA OVERLAY.	25.53 MI	2,698,092.96	12/16/20 01/14/21	07/01/21 (04/22/22)	100.00 86.56	DODGE CITY-CONST 45
K094	106 SE	KA-6273-01	PAVEMENT PROS LLC 521086636 E	CRRPR CRACK REPAIR. HOST	10.78 MI	50,167.70	08/18/21 09/15/21		0.00 0.00	DODGE CITY-CONST 20
K190	106 SE	KA-6351-01	HEFT & SONS, L.L.C. 521096686 E	SU CHIP SEAL. HOST	12.29 MI	353,219.60	09/22/21 10/21/21		0.00 0.00	LIBERAL-CONST 15
U054	106 SE	KA-6272-01	PAVEMENT PROS LLC 521086626 E	CRRPR CRACK REPAIR. HOST	32.41 MI	78,130.86	08/18/21 09/15/21	03/29/22	40.00 99.97	DODGE CITY-CONST 20
U283	106 SE	KA-6341-01	PAVEMENT PROS LLC 521096676 E	CRRPR CRACK REPAIR (ASPHALT).	25.18 MI	124,167.00	09/22/21 10/21/21		0.00 0.00	DODGE CITY-CONST 40
	106 SE	C-5034-01 CHBP	BRIDGES INC 521094696 E	GRBRS GRADING, BRIDGE AND SURFACING.	0.84 MI	8,540,655.22	09/22/21 10/27/21	01/10/22 (04/01/25)	25.40 20.71	DODGE CITY-CONST 04/01/25