

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K116	003 AT	KA-3883-01 ACSTP	PFEFFERKORN & DRURY CONSTRUCTIC 521012011 E	GRBRS	0.21 MI	765,328.10	01/20/21 02/22/21	03/31/21 (07/30/21)	16.47 0.00	HORTON-CONST 85
U059	003 AT	KA-5885-01 ACNHP	HERZOG CONTRACTING CORP 520112131 E	1.50L	13.70 MI	1,795,475.96	11/18/20 12/17/20	(06/01/21) (09/24/21)	0.00 0.00	HORTON-CONST 35
	003 AT	TE-0452-01 TA	JULIUS KAAZ CONSTRUCTION CO INC 519012141 E	GRSU	0.68 MI	875,247.98	01/16/19 03/04/19	03/25/19 08/27/19	100.00 100.00	HORTON-CONST 76
	003 AT	C-4959-01 STP	KING CONSTRUCTION COMPANY, INC. 520074191 E	GRBR	0.09 MI	362,436.07	07/22/20 08/28/20	12/14/20 (11/01/21)	77.78 84.06	HORTON-CONST 90
	003 AT	U-2329-01 TA	JULIUS KAAZ CONSTRUCTION CO INC 519012151 E	PEDBI	0.73 MI	474,568.19	01/16/19 03/04/19	03/25/19 08/27/19	100.00 99.99	HORTON-CONST 70
U036	007 BR	KA-6005-01 HSIP	CENTURY FENCE CO 521012021 E	PAV/MK	24.40 MI	364,321.06	01/20/21 02/22/21		0.00 0.00	HORTON-CONST 40
U073	007 BR	KA-3874-01 ACNHP	KING CONSTRUCTION COMPANY, INC. 519122131 E	GRBRS	0.02 MI	2,838,597.73	12/18/19 01/21/20	04/01/20 (12/31/20)	96.47 80.76	HORTON-CONST 170
U075	007 BR	KA-4798-03 ACNHP	HAMM INC 521022021 E	GRBRS	2.40 MI	7,979,818.90	02/19/21 03/25/21		0.00 0.00	HORTON-CONST 255
K131	016 CF	KA-5941-01 ACSTP	KILLOUGH CONSTRUCTION INC 521012454 E	O-LAY	0.52 MI	92,753.16	01/20/21 02/22/21	(06/14/21) (10/15/21)	0.00 0.00	EMPORIA-CONST 20
U036	022 DP	KA-6004-01 HSIP	CENTURY FENCE CO 521012031 E	PAV/MK	0.60 MI	6,904.00	01/20/21 02/22/21		0.00 0.00	HORTON-CONST 40
K010	023 DG	KA-3634-08 HSIP	HAMM INC 520042121 E	INTER	0.50 MI	854,666.46	04/22/20 06/03/20	07/06/20 12/04/20	297.06 99.79	TOPEKA-CONST 10/16/20
K010	023 DG	KA-5485-01 ACNHP	HAMM INC 520042111 E	MILOV	8.30 MI	3,181,712.63	04/22/20 06/03/20	07/06/20 11/16/20	297.06 99.60	TOPEKA-CONST 10/16/20
U040	023 DG	KA-5208-01	CAPITAL ELECTRIC LINE BUILDERS INC 520026121 E	ITS	0.00 MI	558,710.10	03/10/20 04/02/20	10/26/20 (06/15/21)	52.55 75.94	TOPEKA-CONST 137
U056	023 DG	KA-5543-01 ACSTP	HAMM INC 520042141 E	MILOV	12.64 MI	1,355,011.14	04/22/20 06/03/20	09/21/20 (06/01/21)	40.00 9.97	EMPORIA-CONST 30
	023 DG	TE-0472-01 TA	AMINO BROS CO INC 520052151 E	PEDBI	0.50 MI	471,402.96	05/20/20 06/18/20	07/28/20 (04/15/21)	100.00 96.09	TOPEKA-CONST 63
	023 DG	TE-0480-01 TA	FREEMAN CONCRETE CONSTRUCTION I 520062121 E	PEDBI	0.54 MI	346,601.69	06/17/20 07/24/20	08/17/20 12/11/20	100.00 102.26	TOPEKA-CONST 54

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K016	043	KA-5963-01	HERZOG CONTRACTING CORP	MILOV	12.77 MI	1,490,803.19	02/19/21		0.00	HORTON-CONST
	JA	ACSTP	521022041 E	MILLING AND HMA OVERLAY, FR WISCONSIN AVE IN HOLTON E TO J			03/18/21	(09/17/21)	0.00	30
U075	043	KA-4798-02	HAMM INC	GRBRS	1.40 MI	3,964,876.39	02/19/21	(06/07/21)	0.00	HORTON-CONST
	JA	ACNHP	521022031 E	GRADING AND SURFACING. US-75: 7.9 MI N OF K-16, THENCE N 1.8			03/25/21	(04/04/22)	0.00	175
	044	KA-5445-01	HERZOG CONTRACTING CORP	MILOV	14.70 MI	3,080,013.69	01/15/20	05/18/20	100.00	BONNER SPRINGS-CONST
	JF		520016121 E	MILL AND HMA OVERLAY. HOST KA-5445-01: KA-5442-01, K-92 FR U			02/10/20	08/19/20	100.00	50
007	046	KA-5692-01	PCI ROADS, LLC	BRRPR	0.00 MI	1,190,308.01	02/19/21	04/06/21	13.64	OLATHE-CONST
	JO	ACNHP	521022121 E	BRIDGE REPAIR. BR 007-46-14.53 (243) AND BR 007-46-14.54 (03/18/21	(11/19/21)	7.84	110
056	046	KA-2745-02	LEAVENWORTH EXCAVATING & EQUIPMI	GRSU	0.46 MI	1,895,329.76	09/18/19	04/27/20	98.29	OLATHE-CONST
	JO	ACNHP	519092171 E	GRADING AND SURFACING. US-56 AND 199TH INTER THRU EDGERT			10/21/19	01/14/21	99.90	117
69	046	KA-4844-02	CLARKSON CONSTRUCTION CO	BRPNT	0.00 MI	521,022.50	12/18/19	03/16/20	166.67	OLATHE-CONST
	JO	ACNHP	519122151 E	BRIDGE PAINTING. US-69 OVER I-35 IN JOHNSON CO. LENGTH IS 0.			01/21/20	(11/20/20)	99.99	11/20/20
1035	046	KA-3929-01	PYRAMID CONTRACTORS INC	GRBRS	0.20 MI	8,565,505.67	03/10/20	07/15/20	52.94	OLATHE-CONST
	JO	ACNHP	520022101 E	GRADING, BRIDGE & SURFACING. 199TH ST OVER I-35 2 MI E OF ED			04/06/20	(09/01/21)	48.08	255
1035	046	KA-4220-02	CLARKSON CONSTRUCTION CO	GRSU	1.16 MI	13,664,361.17	12/18/19	03/16/20	136.07	OLATHE-CONST
	JO	ACFRP	519122141 E	GRADING & SURFACING. I-35: FROM 0.4 MI S OF I-35/75TH ST. N			01/21/20	01/15/21	92.25	01/15/21
1035	046	KA-4782-01	PYRAMID CONTRACTORS INC	GRBRS	0.05 MI	5,551,047.65	04/17/19	06/07/19	155.11	OLATHE-CONST
	JO	ACNHP	519042141 E	GRADING, BRIDGE AND SURFACING. I-35 BR'S N OF 151ST OVER BN			05/10/19	(11/17/19)	91.35	08/30/20
1035	046	KA-5126-02	RF BEACHNER CONTRACTORS LLC	GDFC	0.00 MI	175,707.68	03/25/20	09/10/20	100.00	OLATHE-CONST
	JO	HSIP	520032121 E	GUARDRAIL IMPROVEMENTS. I-35: FROM 135TH ST N TO 95TH ST IN			05/19/20	(05/09/21)	0.00	40
1035	046	KA-5404-01	COLLINS & HERMANN INC	SG	0.00 MI	302,578.40	01/15/20	11/09/20	96.67	OLATHE-CONST
	JO		520016141 E	SIGNING. VARIOUS LOCATIONS ALONG I-35 IN JOHNSON COUNTY.			02/12/20	(04/01/21)	100.00	30
1035	046	KA-6051-01	TWIN TRAFFIC MARKING CORP	PAV/MK	7.43 MI	660,957.00	03/17/21		0.00	OLATHE-CONST
	JO	HSIP	521032101 E	PAVEMENT MARKING. I35 FR APPROX 1000 FT S OF 95TH ST N TO W			04/29/21		0.00	65
1435	046	KA-5632-01	SUPERIOR BOWEN ASPHALT CO LLC	MILOV	2.38 MI	842,640.76	07/22/20	08/15/20	83.33	OLATHE-CONST
	JO	ACNHP	520072181 E	MILL, HMA OVERLAY AND PCCP PATCH. I435 NB FR 800 FT. N OF MI			08/04/20	09/22/20	98.76	30
1635	046	KA-5501-01	SUPERIOR BOWEN ASPHALT CO LLC	3.0OL	0.50 MI	873,308.47	04/22/20	06/09/20	171.88	BONNER SPRINGS-CONST
	JO	ACNHP	520042161 E	3.0 HMA OVERLAY. I635, FR FOSTER ST N TO JO/WY CO LI IN JO C			06/02/20	12/17/20	85.25	12/18/20
K010	046	KA-5466-01	KOSS CONSTRUCTION COMPANY	MILOV	3.92 MI	2,099,807.01	03/10/20	08/05/20	100.00	OLATHE-CONST
	JO	ACNHP	520022121 E	MILL AND HMA OVERLAY. K-10, FR APPROX 2600 FT E OF K-10/K-7			04/01/20	09/19/20	93.10	30
K010	046	KA-5774-01	CLARKSON CONSTRUCTION CO	GRBRS	0.04 MI	2,693,082.00	03/17/21			OLATHE-CONST
	JO	ACNHP	521032131 E	GRADING, BRIDGE AND SURFACING, BR #177 ON EB K-10 LOC 4.44 M			04/20/21		0.00	11/19/21

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U056	046	KA-5937-01	SUPERIOR BOWEN ASPHALT CO LLC	O-LAY	1.09 MI	1,288,763.57	01/20/21	(06/01/21)	0.00	OLATHE-CONST
	JO	ACNHP	521012041 E	3.0 HMA OVERLAY. US56 FR 275 FT W OF OLD US56 IN GARDNER E T			02/22/21	(08/02/21)	0.00	35
U069	046	KA-5684-01	PCI ROADS, LLC	BRRPR	0.04 MI	846,863.77	03/17/21		0.00	OLATHE-CONST
	JO	ACNHP	521032121 E	BRIDGE REPAIR. US-69: BR #094 OV 191ST ST AND BR #097 OV W			04/23/21		0.00	125
U069	046	KA-5965-01	SUPERIOR BOWEN ASPHALT CO LLC	UBAS	7.00 MI	1,423,918.35	01/20/21	(05/17/21)	0.00	OLATHE-CONST
	JO	ACNHP	521012051 E	ULTRATHIN BONDED ASPHALT SURFACING. U69, FR JO CO LI N TO 1			02/22/21	(06/01/21)	0.00	30
U169	046	KA-5943-01	IDEKER INC	MILOV	2.98 MI	2,795,229.49	03/17/21		0.00	OLATHE-CONST
	JO	ACNHP	521032141 E	MILLING AND HMA OVERLAY. FR APPROX 100FT S OF US169/175TH			04/23/21		0.00	45
	046	N-0657-01	PYRAMID CONTRACTORS INC	GRSU	0.84 MI	4,660,811.02	09/16/20	11/16/20	44.50	OLATHE-CONST
	JO	STP	520092121 E	GRADING AND SURFACING. LOCUST STREET 191ST STREET TO GAF			10/22/20		16.08	12/03/21
	046	N-0661-01	MILES EXCAVATING INC	GRSU	1.38 MI	7,017,245.82	03/25/20	05/11/20	92.53	OLATHE-CONST
	JO	STP	520032131 E	GRADING AND SURFACING. ROE BLVD FROM JOHNSON DR TO N CC			05/05/20	(10/21/20)	91.90	06/03/21
K032	052	KA-5176-01	AMINO BROS CO INC	GRSU	0.50 MI	910,004.33	01/20/21	04/05/21	18.33	BONNER SPRINGS-CONST
	LV	HSIP	521012071 E	GRADING & SURFACING. EB & WB LT TURN LANES & RT TURN LANE			02/22/21	(08/06/21)	2.67	60
U024	052	KA-5883-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	10.00 MI	3,648,825.09	11/18/20	(05/01/21)	0.00	BONNER SPRINGS-CONST
	LV		520116121 E	MILLING AND HMA OVERLAY. U024 FR K16 JCT TO CHG OF PVMT API			12/17/20	(10/15/21)	0.00	55
	056	KA-5978-01	SHILLING CONSTRUCTION CO INC	MILOV	23.02 MI	3,247,356.00	01/20/21	(03/22/21)	0.00	WAMEGO-CONST
	LY		521016121 E	MILLING AND HMA OVERLAY. HOST KA-5978-01. KA-5979-01, US-56			02/22/21	(05/22/21)	0.00	40
U050	056	KA-2364-01	KOSS CONSTRUCTION COMPANY	GRBRS	1.11 MI	7,811,437.91	05/20/20	07/20/20	63.94	EMPORIA-CONST
	LY	ACNHP	520052171 E	GRADING, BRIDGE & SURFACING. US50: FROM APPR 4.5 MI E OF LY/			06/16/20	(11/12/21)	43.53	10/15/21
K009	058	KA-2101-01	BRIDGES INC	GRBRS	0.01 MI	2,574,357.41	12/12/18	03/18/19	101.80	WAMEGO-CONST
	MS	ACBRF	518122201 E	BR 021. 2.30 MI E OF WASHINGTON CO LINE (COON CREEK) IN MAR			01/16/19	12/04/20	99.47	167
K009	058	KA-5934-01	HALL BROTHERS INC	MILOV	12.08 MI	1,722,402.66	01/20/21	(03/15/21)	0.00	WAMEGO-CONST
	MS	ACSTP	521012081 E	MILLING AND HMA OVERLAY. K-9 FR E US77 JCT TO S K99 JCT IN M			02/22/21	(05/15/21)	0.00	30
K099	058	KA-3925-01	L & M CONTRACTORS INC	GRBRS	0.05 MI	2,052,760.66	02/19/21	03/22/21	18.18	WAMEGO-CONST
	MS	ACSTP	521022131 E	GRADING, BRIDGE AND SURFACING. BR 038 (CEDAR CR DRNG) ON I			03/15/21	(11/19/21)	20.54	11/19/21
K233	058	KA-6078-01	HALL BROTHERS INC	MILOV	3.42 MI	542,271.32	02/19/21	(06/07/21)	0.00	WAMEGO-CONST
	MS	ACSTP	521022151 E	MILLING AND HMA OVERLAY. FR US-77/K-233 JCT TO OKETO CI LI I			03/25/21	(08/10/21)	0.00	35
U077	058	KA-5947-01	HALL BROTHERS INC	MILOV	11.30 MI	1,866,581.62	02/19/21	(06/07/21)	0.00	WAMEGO-CONST
	MS	ACNHP	521022141 E	MILLING AND HMA OVERLAY.FR W US-77/US-36 JCT TO KS/NE ST LI			03/25/21	(08/10/21)	0.00	35
	058	TE-0476-01	BRYANT & BRYANT CONSTRUCTION INC	GRSU	0.20 MI	208,816.07	03/25/20	09/28/20	97.14	WAMEGO-CONST
	MS	TA	520032141 E	PEDESTRIAN & BICYCLE PATHS. MARYSVILLE, INTERSECTION AT 71			05/28/20	11/17/20	99.97	35

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K063	066	KA-4608-01	HALL BROTHERS INC	MILOV	11.04 MI	1,011,289.07	11/14/18	07/25/19	48.57	HORTON-CONST
	NM	STP	518112121 E	MILLING AND HMA OVERLAY. K-63 FR US36 JCT N TO STATE LI IN N			12/11/18		100.00	35
K063	066	KA-5058-01	HALL BROTHERS INC	MILOV	8.02 MI	646,621.90	11/14/18	07/25/19	48.57	HORTON-CONST
	NM	STP	518112141 E	MILLING AND HMA OVERLAY. K-63 FR N K-9 JCT N TO US-36 JCT IN			12/11/18		4.25	35
K071	066	KA-5057-01	HALL BROTHERS INC	MILOV	4.47 MI	396,636.27	11/14/18	07/25/19	48.57	HORTON-CONST
	NM	STP	518112131 E	MILLING AND HMA OVERLAY. K-71 FR K-63 JCT E TO BERN CITY LIM			12/11/18		102.07	35
U036	066	KA-5196-01	HALL BROTHERS INC	MILOV	14.20 MI	2,115,076.32	04/17/19	10/24/19	52.50	HORTON-CONST
	NM		519046151 E	MILL AND HMA OVERLAY. US-36, FR SENECA ECL TO 0.1 MI W OF NM			05/17/19	(06/01/21)	67.33	40
	066	TE-0462-01	BRYANT & BRYANT CONSTRUCTION INC	GRSU	0.66 MI	264,232.80	08/21/19	09/03/20	100.00	HORTON-CONST
	NM	TA	519082161 E	GRADING AND SURFACING. 6TH ST FR MAIN ST TO SABETHA SPORT			09/24/19	(09/30/20)	93.97	35
K031	070	KA-2365-01	BETTIS ASPHALT & CONSTRUCTION INC	GRBRS	6.18 MI	15,628,203.09	03/17/21	05/10/21	-0.98	TOPEKA-CONST
	OS	ACSTP	521032151 E	GRADING, BRIDGE AND SURFACING. K-31: FROM E CL OF OSAGE CI			04/20/21	(12/02/22)	0.00	09/30/22
K031	070	KA-5964-01	KILLOUGH CONSTRUCTION INC	MILOV	7.20 MI	797,034.51	01/20/21	(06/14/21)	0.00	EMPORIA-CONST
	OS	ACSTP	521012091 E	MILLING AND HMA OVERLAY, K31, FR .20 MI W OF 31/75 JCT. E T			02/22/21	(10/15/21)	0.00	20
K-31	070	KA-5637-01	HAMM INC	MILOV	0.90 MI	117,022.33	04/22/20	09/23/20	100.00	EMPORIA-CONST
	OS		520046121 E	MILL AND HMA OVERLAY. K31, FR ECL OSAGE CITY E TO K31/INDIAN			06/03/20	11/17/20	99.64	20
U056	070	KA-5544-01	HAMM INC	MILOV	7.36 MI	790,429.66	04/22/20	09/23/20	100.00	EMPORIA-CONST
	OS	ACSTP	520042171 E	MILL AND HMA OVERLAY. U-56, FR OS/LY CL E TO K31 JCT IN OS C			06/03/20	11/12/20	99.44	20
U056	070	KA-5938-01	HAMM INC	MILOV	26.70 MI	4,162,205.46	02/19/21	(05/24/21)	0.00	EMPORIA-CONST
	OS	ACSTP	521022161 E	MILLING AND HMA OVERLAY, US-56, FR US56 & K31 JCT E TO OS/DG			03/25/21	(10/15/21)	0.00	65
K016	075	KA-5720-01	BETTIS ASPHALT & CONSTRUCTION INC	BRRPR	0.00 MI	118,888.99	03/17/21	(06/07/21)	0.00	WAMEGO-CONST
	PT	ACSTP	521032161 E	BRIDGE REPAIR K-016 BRIDGE 021 862 FT W OF ONAGA RD IN PT			04/20/21	(07/16/21)	0.00	25
U024	075	KA-3921-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.17 MI	2,000,923.95	01/20/21	03/22/21	12.43	WAMEGO-CONST
	PT	ACNHP	521012121 E	GRADING, BRIDGE & SURFACING. US-24: BR #066 (BLACKJACK CREI			02/22/21	(04/15/22)	20.37	185
	075	C-4938-01	EBERT CONSTRUCTION CO INC	GRSU	0.51 MI	520,963.63	09/16/20	12/31/20	81.43	WAMEGO-CONST
	PT	HSIP	520094131 E	GRADING AND SURFACING. RS 536 400 FT N OF ROCKY LANE IN PO			10/09/20	(05/15/21)	61.77	70
I070	081	KA-5919-01	ROADSAFE TRAFFIC SYSTEMS INC	PAV/MK	6.07 MI	588,472.65	09/16/20	04/05/21	1.33	WAMEGO-CONST
	RL	HSIP	520092141 E	PAVEMENT MARKING. I070, FR GE CO LI TO WB CO LI IN RL CO. LE			10/13/20	(08/15/21)	0.00	75
K018	081	KA-3080-01	EBERT CONSTRUCTION CO INC	GRBRS	0.35 MI	9,227,032.88	03/25/20	05/07/20	63.13	WAMEGO-CONST
	RL	ACNHP	520032151 E	GRADING, BRIDGE & SURFACING. BR #090 (WILDCAT CREEK) ON K-1			05/02/20	(10/01/21)	61.78	12/03/21
U024	081	KA-3926-01	KLAVER CONSTRUCTION COMPANY INC	GRBRS	0.03 MI	412,828.43	03/17/21	(05/10/21)	0.00	WAMEGO-CONST
	RL	ACSTP	521032171 E	GRADING, BRIDGE AND SURFACING. US-24: BR #008 (WILDCAT CRK			04/23/21	(10/01/21)	0.00	75

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
U024	081	KA-5474-01	SHILLING CONSTRUCTION CO INC	UBAS	9.94	MI	1,208,654.00	03/10/20	(07/01/20)	100.00	WAMEGO-CONST
	RL	ACNHP	520022171	E ULTRATHIN BONDED ASPHALT SURFACING. US24 FR K13 JCT N TO L			04/16/20	09/25/20	100.00	25	
U077	081	KA-5475-01	SHILLING CONSTRUCTION CO INC	UBAS	9.24	MI	980,573.74	03/10/20	(07/01/20)	100.00	WAMEGO-CONST
	RL	ACNHP	520022181	E ULTRATHIN BONDED ASPHALT SURFACING. US77 FR US24 JCT N TO			04/16/20	09/25/20	100.00	25	
I070	089	KA-5526-01	BETTIS ASPHALT & CONSTRUCTION INC	BRRPR	0.00	MI	208,157.93	06/17/20	03/04/21	50.75	TOPEKA-CONST
	SN	ACNHP	520062151	E BRIDGE REPAIR. I-70, BR(250) AT SE CROCO RD JCT IN SN CO. LE			07/21/20	(06/15/21)	53.59	67	
I470	089	KA-5530-01	BETTIS ASPHALT & CONSTRUCTION INC	BRRPR	0.00	MI	423,079.98	06/17/20	(04/26/21)	0.00	TOPEKA-CONST
	SN	ACNHP	520062161	E BRIDGE REPAIR. I470, BRS (198) AND (199) AT HUNTOON ST IN SN			07/21/20	(10/25/21)	0.00	74	
K004	089	KA-5483-01	BETTIS ASPHALT & CONSTRUCTION INC	3.0OL	10.00	MI	1,963,154.63	04/22/20	10/05/20	57.14	TOPEKA-CONST
	SN	ACNHP	520042181	E 3.0 HMA OVERLAY. K-4, FR E I-70 JCT E TO 0.271 MI N OF US40			06/18/20	(11/25/21)	16.63	35	
U024	089	KA-3235-01	HAMM INC	MILOV	4.51	MI	1,174,284.66	02/19/21	(06/25/21)	0.00	TOPEKA-CONST
	SN	ACNHP	521022171	E MILLING AND HMA OVERLAY. US24 FR ECL SILVER LAKE TO APPROX			03/25/21	(10/15/21)	0.00	30	
U024	089	KA-5486-01	VANCE BROTHERS INC	CONVT	10.58	MI	356,995.42	04/22/20	09/02/20	40.00	TOPEKA-CONST
	SN	ACNHP	520042191	E CHIP SEAL. US24, FR PT/SN CO LI E TO WCL OF CITY OF SILVER L			06/02/20	(07/01/21)	0.00	10	
U075	089	KA-5629-01	PHILLIPS SOUTHERN ELECTRIC CO INC	LT	0.00	MI	59,450.00	01/20/21	(05/01/21)	0.00	TOPEKA-CONST
	SN		521016131	E LIGHTING. US-75: NB RAMP TO N 42ND ST IN SH CO.			02/22/21	(11/25/21)	0.00	15	
	089	TE-0464-01	BETTIS ASPHALT & CONSTRUCTION INC	PEDBI	1.85	MI	2,169,676.63	03/17/21		0.00	
	SN	TA	521034191	E PEDESTRIAN AND BICYCLE PATHS. DEER CREEK TRAIL EXT FR SE			04/29/21		0.00	185	
	089	TE-0465-01	JULIUS KAAZ CONSTRUCTION CO INC	GRSU	0.00	MI	2,025,901.95	06/19/19	08/26/19	100.00	TOPEKA-CONST
	SN	TA	519062171	E GRADING AND SURFACING. CITY OF TOPEKA IN SHAWNEE CO.			07/29/19	10/21/20	99.88	118	
	099	KA-4744-03	COLLINS & HERMANN INC	SG	6.90	MI	52,500.80	09/16/20	03/01/21	15.29	TOPEKA-CONST
	WB	HSIP	520092151	E SIGNING. VARIOUS LOCATIONS ON K-99; K-138; K-185 IN WABAUNSE			10/27/20	(05/15/22)	0.00	255	
I070	099	KA-5534-01	BETTIS ASPHALT & CONSTRUCTION INC	BRRPR	0.00	MI	401,814.99	06/17/20	(06/07/21)	0.00	TOPEKA-CONST
	WB	ACNHP	520062171	E BRIDGE REPAIR. I-70: BR (021) MILL CR, 0.35 MI E OF K138 AND			07/21/20	(09/15/21)	0.00	65	
I070	099	KA-5920-01	ROADSAFE TRAFFIC SYSTEMS INC	PAVMK	19.00	MI	1,880,201.55	09/16/20	04/05/21	1.33	WAMEGO-CONST
	WB	HSIP	520092181	E PAVEMENT MARKING. I070, FR RL CO LI TO END CONC E OF K-30/WI			10/13/20	(08/15/21)	0.00	75	
K004	099	KA-3357-01	AMINO BROS CO INC	GRSU	0.39	MI	1,428,370.86	04/22/20	07/13/20	68.60	WAMEGO-CONST
	WB	ACSTP	520042201	E GRADING & SURFACING. SOUTH BRANCH MILL CREEK DRAINAGE O			05/28/20	(07/02/21)	26.89	121	
K099	099	KA-2603-04	EBERT CONSTRUCTION CO INC	GRSU	3.91	MI	12,742,913.08	10/21/20	12/14/20	25.18	WAMEGO-CONST
	WB	ACFRP	520102181	E GRADING & SURFACING. K-99:FROM 2 M N OF THE K-99/I-70 JCT; N			11/16/20	(12/16/22)	21.08	07/01/22	
	105	KA-5504-01	EMERY SAPP & SONS INC	PATCH	1.97	MI	1,381,080.13	04/22/20	07/20/20	100.00	BONNER SPRINGS-CONST
	WY	ACNHP	520042241	E PCCP PAVEMENT PATCHING AND GRINDING. I-70 WB FR 7TH ST BR E			06/09/20	01/21/21	97.23	70	

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	105 WY	KA-5953-01	J M FAHEY CONSTRUCTION CO 520126191 E	MILOV MILLING AND HMA OVERLAY. HOST	3.00 MI	1,884,737.81	12/16/20 01/22/21	(06/01/21) (07/21/21)	0.00 0.00	BONNER SPRINGS-CONST 40
I035	105 WY	KA-6052-01 HSIP	TWIN TRAFFIC MARKING CORP 521032111 E	PAV/MK PAVEMENT MARKING. I35 FR JO CO LI TO MO STATE LI, INCL RAMPS	3.60 MI	354,506.90	03/17/21 04/29/21		0.00 0.00	OLATHE-CONST 65
I070	105 WY	KA-2130-02 ACBRF	AMERICAN BRIDGE COMPANY 517112191 E	BR BRIDGE REPAIR. BR NM 340 & NM 173 OF THE LEWIS & CLARK VIADU	0.57 MI	66,492,650.84	11/15/17 12/12/17	01/16/18 (05/01/20)	144.14 98.68	BONNER SPRINGS-CONST 05/01/20
I070	105 WY	KA-5628-01	FULSOM BROTHERS INC 520096191 E	SG SIGNING. I-70: OVERHEAD SIGN STRUCTURE LOCATED OVER RAMP	0.00 MI	143,143.00	09/16/20 10/22/20	03/15/21 04/29/21	76.00 99.95	BONNER SPRINGS-CONST 25
I435	105 WY	KA-5511-01 ACNHP	KOSS CONSTRUCTION COMPANY 520042251 E	MILOV MILL AND HMA OVERLAY. I435 FR N APPR OF KS RIVER BRS (194) A	6.70 MI	7,575,066.20	04/22/20 05/28/20	07/06/20 11/17/20	100.00 88.63	BONNER SPRINGS-CONST 75
I635	105 WY	KA-5253-01 ACNHP	SUPERIOR BOWEN ASPHALT CO LLC 520042211 E	BR-OL BRIDGE REPAIR. I635 BR #050 (43RD ST) FR US24 N 0.30 MI IN W	0.00 MI	799,420.00	04/22/20 06/02/20	06/09/20 12/17/20	171.88 99.99	BONNER SPRINGS-CONST 12/18/20
I635	105 WY	KA-5490-01 ACNHP	SUPERIOR BOWEN ASPHALT CO LLC 520042221 E	BRRPR BRIDGE REPAIR. I635 BRIDGES (040) AND (041) AT K32 JCT IN WY	0.00 MI	1,691,487.31	04/22/20 06/02/20	06/09/20 12/17/20	171.88 97.96	BONNER SPRINGS-CONST 12/18/20
I635	105 WY	KA-5502-01 ACNHP	SUPERIOR BOWEN ASPHALT CO LLC 520042231 E	3.0OL 3.0 HMA OVERLAY. I635, FR JO/WY CO LI N TO S APPR OF BNSF RR	5.00 MI	8,866,399.84	04/22/20 06/02/20	06/09/20 12/17/20	171.88 91.52	BONNER SPRINGS-CONST 12/18/20
U073	105 WY	KA-5891-01	FULSOM BROTHERS INC 521016161 E	SG SIGNING. US-73: OVERHEAD SIGN STRUCTURE OVER SB US-73. 1.5	0.00 MI	223,491.83	01/20/21 02/22/21	(06/07/21) (07/09/21)	0.00 0.00	BONNER SPRINGS-CONST 30
U169	105 WY	KA-5613-01 ACNHP	CLARKSON CONSTRUCTION CO 520082141 E	BRRPR BRIDGE REPAIR. US169: BRIDGES # 169-105-2.60 (072) (NB) AND	0.00 MI	3,200,088.11	08/19/20 09/21/20	10/15/20 (07/09/21)	95.28 63.80	BONNER SPRINGS-CONST 05/15/21
	105 WY	N-0677-01 CMQ	AMINO BROS CO INC 520094141 E	GRSU GRADING & SURFACING. K-5 (LEAVENWORTH ROAD) FROM 78TH ST	1.91 MI	8,895,224.47	09/16/20 10/13/20	02/16/21 (12/10/21)	25.41 18.23	BONNER SPRINGS-CONST 12/20/21
	105 WY	N-0686-01 CMQ	J M FAHEY CONSTRUCTION CO 520102191 E	PEDBI PEDESTRIAN & BICYCLE PATHS. UG WY CO/KCK:METROPOLITAN AV	2.02 MI	439,959.75	10/21/20 11/16/20	03/15/21 (06/18/21)	49.09 39.96	BONNER SPRINGS-CONST 55
	105 WY	N-0701-01 STP	KINGS CONSTRUCTION CO INC 521012141 E	GRSU GRADING & SURFACING. RIVERVIEW AVE FR 110TH INT TO APPROX	0.92 MI	2,859,272.83	01/20/21 02/22/21	(03/15/21) (11/12/21)		BONNER SPRINGS-CONST 11/12/21
	106 SE	KA-4744-01 HSIP	FULSOM BROTHERS INC 520082121 E	SG SIGNING. VARIOUS LOCATIONS ON US69;US-56; US-169 IN JOHNSON	9.69 MI	298,035.46	08/19/20 09/28/20		0.00 0.00	OLATHE-CONST 35
	106 SE	KA-4744-02 HSIP	FULSOM BROTHERS INC 520062141 E	SG SIGNING. VARIOUS LOCATIONS ON US-75; US-24; K-4 IN SHAWNEE C	46.75 MI	1,081,132.73	06/17/20 07/24/20	01/12/21 (06/15/21)	42.73 41.67	TOPEKA-CONST 110
	106 SE	KA-5470-01	SHILLING CONSTRUCTION CO INC 520026191 E	MILOV MILL AND HMA OVERLAY. HOST KA-5470-01. KA-5471-01: K9 FR K99	36.20 MI	4,439,752.26	03/10/20 04/16/20	08/05/20 (04/30/21)	100.00 98.87	WAMEGO-CONST 69

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 01

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	106 SE	KA-5620-01	BRYANT & BRYANT CONSTRUCTION INC 520076131 E	PEDBI SIDEWALK IMPROVEMENTS. VARIOUS LOCATIONS IN OT, WS, MS, BI	0.00 MI	321,331.25	07/22/20 08/19/20	09/28/20 (02/12/21)	47.06 100.00	HORTON-CONST 85
I070	106 SE	KA-4744-04 HSIP	COLLINS & HERMANN INC 520092161 E	SG SIGNING. I-70 IN GEARY, RILEY, WABAUNSEE, AND SHAWNEE COUN	50.81 MI	3,404,895.50	09/16/20 10/27/20	03/01/21 (05/15/22)	15.29 18.81	TOPEKA-CONST 255
K004	106 SE	KA-5956-01	HAMM INC 521016141 E	MILOV MILLING AND HMA OVERLAY. HOST KA-5956-01. KA-5957-01, K-4, S	11.51 MI	2,044,850.07	01/20/21 02/22/21	04/26/21 (10/15/21)	11.11 18.88	TOPEKA-CONST 45
K016	106 SE	KA-5959-01	SHILLING CONSTRUCTION CO INC 521016151 E	MILOV MILLING AND HMA OVERLAY. K016, HOST KA-5959-01. KA-5960-01 F	19.97 MI	3,106,820.97	01/20/21 02/22/21	04/26/21 (05/15/21)	13.33 0.00	WAMEGO-CONST 45
K032	106 SE	KA-5868-01	BETTIS ASPHALT & CONSTRUCTION INC 520116131 E	RCYLE 2.0 SURFACE RECYCLE. HOST KA-5868-01. K32; KA-5866-01, FR U0	17.20 MI	2,105,399.69	11/18/20 12/17/20	(06/14/21) (08/13/21)	0.00 0.00	BONNER SPRINGS-CONST 45
U073	106 SE	KA-5971-01	HERZOG CONTRACTING CORP 521026171 E	MILOV MILLING AND HMA OVERLAY. U073, HOST KA-5971-01. KA-5972-01 F	12.18 MI	2,154,543.90	02/19/21 03/18/21	(09/17/21)	0.00 0.00	HORTON-CONST 35
U159	106 SE	KA-5880-01	HERZOG CONTRACTING CORP 520116141 E	MILOV MILLING AND HMA OVERLAY. KA-5880-01 HOST. KA-5881-01, U159 F	15.41 MI	1,891,827.07	11/18/20 12/17/20	(06/01/21) (08/01/21)	0.00 0.00	HORTON-CONST 25
	106 SE	TE-0402-06 TA	KILLOUGH CONSTRUCTION INC 520092171 E	PEDBI PEDESTRIAN & BICYCLE PATHS. FLINT HILLS NATURE TRAIL FROM C	4.10 MI	1,113,919.93	09/16/20 10/09/20	02/01/21 (05/31/21)	42.35 54.22	EMPORIA-CONST 85

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
K-177	009	KA-3943-01	BRIDGES INC		GRBRS	0.02 MI	2,323,202.10	08/21/19	06/22/20	87.22	MARION-CONST
	CS	ACSTP	519082252 E	GRADING, BRIDGE AND SURFACING. BRIDGE 025 OVER US-50 ON K-			09/17/19	(04/02/21)	89.49	180	
K-177	009	KA-4430-01	BRIDGES INC		GRBRS	0.04 MI	1,919,569.63	08/21/19	07/21/20	89.33	MARION-CONST
	CS	ACSTP	519082262 E	GRADING, BRIDGE & SURFACING. BRIDGE 024 ON K-177 3.33 MI N O			09/17/19	(06/25/21)	78.72	150	
K-177	009	KA-4431-01	BRIDGES INC		GRBRS	0.07 MI	1,356,371.23	08/21/19	08/03/20	92.86	MARION-CONST
	CS	ACSTP	519082272 E	GRADING, BRIDGE & SURFACING. BRIDGE 023 ON K-177 5.7 MI N OF			09/17/19	(04/30/21)	85.43	140	
U050	009	KA-5887-01	APAC KANSAS INC - SHEARS DIVISION		MILOV	10.51 MI	2,747,855.04	11/18/20	(08/01/21)	0.00	MARION-CONST
	CS	ACNHP	520112212 E	MILLING AND HMA OVERLAY. U050 FR MN CO LI NE 8.795 M AND FR			12/17/20	(10/01/21)	0.00	60	
U050	009	KA-5983-01	APAC KANSAS INC - SHEARS DIVISION		MILOV	4.18 MI	1,352,341.91	03/17/21	(07/06/21)	0.00	MARION-CONST
	CS	ACNHP	521032212 E	MILLING AND HMA OVERLAY FR 597 FT E OF RS 92 (ELMDALE RD.) J			04/20/21	(10/15/21)	0.00	35	
K080	014	KA-3957-01	L & M CONTRACTORS INC		GRBRS	0.01 MI	1,743,756.38	02/19/21	(10/04/21)	0.00	JUNCTION CITY-CONST
	CY	ACSTP	521022232 E	GRADING, BRIDGE & SURFACING. K-80:BR #041 (DRY CREEK) 3.30 M			03/15/21	(08/20/22)	0.00	200	
K080	014	KA-3965-01	L & M CONTRACTORS INC		GRBRS	0.01 MI	1,426,766.54	02/19/21	(10/04/21)	0.00	JUNCTION CITY-CONST
	CY	ACSTP	521022242 E	GRADING, BRIDGE & SURFACING. K-80:BR #042 (DRY CREEK) 2.88 M			03/18/21	(08/20/22)	0.00	200	
	014	C-4987-01	CENTURY FENCE CO		PAVMK	189.78 MI	550,028.95	11/18/20	(08/23/21)	0.00	JUNCTION CITY-CONST
	CY	HSIP	520112232 E	PAVEMENT MARKING. VAR MAJ COLLECTORS & LOCAL RDS. IN CY C			01/05/21	(11/01/21)	0.00	45	
	015	KA-5302-01	HALL BROTHERS INC		MILOV	17.14 MI	2,560,669.87	09/18/19	08/21/20	100.00	BELLEVILLE-CONST
	CD		519096242 E	MILLING AND HMA OVERLAY. HOST KA 5302-01. K194, KA 5300-01,			10/21/19	11/11/20	101.51	45	
U024	015	KA-3239-02	EBERT CONSTRUCTION CO INC		GRSU	7.16 MI	7,033,098.82	12/16/20	03/26/21	16.81	BELLEVILLE-CONST
	CD	ACNHP	520122282 E	GRADING & SURFACING. US-24 FR 1 MI E OF 220TH RD (CO RD 801)			01/14/21	(11/19/21)	3.47	11/19/21	
U081	015	KA-5414-01	VOGTS-PARGA CONSTRUCTION LLC		SU	0.39 MI	617,868.95	01/20/21	(08/02/21)	0.00	BELLEVILLE-CONST
	CD	ACNHP	521012232 E	CONCRETE PAVEMENT. US-81 SB OUTSIDE LANE FR S CL TO N OF C			03/02/21	(10/29/21)	0.00	45	
U081	015	KA-5834-01	HALL BROTHERS INC		MILOV	5.09 MI	2,495,534.75	10/21/20	07/19/21	0.00	BELLEVILLE-CONST
	CD	ACNHP	520102202 E	MILLING AND HMA OVERLAY. US81, NB AND SB, FR CD/OT CO LI N 5			12/01/20	(10/29/21)	3.99	60	
U081	015	KA-5993-01	TWIN TRAFFIC MARKING CORP		PAVMK	2.38 MI	124,411.30	10/21/20	(06/07/21)	0.00	BELLEVILLE-CONST
	CD	HSIP	520102212 E	PAVEMENT MARKING. U081 FR NCL CONCORDIA N 2.380 M IN CD CO			12/01/20	(07/16/21)	0.00	15	
I070	021	KA-3954-01	REECE CONSTRUCTION CO INC		GRBRS	0.02 MI	5,865,925.41	07/22/20	09/10/20	54.48	JUNCTION CITY-CONST
	DK	ACNHP	520072262 E	GRADING, BRIDGE AND SURFACING. BR #112 AND BR #113 (CHAPMA			07/31/20	(11/19/22)	15.35	11/19/21	
I070	021	KA-5313-01	IES HOLDINGS, INC		LT	0.00 MI	149,030.00	11/13/19	04/12/21	28.57	JUNCTION CITY-CONST
	DK	HSIP	519112242 E	LIGHTING. I-70 & K-15 INTERCHANGE IN DICKINSON COUNTY.			12/11/19	(06/28/21)	43.37	35	
I070	021	KA-6067-01	EMERY SAPP & SONS INC		PATCH	8.52 MI	663,318.50	03/17/21	(08/02/21)	0.00	JUNCTION CITY-CONST
	DK	ACNHP	521032232 E	PAVEMENT PATCHING FR 0.4 MI W OF K15(ABILENE) E TO 2.3 MI E			04/23/21	(11/15/21)	0.00	45	

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
K004	021	KA-5364-01	SHILLING CONSTRUCTION CO INC	MILOV	7.88	MI	968,758.60	11/13/19	04/23/20	90.00	MARION-CONST
	DK	ACSTP	519112252	E MILL AND HMA OVERLAY. K-4 FR K-43 JCT E TO US-77 JCT IN DK C			12/06/19	05/29/20	93.40	20	
K015	021	KA-5851-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	20.59	MI	2,891,256.48	11/18/20	(08/16/21)	0.00	JUNCTION CITY-CONST
	DK	ACSTP	520112242	E MILLING AND HMA OVERLAY. K15 FR DK/MN CO LI N TO ABILENE SCI			12/17/20	(11/01/21)	11.91	45	
K156	027	KA-5658-01	MISSION CONSTRUCTION COMPANY INC	CRRPR	10.70	MI	98,819.40	05/20/20	04/12/21	26.67	SALINA-CONST
	EW		520056202	E CRACK REPAIR (ASPHALT). K156, FR K140 JCT NE TO I70 JCT IN E			06/30/20	04/14/21	65.95	15	
K156	027	KA-6101-01	VANCE BROTHERS INC	CONVT	10.71	MI	504,466.32	03/17/21		0.00	SALINA-CONST
	EW		521036292	E CHIP SEAL K-156 FR N CL OF ELLSWORTH NE TO I-70 JCT IN EW C			04/27/21		0.00	10	
	027	TE-0474-01	CAHOJ EARTHMOVING INC.	GR	0.22	MI	395,602.66	10/21/20	(08/30/21)	0.00	SALINA-CONST
	EW	TA	520102232	E GRADING. ELLSWORTH: IN THE NE AND SE QUADRANTS OF K-14 / K			12/01/20	(12/01/21)	0.00	50	
	031	KA-5850-01	SHILLING CONSTRUCTION CO INC	MILOV	5.05	MI	1,464,822.33	10/21/20	(09/13/21)	0.00	JUNCTION CITY-CONST
	GE		520106232	E MILLING AND HMA OVERLAY. KA-5850-01 HOST. KA-5853-01, K57 FR			12/10/20	(11/01/21)	0.00	30	
I070	031	KA-5527-01	BETTIS ASPHALT & CONSTRUCTION INC	BRRPR	0.00	MI	791,772.14	06/17/20	03/22/21	24.11	JUNCTION CITY-CONST
	GE	ACNHP	520062232	E BRIDGE REPAIR. I070, BR 70-31-9.17(014), WB AT STATE M.P. 29			07/21/20	(08/16/21)	25.59	112	
U040B	031	KA-5481-01	SHILLING CONSTRUCTION CO INC	O-LAY	1.66	MI	1,214,451.70	03/25/20	09/24/20	100.00	JUNCTION CITY-CONST
	GE		520036262	E 3.0 HMA OVERLAY. U40B FR ECL JUNCTION CITY TO I70/U40B/K57 J			05/02/20	10/20/20	94.18	20	
U077	031	KA-3953-01	B & B BRIDGE COMPANY LLC	BRRPR	0.24	MI	1,467,991.67	06/19/19	04/01/20	86.57	JUNCTION CITY-CONST
	GE	ACNHP	519062242	E BRIDGE REPAIR. BR. #043 ON US77 1.41 MI N OF N K57 JCT IN G			07/17/19	01/19/21	89.39	201	
K014	045	KA-5824-01	DUSTROL INC	RCYLE	15.22	MI	1,253,611.65	10/21/20	(07/13/21)	0.00	BELLEVILLE-CONST
	JW	ACSTP	520102252	E 2.0 SURFACE RECYCLE AND CHIP SEAL. K014 FR US36/K14 JCT N TC			11/16/20	(08/13/21)	9.02	30	
K-14	045	KA-5631-01	MISSION CONSTRUCTION COMPANY INC	CRRPR	15.22	MI	60,960.84	05/20/20	(09/28/20)	0.00	BELLEVILLE-CONST
	JW		520056212	E CRACK REPAIR (ASPHALT). K-14 FR US36 JCT N TO NE ST LI IN JW			06/30/20	(11/06/20)	0.00	10	
U036	045	KA-5827-01	DUSTROL INC	RCYLE	5.62	MI	581,088.50	10/21/20	(08/16/21)	0.00	BELLEVILLE-CONST
	JW	ACNHP	520102262	E 2.0 SURFACE RECYCLE AND CHIP SEAL. US-36, FR 4.632 MI E OF K			11/16/20	(09/03/21)	13.19	20	
	045	C-4984-01	SIGN-UP LTD	SG	54.24	MI	72,347.00	03/17/21		0.00	BELLEVILLE-CONST
	JW	HSIP	521032252	E SIGNING. VARIOUS MAJOR COLLECTORS E OF K14 AND S OF US36					0.00	35	
U056	057	KA-4766-01	ANDALE CONSTRUCTION INC	GRSU	0.51	MI	530,928.05	06/17/20	(06/07/21)	0.00	MARION-CONST
	MN	ACSTP	520062242	E GRADING & SURFACING. US56: INTERSECTION OF US56 AND INDUS			07/31/20	(11/19/21)	0.99	65	
	057	TE-0444-01	BRYANT & BRYANT CONSTRUCTION INC	PEDBI	0.23	MI	979,550.49	05/23/18	03/12/19	97.22	MARION-CONST
	MN	TA	518052282	E SIDEWALK IMPROVEMENTS. MAIN ST (K-256) FROM 1ST ST TO 5TH S			06/28/18	09/16/19	97.77	72	
	057	TE-0456-01	ANDALE CONSTRUCTION INC	PEDBI	0.00	MI	383,873.86	04/22/20	03/01/21	50.00	MARION-CONST
	MN	TA	520042262	E PEDESTRIAN & BICYCLE IMPROVEMENTS. CITY OF HILLSBORO IN M			06/05/20	(10/01/21)	68.25	40	

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
I135	059 MP	KA-3942-01 ACNHP	DONDLINGER & SONS CONSTRUCTION (520012252 E	GRBRS	0.18 MI	2,436,110.62	01/15/20	07/09/20	88.05	MARION-CONST
			GRADING, BRIDGE & SURFACING. BR #143 ON I-135 1.52 MI N OF U				02/10/20	04/22/21	96.82	159
I135	059 MP	KA-5277-01 ACNHP	BOB BERGKAMP CONSTRUCTION COMP (520062252 E	GRBRS	0.09 MI	430,870.65	06/17/20	03/22/21	65.71	SALINA-CONST
			GRADING & SURFACING. I135: LOCATED 10.42 MILES NORTH OF USE				07/21/20	(05/28/21)	81.14	35
	059 MP	C-4928-01 HSIP	MALM CONSTRUCTION CO (520104232 E	GRSU	0.30 MI	213,122.29	10/21/20	04/12/21	31.43	MARION-CONST
			GRADING & SURFACING. RS305 (14TH AVE) FROM 0.3 M S TO 0.1 M				12/11/20	(10/01/21)	40.26	35
U024	062 MC	KA-3950-01 ACNHP	KING CONSTRUCTION COMPANY, INC. (520112252 E	GRBRS	0.06 MI	1,948,531.57	11/18/20	(06/07/21)	0.00	BELLEVILLE-CONST
			GRADING BRIDGE & SURFACING. US24: BRIDGE #049 (BROWN CREE				12/17/20	(04/22/22)	7.97	170
U024	062 MC	KA-3963-01 ACNHP	KING CONSTRUCTION COMPANY, INC. (520112262 E	GRBRS	0.06 MI	2,090,418.57	11/18/20	(05/03/21)	0.00	BELLEVILLE-CONST
			GRADING, BRIDGE & SURFACING. US-24: BRIDGE #048 (MULBERRY (12/17/20	(04/29/22)	1.40	190
	062 MC	C-4917-01 STP	REECE CONSTRUCTION CO INC (519104232 E	GRBR	0.10 MI	695,483.84	10/16/19	06/23/20	100.00	BELLEVILLE-CONST
			GRADING AND BRIDGE. 1.5 MI W & 4.5 MI N OF GLEN ELDER IN MIT				11/20/19	04/27/21	96.13	111
	062 MC	U-2330-02 TA	MULTICON INC (520102272 E	PEDBI	1.39 MI	509,576.75	10/21/20	01/13/21	52.50	BELLEVILLE-CONST
			PEDESTRIAN & BICYCLE PATHS. BELOIT. BELL ST FROM 3RD TO 6TH				12/01/20	(05/28/21)	52.09	80
K056	064 MR	KA-3941-01 ACSTP	A M COHRON AND SONS INC (520102282 E	GRBRS	0.08 MI	2,527,804.05	10/21/20	01/05/21	27.48	MARION-CONST
			GRADING, BRIDGE & SURFACING. BRIDGE #050 (ROCK CREEK) LOC				11/10/20	(10/28/22)	25.91	222
K177	064 MR	KA-4285-01 ACSTP	BRIDGES INC (519112292 E	GRBRS	0.26 MI	4,805,142.45	11/13/19	04/02/20	88.64	MARION-CONST
			GRADING, BRIDGE AND SURFACING. BR. (023) ON K-177 LOC 6.91				12/11/19	(10/01/21)	77.23	220
	064 MR	TE-0473-01 TA	NATIONAL AMERICAN INSURANCE COMF (520022242 E	PEDBI	0.37 MI	379,933.75	03/10/20	08/03/20	105.45	MARION-CONST
			PEDESTRIAN AND BICYCLE PATHS. COUNCIL GROVE IN MORRIS CC				05/19/20	(06/01/21)	0.00	55
	064 MR	C-5000-01 STP	BRIDGES INC (520104242 E	GRBR	0.15 MI	577,085.12	10/21/20	01/11/21	45.83	MARION-CONST
			GRADING & BRIDGE. 1.5 M S OF WHITE CITY OVER NEOSHO RIVER I				11/16/20	(10/29/21)	38.58	120
K041	072 OT	KA-5828-01 ACSTP	HALL BROTHERS INC (520102292 E	1.5OL	4.96 MI	798,163.76	10/21/20	(09/20/21)	0.00	SALINA-CONST
			1.50 HMA OVERLAY. K-41, FR DELPHOS ECL E TO US81 JCT IN OT C				12/01/20	(11/15/21)	0.00	30
K106	072 OT	KA-5835-01 ACSTP	HALL BROTHERS INC (520102302 E	MILOV	7.54 MI	808,813.38	10/21/20	(09/20/21)	0.00	SALINA-CONST
			MILLING AND HMA OVERLAY. K106 FR K18 JCT N TO SCL OF MINNEA				12/01/20	(11/15/21)	0.00	30
U081	072 OT	KA-4831-01 ACNHP	A M COHRON AND SONS INC (519022262 E	GRSU	0.03 MI	4,259,530.45	02/20/19	07/08/19	100.00	SALINA-CONST
			GRADING, SURFACING AND BRIDGE REPAIR. REDECK BRIDGES 038				03/28/19	01/11/21	97.13	223
U81	072 OT	KA-5679-01 ACNHP	PCI ROADS, LLC (521022252 E	BRRPR	0.00 MI	294,314.25	02/19/21	03/29/21	30.00	SALINA-CONST
			BRIDGE REPAIR. 6.48 MI N ON US-81 FR OT CO LI. LGTH .086 MI				03/18/21	(08/20/21)	52.01	80
U036	079 RP	KA-5636-01	MISSION CONSTRUCTION COMPANY INC (520056232 E	CRRPR	15.97 MI	60,975.00	05/20/20	03/29/21	80.00	BELLEVILLE-CONST
			CRACK REPAIR (ASPHALT). US-36 FR RP/JW CL E TO 0.352 MI E OF				06/30/20	04/06/21	0.00	10

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
1070	085 SA	KA-5282-01 HSIP	INNOVATIVE MARKING SYSTEMS, INC 519072262 E	PAV/MK PAVEMENT MARKING I-70 FR MM 250.2 E TO MM 259.7 IN SA CO. LE	9.37 MI	789,555.57	07/17/19 09/03/19	08/10/20 10/02/20	91.43 96.49	JUNCTION CITY-CONST 35
1070	085 SA	KA-5506-01 ACNHP	APAC KANSAS INC - SHEARS DIVISION 520042282 E	MILOV MILLING AND HMA OVERLAY. I-70 FR LC/SA CO LI E 8.025 MI IN S	8.03 MI	2,521,559.00	04/22/20 06/03/20	04/16/21 (06/30/21)	33.33 0.00	SALINA-CONST 30
1070	085 SA	KA-5664-01 ACNHP	APAC KANSAS INC - SHEARS DIVISION 520056242 E	MILOV MILL AND HMA OVERLAY. I-70 FR 8.025 MI E OF LC/SA CL E TO PC	6.70 MI	2,502,864.92	05/20/20 06/23/20	08/10/20 09/25/20	100.00 100.00	SALINA-CONST 30
1135	085 SA	KA-5626-01 ACNHP	REECE CONSTRUCTION CO INC 520062272 E	BRRPR BRIDGE REPAIR. I-135: BR(020) LOCATED 3.01 MI N OF K-104 (SC	0.00 MI	155,696.50	06/17/20 07/21/20	(06/07/21) (10/01/21)	0.00 0.00	SALINA-CONST 80
	101 WS	KA-6037-01 ACSTP	CIRCLE C PAVING AND CONSTRUCTION 521016272 E	CONVT CHIP SEAL. HOST KA-6037-01. KA-6038-01, K148 FR US36 TO NE S	12.33 MI	343,857.58	01/20/21 02/25/21	(08/23/21) (09/20/21)	0.00 0.00	JUNCTION CITY-CONST 10
K0148	101 WS	KA-3956-01 ACSTP	KING CONSTRUCTION COMPANY, INC. 521022272 E	GRBRS GRADING, BRIDGE AND SURFACING. K-148: BR#056 LOC 6.05 MI, BR	0.15 MI	3,073,397.77	02/19/21 03/15/21	(05/15/21) (09/06/22)	0.00 0.00	JUNCTION CITY-CONST 255
K015	101 WS	KA-3086-01 ACSTP	BRIDGES INC 518122282 E	GRBRS GRADING, BRIDGE & SURFACING. BR 024 ON K-15 6.6 MI N OF K-15	0.07 MI	3,530,631.65	12/12/18 01/16/19	03/20/19 (05/01/21)	100.00 93.58	JUNCTION CITY-CONST 215
K015	101 WS	KA-5059-01 STP	BETTIS ASPHALT & CONSTRUCTION INC 518112282 E	RCYLE SURFACE RECYCLE AND CHIP SEAL. K015, FR W US36 JCT N TO NE	13.18 MI	970,088.31	11/14/18 12/04/18	08/20/20 (07/01/21)	63.33 89.52	JUNCTION CITY-CONST 30
K148	101 WS	KA-5341-01 ACSTP	HALL BROTHERS INC 519102192 E	MILOV MILLING AND HMA OVERLAY. K148, FR K9 JCT N TO US36 JCT IN WS	9.38 MI	970,735.44	10/16/19 11/12/19	10/02/20 11/30/20	100.00 99.54	JUNCTION CITY-CONST 30
US-36	101 WS	KA-3243-01 NHPP	EBERT CONSTRUCTION CO INC 519102172 E	GRSU GRADING AND SURFACING. US-36 FR K-22 JCT E TO WASHINGTON II	12.35 MI	6,633,351.43	10/16/19 11/21/19	06/08/20 12/04/20	91.58 99.46	JUNCTION CITY-CONST 95
	106 SE	KA-4745-01 HSIP	CC & I ENGINEERING INC / COMPASS CC 521022262 E	SG SIGNING. VARIOUS LOCATIONS ON U-50, U-56, U-56B, U-77, K-15,	128.99 MI	385,106.80	02/19/21 03/18/21	(09/13/21) (02/13/22)	0.00 0.00	SALINA-CONST 80
	106 SE	KA-4745-02 HSIP	SIGN-UP LTD 521012252 E	SG SIGNING. K-4 EW, MP AND SA CO; K-141 IN EW CO; K-104 SA CO &	54.55 MI	185,032.28	01/20/21 03/08/21	(08/02/21) (11/08/21)	0.00 0.00	SALINA-CONST 65
	106 SE	KA-5638-01	PAVEMENT PROS LLC 520056252 E	CRRPR CRACK REPAIR (ASPHALT). KA 5638-01. KA 5639-01, K128 FR MC/J	35.32 MI	198,407.21	05/20/20 06/23/20	03/15/21 04/08/21	43.33 85.90	BELLEVILLE-CONST 30
K004	106 SE	KA-5871-01	SHILLING CONSTRUCTION CO INC 520106262 E	MILOV MILLING AND HMA OVERLAY. HOST, KA 5871-01, K4. KA 5872-01, F	32.26 MI	3,082,930.75	10/21/20 12/10/20	03/22/21 (11/01/21)	20.00 15.19	MARION-CONST 60
K009	106 SE	KA-5861-01	DUSTROL INC 520116272 E	RCYLE 2.0 SURFACE RECYCLE AND CHIP SEAL. KA-5861-01 HOST. KA-5859-	18.74 MI	1,627,361.80	11/18/20 12/28/20	(06/22/21) (07/23/21)	0.00 0.00	BELLEVILLE-CONST 35
K015	106 SE	KA-5865-01	APAC KANSAS INC - SHEARS DIVISION 520116282 E	MILOV MILLING AND HMA OVERLAY. KA-5865-01 HOST. KA-5864-01, K15 FR	23.14 MI	3,127,500.17	11/18/20 12/17/20	(06/05/21) (11/01/21)	0.00 0.00	JUNCTION CITY-CONST 50

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 02

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K018	106	KA-5478-01	SHILLING CONSTRUCTION CO INC	MILOV	3.52 MI	1,419,113.83	03/25/20	07/08/20	100.00	JUNCTION CITY-CONST
	SE		520036272 E	MILL AND HMA OVERLAY. HOST	KA-5478-01.	KA-5479-01: K018 FR I	05/02/20	08/22/20	93.60	25
K028	106	KA-5642-01	PAVEMENT PROS LLC	CRRPR	22.79 MI	148,385.00	05/20/20	03/29/21	100.00	BELLEVILLE-CONST
	SE		520056262 E	CRACK REPAIR (ASPHALT). K-28, KA 5642-01	HOST. KA 5643-01, F		06/23/20	04/29/21	88.40	20
K181	106	KA-5916-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	36.92 MI	6,067,762.63	09/16/20	(07/19/21)	0.00	SALINA-CONST
	SE		520096292 E	SCRATCH COAT AND HMA OVERLAY. KA 5916-01	HOST. K181; KA 591		10/09/20	(10/31/21)	0.00	70
U077	106	KA-6033-01	CIRCLE C PAVING AND CONSTRUCTION	CONVT	14.99 MI	468,947.51	01/20/21	(08/23/21)	0.00	JUNCTION CITY-CONST
	SE		521016262 E	CHIP SEAL. HOST KA-6033-01. KA-6034-01, US77	FR S MR CO LI T		02/25/21	(09/20/21)	0.00	10
U081	106	KA-5417-01	SHILLING CONSTRUCTION CO INC	MILOV	16.53 MI	3,904,385.81	10/16/19	08/17/20	100.00	SALINA-CONST
	SE		519106252 E	MILL AND HMA OVERLAY. US-81, HOST KA 5417-01, KA 5329-01	CD		11/13/19	12/03/20	97.75	55

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 03

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K383	020 DC	KA-5345-01 ACNHP	APAC KANSAS INC - SHEARS DIVISION 519102363 E	MILOV MILL AND HMA OVERLAY. K383 FR WCL OF JENNINGS TO DC/NT CO I	7.31 MI	1,618,520.49	10/16/19 11/20/19	10/01/20 (10/15/20)	44.00 6.90	ATWOOD-CONST 25
U036	020 DC	KA-5663-01	VENTURE CORPORATION 520056363 E	1.50L 1.50 HMA OVERLAY. U036 FR RA/DC CL E TO US36/US83 JCT IN DC	10.97 MI	1,410,153.05	05/20/20 06/16/20	(04/01/21) (08/01/21)	0.00 0.00	ATWOOD-CONST 45
U083	020 DC	KA-5662-01	VENTURE CORPORATION 520056313 E	MILOV MILL AND HMA OVERLAY. U083, FR 9.01 MI N OF DC/SD CL N TO PC	8.04 MI	1,414,173.60	05/20/20 06/16/20	(04/01/21) (08/01/21)	0.00 0.00	ATWOOD-CONST 45
	020 DC	C-4954-01 STP	KING CONSTRUCTION COMPANY, INC. 520062313 E	GRBR GRADING & BRIDGE. 9.4 MILES N & 3.4 MILES W OF NORCATUR OVE	0.07 MI	442,413.40	06/17/20 07/21/20	02/01/21 (10/01/21)	57.78 79.97	ATWOOD-CONST 90
K383	020 DC	M-0073-01	APAC KANSAS INC - SHEARS DIVISION 519106363 E	STPIL STOCKPILE ASPHALT MATERIAL. FR WCL OF JENNINGS NE TO DC/N	7.31 MI	5,487.00	10/16/19 11/20/19			ATWOOD-CONST 10/30/20
I070	026 EL	KA-5507-01 ACNHP	VENTURE CORPORATION 520042313 E	MILOV MILLING AND HMA OVERLAY. I-70, FR EL/TR CO LI E 15.604 MI TO	15.60 MI	9,123,355.98	04/22/20 06/02/20	(06/07/21) (10/01/21)	0.00 0.00	HAYS-CONST 90
U183	026 EL	KA-5232-01 BUILD	SMOKY HILL LLC 520032353 E	GRSU GRADING & SURFACING. HAYS: US-183 FROM 32ND/33RD TO 41ST/M	0.65 MI	11,962,258.59	03/25/20 05/19/20	05/28/20 (11/21/21)	64.17 54.52	HAYS-CONST 11/12/21
	026 EL	C-4978-01 HSIP	CC & I ENGINEERING INC / COMPASS CC 521022363 E	SG SIGNING. VARIOUS ROUTES IN EL, RO AND RS CO. LGTH IS 138.03	138.03 MI	66,055.39	02/19/21 03/18/21	(04/12/21) (06/25/21)	0.00 0.00	HAYS-CONST 40
	032 GO	KA-5550-01	VENTURE CORPORATION 520066373 E	MILOV SURFACE RECYCLE, MILL AND HMA OVERLAY. HOST KA-5550-01. K-2	19.11 MI	3,555,725.71	06/17/20 07/21/20	(06/14/21) (10/18/21)	0.00 0.00	OAKLEY-CONST 50
I070	032 GO	KA-0726-01 ACIM	KOSS CONSTRUCTION COMPANY 518042373 E	GRSU GRADING, BRIDGE & SURFACING. I-70 1 MI W OF K-23 SPUR (E JCT	9.19 MI	39,524,113.74	04/18/18 05/08/18	08/27/18 12/28/20	78.97 96.90	OAKLEY-CONST 12/17/21
	032 GO	C-4956-01 STP	KING CONSTRUCTION COMPANY, INC. 520064393 E	GRBRS GRADING & BRIDGE. 8.3 MILES S AND 5.3 MILES E OF GOVE OVER I	0.08 MI	400,435.80	06/17/20 07/21/20	04/05/21 (08/09/21)	20.00 14.28	OAKLEY-CONST 90
K025	055 LG	KA-5981-01 ACSTP	VENTURE CORPORATION 521032313 E	MILOV MILLING AND HMA OVERLAY FR WH/LO CO LI N 14 MI APPROX RM 1-	14.00 MI	3,458,059.10	03/17/21 04/20/21	(09/06/22) (10/15/22)	0.00 0.00	OAKLEY-CONST 40
U083	055 LG	KA-5884-01 ACNHP	APAC KANSAS INC - SHEARS DIVISION 520112393 E	2.00L 2.0 HMA OVERLAY. U083, FR LG/SC CO LI N TO BEG PCCP IN OAKLE	29.12 MI	5,434,727.00	11/18/20 12/17/20	(07/26/21) (10/15/21)	0.00 0.00	OAKLEY-CONST 70
U036	069 NT	KA-5810-01 ACNHP	DUSTROL INC 520092353 E	RCYLE SURFACE RECYCLE AND CHIP SEAL. US-36 FR 0.143 MI E OF E K383	8.19 MI	911,717.63	09/16/20 10/09/20	(05/24/21) (08/01/21)	0.00 0.00	PHILLIPSBURG-CONST 25
K181	071 OB	KA-5153-01	BRYANT & BRYANT CONSTRUCTION INC 521026383 E	GRSU GRADING AND SURFACING. K-181 FROM OSBORNE ST TO DELAY ST	0.25 MI	694,061.00	02/19/21 03/18/21	(06/01/21) (10/01/21)	0.00 0.00	PHILLIPSBURG-CONST 70
U024	071 OB	KA-5294-01 ACSTP	BETTIS ASPHALT & CONSTRUCTION INC 519082383 E	CONVT SURFACE RECYCLE AND CHIP SEAL. US24 FR REF MARKER 171.74 E	12.71 MI	1,225,182.02	08/21/19 09/10/19	09/14/20 (06/15/21)	83.33 75.37	PHILLIPSBURG-CONST 30

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 03

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U024	071	KA-5539-01	ESFELD CONST INC	GR	0.17 MI	247,305.50	07/22/20	03/15/21	80.00	PHILLIPSBURG-CONST
	OB		520076393 E	GRADING. US24 FR 0.210 MI N OF WEST 70TH DR N		0.170 MI TO 0.	08/19/20	(06/15/21)	24.31	30
K117	077	KA-5836-01	VENTURE CORPORATION	MILOV	11.98 MI	1,610,963.90	10/21/20	(09/01/21)	0.00	ATWOOD-CONST
	RA		520106313 E	MILL AND HMA OVERLAY. K117, FR US36 JCT N TO NE STATE LI IN			11/10/20	(10/15/21)	0.00	25
U183	082	KA-5841-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	8.50 MI	1,741,845.26	10/21/20	03/22/21	86.67	PHILLIPSBURG-CONST
	RO	ACNHP	520102313 E	MILL AND HMA OVERLAY. U183, FR CO RD S N TO 12TH ST IN STOCK			11/10/20	(05/08/21)	90.96	30
I070	084	KA-5687-01	WILDCAT CONSTRUCTION CO INC & SUE	BRRPR	0.00 MI	428,899.19	12/16/20	04/26/21	0.00	HAYS-CONST
	RS	ACNHP	520122373 E	BRIDGE REPAIR. I70: BR#026 13.06 M E OF U281, BR#030 14.58 M			01/14/21	(10/28/21)	0.00	90
K018	084	KA-3931-01	L & M CONTRACTORS INC	GRBRS	0.07 MI	1,439,974.23	09/16/20	11/17/20	47.88	HAYS-CONST
	RS	ACSTP	520092363 E	GRADING, BRIDGE & SURFACING. K-18: BR #051 (COON CREEK) LOC			10/22/20	(11/05/21)	36.78	11/05/21
U281	084	KA-2370-02	SPORER LAND DEVELOPMENT INC	GRSU	4.08 MI	9,916,567.27	01/15/20	04/07/20	68.95	HAYS-CONST
	RS	ACSTP	520012353 E	GRADING AND SURFACING. US-281 FR 15TH ST IN RUSSELL N TO L			02/12/20	(12/03/21)	43.47	10/29/21
	084	C-4933-01	MARTIN OUTDOOR ENTERPRISES INC	SG	0.00 MI	164,820.70	07/22/20	11/04/20	92.38	HAYS-CONST
	RS	HSIP	520072363 E	SIGNING. VARIOUS MAJOR COLLECTORS SOUTH OF I-70 IN RUSSEL			08/28/20	04/26/21	102.05	105
K023	090	KA-5342-01	APAC KANSAS INC - SHEARS DIVISION	UBAS	15.08 MI	1,242,546.25	10/16/19	10/01/20	5.00	OAKLEY-CONST
	SD	ACSTP	519102383 E	UBAS, MILLING AND HMA OVERLAY. K-23, FR SD/GO CO LI TO BEG O			11/20/19	(05/01/21)	15.27	20
K023	090	KA-5578-01	HEFT & SONS, L.L.C.	CONVT	18.91 MI	620,810.00	03/25/20	(06/01/21)	0.00	OAKLEY-CONST
	SD		520036383 E	CHIP SEAL. K-23, FR US-24 JCT N AND W TO US-83 JCT IN SD CO.			05/02/20	(09/15/21)	0.00	15
U024	090	KA-5343-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	14.99 MI	5,457,161.14	10/16/19	08/19/20	63.33	OAKLEY-CONST
	SD		519106373 E	MILL AND HMA OVERLAY. U024, FR TH/SD CO LI TO WCL OF HOXIE I			11/20/19	(10/12/20)	17.49	60
	091	KA-5406-01	ROADSAFE TRAFFIC SYSTEMS INC	PAV/MK	1.04 MI	149,879.29	09/18/19	07/14/20	86.67	ATWOOD-CONST
	SH	HSIP	519092343 E	PAVEMENT MARKING. K-27 FR RM 169.95 TO 170.79. US-24B FR .06			10/17/19	08/07/20	101.23	15
I070	091	KA-5407-01	ROADSAFE TRAFFIC SYSTEMS INC	PAV/MK	12.81 MI	713,615.95	09/18/19	08/10/20	100.00	ATWOOD-CONST
	SH	HSIP	519092353 E	PAVEMENT MARKING. I-70, FR KS/CO STATE LI E TO .5 MI E OF RS			10/17/19	10/07/20	100.00	30
K027	091	KA-5809-01	HEFT & SONS, L.L.C.	CONVT	16.55 MI	628,267.50	09/16/20	(07/10/21)	0.00	ATWOOD-CONST
	SH	ACSTP	520092373 E	CHIP SEAL. K-27 FR END OF PCCP AT US24B JCT N TO CN/SH CO LI			10/22/20	(10/01/21)	0.00	10
	092	KA-5918-01	VENTURE CORPORATION	MILOV	66.20 MI	10,439,835.86	09/16/20	(03/15/22)	0.00	PHILLIPSBURG-CONST
	SM		520096393 E	MILLING AND HMA OVERLAY. KA 5918-01 HOST PROJ. KA-5716-01, U			10/09/20	(07/01/22)	0.00	115
I070	097	KA-5123-01	VENTURE CORPORATION	MILOV	10.29 MI	5,545,756.48	03/20/19	08/14/20	0.00	ATWOOD-CONST
	TH	ACNHP	519032323 E	MILLING AND HMA OVERLAY. I070 FR 0.4462 MI E OF SH/TH CO LI			04/12/19	11/24/20	98.09	100
I070	097	KA-5509-01	VENTURE CORPORATION	MILOV	7.19 MI	4,240,013.00	04/22/20	03/18/21	55.56	ATWOOD-CONST
	TH	ACNHP	520042323 E	MILLING AND HMA OVERLAY. I-70, FR E EWS OF EXIT 45 E TO 0.47			06/02/20	(07/01/21)	86.37	45

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 03

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
K025	097	KA-5982-01	MCCORMICK EXCAVATION & PAVING LLC	MILOV	11.49	MI	2,625,372.02	03/17/21	0.00	ATWOOD-CONST	
	TH	ACSTP	521032363	E MILLING AND HMA OVERLAY FR N CL OF COLBY N			11.492 MI TO RA/	04/23/21	0.00	40	
K184	097	KA-5842-01	MCCORMICK EXCAVATION & PAVING LLC	MILOV	1.58	MI	205,569.45	10/21/20	(07/01/21)	0.00	ATWOOD-CONST
	TH	ACSTP	520102343	E MILLING AND HMA OVERLAY. K184, FR S OF S RAMPS I070 TO END C				12/01/20	(10/01/21)	0.00	25
U024	097	KA-5825-01	MCCORMICK EXCAVATION & PAVING LLC	MILOV	8.43	MI	1,214,771.01	10/21/20	(07/01/21)	0.00	ATWOOD-CONST
	TH	ACSTP	520102323	E MILLING AND HMA OVERLAY. U024, FR S OF S RAMPS AT EXIT 45 OF				12/01/20	(10/01/21)	0.00	25
I070	097	M-0065-01	VENTURE CORPORATION	STPIL	10.29	MI	6,000.00	03/20/19			ATWOOD-CONST
	TH		519036373	E STOCKPILE ASPHALT MATERIAL. I070, FR 0.4462 MI E OF SH/TH CO				04/12/19	100.00	10/18/19	
I070	097	M-0066-01	VENTURE CORPORATION	STPIL	9.84	MI	5,500.00	10/17/18	(04/01/19)		ATWOOD-CONST
	TH		518106343	E STOCKPILE ASPHALT MATERIAL. I070, FR 0.4735 MI W OF K25 E TO				11/15/18	(07/01/19)	0.00	10/18/19
I070	098	KA-5122-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	16.30	MI	8,841,123.18	03/20/19	07/30/20	0.00	HAYS-CONST
	TR	ACNHP	519032353	E MILLING AND HMA OVERLAY. I070 FR E EWS EXIT 127 E TO 1500 FT				04/12/19	04/01/21	94.65	115
I070	098	KA-5508-01	VENTURE CORPORATION	MILOV	0.28	MI	165,849.00	04/22/20	(06/07/21)	0.00	HAYS-CONST
	TR	ACNHP	520042343	E MILLING AND HMA OVERLAY. I-70, FR 1500 FT W OF EL/TR CO LI E				06/02/20	(10/01/21)	0.00	90
I070	098	KA-5686-01	BRIDGES INC	BRRPR	0.00	MI	251,674.95	01/20/21	(06/14/21)	0.00	OAKLEY-CONST
	TR	ACNHP	521012373	E BRIDGE REPAIR. BR #002 LOCATED 2.02 MI E OF GO/TR CO LI IN T				02/22/21		0.96	90
U040	100	KA-5303-01	VENTURE CORPORATION	MILOV	15.39	MI	2,054,718.27	09/18/19	08/31/20	77.14	OAKLEY-CONST
	WA	ACSTP	519092383	E MILLING AND HMA OVERLAY. US40, FR ECL OF SHARON SPRINGS E				10/09/19	10/09/20	99.37	35
	106	KA-4746-01	SIGN-UP LTD	SG	31.68	MI	75,066.60	01/20/21		0.00	ATWOOD-CONST
	SE	HSIP	521012363	E SIGNING. K-253, K-267, K-27 AND US-24B IN SH, WA, & CN CO. L				03/08/21		0.00	40
	106	KA-4746-02	KOMO CONSTRUCTION LLC	SG	61.66	MI	162,996.75	12/16/20	03/02/21	45.71	HAYS-CONST
	SE	HSIP	520122383	E SIGNING. US-281, K-18 & K-232 IN RS, BT, OB, AND LC CO. LGTH				01/14/21	04/13/21	88.35	70
	106	KA-5238-01	RF BEACHNER CONTRACTORS LLC	PEDBI	0.00	MI	249,737.84	06/19/19	10/28/19	100.00	PHILLIPSBURG-CONST
	SE		519066121	E SIDEWALK IMPROVEMENTS. VARIOUS LOCATIONS IN PT, MP, RO, SL				07/17/19	11/25/20	84.98	80
I070	106	KA-4746-03	FULSOM BROTHERS INC	SG	205.01	MI	3,289,745.75	06/17/20	(05/03/21)	0.00	OAKLEY-CONST
	SE	HSIP	520062343	E SIGNING. I-70 IN SHERMAN, THOMAS, GOVE, TREGO, ELLIS AND RU:				07/28/20	(12/06/21)	0.00	175
I070	106	KA-4746-04	MARTIN OUTDOOR ENTERPRISES INC	SG	182.01	MI	796,258.61	12/16/20	(08/30/21)	0.00	OAKLEY-CONST
	SE	HSIP	520122393	E SIGNING. I-70 IN LG, SH, TH, GO, TR, EL AND RS CO. LGTH IS 1				01/14/21	(03/07/22)	0.00	135

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U054	001	KA-3913-01	A M COHRON AND SONS INC	GRBRS	0.36 MI	3,703,815.47	11/18/20	(03/01/21)	0.00	IOLA-CONST
	AL	ACNHP	520112474 E	GRADING, BRIDGE & SURFACING. US-54: BRIDGE #066 (UNION PACIF			12/28/20	(04/01/22)	3.66	190
K031	002	KA-3907-01	WCI INC	GRBRS	0.18 MI	1,499,098.77	12/16/20	(03/29/21)	0.00	GARNETT-CONST
	AN	ACSTP	520122414 E	GRADING, BRIDGE & SURFACING. K-31:BR #044 (N F LITTLE OSAGE			01/22/21	(11/15/21)	0.00	160
K031	002	KA-5386-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	5.03 MI	391,505.69	12/18/19	06/08/20	100.00	GARNETT-CONST
	AN	ACSTP	519122454 E	MILL AND HMA OVERLAY. K-31, FR S US-59/K-31 JCT E TO AN/LN C			01/21/20	(10/01/20)	91.87	25
U169	002	KA-2380-01	BETTIS ASPHALT & CONSTRUCTION INC	GRBRS	7.37 MI	21,332,494.36	10/16/19	03/09/20	53.33	GARNETT-CONST
	AN	ACNHP	519102424 E	GRADING, BRIDGE & SURFACING. US-169: 1.5 MILE S OF RS 11 (AT			11/07/19	(09/10/21)	65.05	345
K003	006	KA-5922-01	DUSTROL INC	RCYLE	10.05 MI	868,507.73	12/16/20	(04/12/21)	50.00	IOLA-CONST
	BB	ACSTP	520122424 E	1.0 SURFACE RECYCLE AND MICROSURFACING. K-3 FR W JCT K-39			01/25/21	(11/01/21)	0.00	20
K031	006	KA-5387-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	1.80 MI	164,044.55	12/18/19	06/08/20	100.00	GARNETT-CONST
	BB	ACSTP	519122464 E	MILL AND HMA OVERLAY. K-31, FR LN CO LI E TO K65 JCT IN BB C			01/21/20	(10/01/20)	96.77	25
K039	006	KA-3910-01	B & B BRIDGE COMPANY LLC	GRBRS	0.10 MI	1,389,580.52	01/20/21	(04/01/21)	9.23	IOLA-CONST
	BB	ACSTP	521012414 E	GRADING, BRIDGE & SURFACING. K-39:BR#096 (PAWNEE CREEK) 7.4			02/22/21	(11/08/21)	9.80	130
U054	006	KA-5936-01	APAC-CENTRAL, INC.	RCYLE	20.71 MI	2,753,205.53	12/16/20	(04/12/21)	0.00	IOLA-CONST
	BB	ACNHP	520122434 E	SURFACE RECYCLE AND ULTRATHIN BONDED ASPHALT SURFACING			01/22/21	(11/01/21)	0.00	45
U069	006	KA-5482-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	5.70 MI	2,859,014.71	04/22/20	08/06/20	104.00	IOLA-CONST
	BB	ACNHP	520042414 E	MILL AND HMA OVERLAY US-69 FR PCCP 0.6 MI S OF K7/US69 JCT N			06/02/20	(11/30/20)	22.11	50
U069	006	KA-5604-01	BETTIS ASPHALT & CONSTRUCTION INC	OL-SH	3.81 MI	3,534,193.72	06/17/20	03/01/21	35.29	IOLA-CONST
	BB	ACNHP	520062414 E	PCCP PATCHING, HMA OVERLAY. US-69 SB FR 2.094 MI N OF BB/CR			07/21/20	(11/15/21)	28.08	85
K099	010	KA-5411-01	CORNEJO & SONS LLC	GRSU	13.01 MI	8,037,094.12	01/20/21	(05/16/21)	0.00	INDEPENDENCE-CONST
	CQ	ACHSP	521012424 E	GRADING & SURFACING. K-99: FR N K99/US-166B JCT N TO CQ/EK C			02/25/21	(05/16/22)	0.00	185
K007	011	KA-6032-01	CENTURY FENCE CO	PAV/MK	11.10 MI	299,575.00	11/18/20	05/03/21	0.00	PITTSBURG-CONST
	CK	HSIP	520112494 E	PAVEMENT MARKING. K7, FR US69/US160 JCT N TO US400 JCT IN CK			01/05/21	(10/15/21)	0.00	30
K066	011	KA-4987-01	MISSION CONSTRUCTION COMPANY INC	BRRPR	0.00 MI	1,065,700.20	04/17/19	07/08/19	100.00	PITTSBURG-CONST
	CK	ACSTP	519042494 E	BRIDGE REPAIR. BRIDGE 005 ON K-66 0.5 MI E OF US-69 ALT.			05/17/19	(05/15/21)	91.73	130
K103	011	KA-5940-01	APAC-CENTRAL, INC.	MILOV	6.95 MI	718,523.75	12/16/20		0.00	PITTSBURG-CONST
	CK	ACSTP	520122454 E	MILLING AND HMA OVERLAY. K103 FR K7 TO US69 IN CK CO. LGTH I			01/22/21	(10/15/21)	0.00	15
U160	011	KA-3904-01	B & B BRIDGE COMPANY LLC	GRBRS	0.07 MI	1,857,653.48	01/20/21	04/26/21	1.76	PITTSBURG-CONST
	CK	ACSTP	521012434 E	GRADING, BRIDGE & SURFACING. US-160: BR. #142(NEOSHO RIVER			02/22/21	(12/08/21)	0.00	170
U166	011	KA-3905-01	BRIDGES INC	GRBRS	2.15 MI	15,098,461.35	01/20/21	03/04/21	9.94	PITTSBURG-CONST
	CK	ACNHP	521012444 E	GRADING, BRIDGE & SURFACING. BR #135 - #140 ON US166 LOC 0.2			02/22/21	(11/18/22)	6.03	11/18/22

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U075	016	KA-5188-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	6.41	MI 845,460.91	03/20/19	08/31/20	100.00	IOLA-CONST
	CF	ACNHP	519032434	E MILLING AND HMA OVERLAY. US-75, FR 0.06 MI N OF N K58 JCT N			04/12/19	12/02/20	92.07	45
	019	KA-5967-01	HECKERT CONSTRUCTION CO INC	MILOV	14.35	MI 2,301,696.48	01/20/21		0.00	PITTSBURG-CONST
	CR		521016484	E MILLING AND HMA OVERLAY. HOST KA-5967-01. US69; KA-5968-01,			02/22/21		0.00	45
K007	019	KA-5962-01	VANCE BROTHERS INC	CONVT	11.16	MI 792,062.16	02/19/21	(06/01/21)	0.00	PITTSBURG-CONST
	CR	ACSTP	521022424	E CHIP SEAL AND MICROSURFACING. K-7 FR US400 JCT TO SCL GIRAF			03/18/21	(09/15/21)	0.00	15
K126	019	KA-3103-01	B & B BRIDGE COMPANY LLC	GRBRS	0.33	MI 6,293,498.57	01/15/20	04/30/20	20.08	PITTSBURG-CONST
	CR	ACNHP	520012414	E GRADING, BRIDGE AND SURFACING. BRIDGE 039 ON K-126 IN CRAW			02/10/20	(03/30/21)	41.16	254
K126	019	KA-3902-01	B & B BRIDGE COMPANY LLC	GRBRS	0.11	MI 3,018,055.38	02/20/19	05/06/19	100.00	PITTSBURG-CONST
	CR	ACSTP	519022434	E GRADING, BRIDGE & SURFACING. BR 038 ON K-126 0.09 MI W OF US			03/15/19	03/04/21	100.44	246
US-69	019	KA-1554-03	KOSS CONSTRUCTION COMPANY	GRBRS	5.25	MI 22,660,274.73	09/18/19	03/09/20	42.63	PITTSBURG-CONST
	CR	ACNHP	519092424	E GRADING, BRIDGE AND SURFACING. US-69 FR .2 MI N OF US-69/K-4			10/09/19	(10/01/22)	37.21	441
	019	TE-0475-01	PRADO CONSTRUCTION LLC	PEDBI	0.70	MI 176,161.00	01/20/21	03/08/21	40.35	PITTSBURG-CONST
	CR	TA	521012464	E PEDESTRIAN AND BICYCLE PATHS. K-47 IN GIRARD, WESTERN AVE /			02/25/21	04/14/21	65.31	57
	025	C-4958-01	BRIDGES INC	GRBR	0.10	MI 319,552.81	10/21/20	02/22/21	70.00	INDEPENDENCE-CONST
	EK	STP	520104464	E GRADING & BRIDGE. 6.1 M N & 2.7 M E OF HOWARD OVER TRIBUTAF			12/10/20	(05/18/21)	86.55	50
1035	030	KA-3102-01	A M COHRON AND SONS INC	GRBRS	0.02	MI 3,462,722.44	10/16/19	03/25/20	100.00	GARNETT-CONST
	FR	ACNHP	519102454	E GRADING, BRIDGE & SURFACING. BRIDGE 025 ON I35, LOC 1.29 M N			11/07/19	04/15/21	94.14	186
1035	030	KA-5559-01	BETTIS ASPHALT & CONSTRUCTION INC	4.0OL	14.30	MI 12,462,044.87	05/20/20	08/31/20	28.81	GARNETT-CONST
	FR	ACNHP	520052484	E 1.0 RCI AND 3.0 HMA OVERLAY. I-35 FR 9.084 MI N OF OS/FR CO			06/16/20	(07/30/21)	10.94	118
K033	030	KA-3951-01	PYRAMID CONTRACTORS INC	GRBRS	0.46	MI 4,750,477.53	08/19/20	(03/29/21)	0.00	GARNETT-CONST
	FR	ACSTP	520082454	E GRADING, BRIDGE & SURFACING. BR 123 (BNSF RAILWAY) LOCATED			09/21/20	(06/28/22)	0.00	315
K068	030	KA-5694-01	PCI ROADS, LLC	BRRPR	0.00	MI 1,160,402.00	03/17/21		0.00	GARNETT-CONST
	FR	ACSTP	521032414	E BRIDGE REPAIR. BR# (073). 13.15 MI E OF FR/OS CO LI IN THE			04/23/21		0.00	150
K099	037	KA-3911-01	BRIDGES INC	GRBRS	0.08	MI 3,819,292.77	01/20/21	(05/01/21)	0.00	IOLA-CONST
	GW	ACSTP	521012474	E GRADING, BRIDGE & SURFACING. BR #(032) ON K-99, LOC 2.30 MI			02/22/21	(07/01/21)	0.61	235
K099	037	KA-5939-01	SHILLING CONSTRUCTION CO INC	MILOV	23.84	MI 1,519,064.00	12/16/20	(04/12/21)	0.00	IOLA-CONST
	GW	ACSTP	520122464	E MILLING AND HMA OVERLAY. K99 FR E US54 JCT N TO CO LI IN GW			01/14/21	(11/01/21)	0.37	20
U054	037	KA-4764-01	APAC KANSAS INC - SHEARS DIVISION	GRSU	1.53	MI 2,328,312.40	03/25/20	09/14/20	63.64	IOLA-CONST
	GW		520036494	E GRADING & SURFACING. US-54 FR WCL TO ECL IN CITY OF EUREKA,			05/14/20	(07/15/21)	41.63	143
	037	C-4957-01	B & B BRIDGE COMPANY LLC	GRBR	0.19	MI 648,848.13	09/16/20	11/19/20	63.33	IOLA-CONST
	GW	STP	520094474	E GRADING & BRIDGE. 3.5 MILES W & 3.2 MILES N OF NEAL OVER HOM			10/22/20	(06/01/21)	85.44	120

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	037	C-4973-01	HAMM CONTRACTING LLC	SG	108.18 MI	158,248.10	09/16/20	03/01/21	49.33	IOLA-CONST
	GW	HSIP	520092464 E	SIGNING. MAJOR COLLECTORS N OF US54 & W OF K-99 IN GREENW			10/27/20	(07/01/21)	51.81	75
U059	050	KA-4536-01	LAFORGE & BUDD CONST CO INC	GRSU	0.31 MI	3,158,503.84	07/17/19	09/09/19	100.00	PITTSBURG-CONST
	LB	ACHSP	519072464 E	ROUNDAABOUT. US-59/US-160 E OF ALTAMONT IN LABETTE CO. LEN			08/20/19	(05/01/21)	96.40	122
U059	050	KA-5154-01	MISSION CONSTRUCTION COMPANY INC	GRSU	0.27 MI	1,357,986.50	07/22/20	03/15/21	25.00	PITTSBURG-CONST
	LB	ACSTP	520072464 E	GRADING & SURFACING. US59 (SOUTH 16TH ST) FROM 75 FEET NO			10/01/20	(06/22/21)	11.39	80
K007	054	KA-5456-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	4.03 MI	433,877.90	01/15/20	08/10/20	100.00	GARNETT-CONST
	LN	ACSTP	520012424 E	MILL AND HMA OVERLAY. K-7, FR K-152 JCT N TO LN/MI CO LI IN			02/12/20	(09/18/20)	98.04	20
K007	054	KA-5932-01	SHILLING CONSTRUCTION CO INC	MILOV	15.77 MI	1,817,573.40	12/16/20	(07/14/21)	0.00	GARNETT-CONST
	LN	ACSTP	520122474 E	MILLING AND HMA OVERLAY. K-7 FR S K52 JCT N TO K152 IN LN CO			01/14/21	(08/24/21)	1.45	30
K031	054	KA-5388-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	16.80 MI	1,379,409.47	12/18/19	06/08/20	100.00	GARNETT-CONST
	LN	ACSTP	519122474 E	MILL AND HMA OVERLAY. K-31, FRAN CO LI E TO BB CO LI IN LN C			01/21/20	(10/01/20)	99.12	25
	054	TE-0479-01	RFB CONSTRUCTION CO INC	PEDBI	0.98 MI	296,099.71	09/16/20	01/19/21	80.00	GARNETT-CONST
	LN	TA	520092474 E	PEDESTRIAN & BICYCLE PATHS. PLEASANTON; ASH ST FROM W 15'			10/29/20	(08/03/21)	49.91	45
K007	061	KA-5457-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	7.80 MI	959,822.49	01/15/20	08/10/20	100.00	GARNETT-CONST
	MI	ACSTP	520012454 E	MILL AND HMA OVERLAY. K-7, FR LN/MI CO LI N TO US-169 JCT IN			02/12/20	(09/18/20)	92.32	20
	061	C-4916-01	BRYAN OHLMEIER CONSTRUCTION CO I	GRBR	0.06 MI	507,322.69	07/17/19	11/05/19	76.84	GARNETT-CONST
	MI	STP	519074494 E	GRADING & BRIDGE: BRIDGE REPLACEMENT 2 MI N AND 4.2 MI W O			09/03/19	(02/28/20)	99.14	95
	061	U-2362-01	GUNTER CONSTRUCTION COMPANY	GRSU	0.06 MI	423,152.35	10/21/20		0.00	GARNETT-CONST
	MI	HSIP	520102414 E	GRADING & SURFACING & TRAFFIC SIGNAL. PAOLA:BAPTISTE DR &			12/01/20		0.00	60
	063	KA-5950-01	EMERY SAPP & SONS INC	PATCH	2.95 MI	1,159,593.29	12/16/20	04/19/21	6.25	INDEPENDENCE-CONST
	MG		520126424 E	PAVEMENT PATCHING (PCCP). HOST KA-5950-01. KA-5949-01, U75 F			01/14/21	(08/01/21)	0.00	80
U075	063	KA-2379-01	EMERY SAPP & SONS INC	GRBRS	0.86 MI	6,062,140.57	11/13/19	03/30/20	81.71	INDEPENDENCE-CONST
	MG	ACNHP	519112474 E	GRADING, BRIDGE & SURFACING. US-75: FROM KS/OK STATE LINE, I			12/06/19	12/23/20	98.42	175
U075	063	KA-5948-01	CORNEJO & SONS LLC	MILOV	0.80 MI	352,389.35	12/16/20	(06/07/21)	0.00	INDEPENDENCE-CONST
	MG		520126414 E	MILLING AND HMA OVERLAY. US75 FR APPROX 1300 FT N OF SCL TC			01/14/21	(07/15/21)	0.00	10
U166	063	KA-3906-01	B & B BRIDGE COMPANY LLC	GRBRS	0.40 MI	3,670,833.27	02/20/19	07/08/19	105.05	INDEPENDENCE-CONST
	MG	ACNHP	519022464 E	GRADING, BRIDGE & SURFACING. BRIDGE 033 OVER SKO RR ON US			03/15/19	11/13/20	100.61	218
U166	063	KA-4255-01	MISSION CONSTRUCTION COMPANY INC	GRSU	0.03 MI	1,305,541.18	07/18/18	05/29/19	100.00	INDEPENDENCE-CONST
	MG	ACNHP	518072494 E	GRADING AND SURFACING. US-166 & WILLOW ST IN COFFEYVILLE II			08/15/18	(12/29/19)	99.94	151
U166	063	KA-5685-01	PBX CORPORATION & SUBSIDIARIES	BRRPR	0.00 MI	63,593.05	01/20/21	04/07/21	45.00	INDEPENDENCE-CONST
	MG	ACNHP	521012484 E	BRIDGE REPAIR. US166, BR039 EB OVER ONION CR IN MG CO. LGTH			02/24/21	04/23/21	98.14	20

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 04

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
U166	063	KA-5942-01	CORNEJO & SONS LLC	MILOV	14.16	MI	1,719,973.65	12/16/20	03/31/21	100.00	INDEPENDENCE-CONST
	MG	ACNHP	520122484	E MILLING AND HMA OVERLAY. U166 FR S US75 JCT TO WCL COFFEYV			01/14/21	(06/01/21)	79.70	20	
	063	C-4975-01	MISSION CONSTRUCTION COMPANY INC	GRSU	1.64	MI	553,843.80	10/21/20	0.00	INDEPENDENCE-CONST	
	MG	HSIP	520104474	E GRADING & SURFACING. CR 3900 FROM 1.7 M S TO SCL OF INDEPEN			12/10/20	(09/15/20)	1.05	55	
K039	067	KA-5459-01	BETTIS ASPHALT & CONSTRUCTION INC	UBAS	2.91	MI	272,064.37	03/25/20	09/21/20	96.77	IOLA-CONST
	NO	ACSTP	520032454	E ULTRATHIN BONDED ASPHALT SURFACING. K39, FR WL/NO CO LI TO			05/02/20	(12/31/20)	81.78	31	
K146	067	KA-5966-01	HECKERT CONSTRUCTION CO INC	MILOV	9.01	MI	1,002,581.24	01/20/21	0.00	PITTSBURG-CONST	
	NO	ACSTP	521012494	E MILLING AND HMA OVERLAY. K146 FR US59 TO CR CO LI IN NO CO.			02/22/21		0.00	20	
35	070	KA-5693-01	BETTIS ASPHALT & CONSTRUCTION INC	BRRPR	0.05	MI	187,095.62	02/19/21	(08/02/21)	0.00	GARNETT-CONST
	OS	ACNHP	521022434	E BRIDGE REPAIR. BR. 003, N .96 MI FR OS/CF CO LI OVER I-35. L			03/15/21	(10/27/21)	0.00	60	
K039	103	KA-5460-01	BETTIS ASPHALT & CONSTRUCTION INC	UBAS	22.83	MI	2,130,402.44	03/25/20	09/21/20	96.77	IOLA-CONST
	WL	ACSTP	520032464	E ULTRATHIN BONDED ASPHALT SURFACING. K39, FR JCT U400 TO W			05/02/20	(11/30/20)	81.47	31	
U400	103	KA-5048-02	BETTIS ASPHALT & CONSTRUCTION INC	GDFC	11.95	MI	323,780.56	08/19/20	03/01/21	65.00	INDEPENDENCE-CONST
	WL	HSIP	520082494	E GUARDRAIL. US400, FR WL/GW CO LI E TO K-47 JCT IN WL CO. LE			09/28/20	04/22/21	93.83	40	
U075	104	KA-5187-01	BETTIS ASPHALT & CONSTRUCTION INC	MILOV	10.72	MI	1,293,745.84	03/20/19	08/31/20	100.00	IOLA-CONST
	WO	ACNHP	519032474	E MILLING AND HMA OVERLAY. US-75, FR WL/WO CO LI N TO SCL YATE			04/12/19	12/02/20	96.15	45	
	104	C-4947-01	B & B BRIDGE COMPANY LLC	GRBR	0.14	MI	525,862.00	09/16/20	01/04/21	43.57	IOLA-CONST
	WO	STP	520094484	E GRADING & BRIDGE. 10.7 MI N & 9 MI W OF US-54 AND US-75 JCT			10/22/20	(10/01/21)	72.32	140	
	106	KA-4747-01	CC & I ENGINEERING INC / COMPASS CC	SG	85.56	MI	275,566.28	02/19/21	(06/14/21)	0.00	PITTSBURG-CONST
	SE	HSIP	521022464	E SIGNING. US-166 IN LB CO; K-101 IN LB CO; US-160 IN LB CO; U			03/18/21	(01/14/22)	0.00	115	
	106	KA-5773-01	APAC KANSAS INC - SHEARS DIVISION	MILLG	1.00	MI	23,083.05	07/22/20	11/05/20	0.00	IOLA-CONST
	SE		520076434	E MILLING RAP SAMPLE. VARIOUS LOCATIONS IN DISTRCT FOUR. LEN			08/04/20	(11/13/20)	100.00	5	
	106	KA-5924-01	SHILLING CONSTRUCTION CO INC	MILOV	21.51	MI	1,464,616.60	12/16/20	(04/12/21)	0.00	IOLA-CONST
	SE		520126434	E MILL AND HMA OVERLAY. KA5924-01 HOST: K3, KA5925-01, FR K65			01/14/21	(11/01/21)	0.00	20	
U054	106	KA-5944-01	SHILLING CONSTRUCTION CO INC	MILOV	28.38	MI	4,711,629.26	12/16/20	(04/12/21)	0.00	IOLA-CONST
	SE		520126464	E MILLING AND HMA OVERLAY. HOST KA-5944-01. KA-5945-01, U54 FR			01/14/21	(11/15/21)	2.24	75	
U069	106	KA-1554-02	BOB BERGKAMP CONSTRUCTION COMP	GRBRS	5.76	MI	21,794,458.43	09/16/20	11/04/20	20.25	IOLA-CONST
	SE	ACNHP	520092484	E GRADING, BRIDGE AND SURFACING. US-69; 3 MI N OF ARMA N CITY			10/12/20	(12/01/21)	23.59	395	
U069	106	KA-4496-01	AMINO BROS CO INC	INTER	0.94	MI	2,592,477.56	02/21/18	04/18/18	460.83	PITTSBURG-CONST
	SE		518026414	E INTERSECTION IMPROVEMENT. US-400 & US-69 IN CRAWFORD CO. I			03/19/18	04/28/21	102.35	12/14/18	
U169	106	KA-3255-01	EMERY SAPP & SONS INC	GRBRS	13.01	MI	32,606,313.46	01/20/21	03/09/21	9.21	IOLA-CONST
	SE	ACNHP	521012504	E GRADING, BRIDGE & SURFACING. US-169: FR 2.953 MI N OF THE US			02/24/21	(12/21/22)	4.55	11/18/22	

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	004	C-4944-01	L & M CONTRACTORS INC	GRBRS	0.01	MI 318,331.75	10/21/20	(01/05/21)	0.00	PRATT-CONST
	BA	STP	520104515	E GRADING, BRIDGE & SURFACING.	0.9 M W AND 7.6 M S OF MEDICINE		11/10/20	(12/15/21)	29.90	55
K156	005	KA-5811-01	VENTURE CORPORATION	RCYLE	17.24	MI 4,508,111.00	09/16/20	(05/01/21)	0.00	GREAT BEND-CONST
	BT	ACNHP	520092515	E SURFACE RECYCLE AND HMA OVERLAY.	K156 FR E JCT K156/US56 N		10/09/20	(07/09/21)	0.00	55
U281	005	KA-3892-01	L & M CONTRACTORS INC	GRBRS	0.02	MI 585,729.97	01/15/20	06/01/20	79.09	GREAT BEND-CONST
	BT	ACSTP	520012565	E GRADING, BRIDGE & SURFACING.	BRIDGE #016 REPLACEMENT, 2.5%		02/10/20	(11/13/20)	99.92	110
U281	005	KA-5314-01	VENTURE CORPORATION	SPECL	6.59	MI 1,080,116.68	09/18/19	04/24/20	84.44	GREAT BEND-CONST
	BT	ACNHP	519092515	E SURFACE RECYCLE, UBAS AND CHIP SEAL.	U281, FR SF/BT CO LI TC		10/09/19	06/24/20	100.00	45
K177	008	KA-5691-01	DONDLINGER & SONS CONSTRUCTION	BRRPR	0.00	MI 733,769.90	01/20/21	04/05/21	14.29	EL DORADO-CONST
	BU	ACSTP	521012525	E BRIDGE REPAIR.	K177, BR 123 N OF US 54 OVER EL DORADO LAKE I		02/22/21	(08/27/21)	18.77	105
K254	008	KA-5353-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	14.31	MI 5,418,154.62	10/16/19	07/31/20	74.44	EL DORADO-CONST
	BU	ACNHP	519102525	E MILL AND HMA OVERLAY.	K254 FR SG CO LI E TO BOYER RD IN EL D		11/20/19	11/17/20	94.47	90
O054	008	KA-5605-01	APAC KANSAS INC - SHEARS DIVISION	4.0OL	8.15	MI 10,761,956.45	08/19/20	10/28/20	46.43	EL DORADO-CONST
	BU	ACNHP	520082575	E 3.0 HMA AND 1.0 HMA-RCI OVERLAY.	US-54, FR ECL AUGUSTA TO E		09/21/20	(08/06/21)	16.88	140
U077	008	KA-6028-01	CIRCLE C PAVING AND CONSTRUCTION	CONVT	12.70	MI 624,850.19	01/20/21		0.00	EL DORADO-CONST
	BU		521016595	E CHIP SCRUB SEAL.	U077 FR CL CO LI TO 0.33 MI S OF WALNUT RIV		02/25/21		0.00	15
U400	008	KA-5354-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	4.07	MI 727,885.11	10/16/19	09/08/20	100.00	EL DORADO-CONST
	BU	ACNHP	519102535	E MILL AND HMA OVERLAY.	US-400, FR E OF E 54/77/400 JCT E TO A		11/20/19	10/03/20	100.00	15
U400	008	KA-5689-01	DONDLINGER & SONS CONSTRUCTION	BRRPR	0.00	MI 566,136.35	01/20/21	04/07/21	16.84	EL DORADO-CONST
	BU	ACNHP	521012515	E BRIDGE REPAIR.	U400 BR 042 OVER LITTLE WALNUT RIVER AT ECL C		02/22/21	(08/13/21)	21.05	95
	008	C-4942-01	CORNEJO & SONS LLC	GRSU	1.01	MI 4,778,752.56	03/10/20	05/04/20	84.89	EL DORADO-CONST
	BU	HIF	520024595	E ROUNDABOUT.	150TH RD/SW BUTLER RD INTERSECTION IN BUTLEF		04/02/20	(03/12/21)	98.06	225
	008	N-0655-01	PEARSON CONSTRUCTION LLC	GRBRS	0.96	MI 4,725,789.45	09/18/19	11/25/19	94.19	WICHITA NORTH-CONST
	BU	STP	519092525	E GRADING, BRIDGE & SURFACING.	ANDOVER: 159TH ST E BR OVER I		10/29/19	(05/28/21)	97.75	241
	008	N-0685-01	PEARSON CONSTRUCTION LLC	PEDBI	0.94	MI 875,280.87	07/22/20	09/14/20	100.00	WICHITA NORTH-CONST
	BU	CMQ	520072565	E PEDESTRIAN & BICYCLE PATH.	US54 TO CENTRAL AVE ON NORTH A		08/28/20	(03/25/21)	84.09	103
	017	KA-5758-01	VENTURE CORPORATION	MILOV	49.23	MI 6,196,335.05	09/16/20	(06/28/21)	0.00	PRATT-CONST
	CM		520096525	E MILLING AND HMA OVERLAY.	HOST KA 5758-01. US160, KA 5820-01,		10/09/20	(11/29/21)	0.00	70
	018	KA-5671-01	ROADSAFE TRAFFIC SYSTEMS INC	PAVMK	8.16	MI 346,600.66	06/17/20	08/31/20	100.00	WINFIELD-CONST
	CL	HSIP	520062525	E PAVEMENT MARKING.	U166, ST 5301-20, BR#108 AND MM18.8. K360,		07/21/20	(05/01/21)	95.85	45
U077	018	KA-6079-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	2.90	MI 1,397,449.85	02/19/21		0.00	WINFIELD-CONST
	CL		521026585	E MILLING AND HMA OVERLAY.	US-77, FR OK/KS ST LI TO S END OF A		03/15/21	(06/21/21)	0.00	20

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U160	018	KA-5421-01	CORNEJO & SONS LLC	GRSU	0.44	MI 1,641,177.47	02/19/21	04/12/21	8.67	WINFIELD-CONST
	CL	ACSTP	521022525	E GRADING AND SURFACING. 9TH ST (US-160) FR COLLEGE AVE TO W			03/18/21	(11/10/21)	0.63	150
	039	KA-5821-01	VENTURE CORPORATION	MILOV	25.52	MI 4,865,333.77	09/16/20	04/07/21	21.33	WINFIELD-CONST
	HP		520096575	E MILLING AND HMA OVERLAY. HOST KA 5821-01. KA 5822-01, US160,			10/09/20	(08/30/21)	38.93	75
K179	039	KA-5155-01	WILDCAT CONSTRUCTION CO INC & SUE	GRSU	0.24	MI 581,507.32	03/17/21		0.00	
	HP	ACSTP	521032515	E GRADING AND SURFACING. K-179 IN ANTHONY FR HAYS ST TO EVAN			04/29/21		0.00	65
	040	KA-5399-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	21.47	MI 4,887,139.95	11/13/19	06/29/20	95.29	HUTCHINSON-CONST
	HV		519116525	E MILL AND HMA OVERLAY. HOST KA 5399-01: KA 5397-01, U050 FR R			12/06/19	11/02/20	100.00	85
I135	040	KA-5558-01	WILDCAT CONSTRUCTION CO INC & SUE	SU	9.65	MI 3,844,616.07	05/20/20	07/06/20	86.43	EL DORADO-CONST
	HV	ACNHP	520052585	E BRIDGE APPR REPL, SPOT MILL/INLAY, UBAS OL. I135 NB AND SB F			06/23/20	(04/23/21)	72.37	140
U054	049	KA-5801-01	VENTURE CORPORATION	MILOV	16.66	MI 2,681,091.85	09/16/20	(06/14/21)	0.00	PRATT-CONST
	KW	ACNHP	520092525	E MILLING, HMA OVERLAY AND PCCP PATCH. U054 FR FO/KW CO LI TC			10/09/20	(12/20/21)	0.00	80
K019S	073	KA-5249-01	PCI ROADS, LLC	BRRPR	0.00	MI 929,772.73	05/22/19	03/09/20	100.00	GREAT BEND-CONST
	PN	ACSTP	519052605	E BRIDGE REPAIR. K-19S, BR 19-73-0.13 (029) (ARKANSAS RIVER) F			06/18/19	(08/28/20)	83.03	115
U056	073	KA-3265-01	VENTURE CORPORATION	GRSU	0.67	MI 3,793,766.13	01/16/19	04/08/19	0.00	GREAT BEND-CONST
	PN	ACNHP	519012575	E GRADING AND SURFACING. GARFIELD, FR WCL TO ECL IN PAWNEE			02/13/19	03/11/20	100.50	140
U056	073	KA-3265-02	VENTURE CORPORATION	GRBRS	0.73	MI 4,459,106.64	03/17/21	(08/02/21)	0.00	GREAT BEND-CONST
	PN	ACNHP	521032525	E GRADING, BRIDGE & SURFACING. US-56: FR BR 001 (BIG COON CR)			04/20/21	(06/30/22)	0.00	225
US-56	073	KA-5152-01	MORGAN BROTHERS CONSTRUCTION	GRSU	0.23	MI 763,510.77	10/16/19	06/15/20	92.31	GREAT BEND-CONST
	PN	ACNHP	519102585	E GRADING AND SURFACING. LARNED: US-56 FR WCL E TO 1ST ST IN			11/27/19	(08/07/20)	99.97	65
	073	C-4948-01	L & M CONTRACTORS INC	GRBR	0.17	MI 591,242.00	10/21/20	12/14/20	60.91	GREAT BEND-CONST
	PN	STP	520104525	E GRADING AND BRIDGE. 1 M N & 3 M W OF ROZEL OVER PAWNEE RIV			12/01/20	(05/21/21)	49.72	110
U054	076	KA-5429-01	VOGTS-PARGA CONSTRUCTION LLC	GRSU	0.15	MI 744,409.18	12/16/20		0.00	PRATT-CONST
	PR	ACNHP	520122595	E GRADING & SURFACING. PRATT CITY: US-54 FR NEW ST TO MOUND			01/28/21		0.00	100
	076	C-4967-01	MISSION CONSTRUCTION COMPANY INC	SG	54.97	MI 59,648.88	09/16/20	04/27/21	16.67	PRATT-CONST
	PR	HSIP	520092535	E SIGNING. MAJOR COLLECTORS IN NW 1/4 OF PRATT COUNTY. LENG			10/27/20	(06/01/21)	0.00	30
K011	078	KA-3882-01	KING CONSTRUCTION COMPANY, INC.	GRBRS	0.09	MI 1,460,468.92	09/16/20	03/08/21	20.59	PRATT-CONST
	RN	ACSTP	520092545	E GRADING, BRIDGE & SURFACING. BRIDGE #026 (GOOSE CREEK) LO			10/09/20	(12/27/21)	12.23	170
K014	078	KA-1007-02	BOB BERGKAMP CONSTRUCTION COMP	GRBRS	7.26	MI 42,316,502.14	02/19/21	(04/26/21)		HUTCHINSON-CONST
	RN	ACNHP	521022535	E GRADING, BRIDGE AND SURFACING. K-14 (K-96): FR 4.45 MI SE OF			03/18/21	(06/16/23)	0.53	06/16/23
K014	078	KA-5546-01	BRYANT & BRYANT CONSTRUCTION INC	PATCH	6.71	MI 1,037,491.63	04/22/20	(07/20/20)	100.00	HUTCHINSON-CONST
	RN		520046525	E PAVEMENT PATCHING. K-14, FR US50 JCT N TO HMA PAVEMENT IN R			06/02/20	11/16/20	99.72	84

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K14	078 RN	KA-5427-01 HSIP	CILLESSEN & SONS 519102625 E	PAV/MK PAVEMENT MARKING. K14, FR 100 FT E OF HODGE RD N TO RC CO L	1.25 MI	24,882.00	10/16/19 11/13/19	09/29/20 10/16/20	56.00 100.00	HUTCHINSON-CONST 25
K61	078 RN	KA-5889-01 ACHSP	J & J CONTRACTORS INC 520092565 E	GDFC GUARDRAIL, GRADING, CULVERT AND RCB REPAIR. K-61 FR .09 MI S	8.70 MI	766,357.41	09/16/20 10/22/20	(05/03/21) (09/01/21)	0.00 0.00	HUTCHINSON-CONST 100
U050	078 RN	KA-5829-01 ACNHP	APAC KANSAS INC - SHEARS DIVISION 520112595 E	MILOV MILL AND HMA OVERLAY. U50 FR 4L/2L DIVIDE E TO HV/RN CO LI I	8.21 MI	2,940,894.45	11/18/20 12/17/20	(06/07/21) (09/20/21)	0.00 0.00	HUTCHINSON-CONST 30
	078 RN	C-4960-01 STP	REECE CONSTRUCTION CO INC 520104585 E	GRBR GRADING & BRIDGE. 1 M N & 11.1 M W OF PRETTY PRAIRIE OVER GC	0.15 MI	268,541.97	10/21/20 12/01/20	02/02/21 (04/27/21)	73.33 85.69	HUTCHINSON-CONST 60
K004	080 RC	KA-5808-01 ACSTP	VENTURE CORPORATION 520092585 E	MILOV MILLING AND HMA OVERLAY. K-4 FR BT/RC CO LI TO RC/EW CO LI I	25.35 MI	2,935,340.24	09/16/20 10/09/20	(07/12/21) (09/03/21)	0.00 0.00	GREAT BEND-CONST 45
K014	080 RC	KA-1007-03 ACNHP	BOB BERGKAMP CONSTRUCTION COMP 521022565 E	GRBRS GRADING, BRIDGE AND SURFACING. K-14(K-96): FROM RN/RC CO LN	7.96 MI	39,872,078.23	02/19/21 03/18/21	(04/26/21) (06/16/23)	0.54	GREAT BEND-CONST 06/16/23
K14	080 RC	KA-5428-01 HSIP	CILLESSEN & SONS 519102635 E	PAV/MK PAVEMENT MARKING. K14, FR RN CO LI TO SCL LYONS (EXCLUDE CI	10.73 MI	128,059.90	10/16/19 11/13/19	09/29/20 10/16/20	56.00 100.00	HUTCHINSON-CONST 25
U056	080 RC	KA-5287-01 ACNHP	APAC KANSAS INC - SHEARS DIVISION 519082585 E	MILOV MILL AND HMA OVERLAY. US56 FR ECL LYONS TO RC/MP CO LI IN RC	14.48 MI	1,883,365.91	08/21/19 09/10/19	08/24/20 (09/18/20)	100.00 99.98	GREAT BEND-CONST 35
	080 RC	C-4969-01 HSIP	SIGN-UP LTD 521032535 E	SG SIGNING. VARIOUS MAJOR COLLECTOR ROUTES S OF US56 AND E (64.12 MI	67,980.00	03/17/21	(05/24/21) (07/30/21)	0.00 0.00	GREAT BEND-CONST 50
	080 RC	C-4982-01 HSIP	TRAFFIC CONTROL SERVICES, INC. 520092575 E	PAV/MK SIGNING & PAVEMENT MARKING. VARIOUS ROUTES IN WESTERN 1/4	45.00 MI	207,585.36	09/16/20 10/13/20	11/16/20 (12/23/20)	56.00 96.67	GREAT BEND-CONST 25
U183	083 RH	KA-5012-02 HSIP	L & M CONTRACTORS INC 520042525 E	GDFC GUARDRAIL. U183, VARIOUS SITES FR LACROSSE SCL TO RH/EL CO	12.06 MI	190,305.70	04/22/20 06/08/20	10/01/20 (11/20/20)	82.86 99.89	GREAT BEND-CONST 35
	083 RH	C-4932-01 HSIP	ROADSAFE TRAFFIC SYSTEMS INC 520082585 E	SG SIGNING & PAVEMENT MARKING. VARIOUS MAJOR COLLECTORS (R	40.68 MI	169,980.23	08/19/20 09/21/20	10/05/20 10/31/20	100.00 100.00	GREAT BEND-CONST 15
	087 SG	KA-5174-01	PHILLIPS SOUTHERN ELECTRIC CO INC 520066515 E	ITS INTELLIGENT TRANSPORTATION SYSTEM. VARIOUS LOCATIONS ON	0.00 MI	1,394,500.00	06/17/20 07/21/20	03/15/21 (12/30/21)	16.57 2.80	WICHITA NORTH-CONST 175
235	087 SG	KA-5100-01	WILDCAT CONSTRUCTION CO INC & SUE 519106575 E	INTER GRADING, SURFACING AND TRAFFIC SIGNALS. I-235/W ST & I-235/S	0.18 MI	801,210.65	10/16/19 11/12/19	07/06/20 01/15/21	95.71 92.07	WICHITA WEST-CONST 70
1135	087 SG	KA-5128-02 ACHSP	J & J CONTRACTORS INC 520062545 E	GDFC GUARDRAIL. VARIOUS LOCATIONS ON I35 AT KTA N TO THE S END	3.56 MI	1,306,071.81	06/17/20 07/31/20	01/11/21 (06/30/21)	49.41 90.88	WICHITA WEST-CONST 85
1135	087 SG	KA-5129-02 HSIP	J & J CONTRACTORS INC 520062565 E	GDFC GUARDRAIL. I135 N END OF THE PAWNEE AVE OVERPASS N TO THE	2.31 MI	98,565.00	06/17/20 07/28/20	01/11/21 (06/30/21)	49.41 60.10	WICHITA WEST-CONST 85

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
I135	087 SG	KA-5130-02 ACHSP	J & J CONTRACTORS INC 520062575 E	GUARDRAIL, I135 N EDGE WEARING SURFACE OF THE VIADUCT BRI	GDFC	1.85 MI	203,056.06	06/17/20 07/28/20	01/11/21 03/31/21	49.41 69.19	WICHITA WEST-CONST 85
I-135	087 SG	KA-4910-03 ACNHP	PBX CORPORATION & SUBSIDIARIES 520022575 E	BRIDGE REPAIR, I-135, BR #291 AT 19TH ST N AND I-135 IN SG C	BRRPR	0.00 MI	9,207,099.92	03/10/20 04/01/20	04/20/20 (06/25/21)	65.18 81.51	WICHITA WEST-CONST 11/24/21
I-135	087 SG	KA-5043-01 NHPP	WILDCAT CONSTRUCTION CO INC & SUE 519092565 E	BRIDGE REPAIR, BR 012 ON NB I-135 OVER K-15, BNSF RR, CANAL	BRRPR	0.00 MI	895,326.11	09/18/19 10/09/19	05/01/20 10/09/20	96.36 100.00	WICHITA WEST-CONST 110
I235	087 SG	KA-3110-01 ACNHP	BERGKAMP KING A JOINT VENTURE LLC 519012595 E	GRADING, BRIDGE & SURFACING, I-235 FR W OF SENECA ST OVER	GRBRS	0.91 MI	52,199,327.31	01/16/19 02/13/19	03/11/19 (12/31/21)	79.80 82.82	WICHITA NORTH-CONST 11/20/21
I235	087 SG	KA-3232-03 ACNHP	DONDLINGER & SONS CONSTRUCTION 521022575 E	GRADING, BRIDGE & SURFACING, WB I-235 & NB I-135 FLY OVER BR	GRBRS	2.29 MI	36,232,814.54	02/19/21 03/15/21	04/05/21 (12/15/23)	3.44 1.03	WICHITA NORTH-CONST 08/25/23
I235	087 SG	KA-3895-01 ACNHP	WILDCAT CONSTRUCTION CO INC & SUE 519102645 E	GRADING, BRIDGE AND SURFACING, BRIDGES 079 & 080 ON I235 IN	GRBRS	0.44 MI	9,793,878.63	10/16/19 11/12/19	03/09/20 (11/12/21)	68.84 59.95	WICHITA WEST-CONST 11/12/21
K096	087 SG	KA-5606-01 ACNHP	CORNEJO & SONS LLC 520062585 E	3.0 HMA OVERLAY, K-96, EB AND WB FR I135 E TO 0.7 MI E OF WE	3.0OL	5.90 MI	7,111,866.61	06/17/20 07/24/20	09/08/20 (07/30/21)	44.37 25.73	WICHITA NORTH-CONST 142
K096	087 SG	KA-5690-01 ACNHP	PCI ROADS, LLC 521032545 E	BRIDGE REPAIR WB K-96, BR #283, 0.61 MI E OF TYLER RD OV LI	BRRPR	0.00 MI	491,953.05	03/17/21 04/23/21		0.00 0.00	WICHITA NORTH-CONST 80
K254	087 SG	KA-5273-01 ACNHP	WILDCAT CONSTRUCTION CO INC & SUE 519122565 E	BRIDGE REPAIR, K254 EB/WB BRS #209 AND #210 OVER MIDDLE FOF	BRRPR	0.00 MI	447,707.14	12/18/19 01/21/20	05/04/20 10/16/20	100.00 93.74	WICHITA NORTH-CONST 110
U054	087 SG	KA-5044-01 NHPP	HIGHWAY HEAVY REPAIR, LLC 520012575 E	BRIDGE REPAIR: WB/EB US-54 (KELLOG): BRIDGES #496 AND #497	BRRPR	0.00 MI	715,958.14	01/15/20 02/12/20	04/04/20 10/02/20	96.00 100.00	WICHITA WEST-CONST 125
U054	087 SG	KA-5830-01 ACNHP	IOWA CIVIL CONTRACTING INC 520102525 E	PCCP PATCHING AND PAVEMENT MARKING, EB/WB US54 FR 1/2 M E	PATCH	10.50 MI	2,385,209.82	10/21/20 11/16/20	04/19/21 (10/15/21)	9.57 22.86	WICHITA WEST-CONST 115
U054	087 SG	KA-5831-01 ACNHP	CORNEJO & SONS LLC 520102535 E	MILLING AND HMA OVERLAY, US54, EB FR W OF 215TH ST W TO E OI	MILOV	2.27 MI	1,605,508.20	10/21/20 11/16/20	(05/05/21) (11/15/21)	0.00 0.00	WICHITA NORTH-CONST 40
	087 SG	C-4950-01 STP	KING CONSTRUCTION COMPANY, INC. 520054575 E	GRADING, BRIDGE AND SURFACING, 0.1 MI N OF 119TH ST S ON HYE	GRBRS	0.07 MI	1,233,268.13	05/20/20 06/18/20	08/10/20 01/21/21	97.00 93.37	WICHITA WEST-CONST 100
	087 SG	N-0694-01 STP	CORNEJO & SONS LLC 521012545 E	GRADING & SURFACING, HAYSVILLE: N MAIN ST FR GRAND AVE TO \	GRSU	0.53 MI	1,394,821.16	01/20/21 02/25/21	(03/08/21) (09/30/21)		WICHITA WEST-CONST 10/21/21
U050	093 SF	KA-5914-01	APAC KANSAS INC - SHEARS DIVISION 520106525 E	MILLING AND HMA OVERLAY, US50, W OF STAFFORD, E OF US50/81	MILOV	0.22 MI	67,974.95	10/21/20 11/10/20	(08/02/21) (11/01/21)	0.00 0.00	PRATT-CONST 10
U281	093 SF	KA-5312-01 ACNHP	VENTURE CORPORATION 519092575 E	SURFACE RECYCLE, UBAS AND CHIP SEAL, U281, FR K19 JCT TO SF	SPECL	7.09 MI	1,060,090.27	09/18/19 10/09/19	04/24/20 06/24/20	84.44 100.00	GREAT BEND-CONST 45

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 05

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	093	C-4979-01	CENTURY FENCE CO	SG	192.04 MI	261,754.69	03/17/21	(10/04/21)	0.00	GREAT BEND-CONST
	SF	HSIP	521032575 E	SIGNING AND PAVEMENT MARKING. VARIOUS MAJOR COLLECTOR F			04/27/21	(11/05/21)	0.00	25
	093	C-4993-01	ROADSAFE TRAFFIC SYSTEMS INC	PAV/MK	54.30 MI	376,674.60	10/21/20	03/01/21	40.00	GREAT BEND-CONST
	SF	HSIP	520102575 E	SIGNING & PAVEMENT MARKING. MAJOR COLLECTORS RS 39, 505, €			11/16/20	(04/09/21)	93.17	30
	096	KA-5672-01	ROADSAFE TRAFFIC SYSTEMS INC	PAV/MK	4.84 MI	97,854.43	06/17/20	08/31/20	100.00	WINFIELD-CONST
	SU	HSIP	520062625 E	PAVEMENT MARKING. K44, ST 5305-20, BR CHIKASKIA RVR. K53, ST			07/21/20	(05/01/21)	98.11	45
	096	KA-5877-01	CORNEJO & SONS LLC	MILOV	30.31 MI	3,868,868.60	10/21/20		0.00	WINFIELD-CONST
	SU		520106585 E	MILLING AND HMA OVERLAY. HOST 096 KA-5877-01. U160-096 KA-58			11/16/20	(10/01/21)	7.56	65
U081	096	KA-4530-03	DONDLINGER & SONS CONSTRUCTION	SPECL	0.81 MI	1,018,065.00	11/18/20	02/01/21	54.67	WINFIELD-CONST
	SU	ACSTP	520112656 E	SPECIAL. CHANNEL STABILIZATION: E BANK OF NINNESCAH RI, 1.4			12/17/20	04/14/21	89.44	75
	106	KA-4748-01	SIGN-UP LTD	SG	34.59 MI	155,074.25	01/20/21		0.00	PRATT-CONST
	SE	HSIP	521012565 E	SIGNING. US-54/US-400, US-54, US-183 AND US-400 IN KW, FO &			03/08/21		0.00	100
	106	KA-4748-02	SIGN-UP LTD	SG	49.28 MI	146,657.40	01/20/21		0.00	PRATT-CONST
	SE	HSIP	521012575 E	SIGNING. K-1, US-160 & US-160/US-183 IN CM, BA & CA CO. LGTH			03/08/21		0.00	75
	106	KA-4748-03	MARTIN OUTDOOR ENTERPRISES INC	SG	66.94 MI	419,995.66	10/21/20	(03/01/21)	0.00	HUTCHINSON-CONST
	SE	HSIP	520102515 E	SIGNING. VARIOUS LOCATIONS ON US-50 AND K-61 IN RN CO. LGTH			12/01/20	(08/01/21)	0.00	75
	106	KA-5874-01	CORNEJO & SONS LLC	2.OOL	32.77 MI	7,862,279.21	10/21/20	(05/01/21)	0.00	HUTCHINSON-CONST
	SE		520106535 E	2.0 HMA OVERLAY. HOST KA-5874-01. KA-5875-01, K14 FR E U50/K			11/16/20	(10/01/21)	0.00	95
K096	106	KA-5545-01	IOWA CIVIL CONTRACTING INC	PATCH	31.43 MI	1,713,952.80	04/22/20	07/20/20	95.00	HUTCHINSON-CONST
	SE		520046535 E	PAVEMENT PATCHING AND BRIDGE APPROACHES. KA-5545-01 HOST			06/03/20	04/22/21	96.51	140
U056	106	KA-6041-01	MISSION CONSTRUCTION COMPANY INC	CRRPR	18.39 MI	99,810.78	12/16/20	(04/05/21)	0.00	GREAT BEND-CONST
	SE		520126535 E	CRACK REPAIR ASPHALT. HOST KA-6041-01. KA-6042-01, US56 FR E			01/22/21	(04/30/21)	0.00	15

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 06

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U054	013	KA-5317-01	VENTURE CORPORATION	MILOV	10.13 MI	1,547,833.24	10/16/19	06/18/20	67.14	DODGE CITY-CONST
	CA	ACNHP	519102686 E	MILLING AND HMA OVERLAY. U54, FR ME/CA CO LI E TO CA/FO CO L			11/07/19	08/25/20	99.23	70
	013	TE-0477-01	APAC KANSAS INC - SHEARS DIVISION	PEDBI	0.31 MI	559,923.60	03/17/21		0.00	
	CA	TA	521032626 E	PEDESTRIAN & BICYCLE PATH. LOCUST FR OAK - POPULAR ST, AND					0.00	70
	013	C-4945-01	L & M CONTRACTORS INC	GRBR	0.09 MI	838,464.70	10/21/20	01/05/21	67.83	DODGE CITY-CONST
	CA	STP	520104696 E	GRADING & BRIDGE. 1.7 M S & 8 M E OF MINNEOLA OVER BLUFF CR			12/01/20	(06/30/21)	83.90	115
	013	C-4974-01	SIGN-UP LTD	SG	62.25 MI	62,141.50	03/17/21		0.00	
	CA	HSIP	521032616 E	SIGNING. VARIOUS MAJOR COLLECTORS IN S 1/2 OF CA CO. LGTH I					0.00	35
	028	KA-5293-01	VENTURE CORPORATION	MILOV	9.85 MI	2,009,783.72	09/18/19	08/17/20	100.00	GARDEN CITY-CONST
	FI		519096636 E	MILL AND HMA OVERLAY. KA 5293-01 HOST. KA 5291-01, US-83, FR			10/09/19	10/28/20	100.00	40
K023	028	KA-5056-01	SHILLING CONSTRUCTION CO INC	MILOV	6.10 MI	807,305.77	11/14/18	09/23/19	100.00	DODGE CITY-CONST
	FI	STP	518112636 E	MILLING AND HMA OVERLAY. K-23, FR W L156 JCT E TO E K156 JCT			12/10/18	06/04/20	87.76	20
K156	028	KA-5054-01	SHILLING CONSTRUCTION CO INC	MILOV	21.33 MI	2,291,562.86	11/14/18	09/23/19	28.00	DODGE CITY-CONST
	FI	STP	518112616 E	MILLING AND HMA OVERLAY. K156, FR CONC AT JENNIE BARKER RD			12/10/18	(06/30/20)	0.00	50
K156	028	KA-5055-01	SHILLING CONSTRUCTION CO INC	MILOV	6.98 MI	1,029,660.00	11/14/18	09/23/19	100.00	DODGE CITY-CONST
	FI	STP	518112626 E	MILLING AND HMA OVERLAY. K156, FR E K23 JCT E TO FI/HG CO LI			12/10/18	06/04/20	86.99	20
K156	028	KA-5852-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	22.00 MI	3,738,125.94	11/18/20	(07/06/21)	0.00	GARDEN CITY-CONST
	FI	ACSTP	520112626 E	MILLING AND HMA OVERLAY. K156 FR CONC AT SB RAMP AT US50/83			12/17/20	(10/01/21)	0.00	55
U050	028	KA-5886-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	9.83 MI	2,775,602.89	11/18/20	(08/09/21)	0.00	GARDEN CITY-CONST
	FI	ACNHP	520112636 E	MILLING AND HMA OVERLAY. U050 FR TOWN RD TO FI/GY CO LI IN			12/17/20	(10/08/21)	2.55	40
U083	028	KA-1008-06	VENTURE CORPORATION	GRSU	2.88 MI	7,480,883.92	11/13/19	01/29/20	67.05	GARDEN CITY-CONST
	FI	ACNHP	519112626 E	GRADING & SURFACING. US-83: FROM THE HASKELL/FINNEY COUN			12/06/19	(06/25/21)	57.80	12/18/21
	028	TE-0469-01	BRYANT & BRYANT CONSTRUCTION INC	PEDBI	0.19 MI	2,041,784.35	09/16/20	03/01/21	19.52	GARDEN CITY-CONST
	FI	TA	520092696 E	PEDESTRIAN & BICYCLE PATH. 8TH STREET, BUFFALO JONES/WALN			10/22/20	(03/01/22)	3.98	210
	028	C-4971-01	ROADSAFE TRAFFIC SYSTEMS INC	PAV/MK	189.78 MI	425,863.39	11/18/20	03/22/21	52.50	GARDEN CITY-CONST
	FI	HSIP	520112616 E	SIGNING & PAVEMENT MARKING. MAJ & MINOR COLLECTORS & LOC			12/17/20	(09/03/21)	20.97	40
U050	029	KA-5053-01	VENTURE CORPORATION	MILOV	12.67 MI	2,837,441.38	10/17/18	06/01/20	69.33	DODGE CITY-CONST
	FO		518106646 E	MILLING AND HMA OVERLAY. U050, FR END OF CONC E OF W U283 J			11/15/18	(07/15/20)	90.36	75
U050	029	KA-5150-01	APAC KANSAS INC - SHEARS DIVISION	GRSU	0.33 MI	733,685.25	05/20/20	(04/01/21)	21.43	DODGE CITY-CONST
	FO	ACNHP	520052636 E	GRADING AND SURFACING. DODGE CITY: US-50 AND GARY AVE. IN F			06/23/20	(07/20/21)	10.34	70
U054	029	KA-5318-01	VENTURE CORPORATION	MILOV	22.34 MI	2,926,098.70	10/16/19	06/18/20	67.14	DODGE CITY-CONST
	FO	ACNHP	519102696 E	MILLING AND HMA OVERLAY. U54, FR CA/FO CO LI E TO FO/KW CO L			11/07/19	(10/30/20)	99.72	70

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 06

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U056	029	KA-5489-01	CILLESSEN & SONS	PAV/MK	3.00 MI	140,986.70	10/16/19	08/18/20	73.33	DODGE CITY-CONST
	FO	HSIP	519102716 E	PAVEMENT MARKING. US56: SE BY-PASS (EXCLUDING RR ROW) AN			11/13/19	(09/30/20)	72.91	15
U283	029	KA-5051-01	VENTURE CORPORATION	MILOV	9.39 MI	1,509,192.09	10/17/18	06/01/20	72.00	DODGE CITY-CONST
	FO		518106636 E	MILLING AND HMA OVERLAY. U283, FR E U283/U50 JCT N TO FO/HG			11/15/18	(07/15/20)	94.34	75
K025	034	KA-5826-01	VENTURE CORPORATION	MILOV	9.85 MI	1,508,207.82	12/16/20		0.00	LIBERAL-CONST
	GT	ACSTP	520122616 E	MILLING AND HMA OVERLAY. K-25 FR NCL ULYSSES TO KE CO LI IN			01/14/21	(10/15/21)	0.00	35
	034	C-4981-01	SIGN-UP LTD	SG	38.98 MI	25,290.75	03/17/21		0.00	LIBERAL-CONST
	GT	HSIP	521032636 E	SIGNING. VARIOUS MAJOR COLLECTORS N OF US-160 IN GT CO. LG					0.00	15
K023	035	KA-3995-01	PCI ROADS, LLC	BRRPR	0.00 MI	1,555,791.32	04/17/19	03/02/20	100.00	DODGE CITY-CONST
	GY	ACSTP	519042636 E	BRIDGE REPAIR. K-23, BR (027) (ARKANSAS RIVER) 0.6 MI S OF U			05/10/19	(07/24/20)	99.96	105
U050	035	KA-4762-01	BRYANT & BRYANT CONSTRUCTION INC	GRSU	0.14 MI	669,974.50	06/17/20	01/18/21	78.57	DODGE CITY-CONST
	GY	ACNHP	520062636 E	GRADING AND SURFACING. US50 FROM MAPLE STREET TO CEDAR			07/24/20	(07/24/21)	92.43	70
U050	035	KA-5491-01	CILLESSEN & SONS	PAV/MK	2.00 MI	40,901.00	10/16/19		73.33	DODGE CITY-CONST
	GY	HSIP	519102726 E	PAVEMENT MARKING. US50: PASSING LANES W OF CITY OF CIMARR			11/13/19		94.41	15
	035	C-4994-01	SIGN-UP LTD	SG	47.68 MI	27,740.50	03/17/21		0.00	DODGE CITY-CONST
	GY	HSIP	521032646 E	SIGNING. VARIOUS MINOR COLLECTOR ROUTES IN GY AND FO CO.					0.00	25
K027	036	KA-4769-01	VOGTS-PARGA CONSTRUCTION LLC	GRSU	0.28 MI	1,326,326.32	05/20/20	03/15/21	27.62	SYRACUSE-CONST
	GL	ACSTP	520052646 E	GRADING & SURFACING. K-27 FROM HARPER ST TO N OF TAYLOR II			06/18/20	(09/15/21)	9.61	105
K027	036	KA-5930-01	VENTURE CORPORATION	RCYLE	29.66 MI	4,394,345.52	12/16/20		0.00	SYRACUSE-CONST
	GL	ACSTP	520122626 E	2.0 SURFACE RECYCLE AND ULTRATHIN BONDED ASPHALT SURFAC			01/14/21	(10/15/21)	0.00	65
K096	036	KA-5316-01	VENTURE CORPORATION	MILOV	15.63 MI	2,613,975.55	09/18/19	08/18/20	83.64	SYRACUSE-CONST
	GL	ACSTP	519092636 E	MILL AND HMA OVERLAY. K-96 FR KS/CO ST LI TO WCL OF TRIBUNE			10/09/19	10/30/20	100.00	55
K027	038	KA-3271-01	VENTURE CORPORATION	MILOV	0.80 MI	6,512,962.85	01/20/21	(04/05/21)	4.21	SYRACUSE-CONST
	HM	ACSTP	521012626 E	GRADING & SURFACING. K-27: FR SCL OF SYRACUSE, N TO THE E K			02/22/21	(11/01/21)	0.00	190
K027	038	KA-5319-01	VENTURE CORPORATION	SPECL	16.87 MI	2,549,074.02	09/18/19	07/13/20	100.00	SYRACUSE-CONST
	HM	ACSTP	519092646 E	SURFACE RECYCLE AND UBAS. K-27 FR ST/HM CO LI N TO E US50 J			10/09/19	10/15/20	99.56	55
U083	041	KA-1008-03	VENTURE CORPORATION	GRSU	7.64 MI	18,290,423.78	11/13/19	01/29/20	67.05	GARDEN CITY-CONST
	HS	ACNHP	519112636 E	GRADING & SURFACING. US-83: 4.5 MI N OF THE JCT OF US-83/US			12/06/19	(06/25/21)	67.39	12/18/21
K156	042	KA-5869-01	VENTURE CORPORATION	MILOV	19.38 MI	2,368,981.54	12/16/20	(07/01/21)	0.00	DODGE CITY-CONST
	HG		520126626 E	MILLING AND HMA OVERLAY. K156, FR E U283 JCT E TO PN CO LI I			01/14/21	(10/15/21)	0.00	90
U283	042	KA-5870-01	VENTURE CORPORATION	MILOV	11.49 MI	2,170,484.10	12/16/20	(07/01/21)	0.00	DODGE CITY-CONST
	HG	ACSTP	520122636 E	MILLING AND HMA OVERLAY. U283, FR FO CO LI N TO S EWS OF BUC			01/14/21	(10/15/21)	0.00	90

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 06

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	042	C-4964-01	MISSION CONSTRUCTION COMPANY INC	SG	30.00	MI 48,974.16	08/19/20	(03/01/21)	36.00	DODGE CITY-CONST
	HG	HSIP	520082636 E	SIGNING. MAJOR AND MINOR COLLECTORS IN NE 1/4 OF HODGEMA			10/01/20	(04/30/21)	98.50	25
K025	047	KA-5156-01	SMOKY HILL LLC	GRSU	0.21	MI 768,736.65	03/17/21		0.00	
	KE	ACSTP	521032656 E	GRADING AND SURFACING. K-25 (MAIN ST) FROM S OF SANTA FE A					0.00	70
U050	047	KA-5935-01	VENTURE CORPORATION	MILOV	10.40	MI 1,446,061.80	12/16/20		0.00	SYRACUSE-CONST
	KE	ACNHP	520122646 E	MILLING AND HMA OVERLAY. U050 FR WCL LAKIN E TO FI CO LI IN			01/14/21	(10/15/21)	0.00	30
K098	060	KA-5320-01	VENTURE CORPORATION	1.5OL	9.05	MI 989,111.77	10/16/19	(07/06/20)	41.43	DODGE CITY-CONST
	ME	ACSTP	519102736 E	1.5 HMA OVERLAY. K98, FR K23 E TO US54 IN ME CO. LENGTH IS 9			11/07/19	(10/30/20)	100.30	70
	060	C-4927-02	REECE CONSTRUCTION CO INC	GRBR	0.07	MI 581,103.33	03/25/20	11/02/20	95.74	LIBERAL-CONST
	ME	ACSTP	520034636 E	GRADING & BRIDGE. 12.0 MI E AND 12.8 MI S OF MEADE IN MEADE			05/14/20	(02/05/21)	86.21	94
U056	065	KA-5833-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	17.23	MI 3,300,679.61	12/16/20	04/26/21	10.42	LIBERAL-CONST
	MT	ACSTP	520122656 E	MILLING AND HMA OVERLAY. US56 FR OK ST LI TO WCL ROLLA IN M			01/14/21	(05/11/21)	3.56	48
4	068	KA-4049-01	MORGAN BROTHERS CONSTRUCTION	GRSU	0.35	MI 1,255,131.01	08/19/20	(01/10/21)	0.00	DODGE CITY-CONST
	NS	ACSTP	520082646 E	GRADING AND SURFACING. K-4: FR WCL E TO ECL IN CITY OF BROW			10/06/20	(09/30/21)	0.00	105
	086	TE-0485-01	RFB CONSTRUCTION CO INC	PEDBI	0.68	MI 297,796.02	11/18/20	(03/01/21)	0.00	GARDEN CITY-CONST
	SC	TA	520112646 E	PEDESTRIAN & BICYCLE PATH. SCOTT CITY: KS/OK RR CORRIDOR F			01/13/21	(09/01/21)	0.00	50
U054	088	KA-2385-03	KOSS CONSTRUCTION COMPANY	GRBRS	2.80	MI 29,345,607.16	11/13/19	01/13/20	38.03	LIBERAL-CONST
	SW	ACNHP	519112656 E	GRADING, BRIDGE & SURFACING. US54: FR 0.11 MI SW OF US54/R P			12/06/19	(05/27/22)	42.01	06/23/23
U083	088	KA-5535-01	PCI ROADS, LLC	BRRPR	0.00	MI 450,282.51	05/20/20	03/01/21	52.31	LIBERAL-CONST
	SW	ACNHP	520052656 E	BRIDGE REPAIR. U083: BR (83-88-03.605)(008) LOCATED 0.489 MI			06/16/20	(06/05/21)	48.66	65
K027	094	KA-5315-01	VENTURE CORPORATION	SPECL	11.92	MI 1,756,074.82	09/18/19	07/13/20	100.00	SYRACUSE-CONST
	ST	ACSTP	519092656 E	SURFACE RECYCLE AND UBAS. K-27 FR 500 FT N OF S US160 JCT N			10/09/19	(10/01/20)	99.64	55
U160	094	KA-5840-01	APAC KANSAS INC - SHEARS DIVISION	MILOV	16.82	MI 1,809,808.21	11/18/20	03/23/21	100.00	SYRACUSE-CONST
	ST		520116696 E	MILLING AND HMA OVERLAY. U160 FR CO ST LI E TO S K27 JCT IN			12/17/20	05/01/21	97.54	25
	106	KA-4749-01	SIGN-UP LTD	SG	57.45	MI 216,938.17	08/19/20	(12/01/20)	0.00	DODGE CITY-CONST
	SE	HSIP	520082656 E	SIGNING. US-160, US-283, AND K-34 IN CLARK, MEADE AND COMANC			10/06/20	(04/30/21)	0.00	50
	106	KA-4749-02	MARTIN OUTDOOR ENTERPRISES INC	SG	93.93	MI 448,850.90	08/19/20	(10/19/20)	30.67	DODGE CITY-CONST
	SE	HSIP	520082686 E	SIGNING. US-283, K-147 AND K-4 IN NESS, LANE, TREGO, AND RUS			09/28/20	(04/25/21)	42.99	75
	106	KA-5893-01	CC & I ENGINEERING INC / COMPASS CC	SG	91.62	MI 80,533.11	02/19/21		0.00	GARDEN CITY-CONST
	SE	HSIP	521022626 E	SIGNING. K-4, K-23, K-96 IN LE CO; & FI, SC & GO CO. LGTH IS			03/18/21	(10/02/21)	0.00	65
K034	106	KA-5858-01	VENTURE CORPORATION	MILOV	25.53	MI 2,698,092.96	12/16/20	(07/01/21)	0.00	DODGE CITY-CONST
	SE		520126686 E	MILLING AND HMA OVERLAY. KA-5858-01 HOST. KA-5856-01, K34 FR			01/14/21	(10/15/21)	0.00	45

CONTRACT STATUS REPORT AS OF 05MAY21

DISTRICT: 06

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K144	106	KA-5847-01	DUSTROL INC	RCYLE	16.83 MI	1,273,082.11	12/16/20	(05/04/21)	0.00	LIBERAL-CONST
	SE		520126676 E	SURFACE RECYCLE. K144 HOST	KA-5847-01. KA-5488-01	FR US83 TC	01/25/21	(10/15/21)	9.07	30
U056	106	KA-5843-01	VENTURE CORPORATION	MILOV	30.75 MI	4,143,694.44	12/16/20		0.00	LIBERAL-CONST
	SE		520126636 E	MILLING AND HMA OVERLAY. US-56 HOST	KA-5843-01. KA-5844-01	F	01/14/21	(10/15/21)	0.00	65