

# Structure Letting Summary

Sorted by Let Date, Project Number, County, Serial Number, Unit Number

Steel Structures Let from 04/01/2015 to 04/30/2020

Route	County	Project Number	Serial	Work Type	Let Date	No of Units	Unit of Measure	Span Configuration	Type	Skew Dir	Rot Dir	Curve Dir	Roadway	Length
U-54	SG-87	KA-0161-04	353	WIDEN	09/15/2015	1 of 1	m	1@46.33-1@69.494-1@46.33	SBGC				13.17	162.15
U-54	SG-87	KA-0161-04	354	WIDEN	09/15/2015	1 of 1	ft	1@152.001-1@227.998-1@152.001	SBGC				80.17	531.99
I-235	SG-87	KA-0161-04	800	NEW-REPL	09/15/2015	1 of 1	ft	1@73-1@88-1@66	WWCC					227.00
I-235	SG-87	KA-0161-04	801	NEW-REPL	09/15/2015	1 of 1	ft	1@73-1@88-1@66	WWCC				42.00	227.00
I-235	SG-87	KA-0161-04	802	NEW-REPL	09/15/2015	1 of 1	ft	1@128	WMCC				61.00	128.00
I-235	SG-87	KA-0161-04	803	NEW-REPL	09/15/2015	1 of 1	ft	1@128	WMCC	RT			70.00	128.00
U-54	SG-87	KA-0161-04	806	NEW-REPL	09/15/2015	1 of 1	ft	1@102-2@136-1@102	WWCC				70.75	476.00
U-54	SG-87	KA-0161-04	807	NEW	09/15/2015	1 of 1	ft	1@102-2@136-1@102	WWCC				56.00	476.00
I-235	SG-87	KA-0161-04	811	NEW	09/15/2015	1 of 1	ft	1@134-1@176-1@134	WWCC				30.00	444.00
I-235	SG-87	KA-0161-04	811	NEW	09/15/2015	2 of 1	ft	1@134-1@176-1@134	WWCC					444.00
I-235	SG-87	KA-0161-04	814	NEW	09/15/2015	1 of 1	ft	2@156	WWCC	VARY			28.00	312.00
I-235	SG-87	KA-0161-04	814	NEW	09/15/2015	2 of 1	ft	1@165-1@220-1@165	WWCC	VARY				550.00
I-235	SG-87	KA-0161-04	814	NEW	09/15/2015	3 of 1	ft	2@153.5	WWCC	VARY			28.00	307.00
I-235	SG-87	KA-0161-04	817	NEW	09/15/2015	1 of 1	ft	1@122.167-2@162-1@188-1@125	WWCC	VARY			28.00	759.17
I-235	SG-87	KA-0161-04	818	NEW	09/15/2015	1 of 1	ft	1@150	WWCS					150.00
I-235	SG-87	KA-0161-04	819	NEW	09/15/2015	3 of 1	ft	1@139-2@182-1@132-1@121	WWCC					756.00

# Structure Letting Summary

Sorted by Let Date, Project Number, County, Serial Number, Unit Number

Steel Structures Let from 04/01/2015 to 04/30/2020

Route	County	Project Number	Serial	Work Type	Let Date	No of Units	Unit of Measure	Span Configuration	Type	Skew Dir	Rot Dir	Curve Dir	Roadway	Length
I-235	SG-87	KA-0161-04	819	NEW	09/15/2015	4 of 1	ft	1@149.5-5@185-1@151-1@112.5	WWCC					1,338.00
I-235	SG-87	KA-0161-04	820	NEW	09/15/2015	1 of 1	ft	1@118.25-2@155.5-1@128.75	WWCC				30.00	548.00
I-235	SG-87	KA-0161-04	820	NEW	09/15/2015	2 of 1	ft	1@161-1@211-1@168.5	WWCH				30.00	540.50
I-235	SG-87	KA-0161-04	820	NEW	09/15/2015	3 of 1	ft	1@136-2@181-1@136	WWCC				30.00	634.00
I-235	SG-87	KA-0161-04	821	NEW	09/15/2015	1 of 1	ft	1@135.67-3@180.83-1@135.67	WWCC					813.83
I-235	SG-87	KA-0161-04	821	NEW	09/15/2015	2 of 1	ft	1@132.25-1@162-1@177-1@180-1@143	WWCH					794.25
I-235	SG-87	KA-0161-04	822	NEW	09/15/2015	1 of 1	ft	1@120-1@160-1@207-1@169-1@158	WWCH	VARY			40.00	814.00
I-235	SG-87	KA-0161-04	822	NEW	09/15/2015	2 of 1	ft	1@154-2@199-1@153.08	WWCC	VARY			40.00	705.08
K-68	FR-30	KA-2097-01	121	NEW-REPL	10/14/2015	1 of 1	ft	1@80-2@130-1@100	WWCC				44.00	444.00
U-54	SG-87	KA-2382-01	824	NEW-REPL	10/15/2015	1 of 1	ft	1@160	SBCS	LT			56.00	160.00
U-54	SG-87	KA-2382-01	826	NEW	10/15/2015	1 of 1	ft	1@156.5	SBCS	RT			223.00	156.50
U-160	HS-41	KA-1008-05	11	NEW	11/16/2015	1 of 1	ft	1@70-2@90-1@70	WMCC				50.00	320.00
I-135	HV-40	KA-0052-01	107	NEW-REPL	12/15/2015	1 of 1	ft	1@52-2@92-1@52	WWCC				52.00	288.00
U-54	SG-87	KA-2389-01	828	NEW	04/15/2016	1 of 1	ft	1@115-1@156-1@115	SBCC	RT			59.83	386.00
U-54	SG-87	KA-2389-01	829	NEW	04/15/2016	1 of 1	ft	1@115-1@156-1@115	SBCC	RT			59.83	386.00

# Structure Letting Summary

Sorted by Let Date, Project Number, County, Serial Number, Unit Number

Steel Structures Let from 04/01/2015 to 04/30/2020

Route	County	Project Number	Serial	Work Type	Let Date	No of Units	Unit of Measure	Span Configuration	Type	Skew Dir	Rot Dir	Curve Dir	Roadway	Length
I-435	JO-46	KA-1002-04	40	WIDEN	06/15/2016	1 of 1	m	1@12.192-2@21.641-1@12.192	SWGC				17.98	67.67
I-435	JO-46	KA-1002-04	41	WIDEN	06/15/2016	1 of 1	m	1@12.192-2@21.641-1@12.192	SWGC				17.98	67.67
I-435	JO-46	KA-1002-04	431	NEW-REPL	06/15/2016	1 of 1	ft	1@244	WWCS				84.00	244.00
I-435	JO-46	KA-1002-04	438	NEW-REPL	06/15/2016	1 of 1	ft	1@172-1@255-1@172-1@181-1@250-1@175	WWCC				44.00	1,205.00
I-435	JO-46	KA-1002-04	439	NEW-REPL	06/15/2016	1 of 1	ft	1@268-1@205-1@166-1@215-1@213	WWCC				44.00	1,067.00
I-35	JO-46	KA-1002-04	440	NEW-REPL	06/15/2016	1 of 1	ft	1@123	SWGS				96.00	123.00
K-14	RC-80	KA-1007-03	50	NEW	10/14/2016	1 of 1	ft	1@106-2@150-1@106	WWCC	LT			36.00	512.00
U-169	MG-63	KA-2374-01	103	NEW	01/13/2017	1 of 1	ft	1@71-2@91-1@71	WMCC	LT			44.00	324.00
U-54	BU-8	KA-3884-01	10	NEW-REPL	01/16/2017	1 of 1	m	1@13.411-1@16.764-1@13.411	SWGC	LT			12.19	43.59
K-177	MR-64	KA-2368-01	45	NEW-REPL	03/16/2017	1 of 1	ft	1@63-1@70-1@63	WMCC					196.00
U-69	BB-6	KA-1553-02	94	NEW	06/12/2017	1 of 1	ft	1@70-1@80-1@100-1@80-1@70	WBMC	LT			40.00	400.00
U-281	RS-84	KA-2370-01	66	NEW-REPL	06/15/2018	1 of 1	ft	1@148-1@185-1@148	WWCC				40.00	481.00
U-281	RS-84	KA-2370-01	68	NEW-REPL	06/15/2018	1 of 1	ft	1@55-2@70-1@55	WMCC				40.00	250.00